

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
710026 - JXX-XX-PR-PC-0005 SLM Stage 1 MASTER			1171.00	1171.00	29-Apr-24 A	22-Dec-28	0.00	0.00	
SOUTHAMPTON LINK MAIN			1171.00	1171.00	29-Apr-24	22-Dec-28	0.00	0.00	
PROJECT MANAGEMENT			1171.00	1171.00	07-May-24	22-Dec-28	0.00	0.00	
KEY MILESTONES			1171.00	1171.00	07-May-24	22-Dec-28	0.00	0.00	
Stage 1 / AMP7 Completion			472.00	472.00	07-May-24	07-Apr-26	0.00	599.00	
Milestones			472.00	472.00	07-May-24	07-Apr-26	0.00	599.00	
AMP7			299.00	299.00	07-May-24	21-Jul-25	0.00	772.00	
Commencement Milestones			82.00	82.00	07-May-24	02-Sep-24	0.00	141.00	
	SLM-DP2-A1012	Commencement of Works associated with AMP7 Completic	0.00	0.00		07-May-24	0.00	0.00	◆ Commencement of Works associated with AMP7 Completion
	SLM-DP2-A1107	Commencement of AMP7 Enabling / Mobilisation Works	0.00	0.00	02-Sep-24*		0.00	141.00	◆ Commencement of AMP7 Enabling / Mobilisation Works
Completion Milestones			160.00	160.00	19-Nov-24	21-Jul-25	0.00	772.00	
	SLM-DP2-A1137	Completion of Survey / Investigation Works	0.00	0.00		19-Nov-24	160.00	932.00	◆ Completion of Survey / Investigation Works
	SLM-DP2-A1325	Completion of Dewatering Survey and Works	0.00	0.00		21-Jul-25	0.00	772.00	◆ Completion of Dewatering Survey and Works
	SLM-DP2-A1326	Completion of AMP7 Works	0.00	0.00		21-Jul-25	772.00	772.00	◆ Completion of AMP7 Works
AMP8			285.00	285.00	10-Feb-25	07-Apr-26	0.00	489.00	
Commencement Milestones			285.00	285.00	10-Feb-25	07-Apr-26	0.00	261.00	
	SLM-DP2-A1302	TIME PERIOD from Stage 2 Contract Award to Main Consti	35.00	35.00	10-Feb-25	28-Mar-25	0.00	1.00	■ TIME PERIOD from Stage 2 Contract Award to Main Construction Start in 2025
	SLM-DP2-A1347	Commencement of Works associated with AMP8 Completic	0.00	0.00	31-Mar-25*		0.00	1.00	◆ Commencement of Works associated with AMP8 Completion 2025
	SLM-DP2-A1348	Design Remobilisation Period for AMP8 Works	23.00	23.00	31-Mar-25	02-May-25	0.00	317.00	■ Design Remobilisation Period for AMP8 Works
	SLM-DP2-A1349	Mobilisation of Construction Staff for Main Works AMP8 202	5.00	5.00	31-Mar-25	04-Apr-25	0.00	111.00	■ Mobilisation of Construction Staff for Main Works AMP8 2025
	SLM-DP2-A1538	Commencement of AMP8 Enabling / Mobilisation Works	0.00	0.00	01-Sep-25*		0.00	209.00	◆ Commencement of AMP8 Enabling / Mobilisation Works
	SLM-DP2-A1796	Commencement of Works associated with AMP8 Completic	0.00	0.00	30-Mar-26*		0.00	261.00	◆ Commencement of Works associated with AMP8 Completion 2026
	SLM-DP2-A1797	Mobilisation of Construction Staff for Main Works AMP8 202	5.00	5.00	30-Mar-26	07-Apr-26	0.00	261.00	■ Mobilisation of Construction Staff for Main Works AMP8 2026
Procurement Completion Milestones			35.00	35.00	07-Apr-25	30-May-25	0.00	698.00	
	SLM-DP2-A1359	Section02: Pipes Available	0.00	0.00		07-Apr-25	0.00	103.00	◆ Section02: Pipes Available
	SLM-DP2-A1368	Section03: Pipes Available	0.00	0.00		14-Apr-25	0.00	304.00	◆ Section03: Pipes Available
	SLM-DP2-A1407	Section02: Valves Available	0.00	0.00		30-May-25	0.00	698.00	◆ Section02: Valves Available
	SLM-DP2-A1408	Section03: Valves Available	0.00	0.00		30-May-25	0.00	681.00	◆ Section03: Valves Available
MLOC PROCESS			187.00	187.00	07-May-24	07-Feb-25	0.00	1.00	
MLOC Governance			187.00	187.00	07-May-24	07-Feb-25	0.00	1.00	
MGJV MLOC Governance			99.00	99.00	07-May-24	24-Sep-24	0.00	0.00	
	SLM-DP2-A1013	MGJV Prepare MLOC Submission alongside CIT	63.00	63.00	07-May-24	02-Aug-24	0.00	0.00	■ MGJV Prepare MLOC Submission alongside CIT
	SLM-DP2-A1086	MGJV Internal Review	10.00	10.00	05-Aug-24	16-Aug-24	0.00	0.00	■ MGJV Internal Review
	SLM-DP2-A1090	Prepare for MGJV Board Approval	2.00	2.00	19-Aug-24	20-Aug-24	0.00	0.00	■ Prepare for MGJV Board Approval
	SLM-DP2-A1095	MWS Board Approval Meeting	1.00	1.00	21-Aug-24	21-Aug-24	0.00	0.00	■ MWS Board Approval Meeting
	SLM-DP2-A1096	Prepare for BU MD Approval Meeting	4.00	4.00	22-Aug-24	28-Aug-24	0.00	0.00	■ Prepare for BU MD Approval Meeting
	SLM-DP2-A1102	GT Board Approval Meeting	1.00	1.00	29-Aug-24	29-Aug-24	0.00	0.00	■ GT Board Approval Meeting
	SLM-DP2-A1103	Prepare for Joint Parent Company Approval Meeting	5.00	5.00	30-Aug-24	05-Sep-24	0.00	0.00	■ Prepare for Joint Parent Company Approval Meeting
	SLM-DP2-A1111	Joint Parent Company Approval Meeting	1.00	1.00	06-Sep-24	06-Sep-24	0.00	0.00	■ Joint Parent Company Approval Meeting
	SLM-DP2-A1115	Final Documentation preparation for Submission	12.00	12.00	09-Sep-24	24-Sep-24	0.00	0.00	■ Final Documentation preparation for Submission
	SLM-DP2-A1121	MGJV Issue Final MLOC Submission to SW	0.00	0.00		24-Sep-24	0.00	0.00	◆ MGJV Issue Final MLOC Submission to SW
CIT MLOC Review			18.00	18.00	25-Sep-24	18-Oct-24	0.00	0.00	
	SLM-DP2-A1124	—CIT Assure MLOC Pre ID3—	8.00	8.00	25-Sep-24	04-Oct-24	0.00	0.00	■ —CIT Assure MLOC Pre ID3—
	SLM-DP2-A1131	CIT Complete MLOC Assurance	0.00	0.00		04-Oct-24	0.00	0.00	◆ CIT Complete MLOC Assurance
	SLM-DP2-A1132	MLOC Review Period	10.00	10.00	07-Oct-24	18-Oct-24	0.00	0.00	■ MLOC Review Period
ID3 GOVERNANCE			31.00	31.00	16-Oct-24	27-Nov-24	0.00	0.00	
	SLM-DP2-A1139	Complete all ID3 Documentation	3.00	3.00	16-Oct-24	18-Oct-24	0.00	0.00	■ Complete all ID3 Documentation
	SLM-DP2-A1150	Issue ID3 Documentation for Approval	3.00	3.00	21-Oct-24	23-Oct-24	0.00	0.00	■ Issue ID3 Documentation for Approval
	SLM-DP2-A1170	PSG Approval Meeting	1.00	1.00	24-Oct-24	24-Oct-24	0.00	0.00	■ PSG Approval Meeting
	SLM-DP2-A1173	PSG Approval	0.00	0.00		24-Oct-24	12.13	12.13	◆ PSG Approval

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1190	Totex IC Meeting	1.00	1.00	12-Nov-24	12-Nov-24	0.00	0.00	Totex IC Meeting
	SLM-DP2-A1192	Totex Approval	0.00	0.00		12-Nov-24	10.13	10.13	Totex Approval
	SLM-DP2-A1230	ID3 - Board Meeting	1.00	1.00	27-Nov-24	27-Nov-24	0.00	0.00	ID3 - Board Meeting
	SLM-DP2-A1231	ID3 Board Approval	0.00	0.00		27-Nov-24	0.00	0.00	ID3 Board Approval
	Stage 2 Contract Award		42.00	42.00	28-Nov-24	07-Feb-25	0.00	1.00	
	SLM-DP2-A1232	TIME PERIOD Allowance for SW to issue Stage 2 Contract	42.00	42.00	28-Nov-24	07-Feb-25	0.00	1.00	TIME PERIOD Allowance for SW to issue Stage 2 Contract to MGJV
	SLM-DP2-A1299	SW Issue Stage 2 Contract to MGJV	0.00	0.00		07-Feb-25	0.00	1.00	SW Issue Stage 2 Contract to MGJV
	Stage 2 Works		959.00	959.00	07-Feb-25	22-Dec-28	0.00	0.00	
	SLM-DP2-A1300	Stage 2 Contract Award	0.00	0.00		07-Feb-25	0.00	1.00	Stage 2 Contract Award
	SLM-DP2-A1301	Stage 2 Contract Mobilisation	10.00	10.00	10-Feb-25	21-Feb-25	0.00	26.00	Stage 2 Contract Mobilisation
	SLM-DP2-A1317	Stage 2 Starting Date	0.00	0.00	24-Feb-25		25.00	26.00	Stage 2 Starting Date
	SLM-DP2-A1346	Stage 2 Start On Site No Earlier than MON 31-MAR-2025]	0.00	0.00	31-Mar-25*		0.00	1.00	Stage 2 Start On Site No Earlier than MON 31-MAR-2025]
	SLM-DP2-A2250	Stage 2 Planned Completion	0.00	0.00		08-Sep-28	0.00	0.00	Stage 2 Planned Completion
	SLM-DP2-A2251	Stage 2 Terminal Float	75.00	75.00	11-Sep-28	22-Dec-28	0.00	0.00	Stage 2 Terminal Float
	SLM-DP2-A2253	Stage 2 Contract Completion (Whole of the Works)	0.00	0.00		22-Dec-28*	0.00	0.00	Stage 2 Contract Completion (Whole of the Works)
	Project Milestones		1035.00	1035.00	07-May-24	15-Jun-28	0.00	136.00	
	Southern Water		853.00	853.00	05-Aug-24	31-Dec-27	0.00	255.00	
	SW Governance		482.00	482.00	05-Aug-24	21-Jul-26	0.00	526.00	
	Risk & Value (R&V) Dates		482.00	482.00	05-Aug-24	21-Jul-26	0.00	526.00	
	SLM-DP2-A3000	R&V4 - Pre MLOC	0.00	0.00	05-Aug-24		42.00	1008.00	R&V4 - Pre MLOC
	SLM-DP2-A3003	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless	0.00	0.00		02-Oct-24	220.00	966.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless Crossings A
	SLM-DP2-A3002	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline	0.00	0.00		11-Nov-24	192.00	938.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline
	SLM-DP2-A3005	Section 03: R&V5 -Yewhill to Rownhams Pipeline	0.00	0.00		11-Nov-24	0.00	938.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline
	SLM-DP2-A3017	Section 04: R&V5 - NewYewhill WSR	0.00	0.00		13-Jan-25	0.00	903.00	Section 04: R&V5 - NewYewhill WSR
	SLM-DP2-A3037	Section 05: R&V5 - Rownhams Connections	0.00	0.00		07-Feb-25	0.00	884.00	Section 05: R&V5 - Rownhams Connections
	SLM-DP2-A3001	Section 01: R&V5 - [REDACTED] HLPS	0.00	0.00		28-Mar-25	0.00	849.00	Section 01: R&V5 - [REDACTED] HLPS
	SLM-DP2-A3004	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless	0.00	0.00		27-Aug-25	0.00	746.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless Crossings B
	SLM-DP2-A3027	Section 05: R&V5 - [REDACTED] Connections	0.00	0.00		14-Nov-25	0.00	689.00	Section 05: R&V5 - [REDACTED] Connections
	SLM-DP2-A3007	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless	0.00	0.00		25-Mar-26	80.00	606.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless Crossings B
	SLM-DP2-A3006	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless	0.00	0.00		21-Jul-26	0.00	526.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless Crossings A
	Regulatory Date and BENEFICIAL USE		197.00	197.00	31-Mar-27	31-Dec-27	0.00	255.00	
	SLM-DP2-A2145	REGULATORY DATE for the Works: [31-MAR-2027]	0.00	0.00		31-Mar-27*	0.00	0.00	REGULATORY DATE for the Works: [31-MAR-2027]
	SLM-DP2-A2244	BENEFICIAL USE for the Works	0.00	0.00		31-Dec-27	255.00	255.00	BENEFICIAL USE for the Works
	MGJV		1035.00	1035.00	07-May-24	15-Jun-28	0.00	136.00	
	Design		545.00	545.00	07-May-24	21-Jul-26	0.00	526.00	
	Section 1: [REDACTED] HLPS		50.00	50.00	20-Jan-25	28-Mar-25	0.00	849.00	
	SLM-DP2-A2261	Section 01: Commencement of Design: [REDACTED] HLP:	0.00	0.00		20-Jan-25	50.00	899.00	Section 01: Commencement of Design: [REDACTED] HLPS
	SLM-DP2-A1341	Section 01: Completion of Design: [REDACTED] HLPS	0.00	0.00		28-Mar-25	849.00	849.00	Section 01: Completion of Design: [REDACTED] HLPS
	Section 2: [REDACTED] WSW to Yewhill WSR		325.00	325.00	07-May-24	27-Aug-25	0.00	746.00	
	SLM-DP2-A2263	Section 02: Commencement of Design: [REDACTED] WSW	0.00	0.00		07-May-24	325.00	1071.00	Section 02: Commencement of Design: [REDACTED] WSW to Yewhill WSR
	SLM-DP2-A1783	Section 02: Completion of Design: [REDACTED] WSW to Y	0.00	0.00		27-Aug-25	746.00	746.00	Section 02: Completion of Design: [REDACTED] WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		545.00	545.00	07-May-24	21-Jul-26	0.00	526.00	
	SLM-DP2-A2271	Section 03: Commencement of Design: Yewhill WSR to R	0.00	0.00		07-May-24	133.00	1071.00	Section 03: Commencement of Design: Yewhill WSR to Rownhams WSR (AMP7 Period)
	SLM-DP2-A1201	Section 03: Completion of Design: Yewhill WSR to Rownh	0.00	0.00		11-Nov-24	938.00	938.00	Section 03: Completion of Design: Yewhill WSR to Rownhams WSR (AMP7 Period)
	SLM-DP2-A1784	Section 03: Completion of Design: Yewhill WSR to Rownh	0.00	0.00		21-Jul-26	526.00	526.00	Section 03: Completion of Design: Yewhill WSR to Rownhams WSR (AMP8 Period)
	Section 4: New Yewhill WSR incl. Connections		168.00	168.00	07-May-24	13-Jan-25	0.00	903.00	
	SLM-DP2-A2260	Section 04: Commencement of Design: NEW Yewhill WSR	0.00	0.00		07-May-24	168.00	1071.00	Section 04: Commencement of Design: NEW Yewhill WSR
	SLM-DP2-A1280	Section 04: Completion of Design: NEW Yewhill WSR	0.00	0.00		13-Jan-25	903.00	903.00	Section 04: Completion of Design: NEW Yewhill WSR
	Section 5: [REDACTED] WSW Connections		342.00	342.00	02-Jul-24	14-Nov-25	0.00	689.00	
	SLM-DP2-A2254	Section 05: Commencement of Design: [REDACTED] WSW C	0.00	0.00		02-Jul-24	75.00	1031.00	Section 05: Commencement of Design: [REDACTED] WSW Connections
	SLM-DP2-A2264	Section 05: Completion of Design: [REDACTED] WSW Conne	0.00	0.00		16-Oct-24	267.00	956.00	Section 05: Completion of Design: [REDACTED] WSW Connections without MEICA Details

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1684	Section 05: Completion of Design: ████████ WSW Conn	0.00	0.00		14-Nov-25	689.00	689.00	◆ Section 05: Completion of Design: ████████ WSW Connections with MEICA Details
	Section 6: Rownhams WSR Connections		187.00	187.00	07-May-24	07-Feb-25	0.00	884.00	◆ Section 06: Commencement of Design: Rownhams WSR Connections
	SLM-DP2-A2274	Section 06: Commencement of Design: Rownhams WSR	0.00	0.00		07-May-24	187.00	1071.00	◆ Section 06: Completion of Design: Rownhams WSR Connections
	SLM-DP2-A1304	Section 06: Completion of Design: Rownhams WSR Conr	0.00	0.00		07-Feb-25	884.00	884.00	◆ Section 06: Completion of Design: Rownhams WSR Connections
	Construction		933.00	933.00	30-Sep-24	15-Jun-28	0.00	136.00	
	Section 1: ████████ HLPS		115.00	115.00	08-Sep-25	27-Feb-26	0.00	699.00	
	SLM-DP2-A2259	Section 01: Commencement of Construction Works: ████████	0.00	0.00	08-Sep-25		814.00	814.00	◆ Section 01: Commencement of Construction Works: ████████ HLPS
	SLM-DP2-A1739	Section 01: Completion of Construction Works: ████████	0.00	0.00		27-Feb-26	15.00	564.00	◆ Section 01: Completion of Construction Works: ████████ HLPS
	Section 2: ████████ WSW to Yewhill WSR		484.00	484.00	30-Sep-24	17-Sep-26	0.00	425.00	
	SLM-DP2-A2262	Section 02: Commencement of Construction Works: ████████	0.00	0.00		30-Sep-24	484.00	909.00	◆ Section 02: Commencement of Construction Works: ████████ WSW to Yewhill WSR
	SLM-DP2-A2132	Section 02: Completion of Construction Works: ████████	0.00	0.00		17-Sep-26	0.00	425.00	◆ Section 02: Completion of Construction Works: ████████ WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		675.00	675.00	29-Nov-24	20-Aug-27	0.00	350.00	
	SLM-DP2-A2272	Section 03: Commencement of Construction Works: Yewh	0.00	0.00	29-Nov-24		1000.00	1000.00	◆ Section 03: Commencement of Construction Works: Yewhill WSR to Rownhams WSR
	SLM-DP2-A2232	Section 03: Completion of Construction Works: Yewhill WS	0.00	0.00		20-Aug-27	0.00	300.00	◆ Section 03: Completion of Construction Works: Yewhill WSR to Rownhams WSR
	Section 4: New Yewhill WSR incl. Connections		788.00	788.00	01-Apr-25	15-Jun-28	0.00	135.00	
	SLM-DP2-A2258	Section 04: Commencement of Construction Works: NEW	0.00	0.00	01-Apr-25		923.00	923.00	◆ Section 04: Commencement of Construction Works: NEW Yewhill WSR
	SLM-DP2-A2248	Section 04: Completion of Construction Works: NEW Yew	0.00	0.00		15-Mar-28	62.00	62.00	◆ Section 04: Completion of Construction Works: NEW Yewhill WSR
	SLM-DP2-A2268	Section 04: Completion of Construction Works: NEW Yew	0.00	0.00		15-Jun-28	0.00	0.00	◆ Section 04: Completion of Construction Works: NEW Yewhill WSR - Reinstatement of H
	Section 5: ████████ WSW Connections		85.00	85.00	28-Aug-26	08-Jan-27	0.00	489.00	
	SLM-DP2-A2269	Section 05: Commencement of Construction Works: ████████	0.00	0.00	28-Aug-26		574.00	574.00	◆ Section 05: Commencement of Construction Works: ████████ WSW Connections
	SLM-DP2-A2139	Section 05: Completion of Construction Works: ████████ \	0.00	0.00		08-Jan-27	5.00	354.00	◆ Section 05: Completion of Construction Works: ████████ WSW Connections
	Section 6: Rownhams WSR Connections		100.00	100.00	07-Aug-26	08-Jan-27	0.00	489.00	
	SLM-DP2-A2255	Section 06: Commencement of Construction Works: Rowr	0.00	0.00	07-Aug-26		589.00	589.00	◆ Section 06: Commencement of Construction Works: Rownhams WSR Connections
	SLM-DP2-A2015	Section 06: Completion of Construction Works: Rownham:	0.00	0.00		08-Jan-27	5.00	354.00	◆ Section 06: Completion of Construction Works: Rownhams WSR Connections
	Testing and Commissioning		661.00	661.00	20-May-25	31-Dec-27	0.00	255.00	
	Section 1: ████████ HLPS		15.00	15.00	02-Mar-26	20-Mar-26	0.00	684.00	
	SLM-DP2-A2013	Section 01: Commencement of Testing & Commissioning \	0.00	0.00	02-Mar-26		699.00	699.00	◆ Section 01: Commencement of Testing & Commissioning Works: ████████ HLPS
	SLM-DP2-A1773	Section 01: Completion of Testing & Commissioning Works	0.00	0.00		20-Mar-26	435.00	549.00	◆ Section 01: Completion of Testing & Commissioning Works: ████████ HLPS
	Section 2: ████████ WSW to Yewhill WSR		318.00	318.00	09-Jun-25	17-Sep-26	0.00	560.00	
	SLM-DP2-A2279	Section 02: Commencement of Testing & Commissioning \	0.00	0.00	09-Jun-25		878.00	878.00	◆ Section 02: Commencement of Testing & Commissioning Works: ████████ WSW to Yewhill WSR
	SLM-DP2-A2129	Section 02: Completion of Testing & Commissioning Works	0.00	0.00		17-Sep-26	311.00	425.00	◆ Section 02: Completion of Testing & Commissioning Works: ████████ WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		566.00	566.00	20-May-25	20-Aug-27	0.00	350.00	
	SLM-DP2-A2282	Section 03: Commencement of Testing & Commissioning \	0.00	0.00	20-May-25		891.00	891.00	◆ Section 03: Commencement of Testing & Commissioning Works: Yewhill WSR to Rownhams WSR
	SLM-DP2-A2172	Section 03: Completion of Testing & Commissioning Works	0.00	0.00		20-Aug-27	95.00	214.00	◆ Section 03: Completion of Testing & Commissioning Works: Yewhill WSR to Rownhams WSR
	Section 4: New Yewhill WSR incl. Connections		66.00	66.00	01-Oct-27	31-Dec-27	0.00	255.00	
	SLM-DP2-A2273	Section 04: Commencement of Testing & Commissioning \	0.00	0.00	01-Oct-27		305.00	305.00	◆ Section 04: Commencement of Testing & Commissioning Works: NEW Yewhill WSR
	SLM-DP2-A2243	Section 04: Completion of Testing & Commissioning Works	0.00	0.00		31-Dec-27	0.00	119.00	◆ Section 04: Completion of Testing & Commissioning Works: NEW Yewhill WSR
	Section 5: ████████ WSW Connections		5.00	5.00	11-Jan-27	15-Jan-27	0.00	484.00	
	SLM-DP2-A2256	Section 05: Commencement of Testing & Commissioning \	0.00	0.00	11-Jan-27		489.00	489.00	◆ Section 05: Commencement of Testing & Commissioning Works: ████████ WSW Connections
	SLM-DP2-A2006	Section 05: Completion of Testing & Commissioning Works	0.00	0.00		15-Jan-27	235.00	349.00	◆ Section 05: Completion of Testing & Commissioning Works: ████████ WSW Connections
	Section 6: Rownhams WSR Connections		5.00	5.00	11-Jan-27	15-Jan-27	0.00	484.00	
	SLM-DP2-A2257	Section 06: Commencement of Testing & Commissioning \	0.00	0.00	11-Jan-27		489.00	489.00	◆ Section 06: Commencement of Testing & Commissioning Works: Rownhams WSR Connections
	SLM-DP2-A2007	Section 06: Completion of Testing & Commissioning Works	0.00	0.00		15-Jan-27	235.00	349.00	◆ Section 06: Completion of Testing & Commissioning Works: Rownhams WSR Connections
	SLM WORKS - AMP7		382.00	382.00	29-Apr-24	14-Nov-25	0.00	764.00	
	SURVEY / INVESTIGATION WORKS		299.00	299.00	29-Apr-24	21-Jul-25	0.00	847.00	
	Boreholes for Trenchless Crossings		27.00	27.00	10-Jun-24	16-Jul-24	0.00	1021.00	
	Trenchless Crossing - Under Hook Road & Ancient Woodland		4.00	4.00	11-Jul-24	16-Jul-24	0.00	1021.00	
	SLM-DP2-A1068	Borehole SLM / UH / BH01	4.00	4.00	11-Jul-24	16-Jul-24	89.00	1021.00	! Borehole SLM / UH / BH01
	Other Boreholes		23.00	23.00	10-Jun-24	10-Jul-24	0.00	1021.00	
	SLM-DP2-A1027	Borehole SLM / UW / BH01 (Hoe Lane)	3.00	3.00	10-Jun-24	12-Jun-24	0.00	1021.00	! Borehole SLM / UW / BH01 (Hoe Lane)
	SLM-DP2-A1037	Borehole SLM / UW / BH02 (Hoe Lane)	3.00	3.00	13-Jun-24	17-Jun-24	0.00	1021.00	! Borehole SLM / UW / BH02 (Hoe Lane)

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1039	Borehole SLM-HL-BH02 (HP704661 - Toothill)	2.00	2.00	18-Jun-24	19-Jun-24	0.00	1021.00	Borehole SLM-HL-BH02 (HP704661 - Toothill)
	SLM-DP2-A1047	Borehole SLM-HL-BH01 (HP625991 - Toothill)	2.00	2.00	20-Jun-24	21-Jun-24	0.00	1021.00	Borehole SLM-HL-BH01 (HP625991 - Toothill)
	SLM-DP2-A1048	Borehole SLM-HP640014-BH102	3.00	3.00	24-Jun-24	26-Jun-24	0.00	1021.00	Borehole SLM-HP640014-BH102
	SLM-DP2-A1051	Borehole SLM-Z6103-BH105	2.00	2.00	27-Jun-24	28-Jun-24	0.00	1021.00	Borehole SLM-Z6103-BH105
	SLM-DP2-A1054	Borehole SLM-Z6101-BH103	2.00	2.00	01-Jul-24	02-Jul-24	0.00	1021.00	Borehole SLM-Z6101-BH103
	SLM-DP2-A1061	Borehole SLM-Z6101-BH104	3.00	3.00	03-Jul-24	05-Jul-24	0.00	1021.00	Borehole SLM-Z6101-BH104
	SLM-DP2-A1066	Borehole SLM-HP640014-BH101	3.00	3.00	08-Jul-24*	10-Jul-24	0.00	1021.00	Borehole SLM-HP640014-BH101
	Window Sampling		3.00	3.00	10-Jun-24	12-Jun-24	0.00	1045.00	
	SLM-DP2-A1028	Window Sampling - SLM-HP704661-WS4 (Hoe Lane)	1.00	1.00	10-Jun-24	10-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS4 (Hoe Lane)
	SLM-DP2-A1029	Window Sampling - SLM-HP704661-WS7 (Hoe Lane)	1.00	1.00	10-Jun-24	10-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS7 (Hoe Lane)
	SLM-DP2-A1032	Window Sampling - SLM-HP704661-WS5 (Hoe Lane)	1.00	1.00	11-Jun-24	11-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS5 (Hoe Lane)
	SLM-DP2-A1033	Window Sampling - SLM-HP704661-WS6 (Hoe Lane)	1.00	1.00	11-Jun-24	11-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS6 (Hoe Lane)
	SLM-DP2-A1034	Window Sampling - SLM-HP688607-WS2 (Poles Lane)	1.00	1.00	12-Jun-24	12-Jun-24	0.00	1045.00	Window Sampling - SLM-HP688607-WS2 (Poles Lane)
	SLM-DP2-A1035	Window Sampling - SLM-HP688607-WS3 (Poles Lane)	1.00	1.00	12-Jun-24	12-Jun-24	113.00	1045.00	Window Sampling - SLM-HP688607-WS3 (Poles Lane)
	Archeology Works		139.00	139.00	29-Apr-24	19-Nov-24	0.00	1007.00	
	SLM-DP2-A1042	RATLAKE FARM - MA3 Strip, map & sample	16.00	16.00	02-Jul-24	23-Jul-24	84.00	1016.00	RATLAKE FARM - MA3 Strip, map & sample
	SLM-DP2-A1043	CRANBURY ESTATE - MA5 Strip, map & sample	25.00	25.00	02-Jul-24	05-Aug-24	0.00	986.00	CRANBURY ESTATE - MA5 Strip, map & sample
	SLM-DP2-A1069	RATLAKE FARM - MA4 Strip, map & sample	20.00	20.00	11-Jul-24	07-Aug-24	43.00	975.00	RATLAKE FARM - MA4 Strip, map & sample
	SLM-DP2-A1073	CRANBURY ESTATE - MA6 Strip, map & sample	21.00	21.00	06-Aug-24	04-Sep-24	54.00	986.00	CRANBURY ESTATE - MA6 Strip, map & sample
	SLM-DP2-A1091	YEW HILL RESERVOIR	27.00	27.00	14-Oct-24	19-Nov-24	0.00	932.00	YEW HILL RESERVOIR
	Section 2: [REDACTED] WSW to Yewhill WSR		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	228-1170 Metres Trenchless Crossing Works		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	[REDACTED] -294-		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	SLM-DP2-A1000	SITE TO EAST OF M3 - MA7 Strip, map & sample	12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	SITE TO EAST OF M3 - MA7 Strip, map & sample
	[REDACTED]		4.00	4.00	16-May-24	21-May-24	0.00	932.00	
	SLM-DP2-A1018	ROYLE LAND: [REDACTED] Intermediate Shaft Archaeolog	4.00	4.00	16-May-24	21-May-24	0.00	932.00	ROYLE LAND: [REDACTED] Intermediate Shaft Archaeological Trial Trench Evaluation Works
	Section 3: Yewhill WSR to Rownhams WSR		103.00	103.00	20-May-24	11-Oct-24	0.00	1034.00	
	0-2699 Metres Field Works		98.00	98.00	28-May-24	11-Oct-24	0.00	959.00	
	Land Parcel - HP679390: RUSSELL (671-740 Metres)		2.00	2.00	12-Aug-24	13-Aug-24	0.00	1001.00	
	SLM-DP2-A1040	RUSSELL LAND Archaeological Trial Trench Evaluation Wo	2.00	2.00	12-Aug-24	13-Aug-24	69.00	1001.00	RUSSELL LAND Archaeological Trial Trench Evaluation Works
	Land Parcel - HP520441A: ROYLE (741-2699 Metres)		98.00	98.00	28-May-24	11-Oct-24	0.00	932.00	
	SLM-DP2-A1021	ROYLE LAND: Land north of Poles Lane Archaeological Tr	24.00	24.00	28-May-24	28-Jun-24	0.00	932.00	ROYLE LAND: Land north of Poles Lane Archaeological Trial Trench Evaluation Works
	SLM-DP2-A8104	ROYLE LAND: Land north of Poles Strip, Map & Sample	54.00	54.00	29-Jul-24	11-Oct-24	0.00	932.00	ROYLE LAND: Land north of Poles Strip, Map & Sample
	4047-5662 Metres Field Works		12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	
	Land Parcel - HP767949: RATLAKE (4641-5662 Metres)		12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	
	SLM-DP2-A1038	RATLAKE FARM - Geotech TPs	12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	RATLAKE FARM - Geotech TPs
	8643-9432 Metres Field Works		12.00	12.00	30-Jul-24	14-Aug-24	0.00	1001.00	
	Land Parcel - HP893218: (8643-8777 Metres)		3.00	3.00	12-Aug-24	14-Aug-24	0.00	1001.00	
	SLM-DP2-A1094	ADJACENT TO MRS LAWES LAND Geotech TPs	3.00	3.00	12-Aug-24	14-Aug-24	0.00	1001.00	ADJACENT TO MRS LAWES LAND Geotech TPs
	Land Parcel - HP640014: (8778-9432 Metres)		9.00	9.00	30-Jul-24	09-Aug-24	0.00	1001.00	
	SLM-DP2-A1089	MRS LAWES LAND Geotech TPs	9.00	9.00	30-Jul-24	09-Aug-24	0.00	1001.00	MRS LAWES LAND Geotech TPs
	9621-11419 Metres Field Works		98.00	98.00	20-May-24	04-Oct-24	0.00	1039.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)		98.00	98.00	20-May-24	04-Oct-24	0.00	1039.00	
	SLM-DP2-A1019	WARREN FARM Geotech TPs	25.00	25.00	20-May-24	24-Jun-24	0.00	932.00	WARREN FARM Geotech TPs
	SLM-DP2-A1070	SOLAR FARM Additional Geotech TPs	2.00	2.00	15-Jul-24	16-Jul-24	0.00	932.00	SOLAR FARM Additional Geotech TPs
	SLM-DP2-A1117	WARREN FARM Geotech TPs (visit #2)	1.00	1.00	17-Jul-24	17-Jul-24	0.00	932.00	WARREN FARM Geotech TPs (visit #2)
	SLM-DP2-A1097	WARREN FARM Additional ATTs	2.00	2.00	18-Jul-24	19-Jul-24	0.00	932.00	WARREN FARM Additional ATTs
	SLM-DP2-A8124	WARREN FARM Additional ATTs	5.00	5.00	30-Sep-24	04-Oct-24	1039.00	1039.00	WARREN FARM Additional ATTs
	12361-12455 Metres Trenchless Crossing Works		4.00	4.00	14-Jun-24	19-Jun-24	0.00	1040.00	
	Land Parcel - TLXS08: Ashfield Estate wetland (12361-12455 Metres)		4.00	4.00	14-Jun-24	19-Jun-24	0.00	1040.00	
	SLM-DP2-A1036	ASHFIELD ESTATE Geotech TPs	4.00	4.00	14-Jun-24	19-Jun-24	108.00	1040.00	ASHFIELD ESTATE Geotech TPs

— Primary Baseline
 — Remaining Work
 ◆ Baseline Milestone
— Actual Work
 — Critical Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	14500-14850 Metres Field Works		34.00	34.00	11-Jul-24	28-Aug-24	0.00	1039.00	
	Land Parcel - HP708408: (14500-14573 Metres)		2.00	2.00	11-Jul-24	12-Jul-24	0.00	932.00	
	SLM-DP2-A1075	SOUTH OF PACKRIDGE LANE Geotech TPs	2.00	2.00	11-Jul-24	12-Jul-24	0.00	932.00	SOUTH OF PACKRIDGE LANE Geotech TPs
	Land Parcel - HP736233: Rowhams WSR (14574-14850 Metres)		9.00	9.00	15-Aug-24	28-Aug-24	0.00	1039.00	
	SLM-DP2-A8094	SOUTH OF PACKRIDGE LANE Geotech TPs	9.00	9.00	15-Aug-24	28-Aug-24	0.00	1039.00	SOUTH OF PACKRIDGE LANE Geotech TPs
	ECR UTX Dewatering Works		274.00	274.00	12-Jun-24	21-Jul-25	0.00	226.00	
	Access Requirements		65.00	65.00	19-Jun-24	18-Sep-24	0.00	226.00	
	SLM-DP2-A1046	LENs Notice for the Dewatering Works	65.00	65.00	19-Jun-24	18-Sep-24	0.00	226.00	LENs Notice for the Dewatering Works
	procurement		35.00	35.00	31-Jul-24	18-Sep-24	0.00	226.00	
	SLM-DP2-A1082	Procurement of Contractor for the Dewatering Works	35.00	35.00	31-Jul-24	18-Sep-24	0.00	226.00	Procurement of Contractor for the Dewatering Works
	Dewatering Works		204.00	204.00	19-Sep-24	21-Jul-25	0.00	226.00	
	SLM-DP2-A1130	Dewatering Works Contractor Mobilisation period	148.00	148.00	19-Sep-24	30-Apr-25	0.00	226.00	Dewatering Works Contractor Mobilisation period
	SLM-DP2-A1321	Dewatering Works Contractor Analysis & Report	5.00	5.00	15-Jul-25	21-Jul-25	0.00	226.00	Dewatering Works Contractor Analysis & Report
	Contract Award		28.00	28.00	12-Jun-24	19-Jul-24	0.00	401.00	
	A1000	Order received for EA GIC application only	0.00	0.00	12-Jun-24*		0.00	411.00	Order received for EA GIC application only
	A1010	MJGV to provide requested EA GIC supporting documentat	18.00	18.00	12-Jun-24	05-Jul-24	0.00	411.00	MJGV to provide requested EA GIC supporting documentation
	A1020	Main Contract order to be in place	0.00	0.00		19-Jul-24*	0.00	401.00	Main Contract order to be in place
	Licenses & Permits		35.00	35.00	08-Jul-24	23-Aug-24	0.00	442.00	
	Obtain WR32 EA Consent to Investigate a water source		35.00	35.00	08-Jul-24	23-Aug-24	0.00	442.00	
	A1030	Prepare Application	5.00	5.00	08-Jul-24	12-Jul-24	0.00	442.00	Prepare Application
	A1040	Submit WR32 Application	0.00	0.00		12-Jul-24	0.00	442.00	Submit WR32 Application
	A1050	EA Determination Period for consent	30.00	30.00	15-Jul-24	23-Aug-24	216.00	442.00	EA Determination Period for consent
	Prelims		15.00	15.00	22-Jul-24	09-Aug-24	0.00	401.00	
	A1060	Preparation & Submission of SHEQ and Technical	5.00	5.00	22-Jul-24	26-Jul-24	0.00	401.00	Preparation & Submission of SHEQ and Technical
	A1070	JGL review and approval period for SHEQ and Technical	10.00	10.00	29-Jul-24	09-Aug-24	175.00	401.00	JGL review and approval period for SHEQ and Technical
	Drilling		49.00	49.00	01-May-25	10-Jul-25	0.00	228.00	
	Enabling & Compound Set Up		49.00	49.00	01-May-25	10-Jul-25	0.00	228.00	
	A1080	Install Temporary Trackway and Bridge Access (MGJV)	10.00	10.00	01-May-25	15-May-25	0.00	226.00	Install Temporary Trackway and Bridge Access (MGJV)
	A1100	Install Perimeter Fencing & Security System	1.00	1.00	16-May-25	16-May-25	0.00	226.00	Install Perimeter Fencing & Security System
	A1110	Set out borehole locations	1.00	1.00	19-May-25	19-May-25	0.00	226.00	Set out borehole locations
	A1120	Undertake inspection pits of proposed locations	2.00	2.00	20-May-25	21-May-25	0.00	226.00	Undertake inspection pits of proposed locations
	A1090	Remove Temporary Trackway (MGJV)	5.00	5.00	04-Jul-25	10-Jul-25	2.00	228.00	Remove Temporary Trackway (MGJV)
	Drilling of Wells		17.00	17.00	22-May-25	16-Jun-25	0.00	226.00	
	A1130	Delivery of rig and equipment to site and set up	2.00	2.00	22-May-25	23-May-25	0.00	226.00	Delivery of rig and equipment to site and set up
	A1140	PT BH01	2.00	2.00	27-May-25	28-May-25	0.00	226.00	PT BH01
	A1150	PT BH02	2.00	2.00	29-May-25	30-May-25	0.00	226.00	PT BH02
	A1160	PT BH03	5.00	5.00	02-Jun-25	06-Jun-25	0.00	226.00	PT BH03
	A1170	PT BH04	5.00	5.00	09-Jun-25	13-Jun-25	0.00	226.00	PT BH04
	A1180	Installation of concrete manhole rings to pumped wells	1.00	1.00	16-Jun-25	16-Jun-25	0.00	226.00	Installation of concrete manhole rings to pumped wells
	Pump Testing		14.00	14.00	16-Jun-25	03-Jul-25	0.00	226.00	
	A1190	Mobilisation of pump test equipment	1.00	1.00	16-Jun-25	16-Jun-25	0.00	226.00	Mobilisation of pump test equipment
	A1200	Development of pumping wells	1.00	1.00	17-Jun-25	17-Jun-25	0.00	226.00	Development of pumping wells
	A1210	Background Monitoring	1.00	1.00	18-Jun-25	18-Jun-25	0.00	226.00	Background Monitoring
	A1280	Equipment installation and testing	2.00	2.00	19-Jun-25	20-Jun-25	0.00	226.00	Equipment installation and testing
	A1230	Constant rate test (vacuum added after 24 hours) upper	2.00	2.00	23-Jun-25	24-Jun-25	0.00	226.00	Constant rate test (vacuum added after 24 hours) upper
	A1220	Recovery Monitoring	1.00	1.00	25-Jun-25	25-Jun-25	0.00	226.00	Recovery Monitoring
	A1290	Constant rate test (vacuum added after 24 hours) upper	2.00	2.00	26-Jun-25	27-Jun-25	0.00	226.00	Constant rate test (vacuum added after 24 hours) upper
	A1250	Recovery Monitoring	1.00	1.00	30-Jun-25	30-Jun-25	0.00	226.00	Recovery Monitoring
	A1260	Demobilisation of pump test equipment	3.00	3.00	01-Jul-25	03-Jul-25	0.00	226.00	Demobilisation of pump test equipment
	Reporting		0.00	0.00	14-Jul-25	14-Jul-25	0.00	226.00	
	A1270	Provision of Factual Report	0.00	0.00		14-Jul-25	0.00	226.00	Provision of Factual Report

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
DESIGN WORKS			382.00	382.00	07-May-24	14-Nov-25	0.00	764.00	
	A1300	Start Outline Design	0.00	0.00		07-May-24	1146.00	1146.00	◆ Start Outline Design
	A1330	Start Detailed Design	0.00	0.00	07-May-24		1146.00	1146.00	◆ Start Detailed Design
	A1320	Complete Outline Design	0.00	0.00		11-Nov-24	249.00	1013.00	◆ Complete Outline Design
	A1340	Finish Detailed Design	0.00	0.00		14-Nov-25	764.00	764.00	◆ Finish Detailed Design
Section 1: HLPS			382.00	382.00	07-May-24	14-Nov-25	0.00	549.00	
Civils			50.00	50.00	20-Jan-25	28-Mar-25	0.00	549.00	
	SLM-DP2-A1284	Outline Design Works Complete without ALL required Data	20.00	20.00	20-Jan-25	14-Feb-25	0.00	549.00	◆ Outline Design Works Complete without ALL required Data
	SLM-DP2-A1309	Receipt of ALL required Data for Design Completion	0.00	0.00		14-Feb-25	0.00	549.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1311	Outline Design Works to DRAFT for Acceptance	10.00	10.00	17-Feb-25	28-Feb-25	0.00	549.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1323	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	03-Mar-25	14-Mar-25	0.00	549.00	◆ SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1332	SWS Confirmation of Acceptance	0.00	0.00		14-Mar-25	0.00	549.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1333	Completion of Design and Production of AFC Drawings	10.00	10.00	17-Mar-25	28-Mar-25	0.00	549.00	◆ Completion of Design and Production of AFC Drawings
	SLM-DP2-A1339	Issue of AFC Design Drawings	0.00	0.00		28-Mar-25	0.00	549.00	◆ Issue of AFC Design Drawings
MEICA			382.00	382.00	07-May-24	14-Nov-25	0.00	549.00	
	SLM-DP2-A1001	Concept Design Works Complete without ALL required Data	4.00	4.00	07-May-24	10-May-24	78.00	627.00	◆ Concept Design Works Complete without ALL required Data
	SLM-DP2-A1104	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Aug-24*	0.00	549.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1108	Procurement Period	35.00	35.00	02-Sep-24	18-Oct-24	0.00	549.00	◆ Procurement Period
	SLM-DP2-A1174	Outline Design Works to DRAFT for Acceptance	65.00	65.00	21-Oct-24	31-Jan-25	0.00	549.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1295	SWS Acceptance Period	10.00	10.00	03-Feb-25	14-Feb-25	0.00	549.00	◆ SWS Acceptance Period
	SLM-DP2-A1310	SWS Confirmation of Acceptance	0.00	0.00		14-Feb-25	0.00	549.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1312	Completion of Design and Production of Package Drawings	30.00	30.00	17-Feb-25	28-Mar-25	0.00	549.00	◆ Completion of Design and Production of Package Drawings
	SLM-DP2-A1340	Issue of Package Drawings for procurement	0.00	0.00		28-Mar-25	0.00	549.00	◆ Issue of Package Drawings for procurement
	SLM-DP2-A1342	Procurement of Long Lead Items for HLPS	160.00	160.00	31-Mar-25	14-Nov-25	0.00	549.00	◆ Procurement of Long Lead Items for HLPS
Section 2: WSW to Yewhill WSR			365.00	365.00	07-May-24	22-Oct-25	0.00	574.00	
Pipeline Route Design			133.00	133.00	07-May-24	11-Nov-24	0.00	103.00	
Outline Design			133.00	133.00	07-May-24	11-Nov-24	0.00	103.00	
	SLM-DP2-A1002	Outline Design Works Complete without ALL required Data	13.00	13.00	07-May-24*	23-May-24	0.00	103.00	◆ Outline Design Works Complete without ALL required Data
	SLM-DP2-A1020	Receipt of ALL required Data for Design Completion	0.00	0.00		23-May-24	90.00	193.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1140	Outline Design Works to DRAFT for Acceptance	10.00	10.00	01-Oct-24	14-Oct-24	0.00	103.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1159	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	15-Oct-24	28-Oct-24	0.00	103.00	◆ SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1180	SWS Confirmation of Acceptance	0.00	0.00		28-Oct-24	0.00	103.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1182	Completion of Design and Production of AFC Drawings	10.00	10.00	29-Oct-24	11-Nov-24	0.00	103.00	◆ Completion of Design and Production of AFC Drawings
	SLM-DP2-A1193	Issue of AFC Design Drawings	0.00	0.00		11-Nov-24	0.00	103.00	◆ Issue of AFC Design Drawings
Trenchless Crossings Design			365.00	365.00	07-May-24	22-Oct-25	0.00	574.00	
Tunnel			170.00	170.00	07-May-24	15-Jan-25	0.00	168.00	
Outline Design			0.00	0.00	07-May-24	07-May-24	0.00	168.00	
	SLM-DP2-A1003	STAGE 1 & Stage 2 Design Completed	0.00	0.00	07-May-24		0.00	168.00	◆ STAGE 1 & Stage 2 Design Completed
Detailed Design			170.00	170.00	07-May-24	15-Jan-25	0.00	168.00	
	SLM-DP2-A1004	STAGE 3: Design - GDR	40.00	40.00	07-May-24	02-Jul-24	0.00	168.00	◆ STAGE 3: Design - GDR
	SLM-DP2-A1057	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		02-Jul-24	0.00	168.00	◆ STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1062	STAGE 3: Design - GDR Completion	20.00	20.00	03-Jul-24	30-Jul-24	0.00	168.00	◆ STAGE 3: Design - GDR Completion
	SLM-DP2-A1077	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		30-Jul-24	0.00	168.00	◆ STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1079	STAGE 3: Acceptance Period of Stakeholders (SWS//Natur	20.00	20.00	31-Jul-24	28-Aug-24	0.00	168.00	◆ STAGE 3: Acceptance Period of Stakeholders (SWS//Natural England/EA/LA)
	SLM-DP2-A1098	STAGE 3: Acceptance by Stakeholders (SWS//Natural Eng	0.00	0.00		28-Aug-24	0.00	168.00	◆ STAGE 3: Acceptance by Stakeholders (SWS//Natural England/EA/LA)
	SLM-DP2-A1100	STAGE 4: Completion of Design and Production of AFC Dr	25.00	25.00	29-Aug-24	02-Oct-24	0.00	168.00	◆ STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1144	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		02-Oct-24	0.00	168.00	◆ STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1146	Mobilisation Period for the Works	65.00	65.00	03-Oct-24	15-Jan-25	52.00	168.00	◆ Mobilisation Period for the Works
M3 Tunnel			170.00	170.00	07-May-24	15-Jan-25	0.00	558.00	
Outline Design			0.00	0.00	07-May-24	07-May-24	0.00	558.00	
	SLM-DP2-A1005	STAGE 1 & STAGE 2 Design Complete	0.00	0.00	07-May-24		0.00	558.00	◆ STAGE 1 & STAGE 2 Design Complete

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Detailed Design		170.00	170.00	07-May-24	15-Jan-25	0.00	558.00	
	SLM-DP2-A1006	STAGE 3: Design - GDR	40.00	40.00	07-May-24	02-Jul-24	0.00	558.00	STAGE 3: Design - GDR
	SLM-DP2-A1058	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		02-Jul-24	0.00	558.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1063	STAGE 3: Design - GDR Completion	20.00	20.00	03-Jul-24	30-Jul-24	0.00	558.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1078	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		30-Jul-24	0.00	558.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1080	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	31-Jul-24	28-Aug-24	0.00	558.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1099	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		28-Aug-24	0.00	558.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1101	STAGE 4: Completion of Design and Production of AFC Dr	25.00	25.00	29-Aug-24	02-Oct-24	0.00	558.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1145	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		02-Oct-24	0.00	558.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1147	Mobilisation period for the Works	65.00	65.00	03-Oct-24	15-Jan-25	77.00	558.00	Mobilisation period for the Works
	Under Venn TPO		120.00	120.00	06-May-25	22-Oct-25	0.00	574.00	
	Outline Design		30.00	30.00	06-May-25	17-Jun-25	0.00	574.00	
	SLM-DP2-A1377	Outline Design	10.00	10.00	06-May-25	19-May-25	0.00	574.00	Outline Design
	SLM-DP2-A1411	Outline Design Submission to SW	0.00	0.00		19-May-25	0.00	574.00	Outline Design Submission to SW
	SLM-DP2-A1415	SW Approval Period	20.00	20.00	20-May-25	17-Jun-25	0.00	574.00	SW Approval Period
	SLM-DP2-A1557	Outline Design - Acceptance Confirmation	0.00	0.00		17-Jun-25	0.00	574.00	Outline Design - Acceptance Confirmation
	Detailed Design		90.00	90.00	17-Jun-25	22-Oct-25	0.00	574.00	
	SLM-DP2-A1709	Detailed Design -Receipt of ALL Required Deliverables	0.00	0.00		17-Jun-25	0.00	574.00	Detailed Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1713	Detailed Design	20.00	20.00	18-Jun-25	15-Jul-25	0.00	574.00	Detailed Design
	SLM-DP2-A1727	Detailed Design - Submission to SW	0.00	0.00		15-Jul-25	0.00	574.00	Detailed Design - Submission to SW
	SLM-DP2-A1731	Acceptance Period SW	20.00	20.00	16-Jul-25	12-Aug-25	0.00	574.00	Acceptance Period SW
	SLM-DP2-A1756	Acceptance by SW	0.00	0.00		12-Aug-25	0.00	574.00	Acceptance by SW
	SLM-DP2-A1760	Completion of Design and Production of AFC Drawings	10.00	10.00	13-Aug-25	27-Aug-25	0.00	574.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1779	Issue of AFC Design Drawings	0.00	0.00		27-Aug-25	0.00	574.00	Issue of AFC Design Drawings
	SLM-DP2-A1785	Mobilisation Period for the Works	40.00	40.00	28-Aug-25	22-Oct-25	0.00	574.00	Mobilisation Period for the Works
	Section 3: Yewhill WSR to Rowhams WSR		133.00	133.00	07-May-24	11-Nov-24	0.00	304.00	
	Pipeline Route Design		133.00	133.00	07-May-24	11-Nov-24	0.00	304.00	
	SLM-DP2-A1007	Outline Design Works Complete without ALL required Data	0.00	0.00	07-May-24		0.00	407.00	Outline Design Works Complete without ALL required Data
	SLM-DP2-A1138	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Sep-24	0.00	304.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1141	Outline Design Works to DRAFT for Acceptance	10.00	10.00	01-Oct-24	14-Oct-24	0.00	304.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1160	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	15-Oct-24	28-Oct-24	0.00	304.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1181	SWS Confirmation of Acceptance	0.00	0.00		28-Oct-24	0.00	304.00	SWS Confirmation of Acceptance
	SLM-DP2-A1183	Completion of Design and Production of AFC Drawings	10.00	10.00	29-Oct-24	11-Nov-24	0.00	304.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1194	Issue of AFC Design Drawings	0.00	0.00		11-Nov-24	0.00	304.00	Issue of AFC Design Drawings
	Section 4: New Yewhill WSR incl. Connections		223.00	223.00	07-May-24	31-Mar-25	0.00	0.00	
	Haul Road		93.00	93.00	07-May-24	16-Sep-24	0.00	130.00	
	SLM-DP2-A1010	Ground Investigation Works for Haul Road	17.00	17.00	07-May-24	30-May-24	0.00	130.00	Ground Investigation Works for Haul Road
	SLM-DP2-A1024	Design of Yewhill Reservoir Haul Road	46.00	46.00	31-May-24	02-Aug-24	0.00	130.00	Design of Yewhill Reservoir Haul Road
	SLM-DP2-A1085	Design Works to DRAFT for Acceptance	10.00	10.00	05-Aug-24	16-Aug-24	0.00	130.00	Design Works to DRAFT for Acceptance
	SLM-DP2-A1093	SWS Acceptance Period	10.00	10.00	19-Aug-24	02-Sep-24	0.00	130.00	SWS Acceptance Period
	SLM-DP2-A1109	SWS Confirmation of Acceptance	0.00	0.00		02-Sep-24	0.00	130.00	SWS Confirmation of Acceptance
	SLM-DP2-A1110	Completion of Design and Production of AFC Drawings	10.00	10.00	03-Sep-24	16-Sep-24	0.00	130.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1127	Issue of AFC Design Drawings	0.00	0.00		16-Sep-24	0.00	130.00	Issue of AFC Design Drawings
	SLM-DP2-A1128	Approval of Haul Road Enabling Works	0.00	0.00		16-Sep-24	75.00	130.00	Approval of Haul Road Enabling Works
	NEW Yewhill WSR		223.00	223.00	07-May-24	31-Mar-25	0.00	0.00	
	SLM-DP2-A1017	DESIGN Works ON HOLD Period due to In-Situ v PCC	38.00	38.00	07-May-24	28-Jun-24	0.00	0.00	DESIGN Works ON HOLD Period due to In-Situ v PCC
	SLM-DP2-A1053	Receipt of ALL required Design Data	0.00	0.00		28-Jun-24	0.00	0.00	Receipt of ALL required Design Data
	SLM-DP2-A1056	Complete Design Works	100.00	100.00	01-Jul-24	18-Nov-24	0.00	0.00	Complete Design Works
	SLM-DP2-A1213	Design Works to DRAFT for Acceptance	10.00	10.00	19-Nov-24	02-Dec-24	0.00	0.00	Design Works to DRAFT for Acceptance
	SLM-DP2-A1237	SWS Acceptance Period	10.00	10.00	03-Dec-24	16-Dec-24	0.00	0.00	SWS Acceptance Period
	SLM-DP2-A1250	SWS Confirmation of Acceptance	0.00	0.00		16-Dec-24	0.00	25.00	SWS Confirmation of Acceptance

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1251	Completion of Design and Production of AFC Drawings	10.00	10.00	17-Dec-24	13-Jan-25	0.00	25.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1252	Procurement Period for New Yewhill WSR	35.00	35.00	17-Dec-24	17-Feb-25	0.00	0.00	Procurement Period for New Yewhill WSR
	SLM-DP2-A1279	Issue of AFC Design Drawings	0.00	0.00		13-Jan-25	0.00	25.00	Issue of AFC Design Drawings
	SLM-DP2-A1313	Contractor Mobilisation to the Works	30.00	30.00	18-Feb-25	31-Mar-25	0.00	0.00	Contractor Mobilisation to the Works
Section 5: WSW Connections			342.00	342.00	02-Jul-24	14-Nov-25	0.00	539.00	
Pipeline Route Design			342.00	342.00	02-Jul-24	14-Nov-25	0.00	539.00	
	SLM-DP2-A1059	Receipt of ALL required Data for Design Completion	0.00	0.00		02-Jul-24	0.00	796.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1060	Connections Design Scope Agreed	0.00	0.00		02-Jul-24	0.00	796.00	Connections Design Scope Agreed
	SLM-DP2-A1065	Outline Design Works to DRAFT for Acceptance	65.00	65.00	03-Jul-24	02-Oct-24	0.00	796.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1148	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	03-Oct-24	16-Oct-24	0.00	796.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1165	SWS Confirmation of Acceptance	0.00	0.00		16-Oct-24	0.00	796.00	SWS Confirmation of Acceptance
	SLM-DP2-A1672	MEICA Information Available to Complete	0.00	0.00		31-Oct-25*	0.00	539.00	MEICA Information Available to Complete
	SLM-DP2-A1673	Completion of Design and Production of AFC Drawings	10.00	10.00	03-Nov-25	14-Nov-25	0.00	539.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1683	Issue of AFC Design Drawings	0.00	0.00		14-Nov-25	0.00	539.00	Issue of AFC Design Drawings
Section 6: Rowhams WSR Connections			187.00	187.00	07-May-24	07-Feb-25	0.00	719.00	
Pipeline Route Design			187.00	187.00	07-May-24	07-Feb-25	0.00	719.00	
	SLM-DP2-A1011	Outline Design Works Complete without ALL required Data	38.00	38.00	07-May-24	28-Jun-24	0.00	763.00	Outline Design Works Complete without ALL required Data
	SLM-DP2-A1105	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Aug-24*	0.00	719.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1106	Outline Design Works to DRAFT for Acceptance	10.00	10.00	02-Sep-24	13-Sep-24	0.00	719.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1126	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	16-Sep-24	27-Sep-24	0.00	719.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1134	SWS Confirmation of Acceptance	0.00	0.00		27-Sep-24	0.00	719.00	SWS Confirmation of Acceptance
	SLM-DP2-A1135	Completion of Design and Production of AFC Drawings	85.00	85.00	30-Sep-24	07-Feb-25	0.00	719.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1303	Issue of AFC Design Drawings	0.00	0.00		07-Feb-25	0.00	719.00	Issue of AFC Design Drawings
PROCUREMENT WORKS			240.00	240.00	07-Jun-24	30-May-25	0.00	698.00	
Section 2: WSW to Yewhill WSR			240.00	240.00	07-Jun-24	30-May-25	0.00	698.00	
SUB-CONTRACTS			80.00	80.00	07-Jun-24	30-Sep-24	0.00	103.00	
Design			80.00	80.00	07-Jun-24	30-Sep-24	0.00	103.00	
	SLM-DP2-A1025	Issue of Purchase Order for Soil Resistivity Works for	0.00	0.00		07-Jun-24	0.00	103.00	Issue of Purchase Order for Soil Resistivity Works for to Yewhill Pipeline Section
	SLM-DP2-A1030	Mobilisation period for Soil Resistivity Tests.	65.00	65.00	10-Jun-24	09-Sep-24	0.00	103.00	Mobilisation period for Soil Resistivity Tests.
	SLM-DP2-A1119	to Yewhill Pipeline Soil Resistivity Tests.	15.00	15.00	10-Sep-24	30-Sep-24	0.00	103.00	to Yewhill Pipeline Soil Resistivity Tests.
MATERIALS			130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
Pipe - Ductile Iron			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
DN700: SLM: WSW to Yehill WSR			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
	SLM-DP2-A1195	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	103.00	Issue of Technical Specification
	SLM-DP2-A1202	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	103.00	Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1218	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	103.00	Issue Final Tender Documents for Pricing
	SLM-DP2-A1224	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	103.00	Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1241	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	103.00	Evaluation Period of Submissions
	SLM-DP2-A1253	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	103.00	Place Order on System and Inform Successful Bidder
	SLM-DP2-A1264	Contract Award	0.00	0.00		06-Jan-25	0.00	103.00	Contract Award
	SLM-DP2-A1270	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	103.00	Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1360	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	0.00	103.00	First Delivery Available to Send to Site
DN800: SLM: Tunnel Upsizing			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
	SLM-DP2-A1197	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	103.00	Issue of Technical Specification
	SLM-DP2-A1204	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	103.00	Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1220	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	103.00	Issue Final Tender Documents for Pricing
	SLM-DP2-A1226	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	103.00	Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1243	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	103.00	Evaluation Period of Submissions
	SLM-DP2-A1255	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	103.00	Place Order on System and Inform Successful Bidder
	SLM-DP2-A1266	Contract Award	0.00	0.00		06-Jan-25	0.00	103.00	Contract Award
	SLM-DP2-A1272	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	103.00	Mobilisation period / Lead Time of Material(s)

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1362	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	0.00	103.00	◆ First Delivery Available to Send to Site
	Pipe Valves and Fittings		130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
	DN700: SLM: ████████ WSR to Yehill WSR		130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
	SLM-DP2-A1199	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	698.00	◆ Issue of Technical Specification
	SLM-DP2-A1206	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	698.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1222	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	698.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1228	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	698.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1245	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	698.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1257	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	698.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1268	Contract Award	0.00	0.00		06-Jan-25	0.00	698.00	◆ Contract Award
	SLM-DP2-A1274	Mobilisation period / Lead Time of Material(s)	100.00	100.00	07-Jan-25	30-May-25	0.00	698.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1405	First Delivery Available to Send to Site	0.00	0.00		30-May-25	0.00	698.00	◆ First Delivery Available to Send to Site
	Section 3: Yewhill WSR to Rownhams WSR		240.00	240.00	07-Jun-24	30-May-25	0.00	681.00	
	SUB-CONTRACTS		80.00	80.00	07-Jun-24	30-Sep-24	0.00	304.00	
	Design		80.00	80.00	07-Jun-24	30-Sep-24	0.00	304.00	
	SLM-DP2-A1026	Issue of Purchase Order for Soil Resitivity Works for ████████	0.00	0.00		07-Jun-24	0.00	304.00	◆ Issue of Purchase Order for Soil Resitivity Works for ████████ to Yewhill Pipeline Section
	SLM-DP2-A1031	Mobilisation period for Soil Resistivity Tests.	65.00	65.00	10-Jun-24	09-Sep-24	0.00	304.00	▮ Mobilisation period for Soil Resistivity Tests.
	SLM-DP2-A1120	██████████ to Yewhill Pipeline Soil Resistivity Tests.	15.00	15.00	10-Sep-24	30-Sep-24	0.00	304.00	▮ ██████████ to Yewhill Pipeline Soil Resistivity Tests.
	MATERIALS		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	Pipe - Ductile Iron		100.00	100.00	11-Nov-24	14-Apr-25	0.00	304.00	
	DN900: SLM: Yewhill WSR to Rownhams WSR		95.00	95.00	11-Nov-24	07-Apr-25	0.00	309.00	
	SLM-DP2-A1196	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	309.00	◆ Issue of Technical Specification
	SLM-DP2-A1203	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	309.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1219	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	309.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1225	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	309.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1242	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	309.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1254	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	309.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1265	Contract Award	0.00	0.00		06-Jan-25	0.00	309.00	◆ Contract Award
	SLM-DP2-A1271	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	309.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1361	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	5.00	309.00	◆ First Delivery Available to Send to Site
	DN1000: SLM: Tunnel Upsizing		100.00	100.00	11-Nov-24	14-Apr-25	0.00	304.00	
	SLM-DP2-A1198	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	304.00	◆ Issue of Technical Specification
	SLM-DP2-A1205	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	304.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1221	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	304.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1227	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	304.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1244	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	304.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1256	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	304.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1267	Contract Award	0.00	0.00		06-Jan-25	0.00	304.00	◆ Contract Award
	SLM-DP2-A1273	Mobilisation period / Lead Time of Material(s)	70.00	70.00	07-Jan-25	14-Apr-25	0.00	304.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1369	First Delivery Available to Send to Site	0.00	0.00		14-Apr-25	0.00	304.00	◆ First Delivery Available to Send to Site
	Pipe Valves and Fittings		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	DN900: SLM: Yewhill WSR to Rownhams WSR		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	SLM-DP2-A1200	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	681.00	◆ Issue of Technical Specification
	SLM-DP2-A1207	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	681.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1223	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	681.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1229	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	681.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1246	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	681.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1258	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	681.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1269	Contract Award	0.00	0.00		06-Jan-25	0.00	681.00	◆ Contract Award
	SLM-DP2-A1275	Mobilisation period / Lead Time of Material(s)	100.00	100.00	07-Jan-25	30-May-25	0.00	681.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1406	First Delivery Available to Send to Site	0.00	0.00		30-May-25	0.00	681.00	◆ First Delivery Available to Send to Site

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
ENABLING / MOBILISATION WORKS			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
General Works			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
Site Establishment			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
Forton Compound			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
	SLM-DP2-A1016	FORTON Compound IN Use	147.00	147.00	07-May-24	29-Nov-24	0.00	829.00	FORTON Compound IN Use
	SLM-DP2-A1236	FORTON Compound Closed and Reinstatment of the Area	15.00	15.00	02-Dec-24	20-Dec-24	909.00	909.00	FORTON Compound Closed and Reinstatment of the Area
New Office Compound			40.00	40.00	07-Oct-24	29-Nov-24	0.00	829.00	
	SLM-DP2-A1149	Establishment of NEW Compound Location - Stage 1	40.00	40.00	07-Oct-24	29-Nov-24	80.00	829.00	Establishment of NEW Compound Location - Stage 1
Section 4: New Yewhill WSR incl. Connections			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
Mobilisation Works			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
Pre-Start Works			276.00	276.00	07-May-24	18-Jun-25	0.00	870.00	
Full Planning Permission			85.00	85.00	07-May-24	04-Sep-24	0.00	1061.00	
	SLM-DP2-A1014	Planning Requirements for Yewhill WSR Haul Road	85.00	85.00	07-May-24	04-Sep-24	0.00	1061.00	Planning Requirements for Yewhill WSR Haul Road
	SLM-DP2-A1113	Planning Granted	0.00	0.00		04-Sep-24	1061.00	1061.00	Planning Granted
Permitted Development			187.00	187.00	07-May-24	07-Feb-25	0.00	36.00	
	SLM-DP2-A1015	Preparation of Permitted Development Letter	15.00	15.00	07-May-24	28-May-24	0.00	7.00	Preparation of Permitted Development Letter
	SLM-DP2-A1022	Submission of permitted Development Letter	0.00	0.00		28-May-24	0.00	7.00	Submission of permitted Development Letter
	SLM-DP2-A1023	Acceptance of Permitted Development Letter	47.00	47.00	29-May-24	01-Aug-24	0.00	36.00	Acceptance of Permitted Development Letter
	SLM-DP2-A1072	Certificate of Lawfulness Issued	0.00	0.00		01-Aug-24	0.00	36.00	Certificate of Lawfulness Issued
	SLM-DP2-A2012	Certificate of Lawfulness Consideration Period Accept/Rejec	40.00	40.00	02-Aug-24	27-Sep-24	0.00	36.00	Certificate of Lawfulness Consideration Period Accept/Rejec
	SLM-DP2-A2302	Planning Application Documentation	20.00	20.00	30-Sep-24	25-Oct-24	0.00	36.00	Planning Application Documentation
	SLM-DP2-A8114	Submission of Planning Application & Determination	65.00	65.00	28-Oct-24	07-Feb-25	36.00	36.00	Submission of Planning Application & Determination
Haul Road Works			220.00	220.00	25-Jul-24	18-Jun-25	0.00	7.00	
	SLM-DP2-A2267	28 Day Notice Period	20.00	20.00	25-Jul-24	21-Aug-24	0.00	7.00	28 Day Notice Period
	SLM-DP2-A2277	Haul Road Common Land Determination Period	200.00	200.00	22-Aug-24	18-Jun-25	7.00	7.00	Haul Road Common Land Determination Period
Working Strip Works			12.00	12.00	30-Jun-25	15-Jul-25	0.00	0.00	
	SLM-DP2-A1528	Install Land Parcel Working Strip Fencing	5.00	5.00	30-Jun-25	04-Jul-25	0.00	0.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1531	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	07-Jul-25	09-Jul-25	0.00	0.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1534	Remove Topsoil and Store	2.00	2.00	10-Jul-25	11-Jul-25	0.00	0.00	Remove Topsoil and Store
	SLM-DP2-A1541	Install any Required Pre-Construction Drainage	2.00	2.00	14-Jul-25	15-Jul-25	0.00	0.00	Install any Required Pre-Construction Drainage
SLM WORKS - AMP8			1096.00	1096.00	07-May-24	08-Sep-28	0.00	75.00	
DESIGN WORKS			630.00	630.00	07-May-24	18-Nov-26	0.00	516.00	
	A1310	Finish Outline Design	0.00	0.00		10-Sep-25	811.00	811.00	Finish Outline Design
Section 3: Yewhill WSR to Rowhams WSR			630.00	630.00	07-May-24	18-Nov-26	0.00	309.00	
Trenchless Crossings Design			630.00	630.00	07-May-24	18-Nov-26	0.00	309.00	
Under Hook Road & Ancient Woodland			285.00	285.00	06-May-25	30-Jun-26	0.00	317.00	
Outline Design			90.00	90.00	06-May-25	10-Sep-25	0.00	317.00	
	SLM-DP2-A1378	STAGE 1: Design SOP 1	20.00	20.00	06-May-25*	03-Jun-25	0.00	317.00	STAGE 1: Design SOP 1
	SLM-DP2-A1412	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	317.00	STAGE 1: Submission to Highways/LA
	SLM-DP2-A1416	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	317.00	STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1464	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	317.00	STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1517	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	317.00	STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1521	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	317.00	STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1558	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	317.00	STAGE 2: Design - Acceptance Confirmation
Detailed Design			195.00	195.00	11-Sep-25	30-Jun-26	0.00	317.00	
	SLM-DP2-A1562	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	317.00	STAGE 3: Design - GDR
	SLM-DP2-A1710	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	317.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1714	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	317.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1728	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	317.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1732	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	317.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw
	SLM-DP2-A1757	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	317.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1761	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	317.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1780	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	317.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1786	Mobilisation Period for the Works	65.00	65.00	26-Mar-26	30-Jun-26	0.00	317.00	Mobilisation Period for the Works
	Pursers Great Cope		285.00	285.00	06-May-25	30-Jun-26	0.00	409.00	
	Outline Design		90.00	90.00	06-May-25	10-Sep-25	0.00	409.00	
	SLM-DP2-A1379	STAGE 1: Design SOP 1	20.00	20.00	06-May-25	03-Jun-25	0.00	401.00	STAGE 1: Design SOP 1
	SLM-DP2-A1413	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	409.00	STAGE 1: Submission to Highways/LA
	SLM-DP2-A1417	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	409.00	STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1465	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	409.00	STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1518	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	409.00	STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1522	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	409.00	STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1559	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	409.00	STAGE 2: Design - Acceptance Confirmation
	Detailed Design		195.00	195.00	11-Sep-25	30-Jun-26	0.00	409.00	
	SLM-DP2-A1563	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	409.00	STAGE 3: Design - GDR
	SLM-DP2-A1711	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	409.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1715	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	409.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1729	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	409.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1733	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	409.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1758	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	409.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1762	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	409.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1781	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	409.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1787	Mobilisation Period for the Works	65.00	65.00	26-Mar-26	30-Jun-26	25.00	409.00	Mobilisation Period for the Works
	ECR UTX		630.00	630.00	07-May-24	18-Nov-26	0.00	226.00	
	Network Rail Interface Works		630.00	630.00	07-May-24	18-Nov-26	0.00	226.00	
	BAPA		246.00	246.00	22-Jul-25	21-Jul-26	0.00	226.00	
	SLM-DP2-A1008	BAPA Negotiated and Finalised	246.00	246.00	22-Jul-25	21-Jul-26	0.00	226.00	BAPA Negotiated and Finalised
	SLM-DP2-A1041	BAPA IN Place	0.00	0.00		21-Jul-26	0.00	226.00	BAPA IN Place
	ROTR Access		85.00	85.00	22-Jul-26	18-Nov-26	0.00	226.00	
	SLM-DP2-A1044	ROTR Access Submitted	5.00	5.00	22-Jul-26	28-Jul-26	0.00	226.00	ROTR Access Submitted
	SLM-DP2-A1049	ROTR Access Request Period	80.00	80.00	29-Jul-26	18-Nov-26	0.00	226.00	ROTR Access Request Period
	SLM-DP2-A1164	ROTR Access Approval	0.00	0.00		18-Nov-26	0.00	226.00	ROTR Access Approval
	TSR Design		55.00	55.00	29-Jul-26	14-Oct-26	0.00	251.00	
	SLM-DP2-A1050	TSR Design	10.00	10.00	29-Jul-26	11-Aug-26	0.00	251.00	TSR Design
	SLM-DP2-A1067	TSR Request Submitted	5.00	5.00	12-Aug-26	18-Aug-26	0.00	251.00	TSR Request Submitted
	SLM-DP2-A1071	TSR Request Period	40.00	40.00	19-Aug-26	14-Oct-26	0.00	251.00	TSR Request Period
	SLM-DP2-A1122	TSR Access Approval	0.00	0.00		14-Oct-26	25.00	251.00	TSR Access Approval
	CEM		25.00	25.00	12-Dec-25	29-Jan-26	0.00	350.00	
	SLM-DP2-A1392	CEM Nomination Form Draft & Issue	5.00	5.00	12-Dec-25	18-Dec-25	0.00	350.00	CEM Nomination Form Draft & Issue
	SLM-DP2-A1399	CEM Nomination Reviewed	20.00	20.00	19-Dec-25	29-Jan-26	0.00	350.00	CEM Nomination Reviewed
	SLM-DP2-A1450	CEM Nomination Accepted	0.00	0.00		29-Jan-26	0.00	350.00	CEM Nomination Accepted
	Survey		92.00	92.00	22-Jul-25	27-Nov-25	0.00	340.00	
	SLM-DP2-A1045	Draft & Issue Survey Specification	10.00	10.00	22-Jul-25	04-Aug-25	0.00	340.00	Draft & Issue Survey Specification
	SLM-DP2-A1064	Procurement	15.00	15.00	05-Aug-25	26-Aug-25	0.00	340.00	Procurement
	SLM-DP2-A1074	Draft RAMS	5.00	5.00	27-Aug-25	02-Sep-25	0.00	340.00	Draft RAMS
	SLM-DP2-A1081	CRE Review	3.00	3.00	03-Sep-25	05-Sep-25	0.00	340.00	CRE Review
	SLM-DP2-A1084	Update & Finalise RAMS	2.00	2.00	08-Sep-25	09-Sep-25	0.00	340.00	Update & Finalise RAMS
	SLM-DP2-A1087	Issue RAMS	0.00	0.00		09-Sep-25	0.00	340.00	Issue RAMS
	SLM-DP2-A1088	NWR Review Period	20.00	20.00	10-Sep-25	07-Oct-25	0.00	340.00	NWR Review Period
	SLM-DP2-A1112	NWR Submit Comments	0.00	0.00		07-Oct-25	0.00	340.00	NWR Submit Comments
	SLM-DP2-A1114	Update RAMS & Re-Issue	3.00	3.00	08-Oct-25	10-Oct-25	0.00	340.00	Update RAMS & Re-Issue
	SLM-DP2-A1118	NWR Review & Accept RAMS	5.00	5.00	13-Oct-25	17-Oct-25	0.00	340.00	NWR Review & Accept RAMS

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1129	Site Works	5.00	5.00	20-Oct-25	24-Oct-25	0.00	340.00	Site Works
	SLM-DP2-A1133	Factual Report Draft	16.00	16.00	27-Oct-25	17-Nov-25	0.00	340.00	Factual Report Draft
	SLM-DP2-A1162	Issue Draft Factual Report	0.00	0.00		17-Nov-25	0.00	340.00	Issue Draft Factual Report
	SLM-DP2-A1163	Review Factual Report	5.00	5.00	18-Nov-25	24-Nov-25	0.00	340.00	Review Factual Report
	SLM-DP2-A1176	Update & Finalise Factual Report	3.00	3.00	25-Nov-25	27-Nov-25	0.00	340.00	Update & Finalise Factual Report
	SLM-DP2-A1178	Issue Final Factual Report	0.00	0.00		27-Nov-25	0.00	340.00	Issue Final Factual Report
	CRE		25.00	25.00	12-Dec-25	29-Jan-26	0.00	350.00	
	SLM-DP2-A1393	CRE Nomination Form Draft & Issue	5.00	5.00	12-Dec-25	18-Dec-25	0.00	350.00	CRE Nomination Form Draft & Issue
	SLM-DP2-A1400	CRE Nomination Reviewed	20.00	20.00	19-Dec-25	29-Jan-26	0.00	350.00	CRE Nomination Reviewed
	SLM-DP2-A1451	CRE Nomination Accepted	0.00	0.00		29-Jan-26	10.00	350.00	CRE Nomination Accepted
	Form 001		178.00	178.00	07-May-24	27-Jan-25	0.00	553.00	
	SLM-DP2-A1009	Produce & Draft F001	38.00	38.00	07-May-24*	28-Jun-24	0.00	553.00	Produce & Draft F001
	SLM-DP2-A1052	Issue F001 to NWR	0.00	0.00		28-Jun-24	0.00	553.00	Issue F001 to NWR
	SLM-DP2-A1055	NWR Review F001 & Issue DRN	20.00	20.00	01-Jul-24	26-Jul-24	0.00	553.00	NWR Review F001 & Issue DRN
	SLM-DP2-A1076	MGJV Address DRN Comments	5.00	5.00	29-Jul-24	02-Aug-24	0.00	553.00	MGJV Address DRN Comments
	SLM-DP2-A1083	Review / Accept DRN Comments	10.00	10.00	05-Aug-24	16-Aug-24	0.00	553.00	Review / Accept DRN Comments
	SLM-DP2-A1092	F001 Accepted	0.00	0.00		16-Aug-24	0.00	553.00	F001 Accepted
	SLM-DP2-A1161	Dewatering Trials Required incl. Report & Analysis	65.00	65.00	15-Oct-24	27-Jan-25	213.00	553.00	Dewatering Trials Required incl. Report & Analysis
	Form 002		45.00	45.00	28-Nov-25	12-Feb-26	0.00	340.00	
	SLM-DP2-A1380	Produce & Draft F002	15.00	15.00	28-Nov-25	18-Dec-25	0.00	340.00	Produce & Draft F002
	SLM-DP2-A1398	Issue F002 to NWR	0.00	0.00		18-Dec-25	0.00	340.00	Issue F002 to NWR
	SLM-DP2-A1401	NWR Review F002 & Issue DRN	20.00	20.00	19-Dec-25	29-Jan-26	0.00	340.00	NWR Review F002 & Issue DRN
	SLM-DP2-A1452	MGJV Address DRN Comments	5.00	5.00	30-Jan-26	05-Feb-26	0.00	340.00	MGJV Address DRN Comments
	SLM-DP2-A1466	Review / Accept DRN Comments	5.00	5.00	06-Feb-26	12-Feb-26	0.00	340.00	Review / Accept DRN Comments
	SLM-DP2-A1477	F002 Accepted	0.00	0.00		12-Feb-26	0.00	340.00	F002 Accepted
	Form 003		40.00	40.00	13-Feb-26	13-Apr-26	0.00	340.00	
	SLM-DP2-A1478	Detailed Design	15.00	15.00	13-Feb-26	05-Mar-26	0.00	340.00	Detailed Design
	SLM-DP2-A1504	Independent Cat II Check	20.00	20.00	06-Mar-26	02-Apr-26	0.00	340.00	Independent Cat II Check
	SLM-DP2-A1533	Amend Design based on Independent Check	5.00	5.00	07-Apr-26	13-Apr-26	0.00	340.00	Amend Design based on Independent Check
	RAMS		35.00	35.00	14-Apr-26	03-Jun-26	0.00	345.00	
	SLM-DP2-A1545	Produce RAMS	5.00	5.00	14-Apr-26	20-Apr-26	0.00	345.00	Produce RAMS
	SLM-DP2-A1564	Review / Acceptance of RAMS	5.00	5.00	21-Apr-26	27-Apr-26	0.00	345.00	Review / Acceptance of RAMS
	SLM-DP2-A1581	Submit RAMS to NWR	0.00	0.00		27-Apr-26	0.00	345.00	Submit RAMS to NWR
	SLM-DP2-A1582	NWR Review RAMS	20.00	20.00	28-Apr-26	27-May-26	0.00	345.00	NWR Review RAMS
	SLM-DP2-A1645	NWR Submit Comments to MGJV	0.00	0.00		27-May-26	0.00	345.00	NWR Submit Comments to MGJV
	SLM-DP2-A1646	MGJV Amend RAMS	5.00	5.00	28-May-26	03-Jun-26	0.00	345.00	MGJV Amend RAMS
	SLM-DP2-A1655	RAMS Accepted	0.00	0.00		03-Jun-26	119.00	345.00	RAMS Accepted
	Design Assurance		35.00	35.00	13-Apr-26	03-Jun-26	0.00	340.00	
	SLM-DP2-A1544	Issue Form 003 Design to NWR for Review	0.00	0.00		13-Apr-26	0.00	340.00	Issue Form 003 Design to NWR for Review
	SLM-DP2-A1546	Form 003 Employer / NWR Review	20.00	20.00	14-Apr-26	12-May-26	0.00	340.00	Form 003 Employer / NWR Review
	SLM-DP2-A1611	Form 003 DRN Issued	0.00	0.00		12-May-26	0.00	340.00	Form 003 DRN Issued
	SLM-DP2-A1612	Form 003 Review DRN & Respond to Comments	5.00	5.00	13-May-26	19-May-26	0.00	340.00	Form 003 Review DRN & Respond to Comments
	SLM-DP2-A1630	Form 003 Employer & NWR Review DRN Responses & Clk	10.00	10.00	20-May-26	03-Jun-26	0.00	340.00	Form 003 Employer & NWR Review DRN Responses & Close Out
	AFC Design		119.00	119.00	04-Jun-26	18-Nov-26	0.00	226.00	
	SLM-DP2-A1656	Produce AFC Design Drawings	5.00	5.00	04-Jun-26	10-Jun-26	29.00	340.00	Produce AFC Design Drawings
	SLM-DP2-A1666	Issue AFC Design Drawings	0.00	0.00		21-Jul-26	0.00	311.00	Issue AFC Design Drawings
	SLM-DP2-A1667	APA Agreed by MGJV (SW) / NWR & Works Approved to Pr	0.00	0.00		18-Nov-26	0.00	226.00	APA Agreed by MGJV (SW) / NWR & Works Approved to Proceed
	A27 Botley Road		285.00	285.00	06-May-25	30-Jun-26	0.00	401.00	
	Outline Design		90.00	90.00	06-May-25	10-Sep-25	0.00	401.00	
	SLM-DP2-A1381	STAGE 1: Design SOP 1	20.00	20.00	06-May-25	03-Jun-25	0.00	401.00	STAGE 1: Design SOP 1
	SLM-DP2-A1414	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	401.00	STAGE 1: Submission to Highways/LA

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1418	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	401.00	STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1467	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	401.00	STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1519	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	401.00	STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1523	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	401.00	STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1560	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	401.00	STAGE 2: Design - Acceptance Confirmation
	Detailed Design		195.00	195.00	11-Sep-25	30-Jun-26	0.00	401.00	
	SLM-DP2-A1565	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	401.00	STAGE 3: Design - GDR
	SLM-DP2-A1712	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	401.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1716	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	401.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1730	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	401.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1734	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	401.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1759	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	401.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1763	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	401.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1782	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	401.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1788	Mobilisation Period to the Works	65.00	65.00	26-Mar-26	30-Jun-26	0.00	401.00	Mobilisation Period to the Works
	ENABLING / MOBILISATION WORKS		434.00	434.00	30-Sep-24	08-Jul-26	0.00	495.00	
	Section 02: [redacted] to Yewhill WSR@4292m		134.00	134.00	30-Sep-24	17-Apr-25	0.00	500.00	
	0-236 Metres Field Works@236m		133.00	133.00	30-Sep-24	16-Apr-25	0.00	120.00	
	[redacted] (0-215 Metres)		120.00	120.00	17-Oct-24	16-Apr-25	0.00	103.00	
	Enabling Works		1.00	1.00	17-Oct-24	17-Oct-24	0.00	222.00	
	SLM-DP2-A1154	Vegetation/Tree Clearance Works at Access to Sports Pitch	1.00	1.00	17-Oct-24	17-Oct-24	119.00	222.00	Vegetation/Tree Clearance Works at Access to Sports Pitch @211m
	Mobilisation Works		7.00	7.00	08-Apr-25	16-Apr-25	0.00	103.00	
	Working Strip Works		7.00	7.00	08-Apr-25	16-Apr-25	0.00	103.00	
	SLM-DP2-A1363	Set Up Working Area within the WSW	2.00	2.00	08-Apr-25	09-Apr-25	0.00	103.00	Set Up Working Area within the WSW
	SLM-DP2-A1463	Remove Tarmac Surface as Required	5.00	5.00	10-Apr-25	16-Apr-25	0.00	103.00	Remove Tarmac Surface as Required
	[redacted] : (216-236 Metres)@21m		10.00	10.00	30-Sep-24	11-Oct-24	0.00	243.00	
	Mobilisation Works		10.00	10.00	30-Sep-24	11-Oct-24	0.00	243.00	
	Pre-Start Works		1.00	1.00	30-Sep-24	30-Sep-24	0.00	222.00	
	SLM-DP2-A1136	Install Goalpost as Required for OHL Cables	1.00	1.00	30-Sep-24	30-Sep-24	0.00	222.00	Install Goalpost as Required for OHL Cables
	Working Strip Works		9.00	9.00	01-Oct-24	11-Oct-24	0.00	243.00	
	SLM-DP2-A1142	Install Land Parcel Working Strip Fencing	5.00	5.00	01-Oct-24	07-Oct-24	0.00	243.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1151	Remove Topsoil and Store	2.00	2.00	08-Oct-24	09-Oct-24	0.00	243.00	Remove Topsoil and Store
	SLM-DP2-A1155	Install any Required Pre-Construction Drainage	2.00	2.00	10-Oct-24	11-Oct-24	0.00	243.00	Install any Required Pre-Construction Drainage
	237-1181 Metres Trenchless Crossing Works@945m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	[redacted] Tunnel (237-1181 Metres)@945m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	[redacted] 699-836 Metres)@138m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	Enabling Works		12.00	12.00	01-Oct-24	16-Oct-24	0.00	222.00	
	SLM-DP2-A1143	Vegetation Clearance Works	10.00	10.00	01-Oct-24	14-Oct-24	0.00	222.00	Vegetation Clearance Works
	SLM-DP2-A1152	Removal of Tree(s) x 2	2.00	2.00	15-Oct-24	16-Oct-24	0.00	222.00	Removal of Tree(s) x 2
	Mobilisation Works		14.00	14.00	31-Mar-25	17-Apr-25	0.00	288.00	
	Pre-Start Works		7.00	7.00	31-Mar-25	08-Apr-25	0.00	288.00	
	SLM-DP2-A1343	Remove Island on [redacted] Road and Reinstate Road	1.00	1.00	31-Mar-25	31-Mar-25	0.00	288.00	Remove Island on [redacted] Road and Reinstate Road
	SLM-DP2-A1350	Upgrade Existing Access Point	3.00	3.00	01-Apr-25	03-Apr-25	0.00	288.00	Upgrade Existing Access Point
	SLM-DP2-A1353	Create New Haul Road	2.00	2.00	04-Apr-25	07-Apr-25	0.00	288.00	Create New Haul Road
	SLM-DP2-A1354	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	07-Apr-25	08-Apr-25	0.00	288.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		7.00	7.00	09-Apr-25	17-Apr-25	0.00	288.00	
	SLM-DP2-A1365	Install Land Parcel Working Strip Fencing	5.00	5.00	09-Apr-25	15-Apr-25	0.00	288.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1370	Install any Required Pre-Construction Drainage	2.00	2.00	16-Apr-25	17-Apr-25	67.00	288.00	Install any Required Pre-Construction Drainage
	1182- 2395 Metres Field Works@1214m		42.00	42.00	14-Oct-24	10-Dec-24	0.00	312.00	
	[redacted] : VENN (1182-1573 Metres)@392m		18.00	18.00	14-Oct-24	06-Nov-24	0.00	312.00	
	Mobilisation Works		18.00	18.00	14-Oct-24	06-Nov-24	0.00	312.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Pre-Start Works		6.00	6.00	14-Oct-24	21-Oct-24	0.00	312.00	
	SLM-DP2-A1158	Install NEW Access Point off Poles Lane	3.00	3.00	14-Oct-24	16-Oct-24	0.00	312.00	Install NEW Access Point off Poles Lane
	SLM-DP2-A1166	Create New Haul Road	2.00	2.00	17-Oct-24	18-Oct-24	0.00	312.00	Create New Haul Road
	SLM-DP2-A1167	Install Goalposts @1340 for OHL Cables	1.00	1.00	17-Oct-24	17-Oct-24	1.00	313.00	Install Goalposts @1340 for OHL Cables
	SLM-DP2-A1171	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	18-Oct-24	21-Oct-24	0.00	312.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	22-Oct-24	06-Nov-24	0.00	312.00	
	SLM-DP2-A1175	Install Land Parcel Working Strip Fencing	5.00	5.00	22-Oct-24	28-Oct-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1184	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	29-Oct-24	31-Oct-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1185	Remove Topsoil and Store	2.00	2.00	01-Nov-24	04-Nov-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1187	Install any Required Pre-Construction Drainage	2.00	2.00	05-Nov-24	06-Nov-24	0.00	312.00	Install any Required Pre-Construction Drainage
	(1574-2063 Metres)@490m		27.00	27.00	17-Oct-24	22-Nov-24	0.00	312.00	
	Enabling Works		6.00	6.00	17-Oct-24	24-Oct-24	0.00	320.00	
	SLM-DP2-A1156	Vegetation Clearance Works	5.00	5.00	17-Oct-24	23-Oct-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1168	Removal of Hedgrow @1574	1.00	1.00	24-Oct-24	24-Oct-24	0.00	320.00	Removal of Hedgrow @1574
	Mobilisation Works		12.00	12.00	07-Nov-24	22-Nov-24	0.00	312.00	
	Working Strip Works		12.00	12.00	07-Nov-24	22-Nov-24	0.00	312.00	
	SLM-DP2-A1188	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Nov-24	13-Nov-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1209	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Nov-24	18-Nov-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1214	Remove Topsoil and Store	2.00	2.00	19-Nov-24	20-Nov-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1215	Install any Required Pre-Construction Drainage	2.00	2.00	21-Nov-24	22-Nov-24	0.00	312.00	Install any Required Pre-Construction Drainage
	: VENN (2064-2395 Metres)@332m		33.00	33.00	25-Oct-24	10-Dec-24	0.00	312.00	
	Enabling Works		5.00	5.00	25-Oct-24	31-Oct-24	0.00	320.00	
	SLM-DP2-A1172	Vegetation Clearance Works	4.00	4.00	25-Oct-24	30-Oct-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1177	Removal of Hedgrow @2057	1.00	1.00	31-Oct-24	31-Oct-24	0.00	320.00	Removal of Hedgrow @2057
	Mobilisation Works		12.00	12.00	25-Nov-24	10-Dec-24	0.00	312.00	
	Working Strip Works		12.00	12.00	25-Nov-24	10-Dec-24	0.00	312.00	
	SLM-DP2-A1216	Install Land Parcel Working Strip Fencing	5.00	5.00	25-Nov-24	29-Nov-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1234	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	02-Dec-24	04-Dec-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1239	Remove Topsoil and Store	2.00	2.00	05-Dec-24	06-Dec-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1240	Install any Required Pre-Construction Drainage	2.00	2.00	09-Dec-24	10-Dec-24	0.00	312.00	Install any Required Pre-Construction Drainage
	2466-2718 Metres Field Works@253m		40.00	40.00	01-Nov-24	09-Jan-25	0.00	312.00	
	: VENN (2466-2718 Metres)@253m		40.00	40.00	01-Nov-24	09-Jan-25	0.00	312.00	
	Enabling Works		3.00	3.00	01-Nov-24	05-Nov-24	0.00	320.00	
	SLM-DP2-A1179	Vegetation Clearance Works at shepherds Lane	3.00	3.00	01-Nov-24	05-Nov-24	0.00	320.00	Vegetation Clearance Works at shepherds Lane
	Mobilisation Works		12.00	12.00	11-Dec-24	09-Jan-25	0.00	312.00	
	Working Strip Works		12.00	12.00	11-Dec-24	09-Jan-25	0.00	312.00	
	SLM-DP2-A1247	Install Land Parcel Working Strip Fencing	5.00	5.00	11-Dec-24	17-Dec-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1259	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	18-Dec-24	20-Dec-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1262	Remove Topsoil and Store	2.00	2.00	06-Jan-25	07-Jan-25	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1276	Install any Required Pre-Construction Drainage	2.00	2.00	08-Jan-25	09-Jan-25	0.00	312.00	Install any Required Pre-Construction Drainage
	2719- 2722 Metres Highway Works@4m		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	(2719-2722 Metres)@4m		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	Enabling Works		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	SLM-DP2-A1238	Vegetation Clearance Works	1.00	1.00	20-Nov-24	20-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1248	Removal of Hedgrow - Important	1.00	1.00	21-Nov-24	21-Nov-24	0.00	320.00	Removal of Hedgrow - Important
	2722-4150 Metres Field Works@1429m		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	: VENN (2723-4150 Metres)@1428m		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	Mobilisation Works		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	Working Strip Works		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	SLM-DP2-A1277	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Jan-25	16-Jan-25	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1283	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Jan-25	21-Jan-25	0.00	312.00	Install any Required Access/Haul Roads within Working Strip

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1287	Remove Topsoil and Store	2.00	2.00	22-Jan-25	23-Jan-25	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1290	Install any Required Pre-Construction Drainage	2.00	2.00	24-Jan-25	27-Jan-25	0.00	312.00	Install any Required Pre-Construction Drainage
4151-4161 Metres Highway Works@11m			3.00	3.00	22-Nov-24	26-Nov-24	0.00	320.00	
██████████ : ██████████ (4151-4161 Metres)@11m			3.00	3.00	22-Nov-24	26-Nov-24	0.00	320.00	
Enabling Works			3.00	3.00	22-Nov-24	26-Nov-24	0.00	320.00	
	SLM-DP2-A1249	Vegetation Clearance Works	1.00	1.00	22-Nov-24	22-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1260	Removal of Hedgrow	1.00	1.00	25-Nov-24	25-Nov-24	0.00	320.00	Removal of Hedgrow
	SLM-DP2-A1261	Crown Lift of Tree(s) as Required	1.00	1.00	26-Nov-24	26-Nov-24	0.00	320.00	Crown Lift of Tree(s) as Required
4162-4292 Metres Field Works@131m			85.00	85.00	06-Nov-24	18-Mar-25	0.00	522.00	
██████████ : VENN (4162-4258 Metres)@97m			61.00	61.00	06-Nov-24	12-Feb-25	0.00	312.00	
Enabling Works			3.00	3.00	06-Nov-24	08-Nov-24	0.00	320.00	
	SLM-DP2-A1186	Vegetation Clearance Works	1.00	1.00	06-Nov-24	06-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1191	Crown Lift of Tree(s) as Required	2.00	2.00	07-Nov-24	08-Nov-24	0.00	320.00	Crown Lift of Tree(s) as Required
Mobilisation Works			58.00	58.00	11-Nov-24	12-Feb-25	0.00	312.00	
Pre-Start Works			3.00	3.00	11-Nov-24	13-Nov-24	0.00	320.00	
	SLM-DP2-A1208	Install Goalpost as Required	1.00	1.00	11-Nov-24	11-Nov-24	0.00	320.00	Install Goalpost as Required
	SLM-DP2-A1210	Create New Haul Road	2.00	2.00	12-Nov-24	13-Nov-24	0.00	320.00	Create New Haul Road
Working Strip Works			12.00	12.00	28-Jan-25	12-Feb-25	0.00	312.00	
	SLM-DP2-A1292	Install Land Parcel Working Strip Fencing	5.00	5.00	28-Jan-25	03-Feb-25	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1297	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	04-Feb-25	06-Feb-25	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1298	Remove Topsoil and Store	2.00	2.00	07-Feb-25	10-Feb-25	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1306	Install any Required Pre-Construction Drainage	2.00	2.00	11-Feb-25	12-Feb-25	0.00	312.00	Install any Required Pre-Construction Drainage
██████████ : VENN (4259-4271 Metres)@13m			67.00	67.00	14-Nov-24	28-Feb-25	0.00	414.00	
Enabling Works			1.00	1.00	14-Nov-24	14-Nov-24	0.00	320.00	
	SLM-DP2-A1212	Vegetation Clearance Works	1.00	1.00	14-Nov-24	14-Nov-24	0.00	320.00	Vegetation Clearance Works
Mobilisation Works			12.00	12.00	13-Feb-25	28-Feb-25	0.00	414.00	
Working Strip Works			12.00	12.00	13-Feb-25	28-Feb-25	0.00	414.00	
	SLM-DP2-A1308	Install Land Parcel Working Strip Fencing	5.00	5.00	13-Feb-25	19-Feb-25	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1315	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	20-Feb-25	24-Feb-25	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1318	Remove Topsoil and Store	2.00	2.00	25-Feb-25	26-Feb-25	0.00	414.00	Remove Topsoil and Store
	SLM-DP2-A1320	Install any Required Pre-Construction Drainage	2.00	2.00	27-Feb-25	28-Feb-25	0.00	414.00	Install any Required Pre-Construction Drainage
██████████ Yewhill WSR (██████████ Line) (4272-4292 Metres)@21m			78.00	78.00	15-Nov-24	18-Mar-25	0.00	522.00	
Enabling Works			3.00	3.00	15-Nov-24	19-Nov-24	0.00	320.00	
	SLM-DP2-A1217	Vegetation Clearance Works	1.00	1.00	15-Nov-24	15-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1235	Crown Lift of Tree(s) as Required	2.00	2.00	18-Nov-24	19-Nov-24	0.00	320.00	Crown Lift of Tree(s) as Required
Mobilisation Works			12.00	12.00	03-Mar-25	18-Mar-25	0.00	522.00	
Working Strip Works			12.00	12.00	03-Mar-25	18-Mar-25	0.00	522.00	
	SLM-DP2-A1324	Install Land Parcel Working Strip Fencing	5.00	5.00	03-Mar-25	07-Mar-25	0.00	522.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1328	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	10-Mar-25	12-Mar-25	0.00	522.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1330	Remove Topsoil and Store	2.00	2.00	13-Mar-25	14-Mar-25	0.00	522.00	Remove Topsoil and Store
	SLM-DP2-A1334	Install any Required Pre-Construction Drainage	2.00	2.00	17-Mar-25	18-Mar-25	130.00	522.00	Install any Required Pre-Construction Drainage
Section 03: Yewhill WSR to Rownhams WSR@14805m			392.00	392.00	27-Nov-24	08-Jul-26	0.00	310.00	
0-2683 Metres Field Works@2683m			88.00	88.00	27-Nov-24	11-Apr-25	0.00	320.00	
Land Parcel - HP718556B: Yewhill WSR (Rownhams Line) (0-14 Metres)@14m			14.00	14.00	27-Nov-24	16-Dec-24	0.00	379.00	
Enabling Works			2.00	2.00	27-Nov-24	28-Nov-24	0.00	320.00	
	SLM-DP2-A1263	Vegetation Clearance Works	1.00	1.00	27-Nov-24	27-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1278	Removal of Hedgrow x 2	1.00	1.00	28-Nov-24	28-Nov-24	0.00	320.00	Removal of Hedgrow x 2
Mobilisation Works			12.00	12.00	29-Nov-24	16-Dec-24	0.00	379.00	
Working Strip Works			12.00	12.00	29-Nov-24	16-Dec-24	0.00	379.00	
	SLM-DP2-A1281	Install Land Parcel Working Strip Fencing	5.00	5.00	29-Nov-24	05-Dec-24	0.00	379.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1285	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	06-Dec-24	10-Dec-24	0.00	379.00	Install any Required Access/Haul Roads within Working Strip

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1291	Remove Topsoil and Store	2.00	2.00	11-Dec-24	12-Dec-24	0.00	379.00	Remove Topsoil and Store
	SLM-DP2-A1293	Install any Required Pre-Construction Drainage	2.00	2.00	13-Dec-24	16-Dec-24	93.00	379.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m		86.00	86.00	29-Nov-24	11-Apr-25	0.00	320.00	
	Enabling Works		8.00	8.00	29-Nov-24	10-Dec-24	0.00	320.00	
	SLM-DP2-A1282	Vegetation Clearance Works	7.00	7.00	29-Nov-24	09-Dec-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1286	Removal of Hedgrow at 800	1.00	1.00	10-Dec-24	10-Dec-24	0.00	320.00	Removal of Hedgrow at 800
	Mobilisation Works		12.00	12.00	27-Mar-25	11-Apr-25	0.00	320.00	
	Working Strip Works		12.00	12.00	27-Mar-25	11-Apr-25	0.00	320.00	
	SLM-DP2-A1371	Install Land Parcel Working Strip Fencing	5.00	5.00	27-Mar-25	02-Apr-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1374	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	03-Apr-25	07-Apr-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1375	Remove Topsoil and Store	2.00	2.00	08-Apr-25	09-Apr-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1376	Install any Required Pre-Construction Drainage	2.00	2.00	10-Apr-25	11-Apr-25	34.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m		71.00	71.00	11-Dec-24	02-Apr-25	0.00	320.00	
	Enabling Works		1.00	1.00	11-Dec-24	11-Dec-24	0.00	320.00	
	SLM-DP2-A1288	Removal of Hedgrow at 860	1.00	1.00	11-Dec-24	11-Dec-24	0.00	320.00	Removal of Hedgrow at 860
	Mobilisation Works		12.00	12.00	18-Mar-25	02-Apr-25	0.00	320.00	
	Working Strip Works		12.00	12.00	18-Mar-25	02-Apr-25	0.00	320.00	
	SLM-DP2-A1355	Install Land Parcel Working Strip Fencing	5.00	5.00	18-Mar-25	24-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1367	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	25-Mar-25	27-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1372	Remove Topsoil and Store	2.00	2.00	28-Mar-25	31-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1373	Install any Required Pre-Construction Drainage	2.00	2.00	01-Apr-25	02-Apr-25	0.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m		63.00	63.00	12-Dec-24	24-Mar-25	0.00	320.00	
	Enabling Works		12.00	12.00	12-Dec-24	10-Jan-25	0.00	320.00	
	SLM-DP2-A1289	Vegetation Clearance Works	10.00	10.00	12-Dec-24	08-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1294	Crown Lift of Tree(s) as Required	2.00	2.00	09-Jan-25	10-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	07-Mar-25	24-Mar-25	0.00	320.00	
	Working Strip Works		12.00	12.00	07-Mar-25	24-Mar-25	0.00	320.00	
	SLM-DP2-A1337	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Mar-25	13-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1352	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Mar-25	18-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1364	Remove Topsoil and Store	2.00	2.00	19-Mar-25	20-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1366	Install any Required Pre-Construction Drainage	2.00	2.00	21-Mar-25	24-Mar-25	0.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m		44.00	44.00	13-Jan-25	13-Mar-25	0.00	320.00	
	Enabling Works		12.00	12.00	13-Jan-25	28-Jan-25	0.00	320.00	
	SLM-DP2-A1296	Vegetation Clearance Works	10.00	10.00	13-Jan-25	24-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1305	Crown Lift of Tree(s) as Required	2.00	2.00	27-Jan-25	28-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	26-Feb-25	13-Mar-25	0.00	320.00	
	Working Strip Works		12.00	12.00	26-Feb-25	13-Mar-25	0.00	320.00	
	SLM-DP2-A1335	Install Land Parcel Working Strip Fencing	5.00	5.00	26-Feb-25	04-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1336	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	05-Mar-25	07-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1338	Remove Topsoil and Store	2.00	2.00	10-Mar-25	11-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1351	Install any Required Pre-Construction Drainage	2.00	2.00	12-Mar-25	13-Mar-25	0.00	320.00	Install any Required Pre-Construction Drainage
	2684-2720 Metres Trenchless Crossing Works@37m		20.00	20.00	29-Jan-25	25-Feb-25	0.00	320.00	
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		20.00	20.00	29-Jan-25	25-Feb-25	0.00	320.00	
	Enabling Works		3.00	3.00	29-Jan-25	31-Jan-25	0.00	320.00	
	SLM-DP2-A1307	Vegetation Clearance Works	1.00	1.00	29-Jan-25	29-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1314	Crown Lift of Tree(s) as Required	2.00	2.00	30-Jan-25	31-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		17.00	17.00	03-Feb-25	25-Feb-25	0.00	320.00	
	Pre-Start Works		5.00	5.00	03-Feb-25	07-Feb-25	0.00	320.00	
	SLM-DP2-A1316	Upgrade Existing Access Point off Poles Lane	3.00	3.00	03-Feb-25	05-Feb-25	0.00	320.00	Upgrade Existing Access Point off Poles Lane
	SLM-DP2-A1319	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-Feb-25	07-Feb-25	0.00	320.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	10-Feb-25	25-Feb-25	0.00	320.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1322	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Feb-25	14-Feb-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1327	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Feb-25	19-Feb-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1329	Remove Topsoil and Store	2.00	2.00	20-Feb-25	21-Feb-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1331	Install any Required Pre-Construction Drainage	2.00	2.00	24-Feb-25	25-Feb-25	0.00	320.00	Install any Required Pre-Construction Drainage
	2721-3999 Metres Field Works@1279m		162.00	162.00	01-Sep-25	30-Apr-26	0.00	209.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		162.00	162.00	01-Sep-25	30-Apr-26	0.00	209.00	
	Enabling Works		15.00	15.00	01-Sep-25	19-Sep-25	0.00	209.00	
	SLM-DP2-A1536	Vegetation Clearance Works	14.00	14.00	01-Sep-25	18-Sep-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1550	Removal of Hedgrow at 3470	1.00	1.00	19-Sep-25	19-Sep-25	0.00	209.00	Removal of Hedgrow at 3470
	Mobilisation Works		18.00	18.00	07-Apr-26	30-Apr-26	0.00	209.00	
	Pre-Start Works		6.00	6.00	07-Apr-26	14-Apr-26	0.00	209.00	
	SLM-DP2-A1742	Upgrade Existing Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	209.00	Upgrade Existing Access Point
	SLM-DP2-A1747	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	209.00	Create New Haul Road
	SLM-DP2-A1751	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	209.00	
	SLM-DP2-A1764	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1770	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1775	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1789	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	209.00	Install any Required Pre-Construction Drainage
	4050-5662 Metres Field Works@1613m		164.00	164.00	22-Sep-25	27-May-26	0.00	285.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		163.00	163.00	22-Sep-25	26-May-26	0.00	246.00	
	Enabling Works		6.00	6.00	22-Sep-25	29-Sep-25	0.00	209.00	
	SLM-DP2-A1555	Vegetation Clearance Works	6.00	6.00	22-Sep-25	29-Sep-25	0.00	209.00	Vegetation Clearance Works
	Mobilisation Works		16.00	16.00	01-May-26	26-May-26	0.00	246.00	
	Pre-Start Works		4.00	4.00	01-May-26	07-May-26	0.00	246.00	
	SLM-DP2-A1793	Install Goalpost as Required 4310	1.00	1.00	01-May-26	01-May-26	0.00	209.00	Install Goalpost as Required 4310
	SLM-DP2-A1798	Create New Haul Road	2.00	2.00	05-May-26	06-May-26	0.00	246.00	Create New Haul Road
	SLM-DP2-A1800	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-May-26	07-May-26	0.00	246.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	08-May-26	26-May-26	0.00	246.00	
	SLM-DP2-A1805	Install Land Parcel Working Strip Fencing	5.00	5.00	08-May-26	14-May-26	0.00	246.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1815	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	15-May-26	19-May-26	0.00	246.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1823	Remove Topsoil and Store	2.00	2.00	20-May-26	21-May-26	0.00	246.00	Remove Topsoil and Store
	SLM-DP2-A1825	Install any Required Pre-Construction Drainage	2.00	2.00	22-May-26	26-May-26	0.00	246.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		158.00	158.00	30-Sep-25	27-May-26	0.00	285.00	
	Enabling Works		13.00	13.00	30-Sep-25	16-Oct-25	0.00	209.00	
	SLM-DP2-A1579	Vegetation Clearance Works	11.00	11.00	30-Sep-25	14-Oct-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1590	Crown Lift of Tree(s) as Required	2.00	2.00	15-Oct-25	16-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		16.00	16.00	05-May-26	27-May-26	0.00	285.00	
	Pre-Start Works		4.00	4.00	05-May-26	08-May-26	0.00	209.00	
	SLM-DP2-A1799	Install Goalpost as Required 4860, Hook Rd	1.00	1.00	05-May-26	05-May-26	0.00	209.00	Install Goalpost as Required 4860, Hook Rd
	SLM-DP2-A1801	Install NEW Access Point off A3090 at 4540 incl Haul Road	3.00	3.00	06-May-26	08-May-26	0.00	209.00	Install NEW Access Point off A3090 at 4540 incl Haul Road and at 5250 and 5750
	SLM-DP2-A1802	Create Satellite Compound /Laydown and Storage Area at :	2.00	2.00	07-May-26	08-May-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area at 5750
	Working Strip Works		12.00	12.00	11-May-26	27-May-26	0.00	285.00	
	SLM-DP2-A1809	Install Land Parcel Working Strip Fencing	5.00	5.00	11-May-26	15-May-26	0.00	285.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1818	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	18-May-26	20-May-26	0.00	285.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1824	Remove Topsoil and Store	2.00	2.00	21-May-26	22-May-26	0.00	285.00	Remove Topsoil and Store
	SLM-DP2-A1829	Install any Required Pre-Construction Drainage	2.00	2.00	26-May-26	27-May-26	40.00	285.00	Install any Required Pre-Construction Drainage
	5987-6881 Metres Field Works@893m		163.00	163.00	17-Oct-25	22-Jun-26	0.00	209.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		151.00	151.00	17-Oct-25	04-Jun-26	0.00	209.00	
	Mobilisation Works		151.00	151.00	17-Oct-25	04-Jun-26	0.00	209.00	
	Pre-Start Works		139.00	139.00	17-Oct-25	18-May-26	0.00	209.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1598	Install Goalpost as Required 6180	1.00	1.00	17-Oct-25	17-Oct-25	0.00	209.00	Install Goalpost as Required 6180
	SLM-DP2-A1810	Install NEW Access Point	3.00	3.00	11-May-26	13-May-26	0.00	209.00	Install NEW Access Point
	SLM-DP2-A1814	Create New Haul Road	2.00	2.00	14-May-26	15-May-26	0.00	209.00	Create New Haul Road
	SLM-DP2-A1816	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	15-May-26	18-May-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	19-May-26	04-Jun-26	0.00	209.00	
	SLM-DP2-A1819	Install Land Parcel Working Strip Fencing	5.00	5.00	19-May-26	26-May-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1832	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	27-May-26	29-May-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1838	Remove Topsoil and Store	2.00	2.00	01-Jun-26	02-Jun-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1839	Install any Required Pre-Construction Drainage	2.00	2.00	03-Jun-26	04-Jun-26	0.00	209.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		162.00	162.00	20-Oct-25	22-Jun-26	0.00	209.00	
	Enabling Works		2.00	2.00	20-Oct-25	21-Oct-25	0.00	209.00	
	SLM-DP2-A1601	Crown Lift of Tree(s) as Required	2.00	2.00	20-Oct-25	21-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	209.00	
	Working Strip Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	209.00	
	SLM-DP2-A1847	Install Land Parcel Working Strip Fencing	5.00	5.00	05-Jun-26	11-Jun-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1860	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	12-Jun-26	16-Jun-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1866	Remove Topsoil and Store	2.00	2.00	17-Jun-26	18-Jun-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1869	Install any Required Pre-Construction Drainage	2.00	2.00	19-Jun-26	22-Jun-26	0.00	209.00	Install any Required Pre-Construction Drainage
	6977-7797 Metres Field Works@821m		172.00	172.00	22-Oct-25	08-Jul-26	0.00	272.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		172.00	172.00	22-Oct-25	08-Jul-26	0.00	249.00	
	Enabling Works		2.00	2.00	22-Oct-25	23-Oct-25	0.00	209.00	
	SLM-DP2-A1606	Crown Lift of Tree(s) as Required	2.00	2.00	22-Oct-25	23-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	23-Jun-26	08-Jul-26	0.00	249.00	
	Working Strip Works		12.00	12.00	23-Jun-26	08-Jul-26	0.00	249.00	
	SLM-DP2-A1878	Install Land Parcel Working Strip Fencing	5.00	5.00	23-Jun-26	29-Jun-26	0.00	249.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1887	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	30-Jun-26	02-Jul-26	0.00	249.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1889	Remove Topsoil and Store	2.00	2.00	03-Jul-26	06-Jul-26	0.00	249.00	Remove Topsoil and Store
	SLM-DP2-A1891	Install any Required Pre-Construction Drainage	2.00	2.00	07-Jul-26	08-Jul-26	41.00	249.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	Mobilisation Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	Working Strip Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	SLM-DP2-A1848	Install Land Parcel Working Strip Fencing	5.00	5.00	05-Jun-26	11-Jun-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1861	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	12-Jun-26	16-Jun-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1867	Remove Topsoil and Store	2.00	2.00	17-Jun-26	18-Jun-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1870	Install any Required Pre-Construction Drainage	2.00	2.00	19-Jun-26	22-Jun-26	65.00	273.00	Install any Required Pre-Construction Drainage
	Land Parcel - Z6103: (7226-7797 Metres)@572m		164.00	164.00	24-Oct-25	30-Jun-26	0.00	278.00	
	Enabling Works		2.00	2.00	24-Oct-25	27-Oct-25	0.00	209.00	
	SLM-DP2-A1614	Crown Lift of Tree(s) as Required 7360, 7570, 7740	2.00	2.00	24-Oct-25	27-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required 7360, 7570, 7740
	Mobilisation Works		18.00	18.00	05-Jun-26	30-Jun-26	0.00	278.00	
	Pre-Start Works		6.00	6.00	05-Jun-26	12-Jun-26	0.00	278.00	
	SLM-DP2-A1849	Install NEW Access Point off Pound Lane	3.00	3.00	05-Jun-26	09-Jun-26	0.00	278.00	Install NEW Access Point off Pound Lane
	SLM-DP2-A1856	Create New Haul Road	2.00	2.00	10-Jun-26	11-Jun-26	0.00	278.00	Create New Haul Road
	SLM-DP2-A1857	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	11-Jun-26	12-Jun-26	0.00	278.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	278.00	
	SLM-DP2-A1862	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Jun-26	19-Jun-26	0.00	278.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1873	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Jun-26	24-Jun-26	0.00	278.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1880	Remove Topsoil and Store	2.00	2.00	25-Jun-26	26-Jun-26	0.00	278.00	Remove Topsoil and Store
	SLM-DP2-A1883	Install any Required Pre-Construction Drainage	2.00	2.00	29-Jun-26	30-Jun-26	70.00	278.00	Install any Required Pre-Construction Drainage
	7812-8622 Metres Field Works@811m		157.00	157.00	28-Oct-25	23-Jun-26	0.00	260.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		121.00	121.00	28-Oct-25	30-Apr-26	0.00	260.00	
	Enabling Works		2.00	2.00	28-Oct-25	29-Oct-25	0.00	209.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1621	Crown Lift of Tree(s) as Required	2.00	2.00	28-Oct-25	29-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	07-Apr-26	30-Apr-26	0.00	260.00	
	Pre-Start Works		6.00	6.00	07-Apr-26	14-Apr-26	0.00	260.00	
	SLM-DP2-A1743	Install NEW Access Point off Pound lane	3.00	3.00	07-Apr-26	09-Apr-26	0.00	215.00	Install NEW Access Point off Pound lane
	SLM-DP2-A1748	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1752	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	260.00	
	SLM-DP2-A1765	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1771	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1776	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1790	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	260.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP563378: (8156-8341 Metres)@186m		137.00	137.00	30-Oct-25	28-May-26	0.00	260.00	
	Enabling Works		4.00	4.00	30-Oct-25	04-Nov-25	0.00	209.00	
	SLM-DP2-A1628	Vegetation Clearance Works	2.00	2.00	30-Oct-25	31-Oct-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1634	Crown Lift of Tree(s) as Required	2.00	2.00	03-Nov-25	04-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		133.00	133.00	05-Nov-25	28-May-26	0.00	260.00	
	Pre-Start Works		121.00	121.00	05-Nov-25	11-May-26	0.00	260.00	
	SLM-DP2-A1638	Install Goalpost as Required	1.00	1.00	05-Nov-25	05-Nov-25	0.00	374.00	Install Goalpost as Required
	SLM-DP2-A1640	Upgrade Existing Access Point	3.00	3.00	06-Nov-25	10-Nov-25	114.00	374.00	Upgrade Existing Access Point
	SLM-DP2-A1794	Install NEW Access Point	3.00	3.00	01-May-26	06-May-26	0.00	260.00	Install NEW Access Point
	SLM-DP2-A1803	Create New Haul Road	2.00	2.00	07-May-26	08-May-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1806	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	08-May-26	11-May-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	12-May-26	28-May-26	0.00	260.00	
	SLM-DP2-A1811	Install Land Parcel Working Strip Fencing	5.00	5.00	12-May-26	18-May-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1820	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	19-May-26	21-May-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1826	Remove Topsoil and Store	2.00	2.00	22-May-26	26-May-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1833	Install any Required Pre-Construction Drainage	2.00	2.00	27-May-26	28-May-26	0.00	260.00	Install any Required Pre-Construction Drainage
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		151.00	151.00	05-Nov-25	23-Jun-26	0.00	260.00	
	Enabling Works		5.00	5.00	05-Nov-25	11-Nov-25	0.00	209.00	
	SLM-DP2-A1639	Vegetation Clearance Works	3.00	3.00	05-Nov-25	07-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1652	Crown Lift of Tree(s) as Required	2.00	2.00	10-Nov-25	11-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	29-May-26	23-Jun-26	0.00	260.00	
	Pre-Start Works		6.00	6.00	29-May-26	05-Jun-26	0.00	260.00	
	SLM-DP2-A1836	Install NEW Access Point	3.00	3.00	29-May-26	02-Jun-26	0.00	260.00	Install NEW Access Point
	SLM-DP2-A1840	Create New Haul Road	2.00	2.00	03-Jun-26	04-Jun-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1842	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	04-Jun-26	05-Jun-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	08-Jun-26	23-Jun-26	0.00	260.00	
	SLM-DP2-A1852	Install Land Parcel Working Strip Fencing	5.00	5.00	08-Jun-26	12-Jun-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1863	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	15-Jun-26	17-Jun-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1868	Remove Topsoil and Store	2.00	2.00	18-Jun-26	19-Jun-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1874	Install any Required Pre-Construction Drainage	2.00	2.00	22-Jun-26	23-Jun-26	41.00	260.00	Install any Required Pre-Construction Drainage
	8642-9403 Metres Field Works@762m		128.00	128.00	12-Nov-25	28-May-26	0.00	215.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		110.00	110.00	12-Nov-25	30-Apr-26	0.00	215.00	
	Enabling Works		3.00	3.00	12-Nov-25	14-Nov-25	0.00	209.00	
	SLM-DP2-A1654	Vegetation Clearance Works	1.00	1.00	12-Nov-25	12-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1665	Crown Lift of Tree(s) as Required	2.00	2.00	13-Nov-25	14-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		107.00	107.00	17-Nov-25	30-Apr-26	0.00	215.00	
	Pre-Start Works		95.00	95.00	17-Nov-25	14-Apr-26	0.00	215.00	
	SLM-DP2-A1670	Install Goalposts	1.00	1.00	17-Nov-25	17-Nov-25	88.00	303.00	Install Goalposts
	SLM-DP2-A1744	Install NEW Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	215.00	Install NEW Access Point
	SLM-DP2-A1749	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	215.00	Create New Haul Road

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1753	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	215.00	
	SLM-DP2-A1766	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1772	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1777	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1791	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	215.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP640014: (8778-9403 Metres)@626m		125.00	125.00	17-Nov-25	28-May-26	0.00	215.00	
	Enabling Works		9.00	9.00	17-Nov-25	27-Nov-25	0.00	209.00	
	SLM-DP2-A1671	Vegetation Clearance Works	7.00	7.00	17-Nov-25	25-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1678	Crown Lift of Tree(s) as Required	2.00	2.00	26-Nov-25	27-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	01-May-26	28-May-26	0.00	215.00	
	Pre-Start Works		6.00	6.00	01-May-26	11-May-26	0.00	215.00	
	SLM-DP2-A1795	Install NEW Access Point off Crampmoor Lane	3.00	3.00	01-May-26	06-May-26	0.00	215.00	Install NEW Access Point off Crampmoor Lane
	SLM-DP2-A1804	Create New Haul Road	2.00	2.00	07-May-26	08-May-26	0.00	215.00	Create New Haul Road
	SLM-DP2-A1807	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	08-May-26	11-May-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	12-May-26	28-May-26	0.00	215.00	
	SLM-DP2-A1812	Install Land Parcel Working Strip Fencing	5.00	5.00	12-May-26	18-May-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1821	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	19-May-26	21-May-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1827	Remove Topsoil and Store	2.00	2.00	22-May-26	26-May-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1834	Install any Required Pre-Construction Drainage	2.00	2.00	27-May-26	28-May-26	0.00	215.00	Install any Required Pre-Construction Drainage
	9621-11419 Metres Field Works@1799m		135.00	135.00	28-Nov-25	24-Jun-26	0.00	235.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		135.00	135.00	28-Nov-25	24-Jun-26	0.00	215.00	
	Enabling Works		18.00	18.00	28-Nov-25	06-Jan-26	0.00	209.00	
	SLM-DP2-A1680	Vegetation Clearance Works	16.00	16.00	28-Nov-25	19-Dec-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1686	Crown Lift of Tree(s) as Required	2.00	2.00	05-Jan-26	06-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		117.00	117.00	07-Jan-26	24-Jun-26	0.00	215.00	
	Pre-Start Works		105.00	105.00	07-Jan-26	08-Jun-26	0.00	215.00	
	SLM-DP2-A1687	Install Goalpost as Required	1.00	1.00	07-Jan-26	07-Jan-26	97.00	312.00	Install Goalpost as Required
	SLM-DP2-A1837	Install NEW Access Point x 2 off Highwood lane	4.00	4.00	29-May-26	03-Jun-26	0.00	215.00	Install NEW Access Point x 2 off Highwood lane
	SLM-DP2-A1841	Create Satellite Compound /Laydown and Storage Area x 2	4.00	4.00	03-Jun-26	08-Jun-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area x 2
	SLM-DP2-A1843	Create New Haul Road	2.00	2.00	04-Jun-26	05-Jun-26	0.00	215.00	Create New Haul Road
	Working Strip Works		12.00	12.00	09-Jun-26	24-Jun-26	0.00	215.00	
	SLM-DP2-A1854	Install Land Parcel Working Strip Fencing	5.00	5.00	09-Jun-26	15-Jun-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1865	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	16-Jun-26	18-Jun-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1871	Remove Topsoil and Store	2.00	2.00	19-Jun-26	22-Jun-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1879	Install any Required Pre-Construction Drainage	2.00	2.00	23-Jun-26	24-Jun-26	0.00	215.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP489865: (11032-11419 Metres)@388m		79.00	79.00	07-Jan-26	29-Apr-26	0.00	273.00	
	Enabling Works		2.00	2.00	07-Jan-26	08-Jan-26	0.00	209.00	
	SLM-DP2-A1688	Crown Lift of Tree(s) as Required	2.00	2.00	07-Jan-26	08-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		77.00	77.00	09-Jan-26	29-Apr-26	0.00	273.00	
	Pre-Start Works		65.00	65.00	09-Jan-26	13-Apr-26	0.00	273.00	
	SLM-DP2-A1689	Install Goalpost as Required 1270	1.00	1.00	09-Jan-26	09-Jan-26	59.00	332.00	Install Goalpost as Required 1270
	SLM-DP2-A1745	Install NEW Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	273.00	Install NEW Access Point
	SLM-DP2-A1750	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	273.00	Create New Haul Road
	Working Strip Works		12.00	12.00	14-Apr-26	29-Apr-26	0.00	273.00	
	SLM-DP2-A1754	Install Land Parcel Working Strip Fencing	5.00	5.00	14-Apr-26	20-Apr-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1768	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	21-Apr-26	23-Apr-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1774	Remove Topsoil and Store	2.00	2.00	24-Apr-26	27-Apr-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1778	Install any Required Pre-Construction Drainage	2.00	2.00	28-Apr-26	29-Apr-26	0.00	273.00	Install any Required Pre-Construction Drainage
	11533-12360 Metres Field Works@828m		107.00	107.00	09-Jan-26	12-Jun-26	0.00	302.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		89.00	89.00	09-Jan-26	18-May-26	0.00	273.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Mobilisation Works		89.00	89.00	09-Jan-26	18-May-26	0.00	273.00	
	Pre-Start Works		3.00	3.00	09-Jan-26	13-Jan-26	0.00	347.00	
	SLM-DP2-A1690	Install Goalpost as Required 121150, 12160	1.00	1.00	09-Jan-26	09-Jan-26	0.00	209.00	Install Goalpost as Required 121150, 12160
	SLM-DP2-A1691	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	12-Jan-26	13-Jan-26	74.00	347.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	30-Apr-26	18-May-26	0.00	273.00	
	SLM-DP2-A1792	Install Land Parcel Working Strip Fencing	5.00	5.00	30-Apr-26	07-May-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1808	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	08-May-26	12-May-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1813	Remove Topsoil and Store	2.00	2.00	13-May-26	14-May-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1817	Install any Required Pre-Construction Drainage	2.00	2.00	15-May-26	18-May-26	0.00	273.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		106.00	106.00	12-Jan-26	12-Jun-26	0.00	302.00	
	Enabling Works		2.00	2.00	12-Jan-26	13-Jan-26	0.00	209.00	
	SLM-DP2-A1692	Crown Lift of Tree(s) as Required	2.00	2.00	12-Jan-26	13-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	19-May-26	12-Jun-26	0.00	302.00	
	Pre-Start Works		6.00	6.00	19-May-26	27-May-26	0.00	302.00	
	SLM-DP2-A1822	Install NEW Access Point	3.00	3.00	19-May-26	21-May-26	0.00	302.00	Install NEW Access Point
	SLM-DP2-A1828	Create New Haul Road	2.00	2.00	22-May-26	26-May-26	0.00	302.00	Create New Haul Road
	SLM-DP2-A1830	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	26-May-26	27-May-26	0.00	302.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	28-May-26	12-Jun-26	0.00	302.00	
	SLM-DP2-A1835	Install Land Parcel Working Strip Fencing	5.00	5.00	28-May-26	03-Jun-26	0.00	302.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1844	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	04-Jun-26	08-Jun-26	0.00	302.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1855	Remove Topsoil and Store	2.00	2.00	09-Jun-26	10-Jun-26	0.00	302.00	Remove Topsoil and Store
	SLM-DP2-A1858	Install any Required Pre-Construction Drainage	2.00	2.00	11-Jun-26	12-Jun-26	0.00	302.00	Install any Required Pre-Construction Drainage
	12458-12813 Metres Field Works@356m		116.00	116.00	14-Jan-26	30-Jun-26	0.00	310.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		116.00	116.00	14-Jan-26	30-Jun-26	0.00	310.00	
	Enabling Works		2.00	2.00	14-Jan-26	15-Jan-26	0.00	209.00	
	SLM-DP2-A1693	Crown Lift of Tree(s) as Required	2.00	2.00	14-Jan-26	15-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	310.00	
	Working Strip Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	310.00	
	SLM-DP2-A1864	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Jun-26	19-Jun-26	0.00	310.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1875	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Jun-26	24-Jun-26	0.00	310.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1882	Remove Topsoil and Store	2.00	2.00	25-Jun-26	26-Jun-26	0.00	310.00	Remove Topsoil and Store
	SLM-DP2-A1885	Install any Required Pre-Construction Drainage	2.00	2.00	29-Jun-26	30-Jun-26	38.00	310.00	Install any Required Pre-Construction Drainage
	12891-14489 Metres Field Works@1599m		67.00	67.00	16-Jan-26	22-Apr-26	0.00	363.00	
	Land Parcel - HP625991: (13296-13747 Metres)@452m		67.00	67.00	16-Jan-26	22-Apr-26	0.00	363.00	
	Enabling Works		2.00	2.00	16-Jan-26	19-Jan-26	0.00	209.00	
	SLM-DP2-A1694	Crown Lift of Tree(s) as Required	2.00	2.00	16-Jan-26	19-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		65.00	65.00	20-Jan-26	22-Apr-26	0.00	363.00	
	Pre-Start Works		1.00	1.00	20-Jan-26	20-Jan-26	0.00	415.00	
	SLM-DP2-A1695	Install Goalpost as Required 13660	1.00	1.00	20-Jan-26	20-Jan-26	52.00	415.00	Install Goalpost as Required 13660
	Working Strip Works		12.00	12.00	07-Apr-26	22-Apr-26	0.00	363.00	
	SLM-DP2-A1746	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Apr-26	13-Apr-26	0.00	363.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1755	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Apr-26	16-Apr-26	0.00	363.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1767	Remove Topsoil and Store	2.00	2.00	17-Apr-26	20-Apr-26	0.00	363.00	Remove Topsoil and Store
	SLM-DP2-A1769	Install any Required Pre-Construction Drainage	2.00	2.00	21-Apr-26	22-Apr-26	87.00	363.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		39.00	39.00	20-Jan-26	13-Mar-26	0.00	209.00	
	Enabling Works		2.00	2.00	20-Jan-26	21-Jan-26	0.00	209.00	
	SLM-DP2-A1696	Crown Lift of Tree(s) as Required	2.00	2.00	20-Jan-26	21-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	26-Feb-26	13-Mar-26	0.00	209.00	
	Working Strip Works		12.00	12.00	26-Feb-26	13-Mar-26	0.00	209.00	
	SLM-DP2-A1722	Install Land Parcel Working Strip Fencing	5.00	5.00	26-Feb-26	04-Mar-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1724	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	05-Mar-26	09-Mar-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	SLM-DP2-A1725	Remove Topsoil and Store	2.00	2.00	10-Mar-26	11-Mar-26	0.00	209.00	Remove Topsoil and Store	
	SLM-DP2-A1726	Install any Required Pre-Construction Drainage	2.00	2.00	12-Mar-26	13-Mar-26	0.00	209.00	Install any Required Pre-Construction Drainage	
	Land Parcel - HP645658: (14298-14489 Metres)@192m		51.00	51.00	22-Jan-26	02-Apr-26	0.00	209.00		
	Mobilisation Works		51.00	51.00	22-Jan-26	02-Apr-26	0.00	209.00		
	Pre-Start Works		39.00	39.00	22-Jan-26	17-Mar-26	0.00	209.00		
	SLM-DP2-A1697	Install Goalpost as Required 4490	1.00	1.00	22-Jan-26	22-Jan-26	0.00	209.00	Install Goalpost as Required 4490	
	SLM-DP2-A1735	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	16-Mar-26	17-Mar-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area	
	Working Strip Works		12.00	12.00	18-Mar-26	02-Apr-26	0.00	209.00		
	SLM-DP2-A1736	Install Land Parcel Working Strip Fencing	5.00	5.00	18-Mar-26	24-Mar-26	0.00	209.00	Install Land Parcel Working Strip Fencing	
	SLM-DP2-A1737	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	25-Mar-26	27-Mar-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip	
	SLM-DP2-A1738	Remove Topsoil and Store	2.00	2.00	30-Mar-26	31-Mar-26	0.00	209.00	Remove Topsoil and Store	
	SLM-DP2-A1741	Install any Required Pre-Construction Drainage	2.00	2.00	01-Apr-26	02-Apr-26	0.00	209.00	Install any Required Pre-Construction Drainage	
	14499-14805 Metres Field Works@307m		118.00	118.00	01-Sep-25	25-Feb-26	0.00	398.00		
	Land Parcel - HP708408: (14499-14572 Metres)@74m		12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00		
	Mobilisation Works		12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00		
	Working Strip Works		12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00		
	SLM-DP2-A1537	Install Land Parcel Working Strip Fencing	5.00	5.00	01-Sep-25	05-Sep-25	0.00	504.00	Install Land Parcel Working Strip Fencing	
	SLM-DP2-A1551	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	08-Sep-25	10-Sep-25	0.00	504.00	Install any Required Access/Haul Roads within Working Strip	
	SLM-DP2-A1568	Remove Topsoil and Store	2.00	2.00	11-Sep-25	12-Sep-25	0.00	504.00	Remove Topsoil and Store	
	SLM-DP2-A1577	Install any Required Pre-Construction Drainage	2.00	2.00	15-Sep-25	16-Sep-25	199.00	504.00	Install any Required Pre-Construction Drainage	
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		24.00	24.00	23-Jan-26	25-Feb-26	0.00	209.00		
	Enabling Works		5.00	5.00	23-Jan-26	29-Jan-26	0.00	209.00		
	SLM-DP2-A1698	Vegetation Clearance Works	3.00	3.00	23-Jan-26	27-Jan-26	0.00	209.00	Vegetation Clearance Works	
	SLM-DP2-A1701	Crown Lift of Tree(s) as Required	2.00	2.00	28-Jan-26	29-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required	
	Mobilisation Works		19.00	19.00	30-Jan-26	25-Feb-26	0.00	209.00		
	Pre-Start Works		7.00	7.00	30-Jan-26	09-Feb-26	0.00	209.00		
	SLM-DP2-A1702	Install Goalpost as Required 14710, 14820	1.00	1.00	30-Jan-26	30-Jan-26	0.00	209.00	Install Goalpost as Required: 14710, 14820	
	SLM-DP2-A1703	Install NEW Access Point off Upper Tantrmill Rd	3.00	3.00	02-Feb-26	04-Feb-26	0.00	209.00	Install NEW Access Point off Upper Tantrmill Rd	
	SLM-DP2-A1704	Create New Haul Road	2.00	2.00	05-Feb-26	06-Feb-26	0.00	209.00	Create New Haul Road	
	SLM-DP2-A1705	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-Feb-26	09-Feb-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area	
	Working Strip Works		12.00	12.00	10-Feb-26	25-Feb-26	0.00	209.00		
	SLM-DP2-A1708	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Feb-26	16-Feb-26	0.00	209.00	Install Land Parcel Working Strip Fencing	
	SLM-DP2-A1719	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Feb-26	19-Feb-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip	
	SLM-DP2-A1720	Remove Topsoil and Store	2.00	2.00	20-Feb-26	23-Feb-26	0.00	209.00	Remove Topsoil and Store	
	SLM-DP2-A1721	Install any Required Pre-Construction Drainage	2.00	2.00	24-Feb-26	25-Feb-26	0.00	209.00	Install any Required Pre-Construction Drainage	
	General Works		55.00	55.00	07-Apr-25	26-Jun-25	0.00	749.00		
	Site Establishment		55.00	55.00	07-Apr-25	26-Jun-25	0.00	749.00		
	0	SLM-DP2-A1358	Establishment of NEW Compound Location - Stage 2	55.00	55.00	07-Apr-25	26-Jun-25	749.00	749.00	Establishment of NEW Compound Location - Stage 2
	CONSTRUCTION WORKS		735.00	735.00	31-Mar-25	28-Feb-28	0.00	78.00		
	1	SLM-DP2-A1344	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	31-Mar-25*	07-May-25	0.00	116.00	Construct DRIVE Pit for Trenchless Crossing
	1	SLM-DP2-A1345	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	31-Mar-25	07-May-25	25.00	506.00	Construct RECEPTION Pit for Trenchless Crossing
	1	SLM-DP2-A1356	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	07-Apr-25	14-May-25	0.00	704.00	Construct DRIVE Pit for Trenchless Crossing
	1	SLM-DP2-A1357	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	07-Apr-25	14-May-25	0.00	704.00	Construct RECEPTION Pit for Trenchless Crossing
	0	SLM-DP2-A8014	String Out and Ready DN700 Pipe	10.00	10.00	08-Apr-25	23-Apr-25	0.00	282.00	String Out and Ready DN700 Pipe
	0	SLM-DP2-A8034	String Out and Ready DN900 Pipe	10.00	10.00	15-Apr-25	30-Apr-25	0.00	324.00	String Out and Ready DN900 Pipe
	1	SLM-DP2-A8001	Excavate Trench & Prepare for Install DN700 Pipe	11.00	11.00	23-Apr-25	08-May-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	1	SLM-DP2-A1382	Install DN700 Pipe and backfill to Cover	11.00	11.00	28-Apr-25	13-May-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
	0	SLM-DP2-A8038	String Out and Ready DN900 Pipe	10.00	10.00	02-May-25	16-May-25	236.00	491.00	String Out and Ready DN900 Pipe
	1	SLM-DP2-A1386	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	08-May-25	12-Jun-25	0.00	481.00	Construct DRIVE Pit for Trenchless Crossing
	1	SLM-DP2-A1387	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	08-May-25	12-Jun-25	0.00	481.00	Construct RECEPTION Pit for Trenchless Crossing
	0	SLM-DP2-A8008	String Out and Ready DN700 Pipe	5.00	5.00	15-May-25	21-May-25	0.00	342.00	String Out and Ready DN700 Pipe

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
0	SLM-DP2-A8032	String Out and Ready DN900 Pipe	10.00	10.00	28-May-25	10-Jun-25	37.00	323.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1410	Land Parcel: HP466625E - Valve Installations x 2	10.00	10.00	02-Jun-25	13-Jun-25	88.00	693.00	Land Parcel: HP466625E - Valve Installations x 2
0	SLM-DP2-A1508	Backfill Shafts & Remove Rings	0.00	0.00	31-Jul-25	31-Jul-25	0.00	704.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A8017	Excavate Trench & Prepare for Install DN700 Pipe:@ 120m	5.00	5.00	02-Sep-25	08-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 120m
0	SLM-DP2-A1442	Install DN700 Pipe and backfill to Cover:@ 120m	5.00	5.00	10-Sep-25	16-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 120m
0	SLM-DP2-A1437	Land Parcel HP785213 - Valve Installations x 1	5.00	5.00	02-Oct-25	08-Oct-25	0.00	621.00	Land Parcel HP785213 - Valve Installations x 1
2	SLM-DP2-A8007	Excavate Trench & Prepare for Install DN700 Pipe	21.00	21.00	07-Oct-25	06-May-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
0	SLM-DP2-A1618	Land Parcel: HP520441 - Valve Installations x 2	10.00	10.00	17-Oct-25	30-Oct-25	0.00	605.00	Land Parcel: HP520441 - Valve Installations x 2
1	SLM-DP2-A1908	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	23-Oct-25	26-Nov-25	0.00	574.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1909	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	23-Oct-25	26-Nov-25	93.00	574.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1681	Backfill Shafts & Remove Rings	0.00	0.00	13-Nov-25	13-Nov-25	0.00	626.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A8042	String Out and Ready DN900 Pipe	10.00	10.00	16-Apr-26	29-Apr-26	0.00	293.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1831	Backfill Shafts & Remove Rings	0.00	0.00	23-Apr-26	23-Apr-26	0.00	524.00	Backfill Shafts & Remove Rings
1	SLM-DP2-A8041	Excavate Trench & Prepare for Install DN900 Pipe	31.00	31.00	05-May-26	17-Jun-26	9.00	138.00	Excavate Trench & Prepare for Install DN900 Pipe
0	SLM-DP2-A1461	Land Parcel H463877A - Valve Installations x 1	5.00	5.00	08-May-26	14-May-26	0.00	483.00	Land Parcel H463877A - Valve Installations x 1
0	SLM-DP2-A8064	String Out and Ready DN900 Pipe	10.00	10.00	25-Jun-26	08-Jul-26	0.00	215.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A2075	Backfill Shafts & Remove Rings	0.00	0.00	26-Jun-26	26-Jun-26	0.00	481.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A1492	Land Parcel HP489760 - Valve Installations x 4	0.00	0.00	30-Jun-26	30-Jun-26	0.00	452.00	Land Parcel HP489760 - Valve Installations x 4
1	SLM-DP2-A1911	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	317.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1912	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	317.00	Construct RECEPTION Pit for Trenchless Crossing
1	SLM-DP2-A1913	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	401.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1914	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	401.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1552	Land Parcel HP463877B - Valve Installations x 1	5.00	5.00	23-Jul-26	29-Jul-26	0.00	435.00	Land Parcel HP463877B - Valve Installations x 1
1	SLM-DP2-A8013	Excavate Trench & Prepare for Install DN700 Pipe	13.00	13.00	28-Jul-26	13-Aug-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
1	SLM-DP2-A8194	NYR: Roof Slab Formwork and Reinforcement	25.00	25.00	28-Jul-26	01-Sep-26	0.00	20.00	NYR: Roof Slab Formwork and Reinforcement
1	SLM-DP2-A1943	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	05-Aug-26	09-Sep-26	0.00	384.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1944	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	05-Aug-26	09-Sep-26	67.00	384.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1595	Land Parcel HP466625A - Valve Installations x 2	10.00	10.00	10-Aug-26	21-Aug-26	0.00	428.00	Land Parcel HP466625A - Valve Installations x 2
0	SLM-DP2-A8074	String Out and Ready DN900 Pipe	5.00	5.00	26-Aug-26	02-Sep-26	0.00	276.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1926	Land Parcel: HP688607 - Valve Installations x 4	0.00	0.00	28-Aug-26	28-Aug-26	0.00	404.00	Land Parcel: HP688607 - Valve Installations x 4
0	SLM-DP2-A1978	Land Parcel: HP522722 - Valve Installations x 1	5.00	5.00	28-Aug-26	04-Sep-26	0.00	404.00	Land Parcel: HP522722 - Valve Installations x 1
0	SLM-DP2-A1994	Land Parcel: HP466625E - Valve Installations x 2	10.00	10.00	07-Sep-26	18-Sep-26	0.00	404.00	Land Parcel: HP466625E - Valve Installations x 2
0	SLM-DP2-A1925	Land Parcel: HP685725 - Valve Installations x 2	10.00	10.00	09-Sep-26	22-Sep-26	0.00	365.00	Land Parcel: HP685725 - Valve Installations x 2
0	SLM-DP2-A2027	Land Parcel: HP704661B - Valve Installations x 2	10.00	10.00	10-Sep-26	23-Sep-26	0.00	376.00	Land Parcel: HP704661B - Valve Installations x 2
0	SLM-DP2-A2050	Land Parcel: HP704661C - Valve Installations x 2	10.00	10.00	24-Sep-26	07-Oct-26	0.00	376.00	Land Parcel: HP704661C - Valve Installations x 2
0	SLM-DP2-A8224	NYR: Technoover Installation	5.00	5.00	30-Sep-26	06-Oct-26	180.00	180.00	NYR: Technoover Installation
0	SLM-DP2-A2079	Land Parcel: HP704661C - Valve Installations x 2	10.00	10.00	08-Oct-26	21-Oct-26	0.00	376.00	Land Parcel: HP704661C - Valve Installations x 2
1	SLM-DP2-A8045	Excavate Trench & Prepare for Install DN900 Pipe	13.00	13.00	08-Oct-26	26-Oct-26	0.00	129.00	Excavate Trench & Prepare for Install DN900 Pipe
0	SLM-DP2-A1961	Land Parcel: HP767949 - Valve Installations x 4	0.00	0.00	12-Oct-26	12-Oct-26	0.00	351.00	Land Parcel: HP767949 - Valve Installations x 4
1	SLM-DP2-A2018	Install DN900 Pipe and backfill to Cover	13.00	13.00	13-Oct-26	29-Oct-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
0	SLM-DP2-A2100	Backfill Shafts & Remove Rings	0.00	0.00	21-Oct-26	21-Oct-26	0.00	401.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A2105	Land Parcel: HP645658 - Valve Installations x 1	5.00	5.00	22-Oct-26	28-Oct-26	0.00	376.00	Land Parcel: HP645658 - Valve Installations x 1
0	SLM-DP2-A2114	Land Parcel: HP708408 - Valve Installations x 1	5.00	5.00	29-Oct-26	04-Nov-26	0.00	376.00	Land Parcel: HP708408 - Valve Installations x 1
0	SLM-DP2-A2136	Backfill Shafts & Remove Rings	0.00	0.00	14-Dec-26	14-Dec-26	0.00	362.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A1998	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	11-Jan-27	15-Jan-27	0.00	349.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
0	SLM-DP2-A1999	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	11-Jan-27	15-Jan-27	0.00	349.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
1	SLM-DP2-A1699	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	14-Jan-27	17-Feb-27	0.00	226.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1700	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	14-Jan-27	17-Feb-27	0.00	226.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A2144	Backfill Shafts & Remove Rings	0.00	0.00	02-Mar-27	02-Mar-27	0.00	317.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A2031	Land Parcel: HP595776 - Valve Installations x 2	10.00	10.00	19-Apr-27	04-May-27	0.00	228.00	Land Parcel: HP595776 - Valve Installations x 2
2	SLM-DP2-A8067	Excavate Trench & Prepare for Install DN900 Pipe	21.00	21.00	10-May-27	07-Jun-27	0.00	98.00	Excavate Trench & Prepare for Install DN900 Pipe

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
2	SLM-DP2-A2025	Install DN900 Pipe and backfill to Cover	21.00	21.00	14-May-27	11-Jun-27	0.00	98.00	Install DN900 Pipe and backfill to Cover
0	SLM-DP2-A2043	Land Parcel: z6103 - Valve Installations x 1	5.00	5.00	17-May-27	21-May-27	0.00	210.00	Land Parcel: z6103 - Valve Installations x 1
0	SLM-DP2-A2092	Land Parcel: HP607025B - Valve Installations x 4	0.00	0.00	16-Jun-27	16-Jun-27	0.00	205.00	Land Parcel: HP607025B - Valve Installations x 4
0	SLM-DP2-A2124	Land Parcel: HP704661A - Valve Installations x 5	25.00	25.00	16-Jun-27	20-Jul-27	0.00	205.00	Land Parcel: HP704661A - Valve Installations x 5
0	SLM-DP2-A2109	Land Parcel: HP893218 - Valve Installations x 2	10.00	10.00	24-Jun-27	07-Jul-27	0.00	198.00	Land Parcel: HP893218 - Valve Installations x 2
0	SLM-DP2-A2122	Land Parcel: HP640014 - Valve Installations x 2	10.00	10.00	08-Jul-27	21-Jul-27	0.00	198.00	Land Parcel: HP640014 - Valve Installations x 2
0	SLM-DP2-A2128	Land Parcel: HP607025A - Valve Installations x 4	0.00	0.00	22-Jul-27	22-Jul-27	0.00	198.00	Land Parcel: HP607025A - Valve Installations x 4
Section 1: [REDACTED] HLPS			115.00	115.00	08-Sep-25	27-Feb-26	0.00	549.00	
3	SLM-DP2-A1549	Complete Civils Works associated with HLPS	50.00	50.00	08-Sep-25	14-Nov-25	0.00	549.00	Complete Civils Works associated with HLPS
3	SLM-DP2-A1685	Complete MEICA Works associated with HLPS	65.00	65.00	17-Nov-25	27-Feb-26	0.00	549.00	Complete MEICA Works associated with HLPS
Section 2: [REDACTED] WSW to Yewhill WSR@4292m			351.00	351.00	17-Apr-25	17-Sep-26	0.00	449.00	
0-236 Metres Field Works@236m			18.00	18.00	17-Apr-25	15-May-25	0.00	103.00	
[REDACTED] WSW (0-215 Metres)			2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	
Main Construction Works			2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	
	SLM-DP2-A8000	String Out and Ready DN700 Pipe	2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	String Out and Ready DN700 Pipe
[REDACTED]: (216-236 Metres)@21m			16.00	16.00	23-Apr-25	15-May-25	0.00	103.00	
Main Construction Works			16.00	16.00	23-Apr-25	15-May-25	0.00	103.00	
	SLM-DP2-A8002	String Out and Ready DN700 Pipe	1.00	1.00	23-Apr-25	23-Apr-25	0.00	108.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8003	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	14-May-25	14-May-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1395	Install DN700 Pipe and backfill to Cover	1.00	1.00	15-May-25	15-May-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
237-1181 Metres Trenchless Crossing Works@945m			245.00	245.00	24-Apr-25	22-Apr-26	0.00	501.00	
[REDACTED] (237-1181 Metres)@945m			245.00	245.00	24-Apr-25	22-Apr-26	0.00	501.00	
[REDACTED]: (237-750 Metres)@514m			108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	
Main Construction Works			108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	
	SLM-DP2-A1431	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
[REDACTED]: (699-836 Metres)@138m			115.00	115.00	24-Apr-25	06-Oct-25	0.00	221.00	
Main Construction Works			115.00	115.00	24-Apr-25	06-Oct-25	0.00	221.00	
	SLM-DP2-A8004	String Out and Ready DN700 Pipe	10.00	10.00	24-Apr-25	08-May-25	0.00	108.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8005	Excavate Trench & Prepare for Install DN700 Pipe	50.00	50.00	16-May-25	25-Jul-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1402	Install DN700 Pipe and backfill to Cover	50.00	50.00	28-Jul-25	06-Oct-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED]: M3 Tunnel (751-1181 Metres)@431m			103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	
Main Construction Works			103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	
	SLM-DP2-A1682	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
1182- 2395 Metres Field Works@1214m			301.00	301.00	09-May-25	27-Jul-26	0.00	227.00	
[REDACTED] VENN (1182-1573 Metres)@392m			248.00	248.00	09-May-25	12-May-26	0.00	103.00	
Main Construction Works			248.00	248.00	09-May-25	12-May-26	0.00	103.00	
	SLM-DP2-A8006	String Out and Ready DN700 Pipe	4.00	4.00	09-May-25	14-May-25	0.00	339.00	String Out and Ready DN700 Pipe
	SLM-DP2-A1403	Install DN700 Pipe and backfill to Cover	21.00	21.00	13-Oct-25	12-May-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED]: (1574-2063 Metres)@490m			31.00	31.00	13-May-26	25-Jun-26	0.00	103.00	
Main Construction Works			31.00	31.00	13-May-26	25-Jun-26	0.00	103.00	
	SLM-DP2-A8009	Excavate Trench & Prepare for Install DN700 Pipe	27.00	27.00	13-May-26	19-Jun-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1471	Install DN700 Pipe and backfill to Cover	27.00	27.00	19-May-26	25-Jun-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED]: VENN (2064-2395 Metres)@332m			292.00	292.00	22-May-25	27-Jul-26	0.00	227.00	
Main Construction Works			292.00	292.00	22-May-25	27-Jul-26	0.00	227.00	
	SLM-DP2-A8010	String Out and Ready DN700 Pipe	4.00	4.00	22-May-25	28-May-25	0.00	486.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8011	Excavate Trench & Prepare for Install DN700 Pipe	18.00	18.00	26-Jun-26	21-Jul-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1515	Install DN700 Pipe and backfill to Cover	18.00	18.00	02-Jul-26	27-Jul-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
2396-2465 Metres Trenchless Crossing Works@70m			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	
[REDACTED]: Under Venn (2396-2465 Metres)@70m			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	
Main Construction Works			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1940	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
	2466-2718 Metres Field Works@253m		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	VENN (2466-2718 Metres)@253m		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	Main Construction Works		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	SLM-DP2-A8012	String Out and Ready DN700 Pipe	3.00	3.00	29-May-25	02-Jun-25	285.00	504.00	String Out and Ready DN700 Pipe
	SLM-DP2-A1567	Install DN700 Pipe and backfill to Cover	13.00	13.00	03-Aug-26	19-Aug-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
	2719- 2722 Metres Highway Works@4m		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	(2719-2722 Metres)@4m		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	Main Construction Works		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	SLM-DP2-A8022	String Out and Ready DN700 Pipe	1.00	1.00	29-Apr-25	29-Apr-25	0.00	495.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8023	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	25-Sep-25	25-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1593	Install DN700 Pipe and backfill to Cover	1.00	1.00	26-Sep-25	26-Sep-25	0.00	392.00	Install DN700 Pipe and backfill to Cover
	2722-4150 Metres Field Works@1429m		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	VENN (2723-4150 Metres)@1428m		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	Main Construction Works		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	SLM-DP2-A8015	Excavate Trench & Prepare for Install DN700 Pipe	75.00	75.00	06-May-25	19-Aug-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1383	Install DN700 Pipe and backfill to Cover	75.00	75.00	16-May-25	01-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover
	4151-4161 Metres Highway Works@11m		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	(4151-4161 Metres)@11m		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	Main Construction Works		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	SLM-DP2-A8024	String Out and Ready DN700 Pipe	1.00	1.00	30-Apr-25	30-Apr-25	104.00	496.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8025	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	29-Sep-25	29-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1600	Install DN700 Pipe and backfill to Cover	1.00	1.00	30-Sep-25	30-Sep-25	0.00	392.00	Install DN700 Pipe and backfill to Cover
	4162-4292 Metres Field Works@131m		107.00	107.00	24-Apr-25	24-Sep-25	0.00	399.00	
	VENN (4162-4258 Metres)@97m		1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	
	Main Construction Works		1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	
	SLM-DP2-A8016	String Out and Ready DN700 Pipe @ 120m	1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	String Out and Ready DN700 Pipe @ 120m
	VENN (4259-4271 Metres)@13m		103.00	103.00	25-Apr-25	19-Sep-25	0.00	275.00	
	Main Construction Works		103.00	103.00	25-Apr-25	19-Sep-25	0.00	275.00	
	SLM-DP2-A8018	String Out and Ready DN700 Pipe @ 100m	1.00	1.00	25-Apr-25	25-Apr-25	0.00	374.00	String Out and Ready DN700 Pipe @ 100m
	SLM-DP2-A8019	Excavate Trench & Prepare for Install DN700 Pipe:@ 100m	1.00	1.00	17-Sep-25	17-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 100m
	SLM-DP2-A1540	Install DN700 Pipe and backfill to Cover:@ 100m	1.00	1.00	19-Sep-25	19-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 100m
	Yewhill WSR (Line) (4272-4292 Metres)@21m		105.00	105.00	28-Apr-25	24-Sep-25	0.00	399.00	
	Main Construction Works		105.00	105.00	28-Apr-25	24-Sep-25	0.00	399.00	
	SLM-DP2-A8020	String Out and Ready DN700 Pipe @ 20m	1.00	1.00	28-Apr-25	28-Apr-25	0.00	494.00	String Out and Ready DN700 Pipe @ 20m
	SLM-DP2-A8021	Excavate Trench & Prepare for Install DN700 Pipe:@ 20m	1.00	1.00	22-Sep-25	22-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 20m
	SLM-DP2-A1573	Install DN700 Pipe and backfill to Cover:@ 20m	1.00	1.00	24-Sep-25	24-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 20m
	Section 2 Valve installations		10.00	10.00	02-Jun-25	13-Jun-25	0.00	698.00	
0	SLM-DP2-A1409	Land Parcel HP679366 - Valve Installations x 1	5.00	5.00	02-Jun-25	06-Jun-25	0.00	698.00	Land Parcel HP679366 - Valve Installations x 1
0	SLM-DP2-A1426	Land Parcel HP699117 - Valve Installations x 1	5.00	5.00	09-Jun-25	13-Jun-25	0.00	698.00	Land Parcel HP699117 - Valve Installations x 1
	Fibre Optic Installation		250.00	250.00	12-Sep-25	17-Sep-26	0.00	425.00	
8	SLM-DP2-A8084	to Yewhill Fibre Optic installation	250.00	250.00	12-Sep-25	17-Sep-26	0.00	425.00	to Yewhill Fibre Optic installation
	Section 3: Yewhill WSR to Rowhams WSR@14805m		549.00	549.00	01-May-25	12-Jul-27	0.00	242.00	
	0-2683 Metres Field Works@2683m		124.00	124.00	06-May-25	28-Oct-25	0.00	410.00	
	Land Parcel - HP718556B: Yewhill WSR (Rowhams Line) (0-14 Metres)@14m		4.00	4.00	14-May-25	19-May-25	0.00	297.00	
	Main Construction Works		4.00	4.00	14-May-25	19-May-25	0.00	297.00	
	SLM-DP2-A8026	String Out and Ready DN900 Pipe	1.00	1.00	14-May-25	14-May-25	0.00	286.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8027	Excavate Trench & Prepare for Install DN900 Pipe	1.00	1.00	15-May-25	15-May-25	0.00	179.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1384	Install DN900 Pipe and backfill to Cover	1.00	1.00	19-May-25	19-May-25	0.00	179.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m		49.00	49.00	15-May-25	23-Jul-25	0.00	286.00	
	Main Construction Works		49.00	49.00	15-May-25	23-Jul-25	0.00	286.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A8028	String Out and Ready DN900 Pipe	7.00	7.00	15-May-25	23-May-25	0.00	286.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8029	Excavate Trench & Prepare for Install DN900 Pipe	35.00	35.00	27-May-25	14-Jul-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1390	Install DN900 Pipe and backfill to Cover	35.00	35.00	05-Jun-25	23-Jul-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m		48.00	48.00	27-May-25	31-Jul-25	0.00	286.00	
	Main Construction Works		48.00	48.00	27-May-25	31-Jul-25	0.00	286.00	
	SLM-DP2-A8030	String Out and Ready DN900 Pipe	1.00	1.00	27-May-25	27-May-25	0.00	323.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8031	Excavate Trench & Prepare for Install DN900 Pipe	4.00	4.00	24-Jul-25	29-Jul-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1482	Install DN900 Pipe and backfill to Cover	4.00	4.00	28-Jul-25	31-Jul-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m		62.00	62.00	01-Aug-25	28-Oct-25	0.00	168.00	
	Main Construction Works		62.00	62.00	01-Aug-25	28-Oct-25	0.00	168.00	
	SLM-DP2-A8033	Excavate Trench & Prepare for Install DN900 Pipe	52.00	52.00	01-Aug-25	14-Oct-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1494	Install DN900 Pipe and backfill to Cover	52.00	52.00	15-Aug-25	28-Oct-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m		59.00	59.00	06-May-25	28-Jul-25	0.00	199.00	
	Main Construction Works		59.00	59.00	06-May-25	28-Jul-25	0.00	199.00	
	SLM-DP2-A8035	Excavate Trench & Prepare for Install DN900 Pipe	50.00	50.00	06-May-25	15-Jul-25	5.00	204.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1385	Install DN900 Pipe and backfill to Cover	50.00	50.00	19-May-25	28-Jul-25	0.00	199.00	Install DN900 Pipe and backfill to Cover
	2684-2720 Metres Trenchless Crossing Works@37m		128.00	128.00	01-May-25	30-Oct-25	0.00	653.00	
	Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m		2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	
	Main Construction Works		2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	
	SLM-DP2-A1643	Install DN900 Pipe and backfill to Cover	2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		68.00	68.00	01-May-25	06-Aug-25	0.00	441.00	
	Main Construction Works		68.00	68.00	01-May-25	06-Aug-25	0.00	441.00	
	SLM-DP2-A8036	String Out and Ready DN900 Pipe	1.00	1.00	01-May-25	01-May-25	0.00	491.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8037	Excavate Trench & Prepare for Install DN900 Pipe	1.00	1.00	29-Jul-25	29-Jul-25	0.00	199.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1421	Install DN900 Pipe and backfill to Cover	1.00	1.00	06-Aug-25	06-Aug-25	0.00	199.00	Install DN900 Pipe and backfill to Cover
	2721-3999 Metres Field Works@1279m		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	Main Construction Works		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	SLM-DP2-A8039	Excavate Trench & Prepare for Install DN900 Pipe	68.00	68.00	05-May-26	07-Aug-26	0.00	138.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1845	Install DN900 Pipe and backfill to Cover	68.00	68.00	21-May-26	25-Aug-26	0.00	161.00	Install DN900 Pipe and backfill to Cover
	4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m		3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	
	Main Construction Works		3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	
	0 SLM-DP2-A1930	Install DN900 Pipe and backfill to Cover	3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	4050-5662 Metres Field Works@1613m		128.00	128.00	08-Apr-26	07-Oct-26	0.00	253.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		64.00	64.00	08-Apr-26	08-Jul-26	0.00	253.00	
	Main Construction Works		64.00	64.00	08-Apr-26	08-Jul-26	0.00	253.00	
	SLM-DP2-A8040	String Out and Ready DN900 Pipe	6.00	6.00	08-Apr-26	15-Apr-26	0.00	267.00	String Out and Ready DN900 Pipe
	SLM-DP2-A1846	Install DN900 Pipe and backfill to Cover	31.00	31.00	27-May-26	08-Jul-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		64.00	64.00	09-Jul-26	07-Oct-26	0.00	129.00	
	Main Construction Works		64.00	64.00	09-Jul-26	07-Oct-26	0.00	129.00	
	SLM-DP2-A8043	Excavate Trench & Prepare for Install DN900 Pipe	54.00	54.00	09-Jul-26	23-Sep-26	0.00	129.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1902	Install DN900 Pipe and backfill to Cover	54.00	54.00	23-Jul-26	07-Oct-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
	5663-5986 Metres Trenchless Crossing Works@324m		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	Land Parcel - TLXS04: Under Hook Road & Anciert Woodland (5663-5986 Metres)@324		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	Main Construction Works		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	SLM-DP2-A1942	Construct Trenchless Crossing TLXS04 (380m) incl. Pipe Ins	92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	Construct Trenchless Crossing TLXS04 (380m) incl. Pipe Install @ DN1000
	5987-6881 Metres Field Works@893m		87.00	87.00	30-Apr-26	02-Sep-26	0.00	278.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		3.00	3.00	30-Apr-26	05-May-26	0.00	353.00	
	Main Construction Works		3.00	3.00	30-Apr-26	05-May-26	0.00	353.00	
	SLM-DP2-A8044	String Out and Ready DN900 Pipe	3.00	3.00	30-Apr-26	05-May-26	109.00	353.00	String Out and Ready DN900 Pipe
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		51.00	51.00	23-Jun-26	02-Sep-26	0.00	216.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Main Construction Works		51.00	51.00	23-Jun-26	02-Sep-26	0.00	216.00	
	SLM-DP2-A8046	String Out and Ready DN900 Pipe	7.00	7.00	23-Jun-26	01-Jul-26	0.00	209.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8047	Excavate Trench & Prepare for Install DN900 Pipe	35.00	35.00	02-Jul-26	19-Aug-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1877	Install DN900 Pipe and backfill to Cover	35.00	35.00	15-Jul-26	02-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	6882-6976 Metres Trenchless Crossing Works@95m		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse (6882-6976 Metres)@95m		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	Main Construction Works		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	SLM-DP2-A2137	Construct Trenchless Crossing TLXS05 (70m) incl. Pipe Inst	46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	Construct Trenchless Crossing TLXS05 (70m) incl. Pipe Install @ DN1000
	6977-7797 Metres Field Works@821m		223.00	223.00	02-Jul-26	19-May-27	0.00	92.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		56.00	56.00	02-Jul-26	18-Sep-26	0.00	216.00	
	Main Construction Works		56.00	56.00	02-Jul-26	18-Sep-26	0.00	216.00	
	SLM-DP2-A8048	String Out and Ready DN900 Pipe	2.00	2.00	02-Jul-26	03-Jul-26	0.00	250.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8049	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	03-Sep-26	16-Sep-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1922	Install DN900 Pipe and backfill to Cover	10.00	10.00	07-Sep-26	18-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		59.00	59.00	06-Jul-26	25-Sep-26	0.00	216.00	
	Main Construction Works		59.00	59.00	06-Jul-26	25-Sep-26	0.00	216.00	
	SLM-DP2-A8050	String Out and Ready DN900 Pipe	1.00	1.00	06-Jul-26	06-Jul-26	0.00	260.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8051	Excavate Trench & Prepare for Install DN900 Pipe	3.00	3.00	21-Sep-26	23-Sep-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1934	Install DN900 Pipe and backfill to Cover	3.00	3.00	23-Sep-26	25-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - Z6103: (7226-7797 Metres)@572m		220.00	220.00	07-Jul-26	19-May-27	0.00	92.00	
	Main Construction Works		220.00	220.00	07-Jul-26	19-May-27	0.00	92.00	
	SLM-DP2-A8052	String Out and Ready DN900 Pipe	6.00	6.00	07-Jul-26	14-Jul-26	0.00	260.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8053	Excavate Trench & Prepare for Install DN900 Pipe	30.00	30.00	28-Sep-26	07-May-27	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1949	Install DN900 Pipe and backfill to Cover	30.00	30.00	08-Oct-26	19-May-27	0.00	92.00	Install DN900 Pipe and backfill to Cover
	7798-7811 Metres Highway Works@14m		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	Main Construction Works		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	SLM-DP2-A1937	Install DN900 Pipe and backfill to Cover	1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	7812-8622 Metres Field Works@811m		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	Main Construction Works		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	SLM-DP2-A8054	String Out and Ready DN900 Pipe	4.00	4.00	15-Jul-26	20-Jul-26	204.00	294.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8055	Excavate Trench & Prepare for Install DN900 Pipe	18.00	18.00	21-May-27	15-Jun-27	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A2047	Install DN900 Pipe and backfill to Cover	18.00	18.00	27-May-27	21-Jun-27	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP563378: (8156-8341 Metres)@186m		14.00	14.00	20-Aug-26	09-Sep-26	0.00	227.00	
	Main Construction Works		14.00	14.00	20-Aug-26	09-Sep-26	0.00	227.00	
	SLM-DP2-A8056	String Out and Ready DN900 Pipe	2.00	2.00	20-Aug-26	21-Aug-26	0.00	219.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8057	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	24-Aug-26	07-Sep-26	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1850	Install DN900 Pipe and backfill to Cover	10.00	10.00	26-Aug-26	09-Sep-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		37.00	37.00	24-Aug-26	14-Oct-26	0.00	227.00	
	Main Construction Works		37.00	37.00	24-Aug-26	14-Oct-26	0.00	227.00	
	SLM-DP2-A8058	String Out and Ready DN900 Pipe	3.00	3.00	24-Aug-26	26-Aug-26	0.00	234.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8059	Excavate Trench & Prepare for Install DN900 Pipe	15.00	15.00	10-Sep-26	30-Sep-26	6.00	109.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1890	Install DN900 Pipe and backfill to Cover	15.00	15.00	24-Sep-26	14-Oct-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	8623-8641 Metres Highway Works@19m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	Main Construction Works		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	SLM-DP2-A1950	Install DN900 Pipe and backfill to Cover	1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	8642-9403 Metres Field Works@762m		206.00	206.00	27-Aug-26	21-Jun-27	0.00	233.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		43.00	43.00	27-Aug-26	27-Oct-26	0.00	227.00	
	Main Construction Works		43.00	43.00	27-Aug-26	27-Oct-26	0.00	227.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A8060	String Out and Ready DN900 Pipe	1.00	1.00	27-Aug-26	27-Aug-26	0.00	251.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8061	Excavate Trench & Prepare for Install DN900 Pipe	7.00	7.00	15-Oct-26	23-Oct-26	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1910	Install DN900 Pipe and backfill to Cover	7.00	7.00	19-Oct-26	27-Oct-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP640014: (8778-9403 Metres)@626m		205.00	205.00	28-Aug-26	21-Jun-27	0.00	233.00	
	Main Construction Works		205.00	205.00	28-Aug-26	21-Jun-27	0.00	233.00	
	SLM-DP2-A8062	String Out and Ready DN900 Pipe	7.00	7.00	28-Aug-26	08-Sep-26	35.00	253.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8063	Excavate Trench & Prepare for Install DN900 Pipe	33.00	33.00	28-Oct-26	11-Jun-27	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1921	Install DN900 Pipe and backfill to Cover	33.00	33.00	06-May-27	21-Jun-27	20.00	103.00	Install DN900 Pipe and backfill to Cover
	9404-9620 Metres Trenchless Crossing Works@217m		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	Main Construction Works		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	SLM-DP2-A1723	Construct Trenchless Crossing TLXS06 (188m) incl. Pipe Ins	69.00	69.00	18-Feb-27	28-May-27	0.00	226.00	Construct Trenchless Crossing TLXS06 (188m) incl. Pipe Install @ DN1000
	SLM-DP2-A1859	Complete Shaft Construction incl. Valve Installations	30.00	30.00	01-Jun-27	12-Jul-27	0.00	226.00	Complete Shaft Construction incl. Valve Installations
	9621-11419 Metres Field Works@1799m		210.00	210.00	09-Jul-26	07-May-27	0.00	98.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		86.00	86.00	09-Jul-26	07-May-27	0.00	98.00	
	Main Construction Works		86.00	86.00	09-Jul-26	07-May-27	0.00	98.00	
	SLM-DP2-A8065	Excavate Trench & Prepare for Install DN900 Pipe	74.00	74.00	09-Jul-26	21-Oct-26	0.00	98.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1881	Install DN900 Pipe and backfill to Cover	74.00	74.00	27-Jul-26	07-May-27	0.00	98.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP489865: (11032-11419 Metres)@388m		4.00	4.00	09-Jul-26	14-Jul-26	0.00	295.00	
	Main Construction Works		4.00	4.00	09-Jul-26	14-Jul-26	0.00	295.00	
	SLM-DP2-A8066	String Out and Ready DN900 Pipe	4.00	4.00	09-Jul-26	14-Jul-26	199.00	295.00	String Out and Ready DN900 Pipe
	11420-11532 Metres Trenchless Crossing Works@113m		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	Land Parcel - TLXS07: A27 Botley Road (11420-11532 Metres)@113m		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	Main Construction Works		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	SLM-DP2-A1945	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
	11533-12360 Metres Field Works@828m		64.00	64.00	19-May-26	17-Aug-26	0.00	281.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		40.00	40.00	19-May-26	14-Jul-26	0.00	281.00	
	Main Construction Works		40.00	40.00	19-May-26	14-Jul-26	0.00	281.00	
	SLM-DP2-A8068	String Out and Ready DN900 Pipe:	6.00	6.00	19-May-26	27-May-26	0.00	273.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8069	Excavate Trench & Prepare for Install DN900 Pipe	28.00	28.00	28-May-26	06-Jul-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1853	Install DN900 Pipe and backfill to Cover	28.00	28.00	05-Jun-26	14-Jul-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		58.00	58.00	28-May-26	17-Aug-26	0.00	281.00	
	Main Construction Works		58.00	58.00	28-May-26	17-Aug-26	0.00	281.00	
	SLM-DP2-A8070	String Out and Ready DN900 Pipe	3.00	3.00	28-May-26	01-Jun-26	0.00	304.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8071	Excavate Trench & Prepare for Install DN900 Pipe	16.00	16.00	15-Jul-26	05-Aug-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1903	Install DN900 Pipe and backfill to Cover	16.00	16.00	27-Jul-26	17-Aug-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	12361-12457 Metres Trenchless Crossing Works@97m		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	Land Parcel - TLXS08: Ashfield Estate wetland (12361-12457 Metres)@97m		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	Main Construction Works		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	SLM-DP2-A1388	Construct Trenchless Crossing TLXS08 (95m) incl. Pipe Inst	54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	Construct Trenchless Crossing TLXS08 (95m) incl. Pipe Install @ DN1000
	12458-12813 Metres Field Works@356m		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	Main Construction Works		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	SLM-DP2-A8072	String Out and Ready DN900 Pipe	4.00	4.00	02-Jun-26	05-Jun-26	51.00	323.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8073	Excavate Trench & Prepare for Install DN900 Pipe	20.00	20.00	18-Aug-26	15-Sep-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1983	Install DN900 Pipe and backfill to Cover	20.00	20.00	24-Aug-26	21-Sep-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	12814-12890 Metres Highway Works/ Trenchless Crossing Works@77m		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	Land Parcel - Hoe Lane X: Hoe Lane Crossing (12814-12890 Metres)@77m		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	Main Construction Works		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	SLM-DP2-A1959	Install DN900 Pipe and backfill to Cover	4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	12891-14489 Metres Field Works@1599m		131.00	131.00	08-Apr-26	12-Oct-26	0.00	415.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	Land Parcel - HP625991: (13296-13747 Metres)@452m		28.00	28.00	03-Sep-26	12-Oct-26	0.00	161.00		
	Main Construction Works		28.00	28.00	03-Sep-26	12-Oct-26	0.00	161.00		
	SLM-DP2-A8075	Excavate Trench & Prepare for Install DN900 Pipe	24.00	24.00	03-Sep-26	06-Oct-26	0.00	161.00	█ Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1988	Install DN900 Pipe and backfill to Cover	24.00	24.00	09-Sep-26	12-Oct-26	0.00	161.00	█ Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		52.00	52.00	08-Apr-26	22-Jun-26	0.00	314.00		
	Main Construction Works		52.00	52.00	08-Apr-26	22-Jun-26	0.00	314.00		
	SLM-DP2-A8076	String Out and Ready DN900 Pipe	6.00	6.00	08-Apr-26	15-Apr-26	0.00	318.00	█ String Out and Ready DN900 Pipe	
	SLM-DP2-A8077	Excavate Trench & Prepare for Install DN900 Pipe	29.00	29.00	05-May-26	15-Jun-26	0.00	190.00	█ Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1851	Install DN900 Pipe and backfill to Cover	29.00	29.00	12-May-26	22-Jun-26	0.00	190.00	█ Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP645658: (14298-14489 Metres)@192m		59.00	59.00	16-Apr-26	09-Jul-26	0.00	314.00		
	Main Construction Works		59.00	59.00	16-Apr-26	09-Jul-26	0.00	314.00		
	SLM-DP2-A8078	String Out and Ready DN900 Pipe	2.00	2.00	16-Apr-26	17-Apr-26	0.00	349.00	█ String Out and Ready DN900 Pipe	
	SLM-DP2-A8079	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	23-Jun-26	06-Jul-26	0.00	190.00	█ Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1901	Install DN900 Pipe and backfill to Cover	10.00	10.00	26-Jun-26	09-Jul-26	0.00	190.00	█ Install DN900 Pipe and backfill to Cover	
	14490-14498 Metres Highway Works@9m		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	Land Parcel - HWXS07: Packridge Lane (14490-14498 Metres)@9m		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	Main Construction Works		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	SLM-DP2-A1969	Install DN900 Pipe and backfill to Cover	1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00	█ Install DN900 Pipe and backfill to Cover	
	14499-14805 Metres Field Works@307m		77.00	77.00	20-Apr-26	06-Aug-26	0.00	314.00		
	Land Parcel - HP708408: (14499-14572 Metres)@74m		62.00	62.00	20-Apr-26	16-Jul-26	0.00	314.00		
	Main Construction Works		62.00	62.00	20-Apr-26	16-Jul-26	0.00	314.00		
	SLM-DP2-A8080	String Out and Ready DN900 Pipe	1.00	1.00	20-Apr-26	20-Apr-26	0.00	361.00	█ String Out and Ready DN900 Pipe	
	SLM-DP2-A8081	Excavate Trench & Prepare for Install DN900 Pipe	4.00	4.00	10-Jul-26	15-Jul-26	0.00	190.00	█ Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1916	Install DN900 Pipe and backfill to Cover	4.00	4.00	13-Jul-26	16-Jul-26	0.00	190.00	█ Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		76.00	76.00	21-Apr-26	06-Aug-26	0.00	314.00		
	Main Construction Works		76.00	76.00	21-Apr-26	06-Aug-26	0.00	314.00		
	SLM-DP2-A8082	String Out and Ready DN900 Pipe	3.00	3.00	21-Apr-26	23-Apr-26	58.00	363.00	█ String Out and Ready DN900 Pipe	
	SLM-DP2-A8083	Excavate Trench & Prepare for Install DN900 Pipe	12.00	12.00	17-Jul-26	03-Aug-26	0.00	190.00	█ Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1919	Install DN900 Pipe and backfill to Cover	12.00	12.00	22-Jul-26	06-Aug-26	0.00	190.00	█ Install DN900 Pipe and backfill to Cover	
	Section 3: Valve Installations		36.00	36.00	04-May-27	23-Jun-27	0.00	222.00		
	1	SLM-DP2-A2059	Land Parcel: HP626305 - Valve Installations x 6	30.00	30.00	04-May-27	15-Jun-27	0.00	228.00	█ Land Parcel: HP626305 - Valve Installations x 6
	0	SLM-DP2-A2049	Land Parcel: HP795441 - Valve Installations x 3	15.00	15.00	25-May-27	15-Jun-27	0.00	205.00	█ Land Parcel: HP795441 - Valve Installations x 3
	0	SLM-DP2-A2085	Land Parcel: z6101A - Valve Installations x 2	10.00	10.00	10-Jun-27	23-Jun-27	0.00	198.00	█ Land Parcel: z6101A - Valve Installations x 2
	Section 4: New Yewhill WSR incl. Connections		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	NEW Yewhill WSR Construction		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	Main Construction Works		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	Construction Works		627.00	627.00	01-Apr-25	30-Sep-27	0.00	0.00		
	SLM-DP2-A1394	Construction of New Haul Road	60.00	60.00	01-Apr-25	27-Jun-25	0.00	0.00	█ Construction of New Haul Road	
	SLM-DP2-A8134	NYR: Site Mobilisation	34.00	34.00	16-Jul-25	02-Sep-25	0.00	0.00	█ NYR: Site Mobilisation	
	SLM-DP2-A8144	NYR: Temporary Works & Initial Concrete Pumping	31.00	31.00	03-Sep-25	15-Oct-25	0.00	0.00	█ NYR: Temporary Works & Initial Concrete Pumping	
	SLM-DP2-A8154	NYR: Crane and Earthworks	39.00	39.00	16-Oct-25	09-Dec-25	0.00	0.00	█ NYR: Crane and Earthworks	
	SLM-DP2-A8164	NYR: Formwork Installation for Ground Floor Slab and Columns	27.00	27.00	10-Dec-25	29-Jan-26	0.00	0.00	█ NYR: Formwork Installation for Ground Floor Slab and Columns	
	SLM-DP2-A2011	NYR: Pipework Installation (Slab)	60.00	60.00	30-Jan-26	27-Apr-26	54.00	54.00	█ NYR: Pipework Installation (Slab)	
	SLM-DP2-A8214	NYR: Reinforcement for Ground Floor Slab and Columns	39.00	39.00	30-Jan-26	25-Mar-26	0.00	0.00	█ NYR: Reinforcement for Ground Floor Slab and Columns	
	SLM-DP2-A8174	NYR: Concrete Works for Ground Floor Slab and Columns	60.00	60.00	26-Mar-26	23-Jun-26	0.00	0.00	█ NYR: Concrete Works for Ground Floor Slab and Columns	
	SLM-DP2-A8184	NYR: Wall Formwork and Reinforcement	24.00	24.00	24-Jun-26	27-Jul-26	0.00	0.00	█ NYR: Wall Formwork and Reinforcement	
	SLM-DP2-A8244	NYR: Pipework Installation (Walls)	74.00	74.00	15-Jul-26	27-Oct-26	0.00	0.00	█ NYR: Pipework Installation (Walls)	
	SLM-DP2-A8204	NYR: Roof Slab Finishes and Waterproofing	20.00	20.00	02-Sep-26	29-Sep-26	0.00	20.00	█ NYR: Roof Slab Finishes and Waterproofing	
	SLM-DP2-A8234	Temp Pipework for Testing	10.00	10.00	30-Sep-26	13-Oct-26	220.00	220.00	█ Temp Pipework for Testing	
	SLM-DP2-A8254	NYR: Pipework Installation	165.00	165.00	28-Oct-26	05-Jul-27	0.00	0.00	█ NYR: Pipework Installation	
	SLM-DP2-A2168	New Yewhill Reservoir Ready for Testing	0.00	0.00	05-Jul-27	05-Jul-27	0.00	0.00	◆ New Yewhill Reservoir Ready for Testing	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2278	Awaiting SW Water Supply for Testing	63.00	63.00	06-Jul-27	30-Sep-27	0.00	0.00	■ Awaiting SW Water Supply for Testing
	SLM-DP2-A2148	NYR: Tank Cleaning in Advance of Testing	20.00	20.00	26-Aug-27	23-Sep-27	0.00	0.00	■ NYR: Tank Cleaning in Advance of Testing
	Completion Works		40.00	40.00	04-Jan-28	28-Feb-28	0.00	0.00	
	SLM-DP2-A2246	NYR: Backfill Around the New Reservoir	20.00	20.00	04-Jan-28	31-Jan-28	0.00	0.00	■ NYR: Backfill Around the New Reservoir
	SLM-DP2-A2247	NYR: Complete Landscaping at New Reservoir	20.00	20.00	01-Feb-28	28-Feb-28	0.00	0.00	■ NYR: Complete Landscaping at New Reservoir
	Section 5: ████████ WSW Connections		85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	
	Main Construction Works		85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	
	SLM-DP2-A1931	Install Connections at ████████ WSW	85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	■ Install Connections at ████████ WSW
	SLM-DP2-A1995	LP - ████████ WSW Connections Ready for Pressure Testir	0.00	0.00	08-Jan-27	08-Jan-27	0.00	349.00	◆ LP - ████████ WSW Connections Ready for Pressure Testing
	Section 6: Rownhams WSR Connections		100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	
	Main Construction Works		100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	
	SLM-DP2-A1932	Install DN900 Connections at Rownhams WSR	100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	■ Install DN900 Connections at Rownhams WSR
	SLM-DP2-A1996	LP - Rownhams WSR Connections Ready for Pressure Test	0.00	0.00	08-Jan-27	08-Jan-27	0.00	349.00	◆ LP - Rownhams WSR Connections Ready for Pressure Testing
	TESTING & COMMISSIONING WORKS		661.00	661.00	19-May-25	31-Dec-27	0.00	119.00	
	Section 1: ████████ HLPS		15.00	15.00	02-Mar-26	20-Mar-26	0.00	549.00	
	SLM-DP2-A1740	Test & Commission HLPS Works	15.00	15.00	02-Mar-26	20-Mar-26	0.00	549.00	■ Test & Commission HLPS Works
	Section 2: ████████ WSW to Yewhill WSR@4292m		301.00	301.00	06-Jun-25	25-Aug-26	0.00	440.00	
	0-236 Metres Field Works@236m		6.00	6.00	06-Jun-25	17-Jun-25	0.00	723.00	
	██████████ WSW (0-215 Metres)		1.00	1.00	06-Jun-25	10-Jun-25	0.00	728.00	
	██████████ : ████████ WSW [F] 0-240 * 240		1.00	1.00	06-Jun-25	10-Jun-25	0.00	728.00	
	SLM-DP2-A1424	LP - HP679366 Ready for Pressure Testing	0.00	0.00	06-Jun-25	06-Jun-25	0.00	728.00	◆ LP - HP679366 Ready for Pressure Testing
	SLM-DP2-A1425	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	09-Jun-25	09-Jun-25	0.00	728.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1435	LP - HP679366 Pressure Tested - Proceed to Reinstate	0.00	0.00	10-Jun-25	10-Jun-25	0.00	728.00	◆ LP - HP679366 Pressure Tested - Proceed to Reinstate
	██████████ : (216-236 Metres)@21m		1.00	1.00	13-Jun-25	17-Jun-25	0.00	722.00	
	██████████ : [F] 240 - 250 * 10		1.00	1.00	13-Jun-25	17-Jun-25	0.00	722.00	
	SLM-DP2-A1432	LP - HP699117 @ 10m Ready for Pressure Testing	0.00	0.00	13-Jun-25	13-Jun-25	0.00	722.00	◆ LP - HP699117 @ 10m Ready for Pressure Testing
	SLM-DP2-A1436	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	16-Jun-25	16-Jun-25	0.00	722.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1447	LP - HP699117 @ 10m Pressure Tested - Proceed to Reins	0.00	0.00	17-Jun-25	17-Jun-25	0.00	722.00	◆ LP - HP699117 @ 10m Pressure Tested - Proceed to Reinstate
	237-1181 Metres Trenchless Crossing Works@945m		130.00	130.00	08-Oct-25	27-Apr-26	0.00	524.00	
	██████████ : ████████ Tunnel (237-1181 Metres)@945m		130.00	130.00	08-Oct-25	27-Apr-26	0.00	524.00	
	██████████ : ████████ Tunnel [X] 250 - 750 * 500		3.00	3.00	13-Nov-25	18-Nov-25	0.00	626.00	
	SLM-DP2-A1706	LP - TLXS01 Ready for Pressure Testing	0.00	0.00	13-Nov-25	13-Nov-25	0.00	626.00	◆ LP - TLXS01 Ready for Pressure Testing
	SLM-DP2-A1707	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	13-Nov-25	17-Nov-25	0.00	626.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1718	LP - TLXS01 Pressure Tested - Proceed to Reinstate	0.00	0.00	18-Nov-25	18-Nov-25	0.00	626.00	◆ LP - TLXS01 Pressure Tested - Proceed to Reinstate
	██████████ : [F] 750 - 750 * 0		0.00	0.00	08-Oct-25	09-Oct-25	0.00	642.00	
	SLM-DP2-A1445	LP - HP785213 Ready for Pressure Testing	0.00	0.00	08-Oct-25	08-Oct-25	0.00	642.00	◆ LP - HP785213 Ready for Pressure Testing
	SLM-DP2-A1460	LP - HP785213 Pressure Tested - Proceed to Reinstate	0.00	0.00	09-Oct-25	09-Oct-25	0.00	642.00	◆ LP - HP785213 Pressure Tested - Proceed to Reinstate
	SLM-DP2-A1448	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	0.00	0.00	09-Oct-25	09-Oct-25	0.00	642.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	██████████ : M3 Tunnel [X] 750 - 1200 * 450		2.00	2.00	23-Apr-26	27-Apr-26	0.00	524.00	
	SLM-DP2-A1893	LP - TLXS02 Ready for Pressure Testing	0.00	0.00	23-Apr-26	23-Apr-26	0.00	524.00	◆ LP - TLXS02 Ready for Pressure Testing
	SLM-DP2-A1894	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	23-Apr-26	24-Apr-26	0.00	524.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1899	LP - TLXS02 Pressure Tested - Proceed to Reinstate	0.00	0.00	27-Apr-26	27-Apr-26	0.00	524.00	◆ LP - TLXS02 Pressure Tested - Proceed to Reinstate
	1182- 2395 Metres Field Works@1214m		55.00	55.00	14-May-26	03-Aug-26	0.00	444.00	
	██████████ : VENN (1182-1573 Metres)@392m		2.00	2.00	14-May-26	19-May-26	0.00	497.00	
	██████████ : [F] 1200 - 1600 * 400		2.00	2.00	14-May-26	19-May-26	0.00	497.00	
	SLM-DP2-A1472	LP - HP463877A Ready for Pressure Testing	0.00	0.00	14-May-26	14-May-26	0.00	497.00	◆ LP - HP463877A Ready for Pressure Testing
	SLM-DP2-A1475	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	15-May-26	18-May-26	0.00	497.00	■ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1486	LP - HP463877A Pressure Tested - Proceed to Reinstate	0.00	0.00	19-May-26	19-May-26	0.00	497.00	◆ LP - HP463877A Pressure Tested - Proceed to Reinstate
	██████████ : (1574-2063 Metres)@490m		3.00	3.00	30-Jun-26	03-Jul-26	0.00	463.00	
	██████████ : [F] 1600 - 2090 * 490		3.00	3.00	30-Jun-26	03-Jul-26	0.00	463.00	
	SLM-DP2-A1525	LP - HP489760 Ready for Pressure Testing	0.00	0.00	30-Jun-26	30-Jun-26	0.00	463.00	◆ LP - HP489760 Ready for Pressure Testing

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1526	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	30-Jun-26	02-Jul-26	0.00	463.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1530	LP - HP489760 Pressure Tested - Proceed to Reinstate	0.00	0.00	03-Jul-26		0.00	463.00	LP - HP489760 Pressure Tested - Proceed to Reinstate
	: VENN (2064-2395 Metres)@332m		2.00	2.00	29-Jul-26	03-Aug-26	0.00	442.00	
	: [F] 2090 - 2440 * 350		2.00	2.00	29-Jul-26	03-Aug-26	0.00	442.00	
	SLM-DP2-A1576	LP - HP463877B Ready for Pressure Testing	0.00	0.00		29-Jul-26	0.00	442.00	LP - HP463877B Ready for Pressure Testing
	SLM-DP2-A1578	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	30-Jul-26	31-Jul-26	0.00	442.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1588	LP - HP463877B Pressure Tested - Proceed to Reinstate	0.00	0.00	03-Aug-26		0.00	442.00	LP - HP463877B Pressure Tested - Proceed to Reinstate
	2396-2465 Metres Trenchless Crossing Works@70m		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	: Under Venn TPO (2417/2431)		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	: Under Venn TPO [X] 2440 - 2500 * 60		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	SLM-DP2-A2126	LP - TLXS03 Ready for Pressure Testing	0.00	0.00		26-Jun-26	0.00	481.00	LP - TLXS03 Ready for Pressure Testing
	SLM-DP2-A2127	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	26-Jun-26	26-Jun-26	0.00	481.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2131	LP - TLXS03 Pressure Tested - Proceed to Reinstate	0.00	0.00	29-Jun-26		0.00	481.00	LP - TLXS03 Pressure Tested - Proceed to Reinstate
	2466-2718 Metres Field Works@253m		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	: VENN (2466-2718 Metres)@253m		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	: [F] 2500 - 2760 * 260		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	SLM-DP2-A1626	LP - HP466625A Ready for Pressure Testing	0.00	0.00		21-Aug-26	0.00	428.00	LP - HP466625A Ready for Pressure Testing
	SLM-DP2-A1629	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	24-Aug-26	24-Aug-26	0.00	428.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1644	LP - HP466625A Pressure Tested - Proceed to Reinstate	0.00	0.00	25-Aug-26		0.00	428.00	LP - HP466625A Pressure Tested - Proceed to Reinstate
	2719- 2722 Metres Highway Works@4m		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	: Shepherds Lane (2719-2722 Metres)@4m		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	: Shepherds Lane [H] 2760 - 2770 *10		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	SLM-DP2-A1599	LP - HWXS01 Ready for Pressure Testing	0.00	0.00		26-Sep-25	0.00	657.00	LP - HWXS01 Ready for Pressure Testing
	SLM-DP2-A1602	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	29-Sep-25	29-Sep-25	0.00	657.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1617	LP - HWXS01 Pressure Tested - Proceed to Reinstate	0.00	0.00	30-Sep-25		0.00	657.00	LP - HWXS01 Pressure Tested - Proceed to Reinstate
	2722-4150 Metres Field Works@1429m		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	: VENN (2723-4150 Metres)@1428m		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	: [F] 2770 - 3300 * 530		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	SLM-DP2-A1440	LP - HP466625B Ready for Pressure Testing	0.00	0.00		01-Sep-25	0.00	661.00	LP - HP466625B Ready for Pressure Testing
	SLM-DP2-A1444	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	8.00	8.00	02-Sep-25	11-Sep-25	0.00	661.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1457	LP - HP466625B Pressure Tested - Proceed to Reinstate	0.00	0.00	12-Sep-25		0.00	661.00	LP - HP466625B Pressure Tested - Proceed to Reinstate
	4151-4161 Metres Highway Works@11m		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	: Silkstead Lane (4151-4161 Metres)@11m		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	: Silkstead Lane [H] 4220 - 4230 * 10		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	SLM-DP2-A1604	LP - HWXS02 Ready for Pressure Testing	0.00	0.00		30-Sep-25	0.00	655.00	LP - HWXS02 Ready for Pressure Testing
	SLM-DP2-A1607	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	01-Oct-25	01-Oct-25	0.00	655.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1625	LP - HWXS02 Pressure Tested - Proceed to Reinstate	0.00	0.00	02-Oct-25		0.00	655.00	LP - HWXS02 Pressure Tested - Proceed to Reinstate
	4162-4292 Metres Field Works@131m		7.00	7.00	16-Sep-25	26-Sep-25	0.00	651.00	
	: VENN (4162-4258 Metres)@97m		1.00	1.00	16-Sep-25	18-Sep-25	0.00	657.00	
	: [F] 3300 - 4220 * 920		1.00	1.00	16-Sep-25	18-Sep-25	0.00	657.00	
	SLM-DP2-A1539	LP - HP466625C Ready for Pressure Testing	0.00	0.00		16-Sep-25	0.00	657.00	LP - HP466625C Ready for Pressure Testing
	SLM-DP2-A1542	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	17-Sep-25	17-Sep-25	0.00	657.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1556	LP - HP466625C Pressure Tested - Proceed to Reinstate	0.00	0.00	18-Sep-25		0.00	657.00	LP - HP466625C Pressure Tested - Proceed to Reinstate
	: VENN (4259-4271 Metres)@13m		1.00	1.00	19-Sep-25	23-Sep-25	0.00	654.00	
	: [F] 4230 - 4340 * 110		1.00	1.00	19-Sep-25	23-Sep-25	0.00	654.00	
	SLM-DP2-A1570	LP - HP466625D Ready for Pressure Testing	0.00	0.00		19-Sep-25	0.00	654.00	LP - HP466625D Ready for Pressure Testing
	SLM-DP2-A1574	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	22-Sep-25	22-Sep-25	0.00	654.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1585	LP - HP466625D Pressure Tested - Proceed to Reinstate	0.00	0.00	23-Sep-25		0.00	654.00	LP - HP466625D Pressure Tested - Proceed to Reinstate
	: Yewhill WSR (Line) (4272-4292 Metres)@21m		1.00	1.00	24-Sep-25	26-Sep-25	0.00	651.00	
	: Yewhill WSR (Line) [F] 4340 - 4462 * 122		1.00	1.00	24-Sep-25	26-Sep-25	0.00	651.00	
	SLM-DP2-A1591	LP - HP718556A Ready for Pressure Testing	0.00	0.00		24-Sep-25	0.00	651.00	LP - HP718556A Ready for Pressure Testing

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1594	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	25-Sep-25	25-Sep-25	0.00	651.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1610	LP - HP718556A Pressure Tested - Proceed to Reinstate	0.00	0.00	26-Sep-25		0.00	651.00	LP - HP718556A Pressure Tested - Proceed to Reinstate
Section 3: Yewhill WSR to Rowhams WSR@14805m			544.00	544.00	19-May-25	02-Aug-27	0.00	212.00	
0-2683 Metres Field Works@2683m			336.00	336.00	19-May-25	24-Sep-26	0.00	406.00	
Land Parcel - HP718556B: Yewhill WSR (Rowhams Line) (0-14 Metres)@14m			1.00	1.00	19-May-25	20-May-25	0.00	739.00	
Land Parcel - HP718556B			1.00	1.00	19-May-25	20-May-25	0.00	739.00	
	SLM-DP2-A1389	LP - HP718556B Ready for Pressure Testing	0.00	0.00		19-May-25	0.00	739.00	LP - HP718556B Ready for Pressure Testing
	SLM-DP2-A1391	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	20-May-25	20-May-25	0.00	739.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1397	LP - HP718556B Pressure Tested - Proceed to Reinstate	0.00	0.00		20-May-25	0.00	739.00	LP - HP718556B Pressure Tested - Proceed to Reinstate
Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m			4.00	4.00	18-Sep-26	24-Sep-26	0.00	404.00	
Land Parcel - HP466625E: VENN			4.00	4.00	18-Sep-26	24-Sep-26	0.00	404.00	
	SLM-DP2-A2020	LP - HP466625E Ready for Pressure Testing	0.00	0.00		18-Sep-26	0.00	404.00	LP - HP466625E Ready for Pressure Testing
	SLM-DP2-A2022	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	4.00	4.00	21-Sep-26	24-Sep-26	0.00	404.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2036	LP - HP466625E Pressure Tested - Proceed to Reinstate	0.00	0.00		24-Sep-26	0.00	404.00	LP - HP466625E Pressure Tested - Proceed to Reinstate
Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m			1.00	1.00	31-Jul-25	04-Aug-25	0.00	687.00	
Land Parcel - HP679390: RUSSELL			1.00	1.00	31-Jul-25	04-Aug-25	0.00	687.00	
	SLM-DP2-A1493	LP - HP679390 Ready for Pressure Testing	0.00	0.00		31-Jul-25	0.00	687.00	LP - HP679390 Ready for Pressure Testing
	SLM-DP2-A1495	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	01-Aug-25	01-Aug-25	0.00	687.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1503	LP - HP679390 Pressure Tested - Proceed to Reinstate	0.00	0.00		04-Aug-25	0.00	687.00	LP - HP679390 Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m			5.00	5.00	30-Oct-25	06-Nov-25	0.00	621.00	
Land Parcel - HP520441A: ROYLE			5.00	5.00	30-Oct-25	06-Nov-25	0.00	621.00	
	SLM-DP2-A1647	LP - HP520441A Ready for Pressure Testing	0.00	0.00		30-Oct-25	0.00	621.00	LP - HP520441A Ready for Pressure Testing
	SLM-DP2-A1649	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	31-Oct-25	06-Nov-25	0.00	621.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1659	LP - HP520441A Pressure Tested - Proceed to Reinstate	0.00	0.00		06-Nov-25	0.00	621.00	LP - HP520441A Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m			5.00	5.00	28-Jul-25	04-Aug-25	0.00	688.00	
Land Parcel - HP520441B: ROYLE			5.00	5.00	28-Jul-25	04-Aug-25	0.00	688.00	
	SLM-DP2-A1420	LP - HP520441B Ready for Pressure Testing	0.00	0.00		28-Jul-25	0.00	688.00	LP - HP520441B Ready for Pressure Testing
	SLM-DP2-A1422	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	29-Jul-25	04-Aug-25	0.00	688.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1430	LP - HP520441B Pressure Tested - Proceed to Reinstate	0.00	0.00		04-Aug-25	0.00	688.00	LP - HP520441B Pressure Tested - Proceed to Reinstate
2684-2720 Metres Trenchless Crossing Works@37m			61.00	61.00	06-Aug-25	31-Oct-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m			1.00	1.00	30-Oct-25	31-Oct-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane			1.00	1.00	30-Oct-25	31-Oct-25	0.00	638.00	
	SLM-DP2-A1650	LP - HWXS03 Ready for Pressure Testing	0.00	0.00		30-Oct-25	0.00	638.00	LP - HWXS03 Ready for Pressure Testing
	SLM-DP2-A1653	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	31-Oct-25	31-Oct-25	0.00	638.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1662	LP - HWXS03 Pressure Tested - Proceed to Reinstate	0.00	0.00		31-Oct-25	0.00	638.00	LP - HWXS03 Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m			1.00	1.00	06-Aug-25	07-Aug-25	0.00	685.00	
Land Parcel - HP520441C: ROYLE			1.00	1.00	06-Aug-25	07-Aug-25	0.00	685.00	
	SLM-DP2-A1487	LP - HP520441C Ready for Pressure Testing	0.00	0.00		06-Aug-25	0.00	685.00	LP - HP520441C Ready for Pressure Testing
	SLM-DP2-A1489	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	07-Aug-25	07-Aug-25	0.00	685.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1498	LP - HP520441C Pressure Tested - Proceed to Reinstate	0.00	0.00		07-Aug-25	0.00	685.00	LP - HP520441C Pressure Tested - Proceed to Reinstate
2721-3999 Metres Field Works@1279m			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
Land Parcel - HP688607			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
	SLM-DP2-A1972	LP - HP688607 Ready for Pressure Testing	0.00	0.00		28-Aug-26	0.00	416.00	LP - HP688607 Ready for Pressure Testing
	SLM-DP2-A1976	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1992	LP - HP688607 Pressure Tested - Proceed to Reinstate	0.00	0.00		08-Sep-26	0.00	416.00	LP - HP688607 Pressure Tested - Proceed to Reinstate
4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m			1.00	1.00	11-Aug-26	12-Aug-26	0.00	449.00	
Land Parcel - HWXS04: B3043			1.00	1.00	11-Aug-26	12-Aug-26	0.00	449.00	
	SLM-DP2-A1936	LP - HWXS04 Ready for Pressure Testing	0.00	0.00		11-Aug-26	0.00	449.00	LP - HWXS04 Ready for Pressure Testing
	SLM-DP2-A1939	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	12-Aug-26	12-Aug-26	0.00	449.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1957	LP - HWXS04 Pressure Tested - Proceed to Reinstate	0.00	0.00		12-Aug-26	0.00	449.00	LP - HWXS04 Pressure Tested - Proceed to Reinstate

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	4050-5662 Metres Field Works@1613m		31.00	31.00	04-Sep-26	19-Oct-26	0.00	389.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		3.00	3.00	04-Sep-26	09-Sep-26	0.00	417.00	
	Land Parcel - HP522722		3.00	3.00	04-Sep-26	09-Sep-26	0.00	417.00	
	SLM-DP2-A1989	LP - HP522722 Ready for Pressure Testing	0.00	0.00		04-Sep-26	0.00	417.00	◆ LP - HP522722 Ready for Pressure Testing
	SLM-DP2-A1993	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	07-Sep-26	09-Sep-26	0.00	417.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2005	LP - HP522722 Pressure Tested - Proceed to Reinstate	0.00	0.00		09-Sep-26	0.00	417.00	◆ LP - HP522722 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	
	Land Parcel - HP767949		6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	
	SLM-DP2-A2023	LP - HP767949 Ready for Pressure Testing	0.00	0.00		12-Oct-26	0.00	389.00	◆ LP - HP767949 Ready for Pressure Testing
	SLM-DP2-A2026	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2039	LP - HP767949 Pressure Tested - Proceed to Reinstate	0.00	0.00		19-Oct-26	0.00	389.00	◆ LP - HP767949 Pressure Tested - Proceed to Reinstate
	5663-5986 Metres Trenchless Crossing Works@324m		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland (5663-5986 Metres)@324		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	SLM-DP2-A2140	LP - TLXS04 Ready for Pressure Testing	0.00	0.00		14-Dec-26	0.00	362.00	◆ LP - TLXS04 Ready for Pressure Testing
	SLM-DP2-A2142	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2143	LP - TLXS04 Pressure Tested - Proceed to Reinstate	0.00	0.00		15-Dec-26	164.00	362.00	◆ LP - TLXS04 Pressure Tested - Proceed to Reinstate
	5987-6881 Metres Field Works@893m		34.00	34.00	04-May-27	21-Jun-27	0.00	228.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		1.00	1.00	04-May-27	04-May-27	0.00	261.00	
	Land Parcel - HP595776		1.00	1.00	04-May-27	04-May-27	0.00	261.00	
	SLM-DP2-A2052	LP - HP595776 Ready for Pressure Testing	0.00	0.00		04-May-27	0.00	261.00	◆ LP - HP595776 Ready for Pressure Testing
	SLM-DP2-A2056	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	04-May-27	04-May-27	0.00	261.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2070	LP - HP595776 Pressure Tested - Proceed to Reinstate	0.00	0.00		04-May-27	0.00	261.00	◆ LP - HP595776 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		4.00	4.00	15-Jun-27	21-Jun-27	0.00	228.00	
	Land Parcel - HP626305		4.00	4.00	15-Jun-27	21-Jun-27	0.00	228.00	
	SLM-DP2-A2150	LP - HP626305 Ready for Pressure Testing	0.00	0.00		15-Jun-27	0.00	228.00	◆ LP - HP626305 Ready for Pressure Testing
	SLM-DP2-A2151	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	4.00	4.00	16-Jun-27	21-Jun-27	0.00	228.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2181	LP - HP626305 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Jun-27	0.00	228.00	◆ LP - HP626305 Pressure Tested - Proceed to Reinstate
	6882-6976 Metres Trenchless Crossing Works@95m		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse (6882-6976 Metres)@95m		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	SLM-DP2-A2146	LP - TLXS05 Ready for Pressure Testing	0.00	0.00		02-Mar-27	0.00	317.00	◆ LP - TLXS05 Ready for Pressure Testing
	SLM-DP2-A2147	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2149	LP - TLXS05 Pressure Tested - Proceed to Reinstate	0.00	0.00		02-Mar-27	119.00	317.00	◆ LP - TLXS05 Pressure Tested - Proceed to Reinstate
	6977-7797 Metres Field Works@821m		163.00	163.00	22-Sep-26	26-May-27	0.00	245.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		1.00	1.00	22-Sep-26	24-Sep-26	0.00	407.00	
	Land Parcel - HP685725		1.00	1.00	22-Sep-26	24-Sep-26	0.00	407.00	
	SLM-DP2-A1935	LP - HP685725 Ready for Pressure Testing	0.00	0.00		22-Sep-26	0.00	407.00	◆ LP - HP685725 Ready for Pressure Testing
	SLM-DP2-A1938	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	23-Sep-26	23-Sep-26	0.00	407.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1956	LP - HP685725 Pressure Tested - Proceed to Reinstate	0.00	0.00		24-Sep-26	0.00	407.00	◆ LP - HP685725 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		1.00	1.00	25-Sep-26	28-Sep-26	0.00	404.00	
	Land Parcel - HP577891: Golf Course		1.00	1.00	25-Sep-26	28-Sep-26	0.00	404.00	
	SLM-DP2-A1947	LP - HP577891 Ready for Pressure Testing	0.00	0.00		25-Sep-26	0.00	404.00	◆ LP - HP577891 Ready for Pressure Testing
	SLM-DP2-A1951	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	28-Sep-26	28-Sep-26	0.00	404.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1966	LP - HP577891 Pressure Tested - Proceed to Reinstate	0.00	0.00		28-Sep-26	0.00	404.00	◆ LP - HP577891 Pressure Tested - Proceed to Reinstate
	Land Parcel - Z6103: (7226-7797 Metres)@572m		3.00	3.00	21-May-27	26-May-27	0.00	245.00	
	Land Parcel - Z6103		3.00	3.00	21-May-27	26-May-27	0.00	245.00	
	SLM-DP2-A2053	LP - Z6103 Ready for Pressure Testing	0.00	0.00		21-May-27	0.00	245.00	◆ LP - Z6103 Ready for Pressure Testing
	SLM-DP2-A2057	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	24-May-27	26-May-27	0.00	245.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2071	LP - Z6103 Pressure Tested - Proceed to Reinstate	0.00	0.00		26-May-27	0.00	245.00	◆ LP - Z6103 Pressure Tested - Proceed to Reinstate
	7798-7811 Metres Highway Works@14m		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	
	Land Parcel - HWXS05: Pound Lane		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	
	SLM-DP2-A1948	LP - HWXS05 Ready for Pressure Testing	0.00	0.00		12-Aug-26	0.00	448.00	◆ LP - HWXS05 Ready for Pressure Testing
	SLM-DP2-A1952	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	13-Aug-26	13-Aug-26	0.00	448.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1967	LP - HWXS05 Pressure Tested - Proceed to Reinstate	0.00	0.00		13-Aug-26	0.00	448.00	◆ LP - HWXS05 Pressure Tested - Proceed to Reinstate
	7812-8622 Metres Field Works@811m		193.00	193.00	09-Sep-26	25-Jun-27	0.00	224.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		2.00	2.00	23-Jun-27	25-Jun-27	0.00	224.00	
	Land Parcel - Z6101A:		2.00	2.00	23-Jun-27	25-Jun-27	0.00	224.00	
	SLM-DP2-A2106	LP - Z6101A Ready for Pressure Testing	0.00	0.00		23-Jun-27	0.00	224.00	◆ LP - Z6101A Ready for Pressure Testing
	SLM-DP2-A2108	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	24-Jun-27	25-Jun-27	0.00	224.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2165	LP - Z6101A Pressure Tested - Proceed to Reinstate	0.00	0.00		25-Jun-27	0.00	224.00	◆ LP - Z6101A Pressure Tested - Proceed to Reinstate
	Land Parcel - HP563378: (8156-8341 Metres)@186m		1.00	1.00	09-Sep-26	10-Sep-26	0.00	414.00	
	Land Parcel - HP563378:		1.00	1.00	09-Sep-26	10-Sep-26	0.00	414.00	
	SLM-DP2-A1872	LP - HP563378 Ready for Pressure Testing	0.00	0.00		09-Sep-26	0.00	414.00	◆ LP - HP563378 Ready for Pressure Testing
	SLM-DP2-A1876	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	10-Sep-26	10-Sep-26	0.00	414.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1886	LP - HP563378 Pressure Tested - Proceed to Reinstate	0.00	0.00		10-Sep-26	0.00	414.00	◆ LP - HP563378 Pressure Tested - Proceed to Reinstate
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		2.00	2.00	14-Oct-26	16-Oct-26	0.00	390.00	
	Land Parcel - Z6101B:		2.00	2.00	14-Oct-26	16-Oct-26	0.00	390.00	
	SLM-DP2-A1907	LP - Z6101B Ready for Pressure Testing	0.00	0.00		14-Oct-26	0.00	390.00	◆ LP - Z6101B Ready for Pressure Testing
	SLM-DP2-A1915	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	15-Oct-26	16-Oct-26	0.00	390.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1918	LP - Z6101B Pressure Tested - Proceed to Reinstate	0.00	0.00		16-Oct-26	0.00	390.00	◆ LP - Z6101B Pressure Tested - Proceed to Reinstate
	8623-8641 Metres Highway Works@19m		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	SLM-DP2-A1958	LP - HWS06 Ready for Pressure Testing	0.00	0.00		13-Aug-26	0.00	447.00	◆ LP - HWS06 Ready for Pressure Testing
	SLM-DP2-A1960	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	14-Aug-26	14-Aug-26	0.00	447.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1977	LP - HWS06 Pressure Tested - Proceed to Reinstate	0.00	0.00		14-Aug-26	0.00	447.00	◆ LP - HWS06 Pressure Tested - Proceed to Reinstate
	8642-9403 Metres Field Works@762m		13.00	13.00	07-Jul-27	26-Jul-27	0.00	203.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		1.00	1.00	07-Jul-27	08-Jul-27	0.00	215.00	
	Land Parcel - HP893218:		1.00	1.00	07-Jul-27	08-Jul-27	0.00	215.00	
	SLM-DP2-A2152	LP - HP893218 Ready for Pressure Testing	0.00	0.00		07-Jul-27	0.00	215.00	◆ LP - HP893218 Ready for Pressure Testing
	SLM-DP2-A2153	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	08-Jul-27	08-Jul-27	0.00	215.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2182	LP - HP893218 Pressure Tested - Proceed to Reinstate	0.00	0.00		08-Jul-27	0.00	215.00	◆ LP - HP893218 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP640014: (8778-9403 Metres)@626m		3.00	3.00	21-Jul-27	26-Jul-27	0.00	203.00	
	Land Parcel - HP640014:		3.00	3.00	21-Jul-27	26-Jul-27	0.00	203.00	
	SLM-DP2-A2154	LP - HP640014 Ready for Pressure Testing	0.00	0.00		21-Jul-27	0.00	203.00	◆ LP - HP640014 Ready for Pressure Testing
	SLM-DP2-A2155	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	22-Jul-27	26-Jul-27	0.00	203.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2183	LP - HP640014 Pressure Tested - Proceed to Reinstate	0.00	0.00		26-Jul-27	0.00	203.00	◆ LP - HP640014 Pressure Tested - Proceed to Reinstate
	9404-9620 Metres Trenchless Crossing Works@217m		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	SLM-DP2-A1904	LP - TLXS06 Ready for Pressure Testing	0.00	0.00		12-Jul-27	0.00	226.00	◆ LP - TLXS06 Ready for Pressure Testing
	SLM-DP2-A1905	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	13-Jul-27	13-Jul-27	0.00	226.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1906	LP - TLXS06 Pressure Tested - Proceed to Reinstate	0.00	0.00		13-Jul-27	28.00	226.00	◆ LP - TLXS06 Pressure Tested - Proceed to Reinstate
	9621-11419 Metres Field Works@1799m		34.00	34.00	15-Jun-27	02-Aug-27	0.00	198.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	
	Land Parcel - HP607025A:		8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	
	SLM-DP2-A2156	LP - HP607025A Ready for Pressure Testing	0.00	0.00		22-Jul-27	0.00	198.00	◆ LP - HP607025A Ready for Pressure Testing
	SLM-DP2-A2157	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2184	LP - HP607025A Pressure Tested - Proceed to Reinstate	0.00	0.00		02-Aug-27	0.00	198.00	◆ LP - HP607025A Pressure Tested - Proceed to Reinstate
	Land Parcel - HP489865: (11032-11419 Metres)@388m		2.00	2.00	15-Jun-27	17-Jun-27	0.00	230.00	

			Project Codes							
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	Land Parcel - HP795441:		2.00	2.00	15-Jun-27	17-Jun-27	0.00	230.00		
	SLM-DP2-A2086	LP - HP795441 Ready for Pressure Testing	0.00	0.00		15-Jun-27	0.00	230.00	◆ LP - HP795441 Ready for Pressure Testing	
	SLM-DP2-A2091	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	16-Jun-27	17-Jun-27	0.00	230.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2103	LP - HP795441 Pressure Tested - Proceed to Reinstate	0.00	0.00		17-Jun-27	0.00	230.00	◆ LP - HP795441 Pressure Tested - Proceed to Reinstate	
	11420-11532 Metres Trenchless Crossing Works@113m		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	Land Parcel - TLXS07: A27 Botley Road (11420-11532 Metres)@113m		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	Land Parcel - TLXS07: A27 Botley Road		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	SLM-DP2-A2133	LP - TLXS07 Ready for Pressure Testing	0.00	0.00		21-Oct-26	0.00	401.00	◆ LP - TLXS07 Ready for Pressure Testing	
	SLM-DP2-A2134	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2135	LP - TLXS07 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Oct-26	203.00	401.00	◆ LP - TLXS07 Pressure Tested - Proceed to Reinstate	
	11533-12360 Metres Field Works@828m		27.00	27.00	16-Jun-27	22-Jul-27	0.00	205.00		
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00		
	Land Parcel - HP607025B:		3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00		
	SLM-DP2-A2158	LP - HP607025B Ready for Pressure Testing	0.00	0.00		16-Jun-27	0.00	229.00	◆ LP - HP607025B Ready for Pressure Testing	
	SLM-DP2-A2159	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2185	LP - HP607025B Pressure Tested - Proceed to Reinstate	0.00	0.00		18-Jun-27	0.00	229.00	◆ LP - HP607025B Pressure Tested - Proceed to Reinstate	
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		2.00	2.00	20-Jul-27	22-Jul-27	0.00	205.00		
	Land Parcel - HP704661A:		2.00	2.00	20-Jul-27	22-Jul-27	0.00	205.00		
	SLM-DP2-A2160	LP - HP704661A Ready for Pressure Testing	0.00	0.00		20-Jul-27	0.00	205.00	◆ LP - HP704661A Ready for Pressure Testing	
	SLM-DP2-A2161	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	21-Jul-27	22-Jul-27	0.00	205.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2186	LP - HP704661A Pressure Tested - Proceed to Reinstate	0.00	0.00		22-Jul-27	0.00	205.00	◆ LP - HP704661A Pressure Tested - Proceed to Reinstate	
	12361-12457 Metres Trenchless Crossing Works@97m		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	Land Parcel - TLXS08: Ashfield Estate wetland (12361-12457 Metres)@97m		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	Land Parcel - TLXS08		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	SLM-DP2-A1571	LP - TLXS08 Ready for Pressure Testing	0.00	0.00		31-Jul-25	0.00	704.00	◆ LP - TLXS08 Ready for Pressure Testing	
	SLM-DP2-A1575	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A1586	LP - TLXS08 Pressure Tested - Proceed to Reinstate	0.00	0.00		31-Jul-25	506.00	704.00	◆ LP - TLXS08 Pressure Tested - Proceed to Reinstate	
	12458-12813 Metres Field Works@356m		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	Land Parcel - HP704661B:		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	SLM-DP2-A2045	LP - HP704661B Ready for Pressure Testing	0.00	0.00		23-Sep-26	0.00	405.00	◆ LP - HP704661B Ready for Pressure Testing	
	SLM-DP2-A2048	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	24-Sep-26	25-Sep-26	0.00	405.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2064	LP - HP704661B Pressure Tested - Proceed to Reinstate	0.00	0.00		25-Sep-26	0.00	405.00	◆ LP - HP704661B Pressure Tested - Proceed to Reinstate	
	12814-12890 Metres Highway Works/ Trenchless Crossing Works@77m		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	Land Parcel - Hoe Lane X: Hoe Lane Crossing (12814-12890 Metres)@77m		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	Land Parcel - Hoe Lane X: Hoe Lane Crossing		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	SLM-DP2-A1968	LP - Hoe Lane X-ing Ready for Pressure Testing	0.00	0.00		19-Aug-26	0.00	444.00	◆ LP - Hoe Lane X-ing Ready for Pressure Testing	
	SLM-DP2-A1970	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	20-Aug-26	20-Aug-26	0.00	444.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A1986	LP - Hoe Lane X-ing Pressure Tested - Proceed to Reinstate	0.00	0.00		20-Aug-26	246.00	444.00	◆ LP - Hoe Lane X-ing Pressure Tested - Proceed to Reinstate	
	12891-14489 Metres Field Works@1599m		13.00	13.00	12-Oct-26	29-Oct-26	0.00	381.00		
	Land Parcel - HP625991: (13296-13747 Metres)@452m		2.00	2.00	12-Oct-26	14-Oct-26	0.00	392.00		
	Land Parcel - HP625991:		2.00	2.00	12-Oct-26	14-Oct-26	0.00	392.00		
	SLM-DP2-A2054	LP - HP625991 Ready for Pressure Testing	0.00	0.00		12-Oct-26	0.00	392.00	◆ LP - HP625991 Ready for Pressure Testing	
	SLM-DP2-A2058	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	13-Oct-26	14-Oct-26	0.00	392.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2072	LP - HP625991 Pressure Tested - Proceed to Reinstate	0.00	0.00		14-Oct-26	0.00	392.00	◆ LP - HP625991 Pressure Tested - Proceed to Reinstate	
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		3.00	3.00	21-Oct-26	26-Oct-26	0.00	384.00		
	Land Parcel - HP704661C:		3.00	3.00	21-Oct-26	26-Oct-26	0.00	384.00		
	SLM-DP2-A2101	LP - HP704661C Ready for Pressure Testing	0.00	0.00		21-Oct-26	0.00	384.00	◆ LP - HP704661C Ready for Pressure Testing	
	SLM-DP2-A2104	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	22-Oct-26	26-Oct-26	0.00	384.00	↓ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	
	SLM-DP2-A2112	LP - HP704661C Pressure Tested - Proceed to Reinstate	0.00	0.00		26-Oct-26	0.00	384.00	◆ LP - HP704661C Pressure Tested - Proceed to Reinstate	
	Land Parcel - HP645658: (14298-14489 Metres)@192m		1.00	1.00	28-Oct-26	29-Oct-26	0.00	381.00		

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Land Parcel - HP645658:		1.00	1.00	28-Oct-26	29-Oct-26	0.00	381.00	
	SLM-DP2-A2110	LP - HP645658 Ready for Pressure Testing	0.00	0.00		28-Oct-26	0.00	381.00	◆ LP - HP645658 Ready for Pressure Testing
	SLM-DP2-A2113	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	29-Oct-26	29-Oct-26	0.00	381.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2167	LP - HP645658 Pressure Tested - Proceed to Reinstate	0.00	0.00		29-Oct-26	0.00	381.00	◆ LP - HP645658 Pressure Tested - Proceed to Reinstate
	14490-14498 Metres Highway Works@9m		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	Land Parcel - HWXS07: Packridge Lane (14490-14498 Metres)@9m		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	Land Parcel - HWXS07: Packridge Lane		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	SLM-DP2-A1979	LP - HWXS07 Ready for Pressure Testing	0.00	0.00		20-Aug-26	0.00	443.00	◆ LP - HWXS07 Ready for Pressure Testing
	SLM-DP2-A1981	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	21-Aug-26	21-Aug-26	0.00	443.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2000	LP - HWXS07 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Aug-26	245.00	443.00	◆ LP - HWXS07 Pressure Tested - Proceed to Reinstate
	14499-14805 Metres Field Works@307m		64.00	64.00	06-Aug-26	05-Nov-26	0.00	376.00	
	Land Parcel - HP708408: (14499-14572 Metres)@74m		1.00	1.00	04-Nov-26	05-Nov-26	0.00	376.00	
	Land Parcel - HP708408:		1.00	1.00	04-Nov-26	05-Nov-26	0.00	376.00	
	SLM-DP2-A2162	LP - HP708408 Ready for Pressure Testing	0.00	0.00		04-Nov-26	0.00	376.00	◆ LP - HP708408 Ready for Pressure Testing
	SLM-DP2-A2163	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	05-Nov-26	05-Nov-26	0.00	376.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2187	LP - HP708408 Pressure Tested - Proceed to Reinstate	0.00	0.00		05-Nov-26	0.00	376.00	◆ LP - HP708408 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		1.00	1.00	06-Aug-26	07-Aug-26	0.00	439.00	
	Land Parcel - HP736233: Rownhams WSR (14574-14850 Metres)		1.00	1.00	06-Aug-26	07-Aug-26	0.00	439.00	
	SLM-DP2-A1929	LP - HP736233 Ready for Pressure Testing	0.00	0.00		06-Aug-26	0.00	439.00	◆ LP - HP736233 Ready for Pressure Testing
	SLM-DP2-A1933	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	07-Aug-26	07-Aug-26	0.00	439.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1946	LP - HP736233 Pressure Tested - Proceed to Reinstate	0.00	0.00		07-Aug-26	0.00	439.00	◆ LP - HP736233 Pressure Tested - Proceed to Reinstate
	Section 4: New Yewhill WSR incl. Connections		66.00	66.00	01-Oct-27	31-Dec-27	0.00	65.00	
	NYR: Cell 1 Testing (WINTER ONLY due to High Volume Requirement)		22.00	22.00	01-Oct-27	01-Nov-27	0.00	0.00	
	SLM-DP2-A2169	NYR: WATER REQUIRED FOR TESTING	0.00	0.00	01-Oct-27	01-Oct-27	0.00	0.00	◆ NYR: WATER REQUIRED FOR TESTING
	SLM-DP2-A2171	NYR: FILL CELL 1 with Water	1.00	1.00	01-Oct-27	01-Oct-27	0.00	0.00	◆ NYR: FILL CELL 1 with Water
	SLM-DP2-A2173	NYR: CELL 1 - Stabilisation Test	21.00	21.00	01-Oct-27	22-Oct-27	0.13	0.13	◆ NYR: CELL 1 - Stabilisation Test
	SLM-DP2-A2233	NYR: CELL 1 - Hydrostatic Test	7.00	7.00	23-Oct-27	29-Oct-27	0.00	0.00	◆ NYR: CELL 1 - Hydrostatic Test
	SLM-DP2-A2234	NYR: CELL 1 - Empty Water into Waste	3.00	3.00	30-Oct-27	01-Nov-27	0.00	0.00	◆ NYR: CELL 1 - Empty Water into Waste
	NYR: Cell 2 Testing (WINTER ONLY due to High Volume Requirement)		44.00	44.00	01-Nov-27	31-Dec-27	0.00	65.00	
	SLM-DP2-A2235	NYR: WATER REQUIRED FOR TESTING	0.00	0.00		01-Nov-27	0.00	0.00	◆ NYR: WATER REQUIRED FOR TESTING
	SLM-DP2-A2236	NYR: FILL CELL 2 with Water	1.00	1.00	02-Nov-27	02-Nov-27	0.00	0.00	◆ NYR: FILL CELL 2 with Water
	SLM-DP2-A2237	NYR: CELL 2 - Stabilisation Test	21.00	21.00	02-Nov-27	23-Nov-27	0.13	0.13	◆ NYR: CELL 2 - Stabilisation Test
	SLM-DP2-A2238	NYR: CELL 2 - Hydrostatic Test	7.00	7.00	24-Nov-27	30-Nov-27	0.00	0.00	◆ NYR: CELL 2 - Hydrostatic Test
	SLM-DP2-A2239	NYR: CELL 2 - Empty Water into Waste	3.00	3.00	01-Dec-27	03-Dec-27	0.00	0.00	◆ NYR: CELL 2 - Empty Water into Waste
	SLM-DP2-A2240	NYR: Superchlorinate CELL 1 & 2	5.00	5.00	04-Dec-27	08-Dec-27	0.00	0.00	◆ NYR: Superchlorinate CELL 1 & 2
	SLM-DP2-A2241	NYR: CELL 1 & 2 Empty Water into Waste	5.00	5.00	09-Dec-27	13-Dec-27	0.00	0.00	◆ NYR: CELL 1 & 2 Empty Water into Waste
	SLM-DP2-A2242	NYR: Sweeting Flows	4.00	4.00	14-Dec-27	17-Dec-27	0.00	0.00	◆ NYR: Sweeting Flows
	SLM-DP2-A2245	NYR: Works Complete and Available to SWS	0.00	0.00		17-Dec-27	0.00	0.00	◆ NYR: Works Complete and Available to SWS
	SLM-DP2-A2292	NEW Yewhill Reservoir TRA for Commissioning Works	14.00	14.00	18-Dec-27	31-Dec-27	0.00	91.00	◆ NEW Yewhill Reservoir TRA for Commissioning Works
	PROJECT CLOSE OUT AND HANDOVER		815.00	815.00	21-May-25	08-Sep-28	0.00	0.00	
	Section 2: WSW to Yewhill WSR@4292m		314.00	314.00	10-Jun-25	14-Sep-26	0.00	428.00	
	0-236 Metres Field Works@236m		20.00	20.00	10-Jun-25	07-Jul-25	0.00	722.00	
	WSW (0-215 Metres)		14.00	14.00	10-Jun-25	27-Jun-25	0.00	728.00	
	Post Completion Works		14.00	14.00	10-Jun-25	27-Jun-25	0.00	728.00	
	SLM-DP2-A1433	Reinstate Road Surface	5.00	5.00	10-Jun-25	16-Jun-25	0.00	728.00	◆ Reinstate Road Surface
	SLM-DP2-A1439	Reinsate Hedgerows as Required	2.00	2.00	17-Jun-25	18-Jun-25	0.00	728.00	◆ Reinsate Hedgerows as Required
	SLM-DP2-A1441	Make Good any Remaining Areas incl. Road Reinstatement	5.00	5.00	19-Jun-25	25-Jun-25	0.00	728.00	◆ Make Good any Remaining Areas incl. Road Reinstatement
	SLM-DP2-A1453	Complete Demobilisation	2.00	2.00	26-Jun-25	27-Jun-25	303.00	728.00	◆ Complete Demobilisation
	WSW (216-236 Metres)@21m		15.00	15.00	17-Jun-25	07-Jul-25	0.00	722.00	
	Post Completion Works		15.00	15.00	17-Jun-25	07-Jul-25	0.00	722.00	
	SLM-DP2-A1446	Install Post-Construction Drainage	6.00	6.00	17-Jun-25	24-Jun-25	0.00	722.00	◆ Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1454	Reinstate Working Strip - Removing Haul Roads as Required	2.00	2.00	25-Jun-25	26-Jun-25	0.00	722.00	Reinstate Working Strip - Removing Haul Roads as Required
	SLM-DP2-A1462	Reinstate Topsoil	1.00	1.00	27-Jun-25	27-Jun-25	0.00	722.00	Reinstate Topsoil
	SLM-DP2-A1469	Make Good any Remaining Areas	2.00	2.00	30-Jun-25	01-Jul-25	0.00	722.00	Make Good any Remaining Areas
	SLM-DP2-A1473	Remove Working Strip Fencing	2.00	2.00	02-Jul-25	03-Jul-25	0.00	722.00	Remove Working Strip Fencing
	SLM-DP2-A1479	Complete Demobilisation	2.00	2.00	04-Jul-25	07-Jul-25	297.00	722.00	Complete Demobilisation
	237-1181 Metres Trenchless Crossing Works@945m		30.00	30.00	09-Oct-25	19-Nov-25	0.00	626.00	
	██████████ : ██████████ Tunnel (237-1181 Metres)@945m		30.00	30.00	09-Oct-25	19-Nov-25	0.00	626.00	
	Post Completion Works		2.00	2.00	18-Nov-25	19-Nov-25	0.00	626.00	
	SLM-DP2-A1717	Complete Demobilisation	2.00	2.00	18-Nov-25	19-Nov-25	201.00	626.00	Complete Demobilisation
	██████████ : (699-836 Metres)@138m		14.00	14.00	09-Oct-25	28-Oct-25	0.00	642.00	
	Post Completion Works		14.00	14.00	09-Oct-25	28-Oct-25	0.00	642.00	
	SLM-DP2-A1458	Install Post-Construction Drainage	3.00	3.00	09-Oct-25	13-Oct-25	0.00	642.00	Install Post-Construction Drainage
	SLM-DP2-A1470	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	14-Oct-25	16-Oct-25	0.00	642.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1476	Reinstate island on ██████████ Road as required	2.00	2.00	17-Oct-25	20-Oct-25	0.00	642.00	Reinstate island on ██████████ Road as required
	SLM-DP2-A1481	Make Good any Remaining Areas	2.00	2.00	21-Oct-25	22-Oct-25	0.00	642.00	Make Good any Remaining Areas
	SLM-DP2-A1484	Remove Working Strip Fencing	2.00	2.00	23-Oct-25	24-Oct-25	0.00	642.00	Remove Working Strip Fencing
	SLM-DP2-A1490	Complete Demobilisation	2.00	2.00	27-Oct-25	28-Oct-25	217.00	642.00	Complete Demobilisation
	1182- 2395 Metres Field Works@1214m		69.00	69.00	19-May-26	24-Aug-26	0.00	442.00	
	██████████ : VENN (1182-1573 Metres)@392m		14.00	14.00	19-May-26	08-Jun-26	0.00	497.00	
	Post Completion Works		14.00	14.00	19-May-26	08-Jun-26	0.00	497.00	
	SLM-DP2-A1485	Install Post-Construction Drainage	3.00	3.00	19-May-26	21-May-26	0.00	497.00	Install Post-Construction Drainage
	SLM-DP2-A1491	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	22-May-26	27-May-26	0.00	497.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1496	Reinstate Topsoil	2.00	2.00	28-May-26	29-May-26	0.00	497.00	Reinstate Topsoil
	SLM-DP2-A1499	Make Good any Remaining Areas	2.00	2.00	01-Jun-26	02-Jun-26	0.00	497.00	Make Good any Remaining Areas
	SLM-DP2-A1501	Remove Working Strip Fencing	2.00	2.00	03-Jun-26	04-Jun-26	0.00	497.00	Remove Working Strip Fencing
	SLM-DP2-A1505	Complete Demobilisation	2.00	2.00	05-Jun-26	08-Jun-26	72.00	497.00	Complete Demobilisation
	██████████ : (1574-2063 Metres)@490m		16.00	16.00	03-Jul-26	24-Jul-26	0.00	463.00	
	Post Completion Works		16.00	16.00	03-Jul-26	24-Jul-26	0.00	463.00	
	SLM-DP2-A1529	Install Post-Construction Drainage	3.00	3.00	03-Jul-26	07-Jul-26	0.00	463.00	Install Post-Construction Drainage
	SLM-DP2-A1532	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	08-Jul-26	10-Jul-26	0.00	463.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1535	Reinstate Topsoil	2.00	2.00	13-Jul-26	14-Jul-26	0.00	463.00	Reinstate Topsoil
	SLM-DP2-A1543	Reinsate Hedgerows as Required	2.00	2.00	15-Jul-26	16-Jul-26	0.00	463.00	Reinsate Hedgerows as Required
	SLM-DP2-A1548	Make Good any Remaining Areas	2.00	2.00	17-Jul-26	20-Jul-26	0.00	463.00	Make Good any Remaining Areas
	SLM-DP2-A1553	Remove Working Strip Fencing	2.00	2.00	21-Jul-26	22-Jul-26	0.00	463.00	Remove Working Strip Fencing
	SLM-DP2-A1566	Complete Demobilisation	2.00	2.00	23-Jul-26	24-Jul-26	38.00	463.00	Complete Demobilisation
	██████████ : VENN (2064-2395 Metres)@332m		16.00	16.00	03-Aug-26	24-Aug-26	0.00	442.00	
	Post Completion Works		16.00	16.00	03-Aug-26	24-Aug-26	0.00	442.00	
	SLM-DP2-A1587	Install Post-Construction Drainage	3.00	3.00	03-Aug-26	05-Aug-26	0.00	442.00	Install Post-Construction Drainage
	SLM-DP2-A1596	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	06-Aug-26	10-Aug-26	0.00	442.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1605	Reinstate Topsoil	2.00	2.00	11-Aug-26	12-Aug-26	0.00	442.00	Reinstate Topsoil
	SLM-DP2-A1613	Reinsate Hedgerows as Required	2.00	2.00	13-Aug-26	14-Aug-26	0.00	442.00	Reinsate Hedgerows as Required
	SLM-DP2-A1619	Make Good any Remaining Areas	2.00	2.00	17-Aug-26	18-Aug-26	0.00	442.00	Make Good any Remaining Areas
	SLM-DP2-A1627	Remove Working Strip Fencing	2.00	2.00	19-Aug-26	20-Aug-26	0.00	442.00	Remove Working Strip Fencing
	SLM-DP2-A1635	Complete Demobilisation	2.00	2.00	21-Aug-26	24-Aug-26	17.00	442.00	Complete Demobilisation
	2396-2465 Metres Trenchless Crossing Works@70m		45.00	45.00	27-Apr-26	30-Jun-26	0.00	481.00	
	██████████ : Under Venn (2396-2465 Metres)@70m		2.00	2.00	27-Apr-26	28-Apr-26	0.00	524.00	
	Post Completion Works		2.00	2.00	27-Apr-26	28-Apr-26	0.00	524.00	
	SLM-DP2-A1897	Complete Demobilisation	2.00	2.00	27-Apr-26	28-Apr-26	99.00	524.00	Complete Demobilisation
	██████████ Under Venn TPO (2417/2431)		2.00	2.00	29-Jun-26	30-Jun-26	0.00	481.00	
	Post Completion Works		2.00	2.00	29-Jun-26	30-Jun-26	0.00	481.00	
	SLM-DP2-A2130	Complete Demobilisation	2.00	2.00	29-Jun-26	30-Jun-26	56.00	481.00	Complete Demobilisation

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	2466-2718 Metres Field Works@253m		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	: VENN (2466-2718 Metres)@253m		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	Post Completion Works		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	SLM-DP2-A1641	Install Post-Construction Drainage	3.00	3.00	25-Aug-26	27-Aug-26	0.00	428.00	Install Post-Construction Drainage
	SLM-DP2-A1651	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	28-Aug-26	02-Sep-26	0.00	428.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1657	Reinstate Topsoil	2.00	2.00	03-Sep-26	04-Sep-26	0.00	428.00	Reinstate Topsoil
	SLM-DP2-A1660	Make Good any Remaining Areas	2.00	2.00	07-Sep-26	08-Sep-26	0.00	428.00	Make Good any Remaining Areas
	SLM-DP2-A1663	Remove Working Strip Fencing	2.00	2.00	09-Sep-26	10-Sep-26	0.00	428.00	Remove Working Strip Fencing
	SLM-DP2-A1669	Complete Demobilisation	2.00	2.00	11-Sep-26	14-Sep-26	3.00	428.00	Complete Demobilisation
	2719- 2722 Metres Highway Works@4m		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	: Shepherds Lane (2719-2722 Metres)@4m		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	Post Completion Works		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	SLM-DP2-A1616	Reinsate Hedgerows as Required	2.00	2.00	30-Sep-25	01-Oct-25	0.00	657.00	Reinsate Hedgerows as Required
	SLM-DP2-A1623	Make Good any Remaining Areas	2.00	2.00	02-Oct-25	03-Oct-25	0.00	657.00	Make Good any Remaining Areas
	SLM-DP2-A1632	Complete Demobilisation	2.00	2.00	06-Oct-25	07-Oct-25	232.00	657.00	Complete Demobilisation
	2722-4150 Metres Field Works@1429m		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	: VENN (2723-4150 Metres)@1428m		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	Post Completion Works		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	SLM-DP2-A1456	Install Post-Construction Drainage	3.00	3.00	12-Sep-25	16-Sep-25	0.00	661.00	Install Post-Construction Drainage
	SLM-DP2-A1468	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	17-Sep-25	19-Sep-25	0.00	661.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1474	Reinstate Topsoil	2.00	2.00	22-Sep-25	23-Sep-25	0.00	661.00	Reinstate Topsoil
	SLM-DP2-A1480	Make Good any Remaining Areas	2.00	2.00	24-Sep-25	25-Sep-25	0.00	661.00	Make Good any Remaining Areas
	SLM-DP2-A1483	Remove Working Strip Fencing	2.00	2.00	26-Sep-25	29-Sep-25	0.00	661.00	Remove Working Strip Fencing
	SLM-DP2-A1488	Complete Demobilisation	2.00	2.00	30-Sep-25	01-Oct-25	236.00	661.00	Complete Demobilisation
	4151-4161 Metres Highway Works@11m		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	: Silkstead Lane (4151-4161 Metres)@11m		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	Post Completion Works		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	SLM-DP2-A1624	Reinsate Hedgerows as Required	2.00	2.00	02-Oct-25	03-Oct-25	0.00	655.00	Reinsate Hedgerows as Required
	SLM-DP2-A1633	Make Good any Remaining Areas	2.00	2.00	06-Oct-25	07-Oct-25	0.00	655.00	Make Good any Remaining Areas
	SLM-DP2-A1637	Complete Demobilisation	2.00	2.00	08-Oct-25	09-Oct-25	230.00	655.00	Complete Demobilisation
	4162-4292 Metres Field Works@131m		20.00	20.00	18-Sep-25	15-Oct-25	0.00	651.00	
	: VENN (4162-4258 Metres)@97m		14.00	14.00	18-Sep-25	07-Oct-25	0.00	657.00	
	Post Completion Works		14.00	14.00	18-Sep-25	07-Oct-25	0.00	657.00	
	SLM-DP2-A1554	Install Post-Construction Drainage	3.00	3.00	18-Sep-25	22-Sep-25	0.00	657.00	Install Post-Construction Drainage
	SLM-DP2-A1572	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Sep-25	25-Sep-25	0.00	657.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1580	Reinstate Topsoil	2.00	2.00	26-Sep-25	29-Sep-25	0.00	657.00	Reinstate Topsoil
	SLM-DP2-A1583	Make Good any Remaining Areas	2.00	2.00	30-Sep-25	01-Oct-25	0.00	657.00	Make Good any Remaining Areas
	SLM-DP2-A1589	Remove Working Strip Fencing	2.00	2.00	02-Oct-25	03-Oct-25	0.00	657.00	Remove Working Strip Fencing
	SLM-DP2-A1597	Complete Demobilisation	2.00	2.00	06-Oct-25	07-Oct-25	232.00	657.00	Complete Demobilisation
	: VENN (4259-4271 Metres)@13m		14.00	14.00	23-Sep-25	10-Oct-25	0.00	654.00	
	Post Completion Works		14.00	14.00	23-Sep-25	10-Oct-25	0.00	654.00	
	SLM-DP2-A1584	Install Post-Construction Drainage	3.00	3.00	23-Sep-25	25-Sep-25	0.00	654.00	Install Post-Construction Drainage
	SLM-DP2-A1592	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	26-Sep-25	30-Sep-25	0.00	654.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1603	Reinstate Topsoil	2.00	2.00	01-Oct-25	02-Oct-25	0.00	654.00	Reinstate Topsoil
	SLM-DP2-A1608	Make Good any Remaining Areas	2.00	2.00	03-Oct-25	06-Oct-25	0.00	654.00	Make Good any Remaining Areas
	SLM-DP2-A1615	Remove Working Strip Fencing	2.00	2.00	07-Oct-25	08-Oct-25	0.00	654.00	Remove Working Strip Fencing
	SLM-DP2-A1622	Complete Demobilisation	2.00	2.00	09-Oct-25	10-Oct-25	229.00	654.00	Complete Demobilisation
	: Yewhill WSR (Line) (4272-4292 Metres)@21m		14.00	14.00	26-Sep-25	15-Oct-25	0.00	651.00	
	Post Completion Works		14.00	14.00	26-Sep-25	15-Oct-25	0.00	651.00	
	SLM-DP2-A1609	Install Post-Construction Drainage	3.00	3.00	26-Sep-25	30-Sep-25	0.00	651.00	Install Post-Construction Drainage
	SLM-DP2-A1620	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Oct-25	03-Oct-25	0.00	651.00	Reinstate Working Strip - Remaining Haul Roads as Required

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1631	Reinstate Topsoil	2.00	2.00	06-Oct-25	07-Oct-25	0.00	651.00	Reinstate Topsoil
	SLM-DP2-A1636	Make Good any Remaining Areas	2.00	2.00	08-Oct-25	09-Oct-25	0.00	651.00	Make Good any Remaining Areas
	SLM-DP2-A1642	Remove Working Strip Fencing	2.00	2.00	10-Oct-25	13-Oct-25	0.00	651.00	Remove Working Strip Fencing
	SLM-DP2-A1648	Complete Demobilisation	2.00	2.00	14-Oct-25	15-Oct-25	226.00	651.00	Complete Demobilisation
Section 3: Yewhill WSR to Rownhams WSR@14805m			557.00	557.00	21-May-25	20-Aug-27	0.00	198.00	
0-2683 Metres Field Works@2683m			351.00	351.00	21-May-25	16-Oct-26	0.00	404.00	
Land Parcel - HP718556B: Yewhill WSR (Rownhams Line) (0-14 Metres)@14m			16.00	16.00	21-May-25	12-Jun-25	0.00	739.00	
Post Completion Works			16.00	16.00	21-May-25	12-Jun-25	0.00	739.00	
	SLM-DP2-A1396	Install Post-Construction Drainage	3.00	3.00	21-May-25	23-May-25	0.00	739.00	Install Post-Construction Drainage
	SLM-DP2-A1404	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	27-May-25	29-May-25	0.00	739.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1419	Reinstate Topsoil	2.00	2.00	30-May-25	02-Jun-25	0.00	739.00	Reinstate Topsoil
	SLM-DP2-A1423	Reinsate Hedgerows as Required	2.00	2.00	03-Jun-25	04-Jun-25	0.00	739.00	Reinsate Hedgerows as Required
	SLM-DP2-A1427	Make Good any Remaining Areas	2.00	2.00	05-Jun-25	06-Jun-25	0.00	739.00	Make Good any Remaining Areas
	SLM-DP2-A1428	Remove Working Strip Fencing	2.00	2.00	09-Jun-25	10-Jun-25	0.00	739.00	Remove Working Strip Fencing
	SLM-DP2-A1434	Complete Demobilisation	2.00	2.00	11-Jun-25	12-Jun-25	541.00	739.00	Complete Demobilisation
Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m			16.00	16.00	25-Sep-26	16-Oct-26	0.00	404.00	
Post Completion Works			16.00	16.00	25-Sep-26	16-Oct-26	0.00	404.00	
	SLM-DP2-A2034	Install Post-Construction Drainage	3.00	3.00	25-Sep-26	29-Sep-26	0.00	404.00	Install Post-Construction Drainage
	SLM-DP2-A2041	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Sep-26	02-Oct-26	0.00	404.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2046	Reinstate Topsoil	2.00	2.00	05-Oct-26	06-Oct-26	0.00	404.00	Reinstate Topsoil
	SLM-DP2-A2055	Reinsate Hedgerows as Required	2.00	2.00	07-Oct-26	08-Oct-26	0.00	404.00	Reinsate Hedgerows as Required
	SLM-DP2-A2061	Make Good any Remaining Areas	2.00	2.00	09-Oct-26	12-Oct-26	0.00	404.00	Make Good any Remaining Areas
	SLM-DP2-A2065	Remove Working Strip Fencing	2.00	2.00	13-Oct-26	14-Oct-26	0.00	404.00	Remove Working Strip Fencing
	SLM-DP2-A2073	Complete Demobilisation	2.00	2.00	15-Oct-26	16-Oct-26	206.00	404.00	Complete Demobilisation
Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m			16.00	16.00	04-Aug-25	26-Aug-25	0.00	687.00	
Post Completion Works			16.00	16.00	04-Aug-25	26-Aug-25	0.00	687.00	
	SLM-DP2-A1502	Install Post-Construction Drainage	3.00	3.00	04-Aug-25	06-Aug-25	0.00	687.00	Install Post-Construction Drainage
	SLM-DP2-A1507	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	07-Aug-25	11-Aug-25	0.00	687.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1510	Reinstate Topsoil	2.00	2.00	12-Aug-25	13-Aug-25	0.00	687.00	Reinstate Topsoil
	SLM-DP2-A1512	Reinsate Hedgerows as Required	2.00	2.00	14-Aug-25	15-Aug-25	0.00	687.00	Reinsate Hedgerows as Required
	SLM-DP2-A1514	Make Good any Remaining Areas	2.00	2.00	18-Aug-25	19-Aug-25	0.00	687.00	Make Good any Remaining Areas
	SLM-DP2-A1524	Remove Working Strip Fencing	2.00	2.00	20-Aug-25	21-Aug-25	0.00	687.00	Remove Working Strip Fencing
	SLM-DP2-A1527	Complete Demobilisation	2.00	2.00	22-Aug-25	26-Aug-25	489.00	687.00	Complete Demobilisation
Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m			14.00	14.00	07-Nov-25	26-Nov-25	0.00	621.00	
Post Completion Works			14.00	14.00	07-Nov-25	26-Nov-25	0.00	621.00	
	SLM-DP2-A1658	Install Post-Construction Drainage	3.00	3.00	07-Nov-25	11-Nov-25	0.00	621.00	Install Post-Construction Drainage
	SLM-DP2-A1664	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	12-Nov-25	14-Nov-25	0.00	621.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1674	Reinstate Topsoil	2.00	2.00	17-Nov-25	18-Nov-25	0.00	621.00	Reinstate Topsoil
	SLM-DP2-A1675	Make Good any Remaining Areas	2.00	2.00	19-Nov-25	20-Nov-25	0.00	621.00	Make Good any Remaining Areas
	SLM-DP2-A1677	Remove Working Strip Fencing	2.00	2.00	21-Nov-25	24-Nov-25	0.00	621.00	Remove Working Strip Fencing
	SLM-DP2-A1679	Complete Demobilisation	2.00	2.00	25-Nov-25	26-Nov-25	423.00	621.00	Complete Demobilisation
Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m			14.00	14.00	05-Aug-25	22-Aug-25	0.00	688.00	
Post Completion Works			14.00	14.00	05-Aug-25	22-Aug-25	0.00	688.00	
	SLM-DP2-A1429	Install Post-Construction Drainage	3.00	3.00	05-Aug-25	07-Aug-25	0.00	688.00	Install Post-Construction Drainage
	SLM-DP2-A1438	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	08-Aug-25	12-Aug-25	0.00	688.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1443	Reinstate Topsoil	2.00	2.00	13-Aug-25	14-Aug-25	0.00	688.00	Reinstate Topsoil
	SLM-DP2-A1449	Make Good any Remaining Areas	2.00	2.00	15-Aug-25	18-Aug-25	0.00	688.00	Make Good any Remaining Areas
	SLM-DP2-A1455	Remove Working Strip Fencing	2.00	2.00	19-Aug-25	20-Aug-25	0.00	688.00	Remove Working Strip Fencing
	SLM-DP2-A1459	Complete Demobilisation	2.00	2.00	21-Aug-25	22-Aug-25	490.00	688.00	Complete Demobilisation
2684-2720 Metres Trenchless Crossing Works@37m			61.00	61.00	08-Aug-25	03-Nov-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m			1.00	1.00	03-Nov-25	03-Nov-25	0.00	638.00	

			Project Codes						
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Post Completion Works		1.00	1.00	03-Nov-25	03-Nov-25	0.00	638.00	
	SLM-DP2-A1661	Complete Demobilisation	1.00	1.00	03-Nov-25	03-Nov-25	440.00	638.00	
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		14.00	14.00	08-Aug-25	28-Aug-25	0.00	685.00	
	Post Completion Works		14.00	14.00	08-Aug-25	28-Aug-25	0.00	685.00	
	SLM-DP2-A1497	Install Post-Construction Drainage	3.00	3.00	08-Aug-25	12-Aug-25	0.00	685.00	
	SLM-DP2-A1500	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	13-Aug-25	15-Aug-25	0.00	685.00	
	SLM-DP2-A1506	Reinstate Topsoil	2.00	2.00	18-Aug-25	19-Aug-25	0.00	685.00	
	SLM-DP2-A1509	Make Good any Remaining Areas	2.00	2.00	20-Aug-25	21-Aug-25	0.00	685.00	
	SLM-DP2-A1511	Remove Working Strip Fencing	2.00	2.00	22-Aug-25	26-Aug-25	0.00	685.00	
	SLM-DP2-A1513	Complete Demobilisation	2.00	2.00	27-Aug-25	28-Aug-25	487.00	685.00	
	2721-3999 Metres Field Works@1279m		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	Post Completion Works		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	SLM-DP2-A1990	Install Post-Construction Drainage	3.00	3.00	09-Sep-26	11-Sep-26	0.00	416.00	
	SLM-DP2-A2002	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	14-Sep-26	16-Sep-26	0.00	416.00	
	SLM-DP2-A2008	Reinstate Topsoil	2.00	2.00	17-Sep-26	18-Sep-26	0.00	416.00	
	SLM-DP2-A2016	Reinsate Hedgerows as Required	2.00	2.00	21-Sep-26	22-Sep-26	0.00	416.00	
	SLM-DP2-A2021	Make Good any Remaining Areas	2.00	2.00	23-Sep-26	24-Sep-26	0.00	416.00	
	SLM-DP2-A2028	Remove Working Strip Fencing	2.00	2.00	25-Sep-26	28-Sep-26	0.00	416.00	
	SLM-DP2-A2032	Complete Demobilisation	2.00	2.00	29-Sep-26	30-Sep-26	218.00	416.00	
	4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	449.00	
	Post Completion Works		1.00	1.00	13-Aug-26	13-Aug-26	0.00	449.00	
	SLM-DP2-A1955	Complete Demobilisation	1.00	1.00	13-Aug-26	13-Aug-26	251.00	449.00	
	4050-5662 Metres Field Works@1613m		42.00	42.00	10-Sep-26	06-Nov-26	0.00	389.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		14.00	14.00	10-Sep-26	29-Sep-26	0.00	417.00	
	Post Completion Works		14.00	14.00	10-Sep-26	29-Sep-26	0.00	417.00	
	SLM-DP2-A2004	Install Post-Construction Drainage	3.00	3.00	10-Sep-26	14-Sep-26	0.00	417.00	
	SLM-DP2-A2017	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	15-Sep-26	17-Sep-26	0.00	417.00	
	SLM-DP2-A2024	Reinstate Topsoil	2.00	2.00	18-Sep-26	21-Sep-26	0.00	417.00	
	SLM-DP2-A2030	Make Good any Remaining Areas	2.00	2.00	22-Sep-26	23-Sep-26	0.00	417.00	
	SLM-DP2-A2035	Remove Working Strip Fencing	2.00	2.00	24-Sep-26	25-Sep-26	0.00	417.00	
	SLM-DP2-A2040	Complete Demobilisation	2.00	2.00	28-Sep-26	29-Sep-26	219.00	417.00	
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		14.00	14.00	20-Oct-26	06-Nov-26	0.00	389.00	
	Post Completion Works		14.00	14.00	20-Oct-26	06-Nov-26	0.00	389.00	
	SLM-DP2-A2037	Install Post-Construction Drainage	3.00	3.00	20-Oct-26	22-Oct-26	0.00	389.00	
	SLM-DP2-A2044	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Oct-26	27-Oct-26	0.00	389.00	
	SLM-DP2-A2051	Reinstate Topsoil	2.00	2.00	28-Oct-26	29-Oct-26	0.00	389.00	
	SLM-DP2-A2060	Make Good any Remaining Areas	2.00	2.00	30-Oct-26	02-Nov-26	0.00	389.00	
	SLM-DP2-A2062	Remove Working Strip Fencing	2.00	2.00	03-Nov-26	04-Nov-26	0.00	389.00	
	SLM-DP2-A2066	Complete Demobilisation	2.00	2.00	05-Nov-26	06-Nov-26	191.00	389.00	
	5663-5986 Metres Trenchless Crossing Works@324m		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland (5663-5986 Metres)@324		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Post Completion Works		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	SLM-DP2-A2141	Complete Demobilisation	2.00	2.00	14-Dec-26	15-Dec-26	164.00	362.00	
	5987-6881 Metres Field Works@893m		47.00	47.00	05-May-27	09-Jul-27	0.00	228.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		14.00	14.00	05-May-27	24-May-27	0.00	261.00	
	Post Completion Works		14.00	14.00	05-May-27	24-May-27	0.00	261.00	
	SLM-DP2-A2067	Install Post-Construction Drainage	3.00	3.00	05-May-27	07-May-27	0.00	261.00	
	SLM-DP2-A2076	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	10-May-27	12-May-27	0.00	261.00	
	SLM-DP2-A2081	Reinstate Topsoil	2.00	2.00	13-May-27	14-May-27	0.00	261.00	
	SLM-DP2-A2087	Make Good any Remaining Areas	2.00	2.00	17-May-27	18-May-27	0.00	261.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2093	Remove Working Strip Fencing	2.00	2.00	19-May-27	20-May-27	0.00	261.00	Remove Working Strip Fencing
	SLM-DP2-A2097	Complete Demobilisation	2.00	2.00	21-May-27	24-May-27	63.00	261.00	Complete Demobilisation
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		14.00	14.00	22-Jun-27	09-Jul-27	0.00	228.00	
	Post Completion Works		14.00	14.00	22-Jun-27	09-Jul-27	0.00	228.00	
	SLM-DP2-A2174	Install Post-Construction Drainage	3.00	3.00	22-Jun-27	24-Jun-27	0.00	228.00	Install Post-Construction Drainage
	SLM-DP2-A2190	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	25-Jun-27	29-Jun-27	0.00	228.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2199	Reinstate Topsoil	2.00	2.00	30-Jun-27	01-Jul-27	0.00	228.00	Reinstate Topsoil
	SLM-DP2-A2208	Make Good any Remaining Areas	2.00	2.00	02-Jul-27	05-Jul-27	0.00	228.00	Make Good any Remaining Areas
	SLM-DP2-A2217	Remove Working Strip Fencing	2.00	2.00	06-Jul-27	07-Jul-27	0.00	228.00	Remove Working Strip Fencing
	SLM-DP2-A2225	Complete Demobilisation	2.00	2.00	08-Jul-27	09-Jul-27	30.00	228.00	Complete Demobilisation
	6977-7797 Metres Field Works@821m		176.00	176.00	24-Sep-26	16-Jun-27	0.00	245.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		14.00	14.00	24-Sep-26	13-Oct-26	0.00	407.00	
	Post Completion Works		14.00	14.00	24-Sep-26	13-Oct-26	0.00	407.00	
	SLM-DP2-A1953	Install Post-Construction Drainage	3.00	3.00	24-Sep-26	28-Sep-26	0.00	407.00	Install Post-Construction Drainage
	SLM-DP2-A1962	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	29-Sep-26	01-Oct-26	0.00	407.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1973	Reinstate Topsoil	2.00	2.00	02-Oct-26	05-Oct-26	0.00	407.00	Reinstate Topsoil
	SLM-DP2-A1982	Make Good any Remaining Areas	2.00	2.00	06-Oct-26	07-Oct-26	0.00	407.00	Make Good any Remaining Areas
	SLM-DP2-A1987	Remove Working Strip Fencing	2.00	2.00	08-Oct-26	09-Oct-26	0.00	407.00	Remove Working Strip Fencing
	SLM-DP2-A1997	Complete Demobilisation	2.00	2.00	12-Oct-26	13-Oct-26	209.00	407.00	Complete Demobilisation
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		14.00	14.00	29-Sep-26	16-Oct-26	0.00	404.00	
	Post Completion Works		14.00	14.00	29-Sep-26	16-Oct-26	0.00	404.00	
	SLM-DP2-A1963	Install Post-Construction Drainage	3.00	3.00	29-Sep-26	01-Oct-26	0.00	404.00	Install Post-Construction Drainage
	SLM-DP2-A1974	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	02-Oct-26	06-Oct-26	0.00	404.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1984	Reinstate Topsoil	2.00	2.00	07-Oct-26	08-Oct-26	0.00	404.00	Reinstate Topsoil
	SLM-DP2-A1991	Make Good any Remaining Areas	2.00	2.00	09-Oct-26	12-Oct-26	0.00	404.00	Make Good any Remaining Areas
	SLM-DP2-A2001	Remove Working Strip Fencing	2.00	2.00	13-Oct-26	14-Oct-26	0.00	404.00	Remove Working Strip Fencing
	SLM-DP2-A2003	Complete Demobilisation	2.00	2.00	15-Oct-26	16-Oct-26	206.00	404.00	Complete Demobilisation
	Land Parcel - Z6103: (7226-7797 Metres)@572m		14.00	14.00	27-May-27	16-Jun-27	0.00	245.00	
	Post Completion Works		14.00	14.00	27-May-27	16-Jun-27	0.00	245.00	
	SLM-DP2-A2068	Install Post-Construction Drainage	3.00	3.00	27-May-27	01-Jun-27	0.00	245.00	Install Post-Construction Drainage
	SLM-DP2-A2077	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	02-Jun-27	04-Jun-27	0.00	245.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2082	Reinstate Topsoil	2.00	2.00	07-Jun-27	08-Jun-27	0.00	245.00	Reinstate Topsoil
	SLM-DP2-A2088	Make Good any Remaining Areas	2.00	2.00	09-Jun-27	10-Jun-27	0.00	245.00	Make Good any Remaining Areas
	SLM-DP2-A2094	Remove Working Strip Fencing	2.00	2.00	11-Jun-27	14-Jun-27	0.00	245.00	Remove Working Strip Fencing
	SLM-DP2-A2098	Complete Demobilisation	2.00	2.00	15-Jun-27	16-Jun-27	47.00	245.00	Complete Demobilisation
	7798-7811 Metres Highway Works@14m		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	Post Completion Works		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	SLM-DP2-A1965	Complete Demobilisation	1.00	1.00	14-Aug-26	14-Aug-26	250.00	448.00	Complete Demobilisation
	7812-8622 Metres Field Works@811m		206.00	206.00	11-Sep-26	15-Jul-27	0.00	224.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		14.00	14.00	28-Jun-27	15-Jul-27	0.00	224.00	
	Post Completion Works		14.00	14.00	28-Jun-27	15-Jul-27	0.00	224.00	
	SLM-DP2-A2164	Install Post-Construction Drainage	3.00	3.00	28-Jun-27	30-Jun-27	0.00	224.00	Install Post-Construction Drainage
	SLM-DP2-A2170	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Jul-27	05-Jul-27	0.00	224.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2189	Reinstate Topsoil	2.00	2.00	06-Jul-27	07-Jul-27	0.00	224.00	Reinstate Topsoil
	SLM-DP2-A2197	Make Good any Remaining Areas	2.00	2.00	08-Jul-27	09-Jul-27	0.00	224.00	Make Good any Remaining Areas
	SLM-DP2-A2200	Remove Working Strip Fencing	2.00	2.00	12-Jul-27	13-Jul-27	0.00	224.00	Remove Working Strip Fencing
	SLM-DP2-A2209	Complete Demobilisation	2.00	2.00	14-Jul-27	15-Jul-27	26.00	224.00	Complete Demobilisation
	Land Parcel - HP563378: (8156-8341 Metres)@186m		16.00	16.00	11-Sep-26	02-Oct-26	0.00	414.00	
	Post Completion Works		16.00	16.00	11-Sep-26	02-Oct-26	0.00	414.00	
	SLM-DP2-A1884	Install Post-Construction Drainage	3.00	3.00	11-Sep-26	15-Sep-26	0.00	414.00	Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1888	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	16-Sep-26	18-Sep-26	0.00	414.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1892	Reinstate Topsoil	2.00	2.00	21-Sep-26	22-Sep-26	0.00	414.00	Reinstate Topsoil
	SLM-DP2-A1895	Reinsate Hedgerows as Required	2.00	2.00	23-Sep-26	24-Sep-26	0.00	414.00	Reinsate Hedgerows as Required
	SLM-DP2-A1896	Make Good any Remaining Areas	2.00	2.00	25-Sep-26	28-Sep-26	0.00	414.00	Make Good any Remaining Areas
	SLM-DP2-A1898	Remove Working Strip Fencing	2.00	2.00	29-Sep-26	30-Sep-26	0.00	414.00	Remove Working Strip Fencing
	SLM-DP2-A1900	Complete Demobilisation	2.00	2.00	01-Oct-26	02-Oct-26	216.00	414.00	Complete Demobilisation
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		14.00	14.00	19-Oct-26	05-Nov-26	0.00	390.00	
	Post Completion Works		14.00	14.00	19-Oct-26	05-Nov-26	0.00	390.00	
	SLM-DP2-A1917	Install Post-Construction Drainage	3.00	3.00	19-Oct-26	21-Oct-26	0.00	390.00	Install Post-Construction Drainage
	SLM-DP2-A1920	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	22-Oct-26	26-Oct-26	0.00	390.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1923	Reinstate Topsoil	2.00	2.00	27-Oct-26	28-Oct-26	0.00	390.00	Reinstate Topsoil
	SLM-DP2-A1924	Make Good any Remaining Areas	2.00	2.00	29-Oct-26	30-Oct-26	0.00	390.00	Make Good any Remaining Areas
	SLM-DP2-A1927	Remove Working Strip Fencing	2.00	2.00	02-Nov-26	03-Nov-26	0.00	390.00	Remove Working Strip Fencing
	SLM-DP2-A1928	Complete Demobilisation	2.00	2.00	04-Nov-26	05-Nov-26	192.00	390.00	Complete Demobilisation
	8623-8641 Metres Highway Works@19m		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	Post Completion Works		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	SLM-DP2-A1975	Complete Demobilisation	1.00	1.00	17-Aug-26	17-Aug-26	249.00	447.00	Complete Demobilisation
	8642-9403 Metres Field Works@762m		26.00	26.00	09-Jul-27	13-Aug-27	0.00	203.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		14.00	14.00	09-Jul-27	28-Jul-27	0.00	215.00	
	Post Completion Works		14.00	14.00	09-Jul-27	28-Jul-27	0.00	215.00	
	SLM-DP2-A2175	Install Post-Construction Drainage	3.00	3.00	09-Jul-27	13-Jul-27	0.00	215.00	Install Post-Construction Drainage
	SLM-DP2-A2191	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	14-Jul-27	16-Jul-27	0.00	215.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2201	Reinstate Topsoil	2.00	2.00	19-Jul-27	20-Jul-27	0.00	215.00	Reinstate Topsoil
	SLM-DP2-A2210	Make Good any Remaining Areas	2.00	2.00	21-Jul-27	22-Jul-27	0.00	215.00	Make Good any Remaining Areas
	SLM-DP2-A2218	Remove Working Strip Fencing	2.00	2.00	23-Jul-27	26-Jul-27	0.00	215.00	Remove Working Strip Fencing
	SLM-DP2-A2226	Complete Demobilisation	2.00	2.00	27-Jul-27	28-Jul-27	17.00	215.00	Complete Demobilisation
	Land Parcel - HP640014: (8778-9403 Metres)@626m		14.00	14.00	27-Jul-27	13-Aug-27	0.00	203.00	
	Post Completion Works		14.00	14.00	27-Jul-27	13-Aug-27	0.00	203.00	
	SLM-DP2-A2176	Install Post-Construction Drainage	3.00	3.00	27-Jul-27	29-Jul-27	0.00	203.00	Install Post-Construction Drainage
	SLM-DP2-A2192	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Jul-27	03-Aug-27	0.00	203.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2202	Reinstate Topsoil	2.00	2.00	04-Aug-27	05-Aug-27	0.00	203.00	Reinstate Topsoil
	SLM-DP2-A2211	Make Good any Remaining Areas	2.00	2.00	06-Aug-27	09-Aug-27	0.00	203.00	Make Good any Remaining Areas
	SLM-DP2-A2219	Remove Working Strip Fencing	2.00	2.00	10-Aug-27	11-Aug-27	0.00	203.00	Remove Working Strip Fencing
	SLM-DP2-A2227	Complete Demobilisation	2.00	2.00	12-Aug-27	13-Aug-27	5.00	203.00	Complete Demobilisation
	9404-9620 Metres Trenchless Crossing Works@217m		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	Post Completion Works		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	SLM-DP2-A1668	Contract Mobilisation	30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	Contract Mobilisation
	9621-11419 Metres Field Works@1799m		46.00	46.00	18-Jun-27	20-Aug-27	0.00	198.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		14.00	14.00	03-Aug-27	20-Aug-27	0.00	198.00	
	Post Completion Works		14.00	14.00	03-Aug-27	20-Aug-27	0.00	198.00	
	SLM-DP2-A2177	Install Post-Construction Drainage	3.00	3.00	03-Aug-27	05-Aug-27	0.00	198.00	Install Post-Construction Drainage
	SLM-DP2-A2193	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	06-Aug-27	10-Aug-27	0.00	198.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2203	Reinstate Topsoil	2.00	2.00	11-Aug-27	12-Aug-27	0.00	198.00	Reinstate Topsoil
	SLM-DP2-A2212	Make Good any Remaining Areas	2.00	2.00	13-Aug-27	16-Aug-27	0.00	198.00	Make Good any Remaining Areas
	SLM-DP2-A2220	Remove Working Strip Fencing	2.00	2.00	17-Aug-27	18-Aug-27	0.00	198.00	Remove Working Strip Fencing
	SLM-DP2-A2228	Complete Demobilisation	2.00	2.00	19-Aug-27	20-Aug-27	0.00	198.00	Complete Demobilisation
	Land Parcel - HP489865: (11032-11419 Metres)@388m		14.00	14.00	18-Jun-27	07-Jul-27	0.00	230.00	
	Post Completion Works		14.00	14.00	18-Jun-27	07-Jul-27	0.00	230.00	
	SLM-DP2-A2102	Install Post-Construction Drainage	3.00	3.00	18-Jun-27	22-Jun-27	0.00	230.00	Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2107	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Jun-27	25-Jun-27	0.00	230.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2115	Reinstate Topsoil	2.00	2.00	28-Jun-27	29-Jun-27	0.00	230.00	Reinstate Topsoil
	SLM-DP2-A2116	Make Good any Remaining Areas	2.00	2.00	30-Jun-27	01-Jul-27	0.00	230.00	Make Good any Remaining Areas
	SLM-DP2-A2118	Remove Working Strip Fencing	2.00	2.00	02-Jul-27	05-Jul-27	0.00	230.00	Remove Working Strip Fencing
	SLM-DP2-A2120	Complete Demobilisation	2.00	2.00	06-Jul-27	07-Jul-27	32.00	230.00	Complete Demobilisation
	11533-12360 Metres Field Works@828m		38.00	38.00	21-Jun-27	11-Aug-27	0.00	205.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		14.00	14.00	21-Jun-27	08-Jul-27	0.00	229.00	
	Post Completion Works		14.00	14.00	21-Jun-27	08-Jul-27	0.00	229.00	
	SLM-DP2-A2178	Install Post-Construction Drainage	3.00	3.00	21-Jun-27	23-Jun-27	0.00	229.00	Install Post-Construction Drainage
	SLM-DP2-A2194	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	24-Jun-27	28-Jun-27	0.00	229.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2204	Reinstate Topsoil	2.00	2.00	29-Jun-27	30-Jun-27	0.00	229.00	Reinstate Topsoil
	SLM-DP2-A2213	Make Good any Remaining Areas	2.00	2.00	01-Jul-27	02-Jul-27	0.00	229.00	Make Good any Remaining Areas
	SLM-DP2-A2221	Remove Working Strip Fencing	2.00	2.00	05-Jul-27	06-Jul-27	0.00	229.00	Remove Working Strip Fencing
	SLM-DP2-A2229	Complete Demobilisation	2.00	2.00	07-Jul-27	08-Jul-27	31.00	229.00	Complete Demobilisation
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		14.00	14.00	23-Jul-27	11-Aug-27	0.00	205.00	
	Post Completion Works		14.00	14.00	23-Jul-27	11-Aug-27	0.00	205.00	
	SLM-DP2-A2179	Install Post-Construction Drainage	3.00	3.00	23-Jul-27	27-Jul-27	0.00	205.00	Install Post-Construction Drainage
	SLM-DP2-A2195	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	28-Jul-27	30-Jul-27	0.00	205.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2205	Reinstate Topsoil	2.00	2.00	02-Aug-27	03-Aug-27	0.00	205.00	Reinstate Topsoil
	SLM-DP2-A2214	Make Good any Remaining Areas	2.00	2.00	04-Aug-27	05-Aug-27	0.00	205.00	Make Good any Remaining Areas
	SLM-DP2-A2222	Remove Working Strip Fencing	2.00	2.00	06-Aug-27	09-Aug-27	0.00	205.00	Remove Working Strip Fencing
	SLM-DP2-A2230	Complete Demobilisation	2.00	2.00	10-Aug-27	11-Aug-27	7.00	205.00	Complete Demobilisation
	12458-12813 Metres Field Works@356m		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	Post Completion Works		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	SLM-DP2-A2063	Install Post-Construction Drainage	3.00	3.00	28-Sep-26	30-Sep-26	0.00	405.00	Install Post-Construction Drainage
	SLM-DP2-A2074	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Oct-26	05-Oct-26	0.00	405.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2080	Reinstate Topsoil	2.00	2.00	06-Oct-26	07-Oct-26	0.00	405.00	Reinstate Topsoil
	SLM-DP2-A2083	Make Good any Remaining Areas	2.00	2.00	08-Oct-26	09-Oct-26	0.00	405.00	Make Good any Remaining Areas
	SLM-DP2-A2089	Remove Working Strip Fencing	2.00	2.00	12-Oct-26	13-Oct-26	0.00	405.00	Remove Working Strip Fencing
	SLM-DP2-A2095	Complete Demobilisation	2.00	2.00	14-Oct-26	15-Oct-26	207.00	405.00	Complete Demobilisation
	12891-14489 Metres Field Works@1599m		25.00	25.00	15-Oct-26	18-Nov-26	0.00	381.00	
	Land Parcel - HP625991: (13296-13747 Metres)@452m		14.00	14.00	15-Oct-26	03-Nov-26	0.00	392.00	
	Post Completion Works		14.00	14.00	15-Oct-26	03-Nov-26	0.00	392.00	
	SLM-DP2-A2069	Install Post-Construction Drainage	3.00	3.00	15-Oct-26	19-Oct-26	0.00	392.00	Install Post-Construction Drainage
	SLM-DP2-A2078	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	20-Oct-26	22-Oct-26	0.00	392.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2084	Reinstate Topsoil	2.00	2.00	23-Oct-26	26-Oct-26	0.00	392.00	Reinstate Topsoil
	SLM-DP2-A2090	Make Good any Remaining Areas	2.00	2.00	27-Oct-26	28-Oct-26	0.00	392.00	Make Good any Remaining Areas
	SLM-DP2-A2096	Remove Working Strip Fencing	2.00	2.00	29-Oct-26	30-Oct-26	0.00	392.00	Remove Working Strip Fencing
	SLM-DP2-A2099	Complete Demobilisation	2.00	2.00	02-Nov-26	03-Nov-26	194.00	392.00	Complete Demobilisation
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		14.00	14.00	27-Oct-26	13-Nov-26	0.00	384.00	
	Post Completion Works		14.00	14.00	27-Oct-26	13-Nov-26	0.00	384.00	
	SLM-DP2-A2111	Install Post-Construction Drainage	3.00	3.00	27-Oct-26	29-Oct-26	0.00	384.00	Install Post-Construction Drainage
	SLM-DP2-A2117	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Oct-26	03-Nov-26	0.00	384.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2119	Reinstate Topsoil	2.00	2.00	04-Nov-26	05-Nov-26	0.00	384.00	Reinstate Topsoil
	SLM-DP2-A2121	Make Good any Remaining Areas	2.00	2.00	06-Nov-26	09-Nov-26	0.00	384.00	Make Good any Remaining Areas
	SLM-DP2-A2123	Remove Working Strip Fencing	2.00	2.00	10-Nov-26	11-Nov-26	0.00	384.00	Remove Working Strip Fencing
	SLM-DP2-A2125	Complete Demobilisation	2.00	2.00	12-Nov-26	13-Nov-26	186.00	384.00	Complete Demobilisation
	Land Parcel - HP645658: (14298-14489 Metres)@192m		14.00	14.00	30-Oct-26	18-Nov-26	0.00	381.00	
	Post Completion Works		14.00	14.00	30-Oct-26	18-Nov-26	0.00	381.00	
	SLM-DP2-A2166	Install Post-Construction Drainage	3.00	3.00	30-Oct-26	03-Nov-26	0.00	381.00	Install Post-Construction Drainage

— Primary Baseline
 — Remaining Work
 ◆ Baseline Milestone
— Actual Work
 — Critical Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy

710026 - JXX-XX-PR-PC-0005 SLM Stage 1 MASTER			Project Codes						20-Aug-24 15:49	
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	SLM-DP2-A2188	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	04-Nov-26	06-Nov-26	0.00	381.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2198	Reinstate Topsoil	2.00	2.00	09-Nov-26	10-Nov-26	0.00	381.00		Reinstate Topsoil
	SLM-DP2-A2206	Make Good any Remaining Areas	2.00	2.00	11-Nov-26	12-Nov-26	0.00	381.00		Make Good any Remaining Areas
	SLM-DP2-A2215	Remove Working Strip Fencing	2.00	2.00	13-Nov-26	16-Nov-26	0.00	381.00		Remove Working Strip Fencing
	SLM-DP2-A2223	Complete Demobilisation	2.00	2.00	17-Nov-26	18-Nov-26	183.00	381.00		Complete Demobilisation
	14499-14805 Metres Field Works@307m		77.00	77.00	10-Aug-26	25-Nov-26	0.00	376.00		
	Land Parcel - HP708408: (14499-14572 Metres)@74m		14.00	14.00	06-Nov-26	25-Nov-26	0.00	376.00		
	Post Completion Works		14.00	14.00	06-Nov-26	25-Nov-26	0.00	376.00		
	SLM-DP2-A2180	Install Post-Construction Drainage	3.00	3.00	06-Nov-26	10-Nov-26	0.00	376.00		Install Post-Construction Drainage
	SLM-DP2-A2196	Reinstate Working Strip - Removing Haul Roads as Requir	3.00	3.00	11-Nov-26	13-Nov-26	0.00	376.00		Reinstate Working Strip - Removing Haul Roads as Required
	SLM-DP2-A2207	Reinstate Topsoil	2.00	2.00	16-Nov-26	17-Nov-26	0.00	376.00		Reinstate Topsoil
	SLM-DP2-A2216	Make Good any Remaining Areas	2.00	2.00	18-Nov-26	19-Nov-26	0.00	376.00		Make Good any Remaining Areas
	SLM-DP2-A2224	Remove Working Strip Fencing	2.00	2.00	20-Nov-26	23-Nov-26	0.00	376.00		Remove Working Strip Fencing
	SLM-DP2-A2231	Complete Demobilisation	2.00	2.00	24-Nov-26	25-Nov-26	178.00	376.00		Complete Demobilisation
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		14.00	14.00	10-Aug-26	27-Aug-26	0.00	439.00		
	Post Completion Works		14.00	14.00	10-Aug-26	27-Aug-26	0.00	439.00		
	SLM-DP2-A1941	Install Post-Construction Drainage	3.00	3.00	10-Aug-26	12-Aug-26	0.00	439.00		Install Post-Construction Drainage
	SLM-DP2-A1954	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	13-Aug-26	17-Aug-26	0.00	439.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1964	Reinstate Topsoil	2.00	2.00	18-Aug-26	19-Aug-26	0.00	439.00		Reinstate Topsoil
	SLM-DP2-A1971	Make Good any Remaining Areas	2.00	2.00	20-Aug-26	21-Aug-26	0.00	439.00		Make Good any Remaining Areas
	SLM-DP2-A1980	Remove Working Strip Fencing	2.00	2.00	24-Aug-26	25-Aug-26	0.00	439.00		Remove Working Strip Fencing
	SLM-DP2-A1985	Complete Demobilisation	2.00	2.00	26-Aug-26	27-Aug-26	241.00	439.00		Complete Demobilisation
	Section 4: New Yewhill WSR incl. Connections		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	NEW Yewhill WSR Construction		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	Main Construction Works		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	Post Completion Works		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	SLM-DP2-A2009	Install Post-Construction Drainage	3.00	3.00	29-Feb-28	02-Mar-28	0.00	0.00		Install Post-Construction Drainage
	SLM-DP2-A2019	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	03-Mar-28	07-Mar-28	0.00	0.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2029	Reinstate Topsoil	2.00	2.00	08-Mar-28	09-Mar-28	0.00	0.00		Reinstate Topsoil
	SLM-DP2-A2033	Make Good any Remaining Areas	2.00	2.00	10-Mar-28	13-Mar-28	0.00	0.00		Make Good any Remaining Areas
	SLM-DP2-A2038	Remove Working Strip Fencing	2.00	2.00	14-Mar-28	15-Mar-28	0.00	0.00		Remove Working Strip Fencing
	SLM-DP2-A2042	NYR: Haul Road Reinstatement and Resurfacing	60.00	60.00	16-Mar-28	13-Jun-28	0.00	0.00		NYR: Haul Road Reinstatement and Resurfacing
	SLM-DP2-A2138	Complete Demobilisation	2.00	2.00	14-Jun-28	15-Jun-28	0.00	0.00		Complete Demobilisation
	SLM-DP2-A2249	Project Close Out and Handover Activities incl. Training	20.00	20.00	16-Jun-28	13-Jul-28	0.00	0.00		Project Close Out and Handover Activities incl. Training
	SLM-DP2-A2252	Demobilisation and Reinstatement of Works Compound	40.00	40.00	14-Jul-28	08-Sep-28	0.00	0.00		Demobilisation and Reinstatement of Works Compound
	DELETED/NOT REQUIRED		60.00	60.00	05-Sep-24	27-Nov-24	0.00	2.00		Badge Construction Close Approval

	Primary Baseline		Remaining Work		Baseline Milestone
	Actual Work		Critical Remaining Work		Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
710026 - JXX-XX-PR-PC-0005 SLM Stage 1 MASTER			1171.00	1171.00	29-Apr-24 A	22-Dec-28	0.00	0.00	
SOUTHAMPTON LINK MAIN			1171.00	1171.00	29-Apr-24	22-Dec-28	0.00	0.00	
PROJECT MANAGEMENT			1171.00	1171.00	07-May-24	22-Dec-28	0.00	0.00	
KEY MILESTONES			1171.00	1171.00	07-May-24	22-Dec-28	0.00	0.00	
Stage 1 / AMP7 Completion			472.00	472.00	07-May-24	07-Apr-26	0.00	599.00	
Milestones			472.00	472.00	07-May-24	07-Apr-26	0.00	599.00	
AMP7			299.00	299.00	07-May-24	21-Jul-25	0.00	772.00	
Commencement Milestones			82.00	82.00	07-May-24	02-Sep-24	0.00	141.00	
	SLM-DP2-A1012	Commencement of Works associated with AMP7 Completic	0.00	0.00		07-May-24	0.00	0.00	◆ Commencement of Works associated with AMP7 Completion
	SLM-DP2-A1107	Commencement of AMP7 Enabling / Mobilisation Works	0.00	0.00	02-Sep-24*		0.00	141.00	◆ Commencement of AMP7 Enabling / Mobilisation Works
Completion Milestones			160.00	160.00	19-Nov-24	21-Jul-25	0.00	772.00	
	SLM-DP2-A1137	Completion of Survey / Investigation Works	0.00	0.00		19-Nov-24	160.00	932.00	◆ Completion of Survey / Investigation Works
	SLM-DP2-A1325	Completion of Dewatering Survey and Works	0.00	0.00		21-Jul-25	0.00	772.00	◆ Completion of Dewatering Survey and Works
	SLM-DP2-A1326	Completion of AMP7 Works	0.00	0.00		21-Jul-25	772.00	772.00	◆ Completion of AMP7 Works
AMP8			285.00	285.00	10-Feb-25	07-Apr-26	0.00	489.00	
Commencement Milestones			285.00	285.00	10-Feb-25	07-Apr-26	0.00	261.00	
	SLM-DP2-A1302	TIME PERIOD from Stage 2 Contract Award to Main Consti	35.00	35.00	10-Feb-25	28-Mar-25	0.00	1.00	■ TIME PERIOD from Stage 2 Contract Award to Main Construction Start in 2025
	SLM-DP2-A1347	Commencement of Works associated with AMP8 Completic	0.00	0.00	31-Mar-25*		0.00	1.00	◆ Commencement of Works associated with AMP8 Completion 2025
	SLM-DP2-A1348	Design Remobilisation Period for AMP8 Works	23.00	23.00	31-Mar-25	02-May-25	0.00	317.00	■ Design Remobilisation Period for AMP8 Works
	SLM-DP2-A1349	Mobilisation of Construction Staff for Main Works AMP8 202	5.00	5.00	31-Mar-25	04-Apr-25	0.00	111.00	■ Mobilisation of Construction Staff for Main Works AMP8 2025
	SLM-DP2-A1538	Commencement of AMP8 Enabling / Mobilisation Works	0.00	0.00	01-Sep-25*		0.00	209.00	◆ Commencement of AMP8 Enabling / Mobilisation Works
	SLM-DP2-A1796	Commencement of Works associated with AMP8 Completic	0.00	0.00	30-Mar-26*		0.00	261.00	◆ Commencement of Works associated with AMP8 Completion 2026
	SLM-DP2-A1797	Mobilisation of Construction Staff for Main Works AMP8 202	5.00	5.00	30-Mar-26	07-Apr-26	0.00	261.00	■ Mobilisation of Construction Staff for Main Works AMP8 2026
Procurement Completion Milestones			35.00	35.00	07-Apr-25	30-May-25	0.00	698.00	
	SLM-DP2-A1359	Section02: Pipes Available	0.00	0.00		07-Apr-25	0.00	103.00	◆ Section02: Pipes Available
	SLM-DP2-A1368	Section03: Pipes Available	0.00	0.00		14-Apr-25	0.00	304.00	◆ Section03: Pipes Available
	SLM-DP2-A1407	Section02: Valves Available	0.00	0.00		30-May-25	0.00	698.00	◆ Section02: Valves Available
	SLM-DP2-A1408	Section03: Valves Available	0.00	0.00		30-May-25	0.00	681.00	◆ Section03: Valves Available
MLOC PROCESS			187.00	187.00	07-May-24	07-Feb-25	0.00	1.00	
MLOC Governance			187.00	187.00	07-May-24	07-Feb-25	0.00	1.00	
MGJV MLOC Governance			99.00	99.00	07-May-24	24-Sep-24	0.00	0.00	
	SLM-DP2-A1013	MGJV Prepare MLOC Submission alongside CIT	63.00	63.00	07-May-24	02-Aug-24	0.00	0.00	■ MGJV Prepare MLOC Submission alongside CIT
	SLM-DP2-A1086	MGJV Internal Review	10.00	10.00	05-Aug-24	16-Aug-24	0.00	0.00	■ MGJV Internal Review
	SLM-DP2-A1090	Prepare for MGJV Board Approval	2.00	2.00	19-Aug-24	20-Aug-24	0.00	0.00	■ Prepare for MGJV Board Approval
	SLM-DP2-A1095	MWS Board Approval Meeting	1.00	1.00	21-Aug-24	21-Aug-24	0.00	0.00	■ MWS Board Approval Meeting
	SLM-DP2-A1096	Prepare for BU MD Approval Meeting	4.00	4.00	22-Aug-24	28-Aug-24	0.00	0.00	■ Prepare for BU MD Approval Meeting
	SLM-DP2-A1102	GT Board Approval Meeting	1.00	1.00	29-Aug-24	29-Aug-24	0.00	0.00	■ GT Board Approval Meeting
	SLM-DP2-A1103	Prepare for Joint Parent Company Approval Meeting	5.00	5.00	30-Aug-24	05-Sep-24	0.00	0.00	■ Prepare for Joint Parent Company Approval Meeting
	SLM-DP2-A1111	Joint Parent Company Approval Meeting	1.00	1.00	06-Sep-24	06-Sep-24	0.00	0.00	■ Joint Parent Company Approval Meeting
	SLM-DP2-A1115	Final Documentation preparation for Submission	12.00	12.00	09-Sep-24	24-Sep-24	0.00	0.00	■ Final Documentation preparation for Submission
	SLM-DP2-A1121	MGJV Issue Final MLOC Submission to SW	0.00	0.00		24-Sep-24	0.00	0.00	◆ MGJV Issue Final MLOC Submission to SW
CIT MLOC Review			18.00	18.00	25-Sep-24	18-Oct-24	0.00	0.00	
	SLM-DP2-A1124	—CIT Assure MLOC Pre ID3—	8.00	8.00	25-Sep-24	04-Oct-24	0.00	0.00	■ —CIT Assure MLOC Pre ID3—
	SLM-DP2-A1131	CIT Complete MLOC Assurance	0.00	0.00		04-Oct-24	0.00	0.00	◆ CIT Complete MLOC Assurance
	SLM-DP2-A1132	MLOC Review Period	10.00	10.00	07-Oct-24	18-Oct-24	0.00	0.00	■ MLOC Review Period
ID3 GOVERNANCE			31.00	31.00	16-Oct-24	27-Nov-24	0.00	0.00	
	SLM-DP2-A1139	Complete all ID3 Documentation	3.00	3.00	16-Oct-24	18-Oct-24	0.00	0.00	■ Complete all ID3 Documentation
	SLM-DP2-A1150	Issue ID3 Documentation for Approval	3.00	3.00	21-Oct-24	23-Oct-24	0.00	0.00	■ Issue ID3 Documentation for Approval
	SLM-DP2-A1170	PSG Approval Meeting	1.00	1.00	24-Oct-24	24-Oct-24	0.00	0.00	■ PSG Approval Meeting
	SLM-DP2-A1173	PSG Approval	0.00	0.00		24-Oct-24	12.13	12.13	◆ PSG Approval

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1190	Totex IC Meeting	1.00	1.00	12-Nov-24	12-Nov-24	0.00	0.00	Totex IC Meeting
	SLM-DP2-A1192	Totex Approval	0.00	0.00		12-Nov-24	10.13	10.13	Totex Approval
	SLM-DP2-A1230	ID3 - Board Meeting	1.00	1.00	27-Nov-24	27-Nov-24	0.00	0.00	ID3 - Board Meeting
	SLM-DP2-A1231	ID3 Board Approval	0.00	0.00		27-Nov-24	0.00	0.00	ID3 Board Approval
	Stage 2 Contract Award		42.00	42.00	28-Nov-24	07-Feb-25	0.00	1.00	
	SLM-DP2-A1232	TIME PERIOD Allowance for SW to issue Stage 2 Contract	42.00	42.00	28-Nov-24	07-Feb-25	0.00	1.00	TIME PERIOD Allowance for SW to issue Stage 2 Contract to MGJV
	SLM-DP2-A1299	SW Issue Stage 2 Contract to MGJV	0.00	0.00		07-Feb-25	0.00	1.00	SW Issue Stage 2 Contract to MGJV
	Stage 2 Works		959.00	959.00	07-Feb-25	22-Dec-28	0.00	0.00	
	SLM-DP2-A1300	Stage 2 Contract Award	0.00	0.00		07-Feb-25	0.00	1.00	Stage 2 Contract Award
	SLM-DP2-A1301	Stage 2 Contract Mobilisation	10.00	10.00	10-Feb-25	21-Feb-25	0.00	26.00	Stage 2 Contract Mobilisation
	SLM-DP2-A1317	Stage 2 Starting Date	0.00	0.00	24-Feb-25		25.00	26.00	Stage 2 Starting Date
	SLM-DP2-A1346	Stage 2 Start On Site No Earlier than MON 31-MAR-2025]	0.00	0.00	31-Mar-25*		0.00	1.00	Stage 2 Start On Site No Earlier than MON 31-MAR-2025]
	SLM-DP2-A2250	Stage 2 Planned Completion	0.00	0.00		08-Sep-28	0.00	0.00	Stage 2 Planned Completion
	SLM-DP2-A2251	Stage 2 Terminal Float	75.00	75.00	11-Sep-28	22-Dec-28	0.00	0.00	Stage 2 Terminal Float
	SLM-DP2-A2253	Stage 2 Contract Completion (Whole of the Works)	0.00	0.00		22-Dec-28*	0.00	0.00	Stage 2 Contract Completion (Whole of the Works)
	Project Milestones		1035.00	1035.00	07-May-24	15-Jun-28	0.00	136.00	
	Southern Water		853.00	853.00	05-Aug-24	31-Dec-27	0.00	255.00	
	SW Governance		482.00	482.00	05-Aug-24	21-Jul-26	0.00	526.00	
	Risk & Value (R&V) Dates		482.00	482.00	05-Aug-24	21-Jul-26	0.00	526.00	
	SLM-DP2-A3000	R&V4 - Pre MLOC	0.00	0.00	05-Aug-24		42.00	1008.00	R&V4 - Pre MLOC
	SLM-DP2-A3003	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless	0.00	0.00		02-Oct-24	220.00	966.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless Crossings A
	SLM-DP2-A3002	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline	0.00	0.00		11-Nov-24	192.00	938.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline
	SLM-DP2-A3005	Section 03: R&V5 -Yewhill to Rownhams Pipeline	0.00	0.00		11-Nov-24	0.00	938.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline
	SLM-DP2-A3017	Section 04: R&V5 - NewYewhill WSR	0.00	0.00		13-Jan-25	0.00	903.00	Section 04: R&V5 - NewYewhill WSR
	SLM-DP2-A3037	Section 05: R&V5 - Rownhams Connections	0.00	0.00		07-Feb-25	0.00	884.00	Section 05: R&V5 - Rownhams Connections
	SLM-DP2-A3001	Section 01: R&V5 - [REDACTED] HLPS	0.00	0.00		28-Mar-25	0.00	849.00	Section 01: R&V5 - [REDACTED] HLPS
	SLM-DP2-A3004	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless	0.00	0.00		27-Aug-25	0.00	746.00	Section 02: R&V5 - [REDACTED] to Yewhill Pipeline Trenchless Crossings B
	SLM-DP2-A3027	Section 05: R&V5 - [REDACTED] Connections	0.00	0.00		14-Nov-25	0.00	689.00	Section 05: R&V5 - [REDACTED] Connections
	SLM-DP2-A3007	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless	0.00	0.00		25-Mar-26	80.00	606.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless Crossings B
	SLM-DP2-A3006	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless	0.00	0.00		21-Jul-26	0.00	526.00	Section 03: R&V5 -Yewhill to Rownhams Pipeline Trenchless Crossings A
	Regulatory Date and BENEFICIAL USE		197.00	197.00	31-Mar-27	31-Dec-27	0.00	255.00	
	SLM-DP2-A2145	REGULATORY DATE for the Works: [31-MAR-2027]	0.00	0.00		31-Mar-27*	0.00	0.00	REGULATORY DATE for the Works: [31-MAR-2027]
	SLM-DP2-A2244	BENEFICIAL USE for the Works	0.00	0.00		31-Dec-27	255.00	255.00	BENEFICIAL USE for the Works
	MGJV		1035.00	1035.00	07-May-24	15-Jun-28	0.00	136.00	
	Design		545.00	545.00	07-May-24	21-Jul-26	0.00	526.00	
	Section 1: [REDACTED] HLPS		50.00	50.00	20-Jan-25	28-Mar-25	0.00	849.00	
	SLM-DP2-A2261	Section 01: Commencement of Design: [REDACTED] HLP:	0.00	0.00		20-Jan-25	50.00	899.00	Section 01: Commencement of Design: [REDACTED] HLPS
	SLM-DP2-A1341	Section 01: Completion of Design: [REDACTED] HLPS	0.00	0.00		28-Mar-25	849.00	849.00	Section 01: Completion of Design: [REDACTED] HLPS
	Section 2: [REDACTED] WSW to Yewhill WSR		325.00	325.00	07-May-24	27-Aug-25	0.00	746.00	
	SLM-DP2-A2263	Section 02: Commencement of Design: [REDACTED] WSV	0.00	0.00		07-May-24	325.00	1071.00	Section 02: Commencement of Design: [REDACTED] WSW to Yewhill WSR
	SLM-DP2-A1783	Section 02: Completion of Design: [REDACTED] WSW to Y	0.00	0.00		27-Aug-25	746.00	746.00	Section 02: Completion of Design: [REDACTED] WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		545.00	545.00	07-May-24	21-Jul-26	0.00	526.00	
	SLM-DP2-A2271	Section 03: Commencement of Design: Yewhill WSR to R	0.00	0.00		07-May-24	133.00	1071.00	Section 03: Commencement of Design: Yewhill WSR to Rownhams WSR (AMP7 Period)
	SLM-DP2-A1201	Section 03: Completion of Design: Yewhill WSR to Rownh	0.00	0.00		11-Nov-24	938.00	938.00	Section 03: Completion of Design: Yewhill WSR to Rownhams WSR (AMP7 Period)
	SLM-DP2-A1784	Section 03: Completion of Design: Yewhill WSR to Rownh	0.00	0.00		21-Jul-26	526.00	526.00	Section 03: Completion of Design: Yewhill WSR to Rownhams WSR (AMP8 Period)
	Section 4: New Yewhill WSR incl. Connections		168.00	168.00	07-May-24	13-Jan-25	0.00	903.00	
	SLM-DP2-A2260	Section 04: Commencement of Design: NEW Yewhill WSR	0.00	0.00		07-May-24	168.00	1071.00	Section 04: Commencement of Design: NEW Yewhill WSR
	SLM-DP2-A1280	Section 04: Completion of Design: NEW Yewhill WSR	0.00	0.00		13-Jan-25	903.00	903.00	Section 04: Completion of Design: NEW Yewhill WSR
	Section 5: [REDACTED] WSW Connections		342.00	342.00	02-Jul-24	14-Nov-25	0.00	689.00	
	SLM-DP2-A2254	Section 05: Commencement of Design: [REDACTED] WSW C	0.00	0.00		02-Jul-24	75.00	1031.00	Section 05: Commencement of Design: [REDACTED] WSW Connections
	SLM-DP2-A2264	Section 05: Completion of Design: [REDACTED] WSW Conne	0.00	0.00		16-Oct-24	267.00	956.00	Section 05: Completion of Design: [REDACTED] WSW Connections without MEICA Details

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1684	Section 05: Completion of Design: ████████ WSW Conn	0.00	0.00		14-Nov-25	689.00	689.00	◆ Section 05: Completion of Design: ████████ WSW Connections with MEICA Details
	Section 6: Rownhams WSR Connections		187.00	187.00	07-May-24	07-Feb-25	0.00	884.00	◆ Section 06: Commencement of Design: Rownhams WSR Connections
	SLM-DP2-A2274	Section 06: Commencement of Design: Rownhams WSR	0.00	0.00		07-May-24	187.00	1071.00	◆ Section 06: Completion of Design: Rownhams WSR Connections
	SLM-DP2-A1304	Section 06: Completion of Design: Rownhams WSR Conr	0.00	0.00		07-Feb-25	884.00	884.00	◆ Section 06: Commencement of Design: Rownhams WSR Connections
	Construction		933.00	933.00	30-Sep-24	15-Jun-28	0.00	136.00	
	Section 1: ████████ HLPS		115.00	115.00	08-Sep-25	27-Feb-26	0.00	699.00	
	SLM-DP2-A2259	Section 01: Commencement of Construction Works: ████████	0.00	0.00	08-Sep-25		814.00	814.00	◆ Section 01: Commencement of Construction Works: ████████ HLPS
	SLM-DP2-A1739	Section 01: Completion of Construction Works: ████████	0.00	0.00		27-Feb-26	15.00	564.00	◆ Section 01: Completion of Construction Works: ████████ HLPS
	Section 2: ████████ WSW to Yewhill WSR		484.00	484.00	30-Sep-24	17-Sep-26	0.00	425.00	
	SLM-DP2-A2262	Section 02: Commencement of Construction Works: ████████	0.00	0.00		30-Sep-24	484.00	909.00	◆ Section 02: Commencement of Construction Works: ████████ WSW to Yewhill WSR
	SLM-DP2-A2132	Section 02: Completion of Construction Works: ████████	0.00	0.00		17-Sep-26	0.00	425.00	◆ Section 02: Completion of Construction Works: ████████ WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		675.00	675.00	29-Nov-24	20-Aug-27	0.00	350.00	
	SLM-DP2-A2272	Section 03: Commencement of Construction Works: Yewh	0.00	0.00	29-Nov-24		1000.00	1000.00	◆ Section 03: Commencement of Construction Works: Yewhill WSR to Rownhams WSR
	SLM-DP2-A2232	Section 03: Completion of Construction Works: Yewhill WS	0.00	0.00		20-Aug-27	0.00	300.00	◆ Section 03: Completion of Construction Works: Yewhill WSR to Rownhams WSR
	Section 4: New Yewhill WSR incl. Connections		788.00	788.00	01-Apr-25	15-Jun-28	0.00	135.00	
	SLM-DP2-A2258	Section 04: Commencement of Construction Works: NEW	0.00	0.00	01-Apr-25		923.00	923.00	◆ Section 04: Commencement of Construction Works: NEW Yewhill WSR
	SLM-DP2-A2248	Section 04: Completion of Construction Works: NEW Yew	0.00	0.00		15-Mar-28	62.00	62.00	◆ Section 04: Completion of Construction Works: NEW Yewhill WSR
	SLM-DP2-A2268	Section 04: Completion of Construction Works: NEW Yew	0.00	0.00		15-Jun-28	0.00	0.00	◆ Section 04: Completion of Construction Works: NEW Yewhill WSR - Reinstatement of H
	Section 5: ████████ WSW Connections		85.00	85.00	28-Aug-26	08-Jan-27	0.00	489.00	
	SLM-DP2-A2269	Section 05: Commencement of Construction Works: ████████	0.00	0.00	28-Aug-26		574.00	574.00	◆ Section 05: Commencement of Construction Works: ████████ WSW Connections
	SLM-DP2-A2139	Section 05: Completion of Construction Works: ████████ \	0.00	0.00		08-Jan-27	5.00	354.00	◆ Section 05: Completion of Construction Works: ████████ WSW Connections
	Section 6: Rownhams WSR Connections		100.00	100.00	07-Aug-26	08-Jan-27	0.00	489.00	
	SLM-DP2-A2255	Section 06: Commencement of Construction Works: Rowr	0.00	0.00	07-Aug-26		589.00	589.00	◆ Section 06: Commencement of Construction Works: Rownhams WSR Connections
	SLM-DP2-A2015	Section 06: Completion of Construction Works: Rownham:	0.00	0.00		08-Jan-27	5.00	354.00	◆ Section 06: Completion of Construction Works: Rownhams WSR Connections
	Testing and Commissioning		661.00	661.00	20-May-25	31-Dec-27	0.00	255.00	
	Section 1: ████████ HLPS		15.00	15.00	02-Mar-26	20-Mar-26	0.00	684.00	
	SLM-DP2-A2013	Section 01: Commencement of Testing & Commissioning \	0.00	0.00	02-Mar-26		699.00	699.00	◆ Section 01: Commencement of Testing & Commissioning Works: ████████ HLPS
	SLM-DP2-A1773	Section 01: Completion of Testing & Commissioning Works	0.00	0.00		20-Mar-26	435.00	549.00	◆ Section 01: Completion of Testing & Commissioning Works: ████████ HLPS
	Section 2: ████████ WSW to Yewhill WSR		318.00	318.00	09-Jun-25	17-Sep-26	0.00	560.00	
	SLM-DP2-A2279	Section 02: Commencement of Testing & Commissioning \	0.00	0.00	09-Jun-25		878.00	878.00	◆ Section 02: Commencement of Testing & Commissioning Works: ████████ WSW to Yewhill WSR
	SLM-DP2-A2129	Section 02: Completion of Testing & Commissioning Works	0.00	0.00		17-Sep-26	311.00	425.00	◆ Section 02: Completion of Testing & Commissioning Works: ████████ WSW to Yewhill WSR
	Section 3: Yewhill WSR to Rownhams WSR		566.00	566.00	20-May-25	20-Aug-27	0.00	350.00	
	SLM-DP2-A2282	Section 03: Commencement of Testing & Commissioning \	0.00	0.00	20-May-25		891.00	891.00	◆ Section 03: Commencement of Testing & Commissioning Works: Yewhill WSR to Rownhams WSR
	SLM-DP2-A2172	Section 03: Completion of Testing & Commissioning Works	0.00	0.00		20-Aug-27	95.00	214.00	◆ Section 03: Completion of Testing & Commissioning Works: Yewhill WSR to Rownhams WSR
	Section 4: New Yewhill WSR incl. Connections		66.00	66.00	01-Oct-27	31-Dec-27	0.00	255.00	
	SLM-DP2-A2273	Section 04: Commencement of Testing & Commissioning \	0.00	0.00	01-Oct-27		305.00	305.00	◆ Section 04: Commencement of Testing & Commissioning Works: NEW Yewhill WSR
	SLM-DP2-A2243	Section 04: Completion of Testing & Commissioning Works	0.00	0.00		31-Dec-27	0.00	119.00	◆ Section 04: Completion of Testing & Commissioning Works: NEW Yewhill WSR
	Section 5: ████████ WSW Connections		5.00	5.00	11-Jan-27	15-Jan-27	0.00	484.00	
	SLM-DP2-A2256	Section 05: Commencement of Testing & Commissioning \	0.00	0.00	11-Jan-27		489.00	489.00	◆ Section 05: Commencement of Testing & Commissioning Works: ████████ WSW Connections
	SLM-DP2-A2006	Section 05: Completion of Testing & Commissioning Works	0.00	0.00		15-Jan-27	235.00	349.00	◆ Section 05: Completion of Testing & Commissioning Works: ████████ WSW Connections
	Section 6: Rownhams WSR Connections		5.00	5.00	11-Jan-27	15-Jan-27	0.00	484.00	
	SLM-DP2-A2257	Section 06: Commencement of Testing & Commissioning \	0.00	0.00	11-Jan-27		489.00	489.00	◆ Section 06: Commencement of Testing & Commissioning Works: Rownhams WSR Connections
	SLM-DP2-A2007	Section 06: Completion of Testing & Commissioning Works	0.00	0.00		15-Jan-27	235.00	349.00	◆ Section 06: Completion of Testing & Commissioning Works: Rownhams WSR Connections
	SLM WORKS - AMP7		382.00	382.00	29-Apr-24	14-Nov-25	0.00	764.00	
	SURVEY / INVESTIGATION WORKS		299.00	299.00	29-Apr-24	21-Jul-25	0.00	847.00	
	Boreholes for Trenchless Crossings		27.00	27.00	10-Jun-24	16-Jul-24	0.00	1021.00	
	Trenchless Crossing - Under Hook Road & Ancient Woodland		4.00	4.00	11-Jul-24	16-Jul-24	0.00	1021.00	
	SLM-DP2-A1068	Borehole SLM / UH / BH01	4.00	4.00	11-Jul-24	16-Jul-24	89.00	1021.00	! Borehole SLM / UH / BH01
	Other Boreholes		23.00	23.00	10-Jun-24	10-Jul-24	0.00	1021.00	
	SLM-DP2-A1027	Borehole SLM / UW / BH01 (Hoe Lane)	3.00	3.00	10-Jun-24	12-Jun-24	0.00	1021.00	! Borehole SLM / UW / BH01 (Hoe Lane)
	SLM-DP2-A1037	Borehole SLM / UW / BH02 (Hoe Lane)	3.00	3.00	13-Jun-24	17-Jun-24	0.00	1021.00	! Borehole SLM / UW / BH02 (Hoe Lane)

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1039	Borehole SLM-HL-BH02 (HP704661 - Toothill)	2.00	2.00	18-Jun-24	19-Jun-24	0.00	1021.00	Borehole SLM-HL-BH02 (HP704661 - Toothill)
	SLM-DP2-A1047	Borehole SLM-HL-BH01 (HP625991 - Toothill)	2.00	2.00	20-Jun-24	21-Jun-24	0.00	1021.00	Borehole SLM-HL-BH01 (HP625991 - Toothill)
	SLM-DP2-A1048	Borehole SLM-HP640014-BH102	3.00	3.00	24-Jun-24	26-Jun-24	0.00	1021.00	Borehole SLM-HP640014-BH102
	SLM-DP2-A1051	Borehole SLM-Z6103-BH105	2.00	2.00	27-Jun-24	28-Jun-24	0.00	1021.00	Borehole SLM-Z6103-BH105
	SLM-DP2-A1054	Borehole SLM-Z6101-BH103	2.00	2.00	01-Jul-24	02-Jul-24	0.00	1021.00	Borehole SLM-Z6101-BH103
	SLM-DP2-A1061	Borehole SLM-Z6101-BH104	3.00	3.00	03-Jul-24	05-Jul-24	0.00	1021.00	Borehole SLM-Z6101-BH104
	SLM-DP2-A1066	Borehole SLM-HP640014-BH101	3.00	3.00	08-Jul-24*	10-Jul-24	0.00	1021.00	Borehole SLM-HP640014-BH101
	Window Sampling		3.00	3.00	10-Jun-24	12-Jun-24	0.00	1045.00	
	SLM-DP2-A1028	Window Sampling - SLM-HP704661-WS4 (Hoe Lane)	1.00	1.00	10-Jun-24	10-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS4 (Hoe Lane)
	SLM-DP2-A1029	Window Sampling - SLM-HP704661-WS7 (Hoe Lane)	1.00	1.00	10-Jun-24	10-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS7 (Hoe Lane)
	SLM-DP2-A1032	Window Sampling - SLM-HP704661-WS5 (Hoe Lane)	1.00	1.00	11-Jun-24	11-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS5 (Hoe Lane)
	SLM-DP2-A1033	Window Sampling - SLM-HP704661-WS6 (Hoe Lane)	1.00	1.00	11-Jun-24	11-Jun-24	0.00	1045.00	Window Sampling - SLM-HP704661-WS6 (Hoe Lane)
	SLM-DP2-A1034	Window Sampling - SLM-HP688607-WS2 (Poles Lane)	1.00	1.00	12-Jun-24	12-Jun-24	0.00	1045.00	Window Sampling - SLM-HP688607-WS2 (Poles Lane)
	SLM-DP2-A1035	Window Sampling - SLM-HP688607-WS3 (Poles Lane)	1.00	1.00	12-Jun-24	12-Jun-24	113.00	1045.00	Window Sampling - SLM-HP688607-WS3 (Poles Lane)
	Archeology Works		139.00	139.00	29-Apr-24	19-Nov-24	0.00	1007.00	
	SLM-DP2-A1042	RATLAKE FARM - MA3 Strip, map & sample	16.00	16.00	02-Jul-24	23-Jul-24	84.00	1016.00	RATLAKE FARM - MA3 Strip, map & sample
	SLM-DP2-A1043	CRANBURY ESTATE - MA5 Strip, map & sample	25.00	25.00	02-Jul-24	05-Aug-24	0.00	986.00	CRANBURY ESTATE - MA5 Strip, map & sample
	SLM-DP2-A1069	RATLAKE FARM - MA4 Strip, map & sample	20.00	20.00	11-Jul-24	07-Aug-24	43.00	975.00	RATLAKE FARM - MA4 Strip, map & sample
	SLM-DP2-A1073	CRANBURY ESTATE - MA6 Strip, map & sample	21.00	21.00	06-Aug-24	04-Sep-24	54.00	986.00	CRANBURY ESTATE - MA6 Strip, map & sample
	SLM-DP2-A1091	YEW HILL RESERVOIR	27.00	27.00	14-Oct-24	19-Nov-24	0.00	932.00	YEW HILL RESERVOIR
	Section 2: [REDACTED] WSW to Yewhill WSR		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	228-1170 Metres Trenchless Crossing Works		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	[REDACTED] :-(294-		12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	
	SLM-DP2-A1000	SITE TO EAST OF M3 - MA7 Strip, map & sample	12.00	12.00	29-Apr-24	22-May-24	0.00	932.00	SITE TO EAST OF M3 - MA7 Strip, map & sample
	Land Parcel - TLXS01: [REDACTED] Tunnel (228-1170 Metres)		4.00	4.00	16-May-24	21-May-24	0.00	932.00	
	SLM-DP2-A1018	ROYLE LAND: [REDACTED] Intermediate Shaft Archaeolog	4.00	4.00	16-May-24	21-May-24	0.00	932.00	ROYLE LAND: [REDACTED] Intermediate Shaft Archaeological Trial Trench Evaluation Works
	Section 3: Yewhill WSR to Rownhams WSR		103.00	103.00	20-May-24	11-Oct-24	0.00	1034.00	
	0-2699 Metres Field Works		98.00	98.00	28-May-24	11-Oct-24	0.00	959.00	
	[REDACTED] : RUSSELL (671-740 Metres)		2.00	2.00	12-Aug-24	13-Aug-24	0.00	1001.00	
	SLM-DP2-A1040	RUSSELL LAND Archaeological Trial Trench Evaluation Wo	2.00	2.00	12-Aug-24	13-Aug-24	69.00	1001.00	RUSSELL LAND Archaeological Trial Trench Evaluation Works
	[REDACTED] : ROYLE (741-2699 Metres)		98.00	98.00	28-May-24	11-Oct-24	0.00	932.00	
	SLM-DP2-A1021	ROYLE LAND: Land north of Poles Lane Archaeological Tr	24.00	24.00	28-May-24	28-Jun-24	0.00	932.00	ROYLE LAND: Land north of Poles Lane Archaeological Trial Trench Evaluation Works
	SLM-DP2-A8104	ROYLE LAND: Land north of Poles Strip, Map & Sample	54.00	54.00	29-Jul-24	11-Oct-24	0.00	932.00	ROYLE LAND: Land north of Poles Strip, Map & Sample
	4047-5662 Metres Field Works		12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	
	[REDACTED] : RATLAKE (4641-5662 Metres)		12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	
	SLM-DP2-A1038	RATLAKE FARM - Geotech TPs	12.00	12.00	25-Jun-24	10-Jul-24	0.00	932.00	RATLAKE FARM - Geotech TPs
	8643-9432 Metres Field Works		12.00	12.00	30-Jul-24	14-Aug-24	0.00	1001.00	
	[REDACTED] : (8643-8777 Metres)		3.00	3.00	12-Aug-24	14-Aug-24	0.00	1001.00	
	SLM-DP2-A1094	ADJACENT TO MRS LAWES LAND Geotech TPs	3.00	3.00	12-Aug-24	14-Aug-24	0.00	1001.00	ADJACENT TO MRS LAWES LAND Geotech TPs
	[REDACTED] : (8778-9432 Metres)		9.00	9.00	30-Jul-24	09-Aug-24	0.00	1001.00	
	SLM-DP2-A1089	MRS LAWES LAND Geotech TPs	9.00	9.00	30-Jul-24	09-Aug-24	0.00	1001.00	MRS LAWES LAND Geotech TPs
	9621-11419 Metres Field Works		98.00	98.00	20-May-24	04-Oct-24	0.00	1039.00	
	[REDACTED] : WARREN FARM (9621-11031 Metres)		98.00	98.00	20-May-24	04-Oct-24	0.00	1039.00	
	SLM-DP2-A1019	WARREN FARM Geotech TPs	25.00	25.00	20-May-24	24-Jun-24	0.00	932.00	WARREN FARM Geotech TPs
	SLM-DP2-A1070	SOLAR FARM Additional Geotech TPs	2.00	2.00	15-Jul-24	16-Jul-24	0.00	932.00	SOLAR FARM Additional Geotech TPs
	SLM-DP2-A1117	WARREN FARM Geotech TPs (visit #2)	1.00	1.00	17-Jul-24	17-Jul-24	0.00	932.00	WARREN FARM Geotech TPs (visit #2)
	SLM-DP2-A1097	WARREN FARM Additional ATTs	2.00	2.00	18-Jul-24	19-Jul-24	0.00	932.00	WARREN FARM Additional ATTs
	SLM-DP2-A8124	WARREN FARM Additional ATTs	5.00	5.00	30-Sep-24	04-Oct-24	1039.00	1039.00	WARREN FARM Additional ATTs
	12361-12455 Metres Trenchless Crossing Works		4.00	4.00	14-Jun-24	19-Jun-24	0.00	1040.00	
	[REDACTED] : Ashfield Estate wetland (12361-12455 Metres)		4.00	4.00	14-Jun-24	19-Jun-24	0.00	1040.00	
	SLM-DP2-A1036	ASHFIELD ESTATE Geotech TPs	4.00	4.00	14-Jun-24	19-Jun-24	108.00	1040.00	ASHFIELD ESTATE Geotech TPs

— Primary Baseline
 — Remaining Work
 ◆ Baseline Milestone
— Actual Work
 — Critical Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	14500-14850 Metres Field Works		34.00	34.00	11-Jul-24	28-Aug-24	0.00	1039.00	
	█ : (14500-14573 Metres)		2.00	2.00	11-Jul-24	12-Jul-24	0.00	932.00	
	SLM-DP2-A1075	SOUTH OF PACKRIDGE LANE Geotech TPs	2.00	2.00	11-Jul-24	12-Jul-24	0.00	932.00	SOUTH OF PACKRIDGE LANE Geotech TPs
	█ : Rownhams WSR (14574-14850 Metres)		9.00	9.00	15-Aug-24	28-Aug-24	0.00	1039.00	
	SLM-DP2-A8094	SOUTH OF PACKRIDGE LANE Geotech TPs	9.00	9.00	15-Aug-24	28-Aug-24	0.00	1039.00	SOUTH OF PACKRIDGE LANE Geotech TPs
	ECR UTX Dewatering Works		274.00	274.00	12-Jun-24	21-Jul-25	0.00	226.00	
	Access Requirements		65.00	65.00	19-Jun-24	18-Sep-24	0.00	226.00	
	SLM-DP2-A1046	LENs Notice for the Dewatering Works	65.00	65.00	19-Jun-24	18-Sep-24	0.00	226.00	LENs Notice for the Dewatering Works
	procurement		35.00	35.00	31-Jul-24	18-Sep-24	0.00	226.00	
	SLM-DP2-A1082	Procurement of Contractor for the Dewatering Works	35.00	35.00	31-Jul-24	18-Sep-24	0.00	226.00	Procurement of Contractor for the Dewatering Works
	Dewatering Works		204.00	204.00	19-Sep-24	21-Jul-25	0.00	226.00	
	SLM-DP2-A1130	Dewatering Works Contractor Mobilisation period	148.00	148.00	19-Sep-24	30-Apr-25	0.00	226.00	Dewatering Works Contractor Mobilisation period
	SLM-DP2-A1321	Dewatering Works Contractor Analysis & Report	5.00	5.00	15-Jul-25	21-Jul-25	0.00	226.00	Dewatering Works Contractor Analysis & Report
	Contract Award		28.00	28.00	12-Jun-24	19-Jul-24	0.00	401.00	
	A1000	Order received for EA GIC application only	0.00	0.00	12-Jun-24*		0.00	411.00	Order received for EA GIC application only
	A1010	MJGV to provide requested EA GIC supporting documentat	18.00	18.00	12-Jun-24	05-Jul-24	0.00	411.00	MJGV to provide requested EA GIC supporting documentation
	A1020	Main Contract order to be in place	0.00	0.00		19-Jul-24*	0.00	401.00	Main Contract order to be in place
	Licenses & Permits		35.00	35.00	08-Jul-24	23-Aug-24	0.00	442.00	
	Obtain WR32 EA Consent to Investigate a water source		35.00	35.00	08-Jul-24	23-Aug-24	0.00	442.00	
	A1030	Prepare Application	5.00	5.00	08-Jul-24	12-Jul-24	0.00	442.00	Prepare Application
	A1040	Submit WR32 Application	0.00	0.00		12-Jul-24	0.00	442.00	Submit WR32 Application
	A1050	EA Determination Period for consent	30.00	30.00	15-Jul-24	23-Aug-24	216.00	442.00	EA Determination Period for consent
	Prelims		15.00	15.00	22-Jul-24	09-Aug-24	0.00	401.00	
	A1060	Preparation & Submission of SHEQ and Technical	5.00	5.00	22-Jul-24	26-Jul-24	0.00	401.00	Preparation & Submission of SHEQ and Technical
	A1070	JGL review and approval period for SHEQ and Technical	10.00	10.00	29-Jul-24	09-Aug-24	175.00	401.00	JGL review and approval period for SHEQ and Technical
	Drilling		49.00	49.00	01-May-25	10-Jul-25	0.00	228.00	
	Enabling & Compound Set Up		49.00	49.00	01-May-25	10-Jul-25	0.00	228.00	
	A1080	Install Temporary Trackway and Bridge Access (MGJV)	10.00	10.00	01-May-25	15-May-25	0.00	226.00	Install Temporary Trackway and Bridge Access (MGJV)
	A1100	Install Perimeter Fencing & Security System	1.00	1.00	16-May-25	16-May-25	0.00	226.00	Install Perimeter Fencing & Security System
	A1110	Set out borehole locations	1.00	1.00	19-May-25	19-May-25	0.00	226.00	Set out borehole locations
	A1120	Undertake inspection pits of proposed locations	2.00	2.00	20-May-25	21-May-25	0.00	226.00	Undertake inspection pits of proposed locations
	A1090	Remove Temporary Trackway (MGJV)	5.00	5.00	04-Jul-25	10-Jul-25	2.00	228.00	Remove Temporary Trackway (MGJV)
	Drilling of Wells		17.00	17.00	22-May-25	16-Jun-25	0.00	226.00	
	A1130	Delivery of rig and equipment to site and set up	2.00	2.00	22-May-25	23-May-25	0.00	226.00	Delivery of rig and equipment to site and set up
	A1140	PT BH01	2.00	2.00	27-May-25	28-May-25	0.00	226.00	PT BH01
	A1150	PT BH02	2.00	2.00	29-May-25	30-May-25	0.00	226.00	PT BH02
	A1160	PT BH03	5.00	5.00	02-Jun-25	06-Jun-25	0.00	226.00	PT BH03
	A1170	PT BH04	5.00	5.00	09-Jun-25	13-Jun-25	0.00	226.00	PT BH04
	A1180	Installation of concrete manhole rings to pumped wells	1.00	1.00	16-Jun-25	16-Jun-25	0.00	226.00	Installation of concrete manhole rings to pumped wells
	Pump Testing		14.00	14.00	16-Jun-25	03-Jul-25	0.00	226.00	
	A1190	Mobilisation of pump test equipment	1.00	1.00	16-Jun-25	16-Jun-25	0.00	226.00	Mobilisation of pump test equipment
	A1200	Development of pumping wells	1.00	1.00	17-Jun-25	17-Jun-25	0.00	226.00	Development of pumping wells
	A1210	Background Monitoring	1.00	1.00	18-Jun-25	18-Jun-25	0.00	226.00	Background Monitoring
	A1280	Equipment installation and testing	2.00	2.00	19-Jun-25	20-Jun-25	0.00	226.00	Equipment installation and testing
	A1230	Constant rate test (vacuum added after 24 hours) upper	2.00	2.00	23-Jun-25	24-Jun-25	0.00	226.00	Constant rate test (vacuum added after 24 hours) upper
	A1220	Recovery Monitoring	1.00	1.00	25-Jun-25	25-Jun-25	0.00	226.00	Recovery Monitoring
	A1290	Constant rate test (vacuum added after 24 hours) upper	2.00	2.00	26-Jun-25	27-Jun-25	0.00	226.00	Constant rate test (vacuum added after 24 hours) upper
	A1250	Recovery Monitoring	1.00	1.00	30-Jun-25	30-Jun-25	0.00	226.00	Recovery Monitoring
	A1260	Demobilisation of pump test equipment	3.00	3.00	01-Jul-25	03-Jul-25	0.00	226.00	Demobilisation of pump test equipment
	Reporting		0.00	0.00	14-Jul-25	14-Jul-25	0.00	226.00	
	A1270	Provision of Factual Report	0.00	0.00		14-Jul-25	0.00	226.00	Provision of Factual Report

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
DESIGN WORKS			382.00	382.00	07-May-24	14-Nov-25	0.00	764.00	
	A1300	Start Outline Design	0.00	0.00		07-May-24	1146.00	1146.00	◆ Start Outline Design
	A1330	Start Detailed Design	0.00	0.00	07-May-24		1146.00	1146.00	◆ Start Detailed Design
	A1320	Complete Outline Design	0.00	0.00		11-Nov-24	249.00	1013.00	◆ Complete Outline Design
	A1340	Finish Detailed Design	0.00	0.00		14-Nov-25	764.00	764.00	◆ Finish Detailed Design
Section 1: HLPS			382.00	382.00	07-May-24	14-Nov-25	0.00	549.00	
Civils			50.00	50.00	20-Jan-25	28-Mar-25	0.00	549.00	
	SLM-DP2-A1284	Outline Design Works Complete without ALL required Data	20.00	20.00	20-Jan-25	14-Feb-25	0.00	549.00	◆ Outline Design Works Complete without ALL required Data
	SLM-DP2-A1309	Receipt of ALL required Data for Design Completion	0.00	0.00		14-Feb-25	0.00	549.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1311	Outline Design Works to DRAFT for Acceptance	10.00	10.00	17-Feb-25	28-Feb-25	0.00	549.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1323	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	03-Mar-25	14-Mar-25	0.00	549.00	◆ SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1332	SWS Confirmation of Acceptance	0.00	0.00		14-Mar-25	0.00	549.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1333	Completion of Design and Production of AFC Drawings	10.00	10.00	17-Mar-25	28-Mar-25	0.00	549.00	◆ Completion of Design and Production of AFC Drawings
	SLM-DP2-A1339	Issue of AFC Design Drawings	0.00	0.00		28-Mar-25	0.00	549.00	◆ Issue of AFC Design Drawings
MEICA			382.00	382.00	07-May-24	14-Nov-25	0.00	549.00	
	SLM-DP2-A1001	Concept Design Works Complete without ALL required Data	4.00	4.00	07-May-24	10-May-24	78.00	627.00	◆ Concept Design Works Complete without ALL required Data
	SLM-DP2-A1104	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Aug-24*	0.00	549.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1108	Procurement Period	35.00	35.00	02-Sep-24	18-Oct-24	0.00	549.00	◆ Procurement Period
	SLM-DP2-A1174	Outline Design Works to DRAFT for Acceptance	65.00	65.00	21-Oct-24	31-Jan-25	0.00	549.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1295	SWS Acceptance Period	10.00	10.00	03-Feb-25	14-Feb-25	0.00	549.00	◆ SWS Acceptance Period
	SLM-DP2-A1310	SWS Confirmation of Acceptance	0.00	0.00		14-Feb-25	0.00	549.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1312	Completion of Design and Production of Package Drawings	30.00	30.00	17-Feb-25	28-Mar-25	0.00	549.00	◆ Completion of Design and Production of Package Drawings
	SLM-DP2-A1340	Issue of Package Drawings for procurement	0.00	0.00		28-Mar-25	0.00	549.00	◆ Issue of Package Drawings for procurement
	SLM-DP2-A1342	Procurement of Long Lead Items for HLPS	160.00	160.00	31-Mar-25	14-Nov-25	0.00	549.00	◆ Procurement of Long Lead Items for HLPS
Section 2: WSW to Yewhill WSR			365.00	365.00	07-May-24	22-Oct-25	0.00	574.00	
Pipeline Route Design			133.00	133.00	07-May-24	11-Nov-24	0.00	103.00	
Outline Design			133.00	133.00	07-May-24	11-Nov-24	0.00	103.00	
	SLM-DP2-A1002	Outline Design Works Complete without ALL required Data	13.00	13.00	07-May-24*	23-May-24	0.00	103.00	◆ Outline Design Works Complete without ALL required Data
	SLM-DP2-A1020	Receipt of ALL required Data for Design Completion	0.00	0.00		23-May-24	90.00	193.00	◆ Receipt of ALL required Data for Design Completion
	SLM-DP2-A1140	Outline Design Works to DRAFT for Acceptance	10.00	10.00	01-Oct-24	14-Oct-24	0.00	103.00	◆ Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1159	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	15-Oct-24	28-Oct-24	0.00	103.00	◆ SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1180	SWS Confirmation of Acceptance	0.00	0.00		28-Oct-24	0.00	103.00	◆ SWS Confirmation of Acceptance
	SLM-DP2-A1182	Completion of Design and Production of AFC Drawings	10.00	10.00	29-Oct-24	11-Nov-24	0.00	103.00	◆ Completion of Design and Production of AFC Drawings
	SLM-DP2-A1193	Issue of AFC Design Drawings	0.00	0.00		11-Nov-24	0.00	103.00	◆ Issue of AFC Design Drawings
Trenchless Crossings Design			365.00	365.00	07-May-24	22-Oct-25	0.00	574.00	
Tunnel			170.00	170.00	07-May-24	15-Jan-25	0.00	168.00	
Outline Design			0.00	0.00	07-May-24	07-May-24	0.00	168.00	
	SLM-DP2-A1003	STAGE 1 & Stage 2 Design Completed	0.00	0.00	07-May-24		0.00	168.00	◆ STAGE 1 & Stage 2 Design Completed
Detailed Design			170.00	170.00	07-May-24	15-Jan-25	0.00	168.00	
	SLM-DP2-A1004	STAGE 3: Design - GDR	40.00	40.00	07-May-24	02-Jul-24	0.00	168.00	◆ STAGE 3: Design - GDR
	SLM-DP2-A1057	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		02-Jul-24	0.00	168.00	◆ STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1062	STAGE 3: Design - GDR Completion	20.00	20.00	03-Jul-24	30-Jul-24	0.00	168.00	◆ STAGE 3: Design - GDR Completion
	SLM-DP2-A1077	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		30-Jul-24	0.00	168.00	◆ STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1079	STAGE 3: Acceptance Period of Stakeholders (SWS//Natur	20.00	20.00	31-Jul-24	28-Aug-24	0.00	168.00	◆ STAGE 3: Acceptance Period of Stakeholders (SWS//Natural England/EA/LA)
	SLM-DP2-A1098	STAGE 3: Acceptance by Stakeholders (SWS//Natural Eng	0.00	0.00		28-Aug-24	0.00	168.00	◆ STAGE 3: Acceptance by Stakeholders (SWS//Natural England/EA/LA)
	SLM-DP2-A1100	STAGE 4: Completion of Design and Production of AFC Dr	25.00	25.00	29-Aug-24	02-Oct-24	0.00	168.00	◆ STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1144	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		02-Oct-24	0.00	168.00	◆ STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1146	Mobilisation Period for the Works	65.00	65.00	03-Oct-24	15-Jan-25	52.00	168.00	◆ Mobilisation Period for the Works
M3 Tunnel			170.00	170.00	07-May-24	15-Jan-25	0.00	558.00	
Outline Design			0.00	0.00	07-May-24	07-May-24	0.00	558.00	
	SLM-DP2-A1005	STAGE 1 & STAGE 2 Design Complete	0.00	0.00	07-May-24		0.00	558.00	◆ STAGE 1 & STAGE 2 Design Complete

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Detailed Design		170.00	170.00	07-May-24	15-Jan-25	0.00	558.00	
	SLM-DP2-A1006	STAGE 3: Design - GDR	40.00	40.00	07-May-24	02-Jul-24	0.00	558.00	STAGE 3: Design - GDR
	SLM-DP2-A1058	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		02-Jul-24	0.00	558.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1063	STAGE 3: Design - GDR Completion	20.00	20.00	03-Jul-24	30-Jul-24	0.00	558.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1078	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		30-Jul-24	0.00	558.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1080	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	31-Jul-24	28-Aug-24	0.00	558.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1099	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		28-Aug-24	0.00	558.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1101	STAGE 4: Completion of Design and Production of AFC Dr	25.00	25.00	29-Aug-24	02-Oct-24	0.00	558.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1145	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		02-Oct-24	0.00	558.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1147	Mobilisation period for the Works	65.00	65.00	03-Oct-24	15-Jan-25	77.00	558.00	Mobilisation period for the Works
	Under Venn TPO		120.00	120.00	06-May-25	22-Oct-25	0.00	574.00	
	Outline Design		30.00	30.00	06-May-25	17-Jun-25	0.00	574.00	
	SLM-DP2-A1377	Outline Design	10.00	10.00	06-May-25	19-May-25	0.00	574.00	Outline Design
	SLM-DP2-A1411	Outline Design Submission to SW	0.00	0.00		19-May-25	0.00	574.00	Outline Design Submission to SW
	SLM-DP2-A1415	SW Approval Period	20.00	20.00	20-May-25	17-Jun-25	0.00	574.00	SW Approval Period
	SLM-DP2-A1557	Outline Design - Acceptance Confirmation	0.00	0.00		17-Jun-25	0.00	574.00	Outline Design - Acceptance Confirmation
	Detailed Design		90.00	90.00	17-Jun-25	22-Oct-25	0.00	574.00	
	SLM-DP2-A1709	Detailed Design -Receipt of ALL Required Deliverables	0.00	0.00		17-Jun-25	0.00	574.00	Detailed Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1713	Detailed Design	20.00	20.00	18-Jun-25	15-Jul-25	0.00	574.00	Detailed Design
	SLM-DP2-A1727	Detailed Design - Submission to SW	0.00	0.00		15-Jul-25	0.00	574.00	Detailed Design - Submission to SW
	SLM-DP2-A1731	Acceptance Period SW	20.00	20.00	16-Jul-25	12-Aug-25	0.00	574.00	Acceptance Period SW
	SLM-DP2-A1756	Acceptance by SW	0.00	0.00		12-Aug-25	0.00	574.00	Acceptance by SW
	SLM-DP2-A1760	Completion of Design and Production of AFC Drawings	10.00	10.00	13-Aug-25	27-Aug-25	0.00	574.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1779	Issue of AFC Design Drawings	0.00	0.00		27-Aug-25	0.00	574.00	Issue of AFC Design Drawings
	SLM-DP2-A1785	Mobilisation Period for the Works	40.00	40.00	28-Aug-25	22-Oct-25	0.00	574.00	Mobilisation Period for the Works
	Section 3: Yewhill WSR to Rownhams WSR		133.00	133.00	07-May-24	11-Nov-24	0.00	304.00	
	Pipeline Route Design		133.00	133.00	07-May-24	11-Nov-24	0.00	304.00	
	SLM-DP2-A1007	Outline Design Works Complete without ALL required Data	0.00	0.00	07-May-24		0.00	407.00	Outline Design Works Complete without ALL required Data
	SLM-DP2-A1138	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Sep-24	0.00	304.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1141	Outline Design Works to DRAFT for Acceptance	10.00	10.00	01-Oct-24	14-Oct-24	0.00	304.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1160	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	15-Oct-24	28-Oct-24	0.00	304.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1181	SWS Confirmation of Acceptance	0.00	0.00		28-Oct-24	0.00	304.00	SWS Confirmation of Acceptance
	SLM-DP2-A1183	Completion of Design and Production of AFC Drawings	10.00	10.00	29-Oct-24	11-Nov-24	0.00	304.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1194	Issue of AFC Design Drawings	0.00	0.00		11-Nov-24	0.00	304.00	Issue of AFC Design Drawings
	Section 4: New Yewhill WSR incl. Connections		223.00	223.00	07-May-24	31-Mar-25	0.00	0.00	
	Haul Road		93.00	93.00	07-May-24	16-Sep-24	0.00	130.00	
	SLM-DP2-A1010	Ground Investigation Works for Haul Road	17.00	17.00	07-May-24	30-May-24	0.00	130.00	Ground Investigation Works for Haul Road
	SLM-DP2-A1024	Design of Yewhill Reservoir Haul Road	46.00	46.00	31-May-24	02-Aug-24	0.00	130.00	Design of Yewhill Reservoir Haul Road
	SLM-DP2-A1085	Design Works to DRAFT for Acceptance	10.00	10.00	05-Aug-24	16-Aug-24	0.00	130.00	Design Works to DRAFT for Acceptance
	SLM-DP2-A1093	SWS Acceptance Period	10.00	10.00	19-Aug-24	02-Sep-24	0.00	130.00	SWS Acceptance Period
	SLM-DP2-A1109	SWS Confirmation of Acceptance	0.00	0.00		02-Sep-24	0.00	130.00	SWS Confirmation of Acceptance
	SLM-DP2-A1110	Completion of Design and Production of AFC Drawings	10.00	10.00	03-Sep-24	16-Sep-24	0.00	130.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1127	Issue of AFC Design Drawings	0.00	0.00		16-Sep-24	0.00	130.00	Issue of AFC Design Drawings
	SLM-DP2-A1128	Approval of Haul Road Enabling Works	0.00	0.00		16-Sep-24	75.00	130.00	Approval of Haul Road Enabling Works
	NEW Yewhill WSR		223.00	223.00	07-May-24	31-Mar-25	0.00	0.00	
	SLM-DP2-A1017	DESIGN Works ON HOLD Period due to In-Situ v PCC	38.00	38.00	07-May-24	28-Jun-24	0.00	0.00	DESIGN Works ON HOLD Period due to In-Situ v PCC
	SLM-DP2-A1053	Receipt of ALL required Design Data	0.00	0.00		28-Jun-24	0.00	0.00	Receipt of ALL required Design Data
	SLM-DP2-A1056	Complete Design Works	100.00	100.00	01-Jul-24	18-Nov-24	0.00	0.00	Complete Design Works
	SLM-DP2-A1213	Design Works to DRAFT for Acceptance	10.00	10.00	19-Nov-24	02-Dec-24	0.00	0.00	Design Works to DRAFT for Acceptance
	SLM-DP2-A1237	SWS Acceptance Period	10.00	10.00	03-Dec-24	16-Dec-24	0.00	0.00	SWS Acceptance Period
	SLM-DP2-A1250	SWS Confirmation of Acceptance	0.00	0.00		16-Dec-24	0.00	25.00	SWS Confirmation of Acceptance

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1251	Completion of Design and Production of AFC Drawings	10.00	10.00	17-Dec-24	13-Jan-25	0.00	25.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1252	Procurement Period for New Yewhill WSR	35.00	35.00	17-Dec-24	17-Feb-25	0.00	0.00	Procurement Period for New Yewhill WSR
	SLM-DP2-A1279	Issue of AFC Design Drawings	0.00	0.00		13-Jan-25	0.00	25.00	Issue of AFC Design Drawings
	SLM-DP2-A1313	Contractor Mobilisation to the Works	30.00	30.00	18-Feb-25	31-Mar-25	0.00	0.00	Contractor Mobilisation to the Works
Section 5: WSW Connections			342.00	342.00	02-Jul-24	14-Nov-25	0.00	539.00	
Pipeline Route Design			342.00	342.00	02-Jul-24	14-Nov-25	0.00	539.00	
	SLM-DP2-A1059	Receipt of ALL required Data for Design Completion	0.00	0.00		02-Jul-24	0.00	796.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1060	Connections Design Scope Agreed	0.00	0.00		02-Jul-24	0.00	796.00	Connections Design Scope Agreed
	SLM-DP2-A1065	Outline Design Works to DRAFT for Acceptance	65.00	65.00	03-Jul-24	02-Oct-24	0.00	796.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1148	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	03-Oct-24	16-Oct-24	0.00	796.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1165	SWS Confirmation of Acceptance	0.00	0.00		16-Oct-24	0.00	796.00	SWS Confirmation of Acceptance
	SLM-DP2-A1672	MEICA Information Available to Complete	0.00	0.00		31-Oct-25*	0.00	539.00	MEICA Information Available to Complete
	SLM-DP2-A1673	Completion of Design and Production of AFC Drawings	10.00	10.00	03-Nov-25	14-Nov-25	0.00	539.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1683	Issue of AFC Design Drawings	0.00	0.00		14-Nov-25	0.00	539.00	Issue of AFC Design Drawings
Section 6: Rowhams WSR Connections			187.00	187.00	07-May-24	07-Feb-25	0.00	719.00	
Pipeline Route Design			187.00	187.00	07-May-24	07-Feb-25	0.00	719.00	
	SLM-DP2-A1011	Outline Design Works Complete without ALL required Data	38.00	38.00	07-May-24	28-Jun-24	0.00	763.00	Outline Design Works Complete without ALL required Data
	SLM-DP2-A1105	Receipt of ALL required Data for Design Completion	0.00	0.00		30-Aug-24*	0.00	719.00	Receipt of ALL required Data for Design Completion
	SLM-DP2-A1106	Outline Design Works to DRAFT for Acceptance	10.00	10.00	02-Sep-24	13-Sep-24	0.00	719.00	Outline Design Works to DRAFT for Acceptance
	SLM-DP2-A1126	SWS Acceptance Period incl. Check through Hydraulic Mod	10.00	10.00	16-Sep-24	27-Sep-24	0.00	719.00	SWS Acceptance Period incl. Check through Hydraulic Model
	SLM-DP2-A1134	SWS Confirmation of Acceptance	0.00	0.00		27-Sep-24	0.00	719.00	SWS Confirmation of Acceptance
	SLM-DP2-A1135	Completion of Design and Production of AFC Drawings	85.00	85.00	30-Sep-24	07-Feb-25	0.00	719.00	Completion of Design and Production of AFC Drawings
	SLM-DP2-A1303	Issue of AFC Design Drawings	0.00	0.00		07-Feb-25	0.00	719.00	Issue of AFC Design Drawings
PROCUREMENT WORKS			240.00	240.00	07-Jun-24	30-May-25	0.00	698.00	
Section 2: WSW to Yewhill WSR			240.00	240.00	07-Jun-24	30-May-25	0.00	698.00	
SUB-CONTRACTS			80.00	80.00	07-Jun-24	30-Sep-24	0.00	103.00	
Design			80.00	80.00	07-Jun-24	30-Sep-24	0.00	103.00	
	SLM-DP2-A1025	Issue of Purchase Order for Soil Resistivity Works for	0.00	0.00		07-Jun-24	0.00	103.00	Issue of Purchase Order for Soil Resistivity Works for to Yewhill Pipeline Section
	SLM-DP2-A1030	Mobilisation period for Soil Resistivity Tests.	65.00	65.00	10-Jun-24	09-Sep-24	0.00	103.00	Mobilisation period for Soil Resistivity Tests.
	SLM-DP2-A1119	to Yewhill Pipeline Soil Resistivity Tests.	15.00	15.00	10-Sep-24	30-Sep-24	0.00	103.00	to Yewhill Pipeline Soil Resistivity Tests.
MATERIALS			130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
Pipe - Ductile Iron			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
DN700: SLM: WSW to Yehill WSR			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
	SLM-DP2-A1195	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	103.00	Issue of Technical Specification
	SLM-DP2-A1202	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	103.00	Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1218	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	103.00	Issue Final Tender Documents for Pricing
	SLM-DP2-A1224	Supplier Confirmation of Technical Details and Submission of	10.00	10.00	26-Nov-24	09-Dec-24	0.00	103.00	Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1241	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	103.00	Evaluation Period of Submissions
	SLM-DP2-A1253	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	103.00	Place Order on System and Inform Successful Bidder
	SLM-DP2-A1264	Contract Award	0.00	0.00		06-Jan-25	0.00	103.00	Contract Award
	SLM-DP2-A1270	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	103.00	Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1360	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	0.00	103.00	First Delivery Available to Send to Site
DN800: SLM: Tunnel Upsizing			95.00	95.00	11-Nov-24	07-Apr-25	0.00	103.00	
	SLM-DP2-A1197	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	103.00	Issue of Technical Specification
	SLM-DP2-A1204	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	103.00	Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1220	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	103.00	Issue Final Tender Documents for Pricing
	SLM-DP2-A1226	Supplier Confirmation of Technical Details and Submission of	10.00	10.00	26-Nov-24	09-Dec-24	0.00	103.00	Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1243	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	103.00	Evaluation Period of Submissions
	SLM-DP2-A1255	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	103.00	Place Order on System and Inform Successful Bidder
	SLM-DP2-A1266	Contract Award	0.00	0.00		06-Jan-25	0.00	103.00	Contract Award
	SLM-DP2-A1272	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	103.00	Mobilisation period / Lead Time of Material(s)

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1362	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	0.00	103.00	◆ First Delivery Available to Send to Site
	Pipe Valves and Fittings		130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
	DN700: SLM: ████████ WSR to Yehill WSR		130.00	130.00	11-Nov-24	30-May-25	0.00	698.00	
	SLM-DP2-A1199	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	698.00	◆ Issue of Technical Specification
	SLM-DP2-A1206	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	698.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1222	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	698.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1228	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	698.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1245	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	698.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1257	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	698.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1268	Contract Award	0.00	0.00		06-Jan-25	0.00	698.00	◆ Contract Award
	SLM-DP2-A1274	Mobilisation period / Lead Time of Material(s)	100.00	100.00	07-Jan-25	30-May-25	0.00	698.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1405	First Delivery Available to Send to Site	0.00	0.00		30-May-25	0.00	698.00	◆ First Delivery Available to Send to Site
	Section 3: Yewhill WSR to Rownhams WSR		240.00	240.00	07-Jun-24	30-May-25	0.00	681.00	
	SUB-CONTRACTS		80.00	80.00	07-Jun-24	30-Sep-24	0.00	304.00	
	Design		80.00	80.00	07-Jun-24	30-Sep-24	0.00	304.00	
	SLM-DP2-A1026	Issue of Purchase Order for Soil Resitivity Works for ████████	0.00	0.00		07-Jun-24	0.00	304.00	◆ Issue of Purchase Order for Soil Resitivity Works for ████████ to Yewhill Pipeline Section
	SLM-DP2-A1031	Mobilisation period for Soil Resistivity Tests.	65.00	65.00	10-Jun-24	09-Sep-24	0.00	304.00	▮ Mobilisation period for Soil Resistivity Tests.
	SLM-DP2-A1120	██████████ to Yewhill Pipeline Soil Resistivity Tests.	15.00	15.00	10-Sep-24	30-Sep-24	0.00	304.00	▮ ██████████ to Yewhill Pipeline Soil Resistivity Tests.
	MATERIALS		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	Pipe - Ductile Iron		100.00	100.00	11-Nov-24	14-Apr-25	0.00	304.00	
	DN900: SLM: Yewhill WSR to Rownhams WSR		95.00	95.00	11-Nov-24	07-Apr-25	0.00	309.00	
	SLM-DP2-A1196	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	309.00	◆ Issue of Technical Specification
	SLM-DP2-A1203	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	309.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1219	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	309.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1225	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	309.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1242	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	309.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1254	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	309.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1265	Contract Award	0.00	0.00		06-Jan-25	0.00	309.00	◆ Contract Award
	SLM-DP2-A1271	Mobilisation period / Lead Time of Material(s)	65.00	65.00	07-Jan-25	07-Apr-25	0.00	309.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1361	First Delivery Available to Send to Site	0.00	0.00		07-Apr-25	5.00	309.00	◆ First Delivery Available to Send to Site
	DN1000: SLM: Tunnel Upsizing		100.00	100.00	11-Nov-24	14-Apr-25	0.00	304.00	
	SLM-DP2-A1198	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	304.00	◆ Issue of Technical Specification
	SLM-DP2-A1205	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	304.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1221	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	304.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1227	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	304.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1244	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	304.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1256	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	304.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1267	Contract Award	0.00	0.00		06-Jan-25	0.00	304.00	◆ Contract Award
	SLM-DP2-A1273	Mobilisation period / Lead Time of Material(s)	70.00	70.00	07-Jan-25	14-Apr-25	0.00	304.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1369	First Delivery Available to Send to Site	0.00	0.00		14-Apr-25	0.00	304.00	◆ First Delivery Available to Send to Site
	Pipe Valves and Fittings		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	DN900: SLM: Yewhill WSR to Rownhams WSR		130.00	130.00	11-Nov-24	30-May-25	0.00	681.00	
	SLM-DP2-A1200	Issue of Technical Specification	0.00	0.00		11-Nov-24	0.00	681.00	◆ Issue of Technical Specification
	SLM-DP2-A1207	Prepare Final Tender Documents and Issue to Suppliers/Su	10.00	10.00	12-Nov-24	25-Nov-24	0.00	681.00	▮ Prepare Final Tender Documents and Issue to Suppliers/Sub-Contractors
	SLM-DP2-A1223	Issue Final Tender Documents for Pricing	0.00	0.00		25-Nov-24	0.00	681.00	◆ Issue Final Tender Documents for Pricing
	SLM-DP2-A1229	Supplier Confirmation of Technical Details and Submission (10.00	10.00	26-Nov-24	09-Dec-24	0.00	681.00	▮ Supplier Confirmation of Technical Details and Submission of price
	SLM-DP2-A1246	Evaluation Period of Submissions	5.00	5.00	10-Dec-24	16-Dec-24	0.00	681.00	▮ Evaluation Period of Submissions
	SLM-DP2-A1258	Place Order on System and Inform Successful Bidder	5.00	5.00	17-Dec-24	06-Jan-25	0.00	681.00	▮ Place Order on System and Inform Successful Bidder
	SLM-DP2-A1269	Contract Award	0.00	0.00		06-Jan-25	0.00	681.00	◆ Contract Award
	SLM-DP2-A1275	Mobilisation period / Lead Time of Material(s)	100.00	100.00	07-Jan-25	30-May-25	0.00	681.00	▮ Mobilisation period / Lead Time of Material(s)
	SLM-DP2-A1406	First Delivery Available to Send to Site	0.00	0.00		30-May-25	0.00	681.00	◆ First Delivery Available to Send to Site

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
ENABLING / MOBILISATION WORKS			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
General Works			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
Site Establishment			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
Forton Compound			162.00	162.00	07-May-24	20-Dec-24	0.00	909.00	
	SLM-DP2-A1016	FORTON Compound IN Use	147.00	147.00	07-May-24	29-Nov-24	0.00	829.00	■ FORTON Compound IN Use
	SLM-DP2-A1236	FORTON Compound Closed and Reinstatement of the Area	15.00	15.00	02-Dec-24	20-Dec-24	909.00	909.00	■ FORTON Compound Closed and Reinstatement of the Area
New Office Compound			40.00	40.00	07-Oct-24	29-Nov-24	0.00	829.00	
	SLM-DP2-A1149	Establishment of NEW Compound Location - Stage 1	40.00	40.00	07-Oct-24	29-Nov-24	80.00	829.00	■ Establishment of NEW Compound Location - Stage 1
Section 4: New Yewhill WSR incl. Connections			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
Mobilisation Works			295.00	295.00	07-May-24	15-Jul-25	0.00	851.00	
Pre-Start Works			276.00	276.00	07-May-24	18-Jun-25	0.00	870.00	
Full Planning Permission			85.00	85.00	07-May-24	04-Sep-24	0.00	1061.00	
	SLM-DP2-A1014	Planning Requirements for Yewhill WSR Haul Road	85.00	85.00	07-May-24	04-Sep-24	0.00	1061.00	■ Planning Requirements for Yewhill WSR Haul Road
	SLM-DP2-A1113	Planning Granted	0.00	0.00		04-Sep-24	1061.00	1061.00	◆ Planning Granted
Permitted Development			187.00	187.00	07-May-24	07-Feb-25	0.00	36.00	
	SLM-DP2-A1015	Preparation of Permitted Development Letter	15.00	15.00	07-May-24	28-May-24	0.00	7.00	■ Preparation of Permitted Development Letter
	SLM-DP2-A1022	Submission of permitted Development Letter	0.00	0.00		28-May-24	0.00	7.00	◆ Submission of permitted Development Letter
	SLM-DP2-A1023	Acceptance of Permitted Development Letter	47.00	47.00	29-May-24	01-Aug-24	0.00	36.00	■ Acceptance of Permitted Development Letter
	SLM-DP2-A1072	Certificate of Lawfulness Issued	0.00	0.00		01-Aug-24	0.00	36.00	◆ Certificate of Lawfulness Issued
	SLM-DP2-A2012	Certificate of Lawfulness Consideration Period Accept/Rejec	40.00	40.00	02-Aug-24	27-Sep-24	0.00	36.00	■ Certificate of Lawfulness Consideration Period Accept/Rejec
	SLM-DP2-A2302	Planning Application Documentation	20.00	20.00	30-Sep-24	25-Oct-24	0.00	36.00	■ Planning Application Documentation
	SLM-DP2-A8114	Submission of Planning Application & Determination	65.00	65.00	28-Oct-24	07-Feb-25	36.00	36.00	■ Submission of Planning Application & Determination
Haul Road Works			220.00	220.00	25-Jul-24	18-Jun-25	0.00	7.00	
	SLM-DP2-A2267	28 Day Notice Period	20.00	20.00	25-Jul-24	21-Aug-24	0.00	7.00	■ 28 Day Notice Period
	SLM-DP2-A2277	Haul Road Common Land Determination Period	200.00	200.00	22-Aug-24	18-Jun-25	7.00	7.00	■ Haul Road Common Land Determination Period
Working Strip Works			12.00	12.00	30-Jun-25	15-Jul-25	0.00	0.00	
	SLM-DP2-A1528	Install Land Parcel Working Strip Fencing	5.00	5.00	30-Jun-25	04-Jul-25	0.00	0.00	■ Install Land Parcel Working Strip Fencing
	SLM-DP2-A1531	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	07-Jul-25	09-Jul-25	0.00	0.00	■ Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1534	Remove Topsoil and Store	2.00	2.00	10-Jul-25	11-Jul-25	0.00	0.00	■ Remove Topsoil and Store
	SLM-DP2-A1541	Install any Required Pre-Construction Drainage	2.00	2.00	14-Jul-25	15-Jul-25	0.00	0.00	■ Install any Required Pre-Construction Drainage
SLM WORKS - AMP8			1096.00	1096.00	07-May-24	08-Sep-28	0.00	75.00	
DESIGN WORKS			630.00	630.00	07-May-24	18-Nov-26	0.00	516.00	
	A1310	Finish Outline Design	0.00	0.00		10-Sep-25	811.00	811.00	◆ Finish Outline Design
Section 3: Yewhill WSR to Rowhams WSR			630.00	630.00	07-May-24	18-Nov-26	0.00	309.00	
Trenchless Crossings Design			630.00	630.00	07-May-24	18-Nov-26	0.00	309.00	
Under Hook Road & Ancient Woodland			285.00	285.00	06-May-25	30-Jun-26	0.00	317.00	
Outline Design			90.00	90.00	06-May-25	10-Sep-25	0.00	317.00	
	SLM-DP2-A1378	STAGE 1: Design SOP 1	20.00	20.00	06-May-25*	03-Jun-25	0.00	317.00	■ STAGE 1: Design SOP 1
	SLM-DP2-A1412	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	317.00	◆ STAGE 1: Submission to Highways/LA
	SLM-DP2-A1416	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	317.00	■ STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1464	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	317.00	■ STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1517	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	317.00	◆ STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1521	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	317.00	■ STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1558	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	317.00	◆ STAGE 2: Design - Acceptance Confirmation
Detailed Design			195.00	195.00	11-Sep-25	30-Jun-26	0.00	317.00	
	SLM-DP2-A1562	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	317.00	■ STAGE 3: Design - GDR
	SLM-DP2-A1710	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	317.00	◆ STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1714	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	317.00	■ STAGE 3: Design - GDR Completion
	SLM-DP2-A1728	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	317.00	◆ STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1732	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	317.00	■ STAGE 3: Acceptance Period of Stakeholders (SWS/Highw
	SLM-DP2-A1757	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	317.00	◆ STAGE 3: Acceptance by Stakeholders (SWS/Highways Er

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1761	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	317.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1780	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	317.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1786	Mobilisation Period for the Works	65.00	65.00	26-Mar-26	30-Jun-26	0.00	317.00	Mobilisation Period for the Works
	Pursers Great Cope		285.00	285.00	06-May-25	30-Jun-26	0.00	409.00	
	Outline Design		90.00	90.00	06-May-25	10-Sep-25	0.00	409.00	
	SLM-DP2-A1379	STAGE 1: Design SOP 1	20.00	20.00	06-May-25	03-Jun-25	0.00	401.00	STAGE 1: Design SOP 1
	SLM-DP2-A1413	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	409.00	STAGE 1: Submission to Highways/LA
	SLM-DP2-A1417	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	409.00	STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1465	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	409.00	STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1518	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	409.00	STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1522	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	409.00	STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1559	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	409.00	STAGE 2: Design - Acceptance Confirmation
	Detailed Design		195.00	195.00	11-Sep-25	30-Jun-26	0.00	409.00	
	SLM-DP2-A1563	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	409.00	STAGE 3: Design - GDR
	SLM-DP2-A1711	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	409.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1715	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	409.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1729	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	409.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1733	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	409.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1758	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	409.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1762	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	409.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1781	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	409.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1787	Mobilisation Period for the Works	65.00	65.00	26-Mar-26	30-Jun-26	25.00	409.00	Mobilisation Period for the Works
	ECR UTX		630.00	630.00	07-May-24	18-Nov-26	0.00	226.00	
	Network Rail Interface Works		630.00	630.00	07-May-24	18-Nov-26	0.00	226.00	
	BAPA		246.00	246.00	22-Jul-25	21-Jul-26	0.00	226.00	
	SLM-DP2-A1008	BAPA Negotiated and Finalised	246.00	246.00	22-Jul-25	21-Jul-26	0.00	226.00	BAPA Negotiated and Finalised
	SLM-DP2-A1041	BAPA IN Place	0.00	0.00		21-Jul-26	0.00	226.00	BAPA IN Place
	ROTR Access		85.00	85.00	22-Jul-26	18-Nov-26	0.00	226.00	
	SLM-DP2-A1044	ROTR Access Submitted	5.00	5.00	22-Jul-26	28-Jul-26	0.00	226.00	ROTR Access Submitted
	SLM-DP2-A1049	ROTR Access Request Period	80.00	80.00	29-Jul-26	18-Nov-26	0.00	226.00	ROTR Access Request Period
	SLM-DP2-A1164	ROTR Access Approval	0.00	0.00		18-Nov-26	0.00	226.00	ROTR Access Approval
	TSR Design		55.00	55.00	29-Jul-26	14-Oct-26	0.00	251.00	
	SLM-DP2-A1050	TSR Design	10.00	10.00	29-Jul-26	11-Aug-26	0.00	251.00	TSR Design
	SLM-DP2-A1067	TSR Request Submitted	5.00	5.00	12-Aug-26	18-Aug-26	0.00	251.00	TSR Request Submitted
	SLM-DP2-A1071	TSR Request Period	40.00	40.00	19-Aug-26	14-Oct-26	0.00	251.00	TSR Request Period
	SLM-DP2-A1122	TSR Access Approval	0.00	0.00		14-Oct-26	25.00	251.00	TSR Access Approval
	CEM		25.00	25.00	12-Dec-25	29-Jan-26	0.00	350.00	
	SLM-DP2-A1392	CEM Nomination Form Draft & Issue	5.00	5.00	12-Dec-25	18-Dec-25	0.00	350.00	CEM Nomination Form Draft & Issue
	SLM-DP2-A1399	CEM Nomination Reviewed	20.00	20.00	19-Dec-25	29-Jan-26	0.00	350.00	CEM Nomination Reviewed
	SLM-DP2-A1450	CEM Nomination Accepted	0.00	0.00		29-Jan-26	0.00	350.00	CEM Nomination Accepted
	Survey		92.00	92.00	22-Jul-25	27-Nov-25	0.00	340.00	
	SLM-DP2-A1045	Draft & Issue Survey Specification	10.00	10.00	22-Jul-25	04-Aug-25	0.00	340.00	Draft & Issue Survey Specification
	SLM-DP2-A1064	Procurement	15.00	15.00	05-Aug-25	26-Aug-25	0.00	340.00	Procurement
	SLM-DP2-A1074	Draft RAMS	5.00	5.00	27-Aug-25	02-Sep-25	0.00	340.00	Draft RAMS
	SLM-DP2-A1081	CRE Review	3.00	3.00	03-Sep-25	05-Sep-25	0.00	340.00	CRE Review
	SLM-DP2-A1084	Update & Finalise RAMS	2.00	2.00	08-Sep-25	09-Sep-25	0.00	340.00	Update & Finalise RAMS
	SLM-DP2-A1087	Issue RAMS	0.00	0.00		09-Sep-25	0.00	340.00	Issue RAMS
	SLM-DP2-A1088	NWR Review Period	20.00	20.00	10-Sep-25	07-Oct-25	0.00	340.00	NWR Review Period
	SLM-DP2-A1112	NWR Submit Comments	0.00	0.00		07-Oct-25	0.00	340.00	NWR Submit Comments
	SLM-DP2-A1114	Update RAMS & Re-Issue	3.00	3.00	08-Oct-25	10-Oct-25	0.00	340.00	Update RAMS & Re-Issue
	SLM-DP2-A1118	NWR Review & Accept RAMS	5.00	5.00	13-Oct-25	17-Oct-25	0.00	340.00	NWR Review & Accept RAMS

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1129	Site Works	5.00	5.00	20-Oct-25	24-Oct-25	0.00	340.00	Site Works
	SLM-DP2-A1133	Factual Report Draft	16.00	16.00	27-Oct-25	17-Nov-25	0.00	340.00	Factual Report Draft
	SLM-DP2-A1162	Issue Draft Factual Report	0.00	0.00		17-Nov-25	0.00	340.00	Issue Draft Factual Report
	SLM-DP2-A1163	Review Factual Report	5.00	5.00	18-Nov-25	24-Nov-25	0.00	340.00	Review Factual Report
	SLM-DP2-A1176	Update & Finalise Factual Report	3.00	3.00	25-Nov-25	27-Nov-25	0.00	340.00	Update & Finalise Factual Report
	SLM-DP2-A1178	Issue Final Factual Report	0.00	0.00		27-Nov-25	0.00	340.00	Issue Final Factual Report
	CRE		25.00	25.00	12-Dec-25	29-Jan-26	0.00	350.00	
	SLM-DP2-A1393	CRE Nomination Form Draft & Issue	5.00	5.00	12-Dec-25	18-Dec-25	0.00	350.00	CRE Nomination Form Draft & Issue
	SLM-DP2-A1400	CRE Nomination Reviewed	20.00	20.00	19-Dec-25	29-Jan-26	0.00	350.00	CRE Nomination Reviewed
	SLM-DP2-A1451	CRE Nomination Accepted	0.00	0.00		29-Jan-26	10.00	350.00	CRE Nomination Accepted
	Form 001		178.00	178.00	07-May-24	27-Jan-25	0.00	553.00	
	SLM-DP2-A1009	Produce & Draft F001	38.00	38.00	07-May-24*	28-Jun-24	0.00	553.00	Produce & Draft F001
	SLM-DP2-A1052	Issue F001 to NWR	0.00	0.00		28-Jun-24	0.00	553.00	Issue F001 to NWR
	SLM-DP2-A1055	NWR Review F001 & Issue DRN	20.00	20.00	01-Jul-24	26-Jul-24	0.00	553.00	NWR Review F001 & Issue DRN
	SLM-DP2-A1076	MGJV Address DRN Comments	5.00	5.00	29-Jul-24	02-Aug-24	0.00	553.00	MGJV Address DRN Comments
	SLM-DP2-A1083	Review / Accept DRN Comments	10.00	10.00	05-Aug-24	16-Aug-24	0.00	553.00	Review / Accept DRN Comments
	SLM-DP2-A1092	F001 Accepted	0.00	0.00		16-Aug-24	0.00	553.00	F001 Accepted
	SLM-DP2-A1161	Dewatering Trials Required incl. Report & Analysis	65.00	65.00	15-Oct-24	27-Jan-25	213.00	553.00	Dewatering Trials Required incl. Report & Analysis
	Form 002		45.00	45.00	28-Nov-25	12-Feb-26	0.00	340.00	
	SLM-DP2-A1380	Produce & Draft F002	15.00	15.00	28-Nov-25	18-Dec-25	0.00	340.00	Produce & Draft F002
	SLM-DP2-A1398	Issue F002 to NWR	0.00	0.00		18-Dec-25	0.00	340.00	Issue F002 to NWR
	SLM-DP2-A1401	NWR Review F002 & Issue DRN	20.00	20.00	19-Dec-25	29-Jan-26	0.00	340.00	NWR Review F002 & Issue DRN
	SLM-DP2-A1452	MGJV Address DRN Comments	5.00	5.00	30-Jan-26	05-Feb-26	0.00	340.00	MGJV Address DRN Comments
	SLM-DP2-A1466	Review / Accept DRN Comments	5.00	5.00	06-Feb-26	12-Feb-26	0.00	340.00	Review / Accept DRN Comments
	SLM-DP2-A1477	F002 Accepted	0.00	0.00		12-Feb-26	0.00	340.00	F002 Accepted
	Form 003		40.00	40.00	13-Feb-26	13-Apr-26	0.00	340.00	
	SLM-DP2-A1478	Detailed Design	15.00	15.00	13-Feb-26	05-Mar-26	0.00	340.00	Detailed Design
	SLM-DP2-A1504	Independent Cat II Check	20.00	20.00	06-Mar-26	02-Apr-26	0.00	340.00	Independent Cat II Check
	SLM-DP2-A1533	Amend Design based on Independent Check	5.00	5.00	07-Apr-26	13-Apr-26	0.00	340.00	Amend Design based on Independent Check
	RAMS		35.00	35.00	14-Apr-26	03-Jun-26	0.00	345.00	
	SLM-DP2-A1545	Produce RAMS	5.00	5.00	14-Apr-26	20-Apr-26	0.00	345.00	Produce RAMS
	SLM-DP2-A1564	Review / Acceptance of RAMS	5.00	5.00	21-Apr-26	27-Apr-26	0.00	345.00	Review / Acceptance of RAMS
	SLM-DP2-A1581	Submit RAMS to NWR	0.00	0.00		27-Apr-26	0.00	345.00	Submit RAMS to NWR
	SLM-DP2-A1582	NWR Review RAMS	20.00	20.00	28-Apr-26	27-May-26	0.00	345.00	NWR Review RAMS
	SLM-DP2-A1645	NWR Submit Comments to MGJV	0.00	0.00		27-May-26	0.00	345.00	NWR Submit Comments to MGJV
	SLM-DP2-A1646	MGJV Amend RAMS	5.00	5.00	28-May-26	03-Jun-26	0.00	345.00	MGJV Amend RAMS
	SLM-DP2-A1655	RAMS Accepted	0.00	0.00		03-Jun-26	119.00	345.00	RAMS Accepted
	Design Assurance		35.00	35.00	13-Apr-26	03-Jun-26	0.00	340.00	
	SLM-DP2-A1544	Issue Form 003 Design to NWR for Review	0.00	0.00		13-Apr-26	0.00	340.00	Issue Form 003 Design to NWR for Review
	SLM-DP2-A1546	Form 003 Employer / NWR Review	20.00	20.00	14-Apr-26	12-May-26	0.00	340.00	Form 003 Employer / NWR Review
	SLM-DP2-A1611	Form 003 DRN Issued	0.00	0.00		12-May-26	0.00	340.00	Form 003 DRN Issued
	SLM-DP2-A1612	Form 003 Review DRN & Respond to Comments	5.00	5.00	13-May-26	19-May-26	0.00	340.00	Form 003 Review DRN & Respond to Comments
	SLM-DP2-A1630	Form 003 Employer & NWR Review DRN Responses & Clk	10.00	10.00	20-May-26	03-Jun-26	0.00	340.00	Form 003 Employer & NWR Review DRN Responses & Close Out
	AFC Design		119.00	119.00	04-Jun-26	18-Nov-26	0.00	226.00	
	SLM-DP2-A1656	Produce AFC Design Drawings	5.00	5.00	04-Jun-26	10-Jun-26	29.00	340.00	Produce AFC Design Drawings
	SLM-DP2-A1666	Issue AFC Design Drawings	0.00	0.00		21-Jul-26	0.00	311.00	Issue AFC Design Drawings
	SLM-DP2-A1667	APA Agreed by MGJV (SW) / NWR & Works Approved to Pr	0.00	0.00		18-Nov-26	0.00	226.00	APA Agreed by MGJV (SW) / NWR & Works Approved to Proceed
	A27 Botley Road		285.00	285.00	06-May-25	30-Jun-26	0.00	401.00	
	Outline Design		90.00	90.00	06-May-25	10-Sep-25	0.00	401.00	
	SLM-DP2-A1381	STAGE 1: Design SOP 1	20.00	20.00	06-May-25	03-Jun-25	0.00	401.00	STAGE 1: Design SOP 1
	SLM-DP2-A1414	STAGE 1: Submission to Highways/LA	0.00	0.00		03-Jun-25	0.00	401.00	STAGE 1: Submission to Highways/LA

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1418	STAGE 1: Highways/LA Approval Period	20.00	20.00	04-Jun-25	01-Jul-25	0.00	401.00	STAGE 1: Highways/LA Approval Period
	SLM-DP2-A1467	STAGE 2: Design - PSSR/GISR	30.00	30.00	02-Jul-25	12-Aug-25	0.00	401.00	STAGE 2: Design - PSSR/GISR
	SLM-DP2-A1519	STAGE 2: Design - Submission to Highways/LA	0.00	0.00		12-Aug-25	0.00	401.00	STAGE 2: Design - Submission to Highways/LA
	SLM-DP2-A1523	STAGE 2: Design - Highways/LA Approval Period	20.00	20.00	13-Aug-25	10-Sep-25	0.00	401.00	STAGE 2: Design - Highways/LA Approval Period
	SLM-DP2-A1560	STAGE 2: Design - Acceptance Confirmation	0.00	0.00		10-Sep-25	0.00	401.00	STAGE 2: Design - Acceptance Confirmation
	Detailed Design		195.00	195.00	11-Sep-25	30-Jun-26	0.00	401.00	
	SLM-DP2-A1565	STAGE 3: Design - GDR	80.00	80.00	11-Sep-25	14-Jan-26	0.00	401.00	STAGE 3: Design - GDR
	SLM-DP2-A1712	STAGE 3: Design -Receipt of ALL Required Deliverables	0.00	0.00		14-Jan-26	0.00	401.00	STAGE 3: Design -Receipt of ALL Required Deliverables
	SLM-DP2-A1716	STAGE 3: Design - GDR Completion	20.00	20.00	15-Jan-26	11-Feb-26	0.00	401.00	STAGE 3: Design - GDR Completion
	SLM-DP2-A1730	STAGE 3: Design - Issue of GDR Design Drawings	0.00	0.00		11-Feb-26	0.00	401.00	STAGE 3: Design - Issue of GDR Design Drawings
	SLM-DP2-A1734	STAGE 3: Acceptance Period of Stakeholders (SWS/Highw	20.00	20.00	12-Feb-26	11-Mar-26	0.00	401.00	STAGE 3: Acceptance Period of Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1759	STAGE 3: Acceptance by Stakeholders (SWS/Highways Er	0.00	0.00		11-Mar-26	0.00	401.00	STAGE 3: Acceptance by Stakeholders (SWS/Highways England/Natural England/EA/LA)
	SLM-DP2-A1763	STAGE 4: Completion of Design and Production of AFC Dr	10.00	10.00	12-Mar-26	25-Mar-26	0.00	401.00	STAGE 4: Completion of Design and Production of AFC Drawings
	SLM-DP2-A1782	STAGE 4: Issue of AFC Design Drawings	0.00	0.00		25-Mar-26	0.00	401.00	STAGE 4: Issue of AFC Design Drawings
	SLM-DP2-A1788	Mobilisation Period to the Works	65.00	65.00	26-Mar-26	30-Jun-26	0.00	401.00	Mobilisation Period to the Works
	ENABLING / MOBILISATION WORKS		434.00	434.00	30-Sep-24	08-Jul-26	0.00	495.00	
	Section 02: WSW to Yewhill WSR@4292m		134.00	134.00	30-Sep-24	17-Apr-25	0.00	500.00	
	0-236 Metres Field Works@236m		133.00	133.00	30-Sep-24	16-Apr-25	0.00	120.00	
	WSW (0-215 Metres)		120.00	120.00	17-Oct-24	16-Apr-25	0.00	103.00	
	Enabling Works		1.00	1.00	17-Oct-24	17-Oct-24	0.00	222.00	
	SLM-DP2-A1154	Vegetation/Tree Clearance Works at Access to Sports Pitch	1.00	1.00	17-Oct-24	17-Oct-24	119.00	222.00	Vegetation/Tree Clearance Works at Access to Sports Pitch @211m
	Mobilisation Works		7.00	7.00	08-Apr-25	16-Apr-25	0.00	103.00	
	Working Strip Works		7.00	7.00	08-Apr-25	16-Apr-25	0.00	103.00	
	SLM-DP2-A1363	Set Up Working Area within the WSW	2.00	2.00	08-Apr-25	09-Apr-25	0.00	103.00	Set Up Working Area within the WSW
	SLM-DP2-A1463	Remove Tarmac Surface as Required	5.00	5.00	10-Apr-25	16-Apr-25	0.00	103.00	Remove Tarmac Surface as Required
	(216-236 Metres)@21m		10.00	10.00	30-Sep-24	11-Oct-24	0.00	243.00	
	Mobilisation Works		10.00	10.00	30-Sep-24	11-Oct-24	0.00	243.00	
	Pre-Start Works		1.00	1.00	30-Sep-24	30-Sep-24	0.00	222.00	
	SLM-DP2-A1136	Install Goalpost as Required for OHL Cables	1.00	1.00	30-Sep-24	30-Sep-24	0.00	222.00	Install Goalpost as Required for OHL Cables
	Working Strip Works		9.00	9.00	01-Oct-24	11-Oct-24	0.00	243.00	
	SLM-DP2-A1142	Install Land Parcel Working Strip Fencing	5.00	5.00	01-Oct-24	07-Oct-24	0.00	243.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1151	Remove Topsoil and Store	2.00	2.00	08-Oct-24	09-Oct-24	0.00	243.00	Remove Topsoil and Store
	SLM-DP2-A1155	Install any Required Pre-Construction Drainage	2.00	2.00	10-Oct-24	11-Oct-24	0.00	243.00	Install any Required Pre-Construction Drainage
	237-1181 Metres Trenchless Crossing Works@945m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	Tunnel (237-1181 Metres)@945m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	(699-836 Metres)@138m		133.00	133.00	01-Oct-24	17-Apr-25	0.00	288.00	
	Enabling Works		12.00	12.00	01-Oct-24	16-Oct-24	0.00	222.00	
	SLM-DP2-A1143	Vegetation Clearance Works	10.00	10.00	01-Oct-24	14-Oct-24	0.00	222.00	Vegetation Clearance Works
	SLM-DP2-A1152	Removal of Tree(s) x 2	2.00	2.00	15-Oct-24	16-Oct-24	0.00	222.00	Removal of Tree(s) x 2
	Mobilisation Works		14.00	14.00	31-Mar-25	17-Apr-25	0.00	288.00	
	Pre-Start Works		7.00	7.00	31-Mar-25	08-Apr-25	0.00	288.00	
	SLM-DP2-A1343	Remove Island on Road and Reinstate Road	1.00	1.00	31-Mar-25	31-Mar-25	0.00	288.00	Remove Island on Road and Reinstate Road
	SLM-DP2-A1350	Upgrade Existing Access Point	3.00	3.00	01-Apr-25	03-Apr-25	0.00	288.00	Upgrade Existing Access Point
	SLM-DP2-A1353	Create New Haul Road	2.00	2.00	04-Apr-25	07-Apr-25	0.00	288.00	Create New Haul Road
	SLM-DP2-A1354	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	07-Apr-25	08-Apr-25	0.00	288.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		7.00	7.00	09-Apr-25	17-Apr-25	0.00	288.00	
	SLM-DP2-A1365	Install Land Parcel Working Strip Fencing	5.00	5.00	09-Apr-25	15-Apr-25	0.00	288.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1370	Install any Required Pre-Construction Drainage	2.00	2.00	16-Apr-25	17-Apr-25	67.00	288.00	Install any Required Pre-Construction Drainage
	1182- 2395 Metres Field Works@1214m		42.00	42.00	14-Oct-24	10-Dec-24	0.00	312.00	
	VENN (1182-1573 Metres)@392m		18.00	18.00	14-Oct-24	06-Nov-24	0.00	312.00	
	Mobilisation Works		18.00	18.00	14-Oct-24	06-Nov-24	0.00	312.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Pre-Start Works		6.00	6.00	14-Oct-24	21-Oct-24	0.00	312.00	
	SLM-DP2-A1158	Install NEW Access Point off Poles Lane	3.00	3.00	14-Oct-24	16-Oct-24	0.00	312.00	Install NEW Access Point off Poles Lane
	SLM-DP2-A1166	Create New Haul Road	2.00	2.00	17-Oct-24	18-Oct-24	0.00	312.00	Create New Haul Road
	SLM-DP2-A1167	Install Goalposts @1340 for OHL Cables	1.00	1.00	17-Oct-24	17-Oct-24	1.00	313.00	Install Goalposts @1340 for OHL Cables
	SLM-DP2-A1171	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	18-Oct-24	21-Oct-24	0.00	312.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	22-Oct-24	06-Nov-24	0.00	312.00	
	SLM-DP2-A1175	Install Land Parcel Working Strip Fencing	5.00	5.00	22-Oct-24	28-Oct-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1184	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	29-Oct-24	31-Oct-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1185	Remove Topsoil and Store	2.00	2.00	01-Nov-24	04-Nov-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1187	Install any Required Pre-Construction Drainage	2.00	2.00	05-Nov-24	06-Nov-24	0.00	312.00	Install any Required Pre-Construction Drainage
	VENN (1574-2063 Metres)@490m		27.00	27.00	17-Oct-24	22-Nov-24	0.00	312.00	
	Enabling Works		6.00	6.00	17-Oct-24	24-Oct-24	0.00	320.00	
	SLM-DP2-A1156	Vegetation Clearance Works	5.00	5.00	17-Oct-24	23-Oct-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1168	Removal of Hedgrow @1574	1.00	1.00	24-Oct-24	24-Oct-24	0.00	320.00	Removal of Hedgrow @1574
	Mobilisation Works		12.00	12.00	07-Nov-24	22-Nov-24	0.00	312.00	
	Working Strip Works		12.00	12.00	07-Nov-24	22-Nov-24	0.00	312.00	
	SLM-DP2-A1188	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Nov-24	13-Nov-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1209	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Nov-24	18-Nov-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1214	Remove Topsoil and Store	2.00	2.00	19-Nov-24	20-Nov-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1215	Install any Required Pre-Construction Drainage	2.00	2.00	21-Nov-24	22-Nov-24	0.00	312.00	Install any Required Pre-Construction Drainage
	VENN (2064-2395 Metres)@332m		33.00	33.00	25-Oct-24	10-Dec-24	0.00	312.00	
	Enabling Works		5.00	5.00	25-Oct-24	31-Oct-24	0.00	320.00	
	SLM-DP2-A1172	Vegetation Clearance Works	4.00	4.00	25-Oct-24	30-Oct-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1177	Removal of Hedgrow @2057	1.00	1.00	31-Oct-24	31-Oct-24	0.00	320.00	Removal of Hedgrow @2057
	Mobilisation Works		12.00	12.00	25-Nov-24	10-Dec-24	0.00	312.00	
	Working Strip Works		12.00	12.00	25-Nov-24	10-Dec-24	0.00	312.00	
	SLM-DP2-A1216	Install Land Parcel Working Strip Fencing	5.00	5.00	25-Nov-24	29-Nov-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1234	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	02-Dec-24	04-Dec-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1239	Remove Topsoil and Store	2.00	2.00	05-Dec-24	06-Dec-24	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1240	Install any Required Pre-Construction Drainage	2.00	2.00	09-Dec-24	10-Dec-24	0.00	312.00	Install any Required Pre-Construction Drainage
	2466-2718 Metres Field Works@253m		40.00	40.00	01-Nov-24	09-Jan-25	0.00	312.00	
	VENN (2466-2718 Metres)@253m		40.00	40.00	01-Nov-24	09-Jan-25	0.00	312.00	
	Enabling Works		3.00	3.00	01-Nov-24	05-Nov-24	0.00	320.00	
	SLM-DP2-A1179	Vegetation Clearance Works at shepherds Lane	3.00	3.00	01-Nov-24	05-Nov-24	0.00	320.00	Vegetation Clearance Works at shepherds Lane
	Mobilisation Works		12.00	12.00	11-Dec-24	09-Jan-25	0.00	312.00	
	Working Strip Works		12.00	12.00	11-Dec-24	09-Jan-25	0.00	312.00	
	SLM-DP2-A1247	Install Land Parcel Working Strip Fencing	5.00	5.00	11-Dec-24	17-Dec-24	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1259	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	18-Dec-24	20-Dec-24	0.00	312.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1262	Remove Topsoil and Store	2.00	2.00	06-Jan-25	07-Jan-25	0.00	312.00	Remove Topsoil and Store
	SLM-DP2-A1276	Install any Required Pre-Construction Drainage	2.00	2.00	08-Jan-25	09-Jan-25	0.00	312.00	Install any Required Pre-Construction Drainage
	2719- 2722 Metres Highway Works@4m		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	VENN (2719-2722 Metres)@4m		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	Enabling Works		2.00	2.00	20-Nov-24	21-Nov-24	0.00	320.00	
	SLM-DP2-A1238	Vegetation Clearance Works	1.00	1.00	20-Nov-24	20-Nov-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1248	Removal of Hedgrow - Important	1.00	1.00	21-Nov-24	21-Nov-24	0.00	320.00	Removal of Hedgrow - Important
	2722-4150 Metres Field Works@1429m		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	VENN (2723-4150 Metres)@1428m		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	Mobilisation Works		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	Working Strip Works		12.00	12.00	10-Jan-25	27-Jan-25	0.00	312.00	
	SLM-DP2-A1277	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Jan-25	16-Jan-25	0.00	312.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1283	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Jan-25	21-Jan-25	0.00	312.00	Install any Required Access/Haul Roads within Working Strip

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1291	Remove Topsoil and Store	2.00	2.00	11-Dec-24	12-Dec-24	0.00	379.00	Remove Topsoil and Store
	SLM-DP2-A1293	Install any Required Pre-Construction Drainage	2.00	2.00	13-Dec-24	16-Dec-24	93.00	379.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m		86.00	86.00	29-Nov-24	11-Apr-25	0.00	320.00	
	Enabling Works		8.00	8.00	29-Nov-24	10-Dec-24	0.00	320.00	
	SLM-DP2-A1282	Vegetation Clearance Works	7.00	7.00	29-Nov-24	09-Dec-24	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1286	Removal of Hedgrow at 800	1.00	1.00	10-Dec-24	10-Dec-24	0.00	320.00	Removal of Hedgrow at 800
	Mobilisation Works		12.00	12.00	27-Mar-25	11-Apr-25	0.00	320.00	
	Working Strip Works		12.00	12.00	27-Mar-25	11-Apr-25	0.00	320.00	
	SLM-DP2-A1371	Install Land Parcel Working Strip Fencing	5.00	5.00	27-Mar-25	02-Apr-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1374	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	03-Apr-25	07-Apr-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1375	Remove Topsoil and Store	2.00	2.00	08-Apr-25	09-Apr-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1376	Install any Required Pre-Construction Drainage	2.00	2.00	10-Apr-25	11-Apr-25	34.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m		71.00	71.00	11-Dec-24	02-Apr-25	0.00	320.00	
	Enabling Works		1.00	1.00	11-Dec-24	11-Dec-24	0.00	320.00	
	SLM-DP2-A1288	Removal of Hedgrow at 860	1.00	1.00	11-Dec-24	11-Dec-24	0.00	320.00	Removal of Hedgrow at 860
	Mobilisation Works		12.00	12.00	18-Mar-25	02-Apr-25	0.00	320.00	
	Working Strip Works		12.00	12.00	18-Mar-25	02-Apr-25	0.00	320.00	
	SLM-DP2-A1355	Install Land Parcel Working Strip Fencing	5.00	5.00	18-Mar-25	24-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1367	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	25-Mar-25	27-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1372	Remove Topsoil and Store	2.00	2.00	28-Mar-25	31-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1373	Install any Required Pre-Construction Drainage	2.00	2.00	01-Apr-25	02-Apr-25	0.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m		63.00	63.00	12-Dec-24	24-Mar-25	0.00	320.00	
	Enabling Works		12.00	12.00	12-Dec-24	10-Jan-25	0.00	320.00	
	SLM-DP2-A1289	Vegetation Clearance Works	10.00	10.00	12-Dec-24	08-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1294	Crown Lift of Tree(s) as Required	2.00	2.00	09-Jan-25	10-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	07-Mar-25	24-Mar-25	0.00	320.00	
	Working Strip Works		12.00	12.00	07-Mar-25	24-Mar-25	0.00	320.00	
	SLM-DP2-A1337	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Mar-25	13-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1352	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Mar-25	18-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1364	Remove Topsoil and Store	2.00	2.00	19-Mar-25	20-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1366	Install any Required Pre-Construction Drainage	2.00	2.00	21-Mar-25	24-Mar-25	0.00	320.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m		44.00	44.00	13-Jan-25	13-Mar-25	0.00	320.00	
	Enabling Works		12.00	12.00	13-Jan-25	28-Jan-25	0.00	320.00	
	SLM-DP2-A1296	Vegetation Clearance Works	10.00	10.00	13-Jan-25	24-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1305	Crown Lift of Tree(s) as Required	2.00	2.00	27-Jan-25	28-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	26-Feb-25	13-Mar-25	0.00	320.00	
	Working Strip Works		12.00	12.00	26-Feb-25	13-Mar-25	0.00	320.00	
	SLM-DP2-A1335	Install Land Parcel Working Strip Fencing	5.00	5.00	26-Feb-25	04-Mar-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1336	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	05-Mar-25	07-Mar-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1338	Remove Topsoil and Store	2.00	2.00	10-Mar-25	11-Mar-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1351	Install any Required Pre-Construction Drainage	2.00	2.00	12-Mar-25	13-Mar-25	0.00	320.00	Install any Required Pre-Construction Drainage
	2684-2720 Metres Trenchless Crossing Works@37m		20.00	20.00	29-Jan-25	25-Feb-25	0.00	320.00	
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		20.00	20.00	29-Jan-25	25-Feb-25	0.00	320.00	
	Enabling Works		3.00	3.00	29-Jan-25	31-Jan-25	0.00	320.00	
	SLM-DP2-A1307	Vegetation Clearance Works	1.00	1.00	29-Jan-25	29-Jan-25	0.00	320.00	Vegetation Clearance Works
	SLM-DP2-A1314	Crown Lift of Tree(s) as Required	2.00	2.00	30-Jan-25	31-Jan-25	0.00	320.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		17.00	17.00	03-Feb-25	25-Feb-25	0.00	320.00	
	Pre-Start Works		5.00	5.00	03-Feb-25	07-Feb-25	0.00	320.00	
	SLM-DP2-A1316	Upgrade Existing Access Point off Poles Lane	3.00	3.00	03-Feb-25	05-Feb-25	0.00	320.00	Upgrade Existing Access Point off Poles Lane
	SLM-DP2-A1319	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-Feb-25	07-Feb-25	0.00	320.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	10-Feb-25	25-Feb-25	0.00	320.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1322	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Feb-25	14-Feb-25	0.00	320.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1327	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Feb-25	19-Feb-25	0.00	320.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1329	Remove Topsoil and Store	2.00	2.00	20-Feb-25	21-Feb-25	0.00	320.00	Remove Topsoil and Store
	SLM-DP2-A1331	Install any Required Pre-Construction Drainage	2.00	2.00	24-Feb-25	25-Feb-25	0.00	320.00	Install any Required Pre-Construction Drainage
	2721-3999 Metres Field Works@1279m		162.00	162.00	01-Sep-25	30-Apr-26	0.00	209.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		162.00	162.00	01-Sep-25	30-Apr-26	0.00	209.00	
	Enabling Works		15.00	15.00	01-Sep-25	19-Sep-25	0.00	209.00	
	SLM-DP2-A1536	Vegetation Clearance Works	14.00	14.00	01-Sep-25	18-Sep-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1550	Removal of Hedgrow at 3470	1.00	1.00	19-Sep-25	19-Sep-25	0.00	209.00	Removal of Hedgrow at 3470
	Mobilisation Works		18.00	18.00	07-Apr-26	30-Apr-26	0.00	209.00	
	Pre-Start Works		6.00	6.00	07-Apr-26	14-Apr-26	0.00	209.00	
	SLM-DP2-A1742	Upgrade Existing Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	209.00	Upgrade Existing Access Point
	SLM-DP2-A1747	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	209.00	Create New Haul Road
	SLM-DP2-A1751	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	209.00	
	SLM-DP2-A1764	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1770	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1775	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1789	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	209.00	Install any Required Pre-Construction Drainage
	4050-5662 Metres Field Works@1613m		164.00	164.00	22-Sep-25	27-May-26	0.00	285.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		163.00	163.00	22-Sep-25	26-May-26	0.00	246.00	
	Enabling Works		6.00	6.00	22-Sep-25	29-Sep-25	0.00	209.00	
	SLM-DP2-A1555	Vegetation Clearance Works	6.00	6.00	22-Sep-25	29-Sep-25	0.00	209.00	Vegetation Clearance Works
	Mobilisation Works		16.00	16.00	01-May-26	26-May-26	0.00	246.00	
	Pre-Start Works		4.00	4.00	01-May-26	07-May-26	0.00	246.00	
	SLM-DP2-A1793	Install Goalpost as Required 4310	1.00	1.00	01-May-26	01-May-26	0.00	209.00	Install Goalpost as Required 4310
	SLM-DP2-A1798	Create New Haul Road	2.00	2.00	05-May-26	06-May-26	0.00	246.00	Create New Haul Road
	SLM-DP2-A1800	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-May-26	07-May-26	0.00	246.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	08-May-26	26-May-26	0.00	246.00	
	SLM-DP2-A1805	Install Land Parcel Working Strip Fencing	5.00	5.00	08-May-26	14-May-26	0.00	246.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1815	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	15-May-26	19-May-26	0.00	246.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1823	Remove Topsoil and Store	2.00	2.00	20-May-26	21-May-26	0.00	246.00	Remove Topsoil and Store
	SLM-DP2-A1825	Install any Required Pre-Construction Drainage	2.00	2.00	22-May-26	26-May-26	0.00	246.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		158.00	158.00	30-Sep-25	27-May-26	0.00	285.00	
	Enabling Works		13.00	13.00	30-Sep-25	16-Oct-25	0.00	209.00	
	SLM-DP2-A1579	Vegetation Clearance Works	11.00	11.00	30-Sep-25	14-Oct-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1590	Crown Lift of Tree(s) as Required	2.00	2.00	15-Oct-25	16-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		16.00	16.00	05-May-26	27-May-26	0.00	285.00	
	Pre-Start Works		4.00	4.00	05-May-26	08-May-26	0.00	209.00	
	SLM-DP2-A1799	Install Goalpost as Required 4860, Hook Rd	1.00	1.00	05-May-26	05-May-26	0.00	209.00	Install Goalpost as Required 4860, Hook Rd
	SLM-DP2-A1801	Install NEW Access Point off A3090 at 4540 incl Haul Road	3.00	3.00	06-May-26	08-May-26	0.00	209.00	Install NEW Access Point off A3090 at 4540 incl Haul Road and at 5250 and 5750
	SLM-DP2-A1802	Create Satellite Compound /Laydown and Storage Area at :	2.00	2.00	07-May-26	08-May-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area at 5750
	Working Strip Works		12.00	12.00	11-May-26	27-May-26	0.00	285.00	
	SLM-DP2-A1809	Install Land Parcel Working Strip Fencing	5.00	5.00	11-May-26	15-May-26	0.00	285.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1818	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	18-May-26	20-May-26	0.00	285.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1824	Remove Topsoil and Store	2.00	2.00	21-May-26	22-May-26	0.00	285.00	Remove Topsoil and Store
	SLM-DP2-A1829	Install any Required Pre-Construction Drainage	2.00	2.00	26-May-26	27-May-26	40.00	285.00	Install any Required Pre-Construction Drainage
	5987-6881 Metres Field Works@893m		163.00	163.00	17-Oct-25	22-Jun-26	0.00	209.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		151.00	151.00	17-Oct-25	04-Jun-26	0.00	209.00	
	Mobilisation Works		151.00	151.00	17-Oct-25	04-Jun-26	0.00	209.00	
	Pre-Start Works		139.00	139.00	17-Oct-25	18-May-26	0.00	209.00	

— Primary Baseline — Remaining Work ◆ Baseline Milestone
— Actual Work — Critical Remaining Work ◆ Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1598	Install Goalpost as Required 6180	1.00	1.00	17-Oct-25	17-Oct-25	0.00	209.00	Install Goalpost as Required 6180
	SLM-DP2-A1810	Install NEW Access Point	3.00	3.00	11-May-26	13-May-26	0.00	209.00	Install NEW Access Point
	SLM-DP2-A1814	Create New Haul Road	2.00	2.00	14-May-26	15-May-26	0.00	209.00	Create New Haul Road
	SLM-DP2-A1816	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	15-May-26	18-May-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	19-May-26	04-Jun-26	0.00	209.00	
	SLM-DP2-A1819	Install Land Parcel Working Strip Fencing	5.00	5.00	19-May-26	26-May-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1832	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	27-May-26	29-May-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1838	Remove Topsoil and Store	2.00	2.00	01-Jun-26	02-Jun-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1839	Install any Required Pre-Construction Drainage	2.00	2.00	03-Jun-26	04-Jun-26	0.00	209.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		162.00	162.00	20-Oct-25	22-Jun-26	0.00	209.00	
	Enabling Works		2.00	2.00	20-Oct-25	21-Oct-25	0.00	209.00	
	SLM-DP2-A1601	Crown Lift of Tree(s) as Required	2.00	2.00	20-Oct-25	21-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	209.00	
	Working Strip Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	209.00	
	SLM-DP2-A1847	Install Land Parcel Working Strip Fencing	5.00	5.00	05-Jun-26	11-Jun-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1860	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	12-Jun-26	16-Jun-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1866	Remove Topsoil and Store	2.00	2.00	17-Jun-26	18-Jun-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1869	Install any Required Pre-Construction Drainage	2.00	2.00	19-Jun-26	22-Jun-26	0.00	209.00	Install any Required Pre-Construction Drainage
	6977-7797 Metres Field Works@821m		172.00	172.00	22-Oct-25	08-Jul-26	0.00	272.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		172.00	172.00	22-Oct-25	08-Jul-26	0.00	249.00	
	Enabling Works		2.00	2.00	22-Oct-25	23-Oct-25	0.00	209.00	
	SLM-DP2-A1606	Crown Lift of Tree(s) as Required	2.00	2.00	22-Oct-25	23-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	23-Jun-26	08-Jul-26	0.00	249.00	
	Working Strip Works		12.00	12.00	23-Jun-26	08-Jul-26	0.00	249.00	
	SLM-DP2-A1878	Install Land Parcel Working Strip Fencing	5.00	5.00	23-Jun-26	29-Jun-26	0.00	249.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1887	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	30-Jun-26	02-Jul-26	0.00	249.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1889	Remove Topsoil and Store	2.00	2.00	03-Jul-26	06-Jul-26	0.00	249.00	Remove Topsoil and Store
	SLM-DP2-A1891	Install any Required Pre-Construction Drainage	2.00	2.00	07-Jul-26	08-Jul-26	41.00	249.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	Mobilisation Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	Working Strip Works		12.00	12.00	05-Jun-26	22-Jun-26	0.00	273.00	
	SLM-DP2-A1848	Install Land Parcel Working Strip Fencing	5.00	5.00	05-Jun-26	11-Jun-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1861	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	12-Jun-26	16-Jun-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1867	Remove Topsoil and Store	2.00	2.00	17-Jun-26	18-Jun-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1870	Install any Required Pre-Construction Drainage	2.00	2.00	19-Jun-26	22-Jun-26	65.00	273.00	Install any Required Pre-Construction Drainage
	Land Parcel - Z6103: (7226-7797 Metres)@572m		164.00	164.00	24-Oct-25	30-Jun-26	0.00	278.00	
	Enabling Works		2.00	2.00	24-Oct-25	27-Oct-25	0.00	209.00	
	SLM-DP2-A1614	Crown Lift of Tree(s) as Required 7360, 7570, 7740	2.00	2.00	24-Oct-25	27-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required 7360, 7570, 7740
	Mobilisation Works		18.00	18.00	05-Jun-26	30-Jun-26	0.00	278.00	
	Pre-Start Works		6.00	6.00	05-Jun-26	12-Jun-26	0.00	278.00	
	SLM-DP2-A1849	Install NEW Access Point off Pound Lane	3.00	3.00	05-Jun-26	09-Jun-26	0.00	278.00	Install NEW Access Point off Pound Lane
	SLM-DP2-A1856	Create New Haul Road	2.00	2.00	10-Jun-26	11-Jun-26	0.00	278.00	Create New Haul Road
	SLM-DP2-A1857	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	11-Jun-26	12-Jun-26	0.00	278.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	278.00	
	SLM-DP2-A1862	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Jun-26	19-Jun-26	0.00	278.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1873	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Jun-26	24-Jun-26	0.00	278.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1880	Remove Topsoil and Store	2.00	2.00	25-Jun-26	26-Jun-26	0.00	278.00	Remove Topsoil and Store
	SLM-DP2-A1883	Install any Required Pre-Construction Drainage	2.00	2.00	29-Jun-26	30-Jun-26	70.00	278.00	Install any Required Pre-Construction Drainage
	7812-8622 Metres Field Works@811m		157.00	157.00	28-Oct-25	23-Jun-26	0.00	260.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		121.00	121.00	28-Oct-25	30-Apr-26	0.00	260.00	
	Enabling Works		2.00	2.00	28-Oct-25	29-Oct-25	0.00	209.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1621	Crown Lift of Tree(s) as Required	2.00	2.00	28-Oct-25	29-Oct-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	07-Apr-26	30-Apr-26	0.00	260.00	
	Pre-Start Works		6.00	6.00	07-Apr-26	14-Apr-26	0.00	260.00	
	SLM-DP2-A1743	Install NEW Access Point off Pound lane	3.00	3.00	07-Apr-26	09-Apr-26	0.00	215.00	Install NEW Access Point off Pound lane
	SLM-DP2-A1748	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1752	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	260.00	
	SLM-DP2-A1765	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1771	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1776	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1790	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	260.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP563378: (8156-8341 Metres)@186m		137.00	137.00	30-Oct-25	28-May-26	0.00	260.00	
	Enabling Works		4.00	4.00	30-Oct-25	04-Nov-25	0.00	209.00	
	SLM-DP2-A1628	Vegetation Clearance Works	2.00	2.00	30-Oct-25	31-Oct-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1634	Crown Lift of Tree(s) as Required	2.00	2.00	03-Nov-25	04-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		133.00	133.00	05-Nov-25	28-May-26	0.00	260.00	
	Pre-Start Works		121.00	121.00	05-Nov-25	11-May-26	0.00	260.00	
	SLM-DP2-A1638	Install Goalpost as Required	1.00	1.00	05-Nov-25	05-Nov-25	0.00	374.00	Install Goalpost as Required
	SLM-DP2-A1640	Upgrade Existing Access Point	3.00	3.00	06-Nov-25	10-Nov-25	114.00	374.00	Upgrade Existing Access Point
	SLM-DP2-A1794	Install NEW Access Point	3.00	3.00	01-May-26	06-May-26	0.00	260.00	Install NEW Access Point
	SLM-DP2-A1803	Create New Haul Road	2.00	2.00	07-May-26	08-May-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1806	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	08-May-26	11-May-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	12-May-26	28-May-26	0.00	260.00	
	SLM-DP2-A1811	Install Land Parcel Working Strip Fencing	5.00	5.00	12-May-26	18-May-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1820	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	19-May-26	21-May-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1826	Remove Topsoil and Store	2.00	2.00	22-May-26	26-May-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1833	Install any Required Pre-Construction Drainage	2.00	2.00	27-May-26	28-May-26	0.00	260.00	Install any Required Pre-Construction Drainage
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		151.00	151.00	05-Nov-25	23-Jun-26	0.00	260.00	
	Enabling Works		5.00	5.00	05-Nov-25	11-Nov-25	0.00	209.00	
	SLM-DP2-A1639	Vegetation Clearance Works	3.00	3.00	05-Nov-25	07-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1652	Crown Lift of Tree(s) as Required	2.00	2.00	10-Nov-25	11-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	29-May-26	23-Jun-26	0.00	260.00	
	Pre-Start Works		6.00	6.00	29-May-26	05-Jun-26	0.00	260.00	
	SLM-DP2-A1836	Install NEW Access Point	3.00	3.00	29-May-26	02-Jun-26	0.00	260.00	Install NEW Access Point
	SLM-DP2-A1840	Create New Haul Road	2.00	2.00	03-Jun-26	04-Jun-26	0.00	260.00	Create New Haul Road
	SLM-DP2-A1842	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	04-Jun-26	05-Jun-26	0.00	260.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	08-Jun-26	23-Jun-26	0.00	260.00	
	SLM-DP2-A1852	Install Land Parcel Working Strip Fencing	5.00	5.00	08-Jun-26	12-Jun-26	0.00	260.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1863	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	15-Jun-26	17-Jun-26	0.00	260.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1868	Remove Topsoil and Store	2.00	2.00	18-Jun-26	19-Jun-26	0.00	260.00	Remove Topsoil and Store
	SLM-DP2-A1874	Install any Required Pre-Construction Drainage	2.00	2.00	22-Jun-26	23-Jun-26	41.00	260.00	Install any Required Pre-Construction Drainage
	8642-9403 Metres Field Works@762m		128.00	128.00	12-Nov-25	28-May-26	0.00	215.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		110.00	110.00	12-Nov-25	30-Apr-26	0.00	215.00	
	Enabling Works		3.00	3.00	12-Nov-25	14-Nov-25	0.00	209.00	
	SLM-DP2-A1654	Vegetation Clearance Works	1.00	1.00	12-Nov-25	12-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1665	Crown Lift of Tree(s) as Required	2.00	2.00	13-Nov-25	14-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		107.00	107.00	17-Nov-25	30-Apr-26	0.00	215.00	
	Pre-Start Works		95.00	95.00	17-Nov-25	14-Apr-26	0.00	215.00	
	SLM-DP2-A1670	Install Goalposts	1.00	1.00	17-Nov-25	17-Nov-25	88.00	303.00	Install Goalposts
	SLM-DP2-A1744	Install NEW Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	215.00	Install NEW Access Point
	SLM-DP2-A1749	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	215.00	Create New Haul Road

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1753	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	13-Apr-26	14-Apr-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	15-Apr-26	30-Apr-26	0.00	215.00	
	SLM-DP2-A1766	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Apr-26	21-Apr-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1772	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Apr-26	24-Apr-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1777	Remove Topsoil and Store	2.00	2.00	27-Apr-26	28-Apr-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1791	Install any Required Pre-Construction Drainage	2.00	2.00	29-Apr-26	30-Apr-26	0.00	215.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP640014: (8778-9403 Metres)@626m		125.00	125.00	17-Nov-25	28-May-26	0.00	215.00	
	Enabling Works		9.00	9.00	17-Nov-25	27-Nov-25	0.00	209.00	
	SLM-DP2-A1671	Vegetation Clearance Works	7.00	7.00	17-Nov-25	25-Nov-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1678	Crown Lift of Tree(s) as Required	2.00	2.00	26-Nov-25	27-Nov-25	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	01-May-26	28-May-26	0.00	215.00	
	Pre-Start Works		6.00	6.00	01-May-26	11-May-26	0.00	215.00	
	SLM-DP2-A1795	Install NEW Access Point off Crampmoor Lane	3.00	3.00	01-May-26	06-May-26	0.00	215.00	Install NEW Access Point off Crampmoor Lane
	SLM-DP2-A1804	Create New Haul Road	2.00	2.00	07-May-26	08-May-26	0.00	215.00	Create New Haul Road
	SLM-DP2-A1807	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	08-May-26	11-May-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	12-May-26	28-May-26	0.00	215.00	
	SLM-DP2-A1812	Install Land Parcel Working Strip Fencing	5.00	5.00	12-May-26	18-May-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1821	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	19-May-26	21-May-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1827	Remove Topsoil and Store	2.00	2.00	22-May-26	26-May-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1834	Install any Required Pre-Construction Drainage	2.00	2.00	27-May-26	28-May-26	0.00	215.00	Install any Required Pre-Construction Drainage
	9621-11419 Metres Field Works@1799m		135.00	135.00	28-Nov-25	24-Jun-26	0.00	235.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		135.00	135.00	28-Nov-25	24-Jun-26	0.00	215.00	
	Enabling Works		18.00	18.00	28-Nov-25	06-Jan-26	0.00	209.00	
	SLM-DP2-A1680	Vegetation Clearance Works	16.00	16.00	28-Nov-25	19-Dec-25	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1686	Crown Lift of Tree(s) as Required	2.00	2.00	05-Jan-26	06-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		117.00	117.00	07-Jan-26	24-Jun-26	0.00	215.00	
	Pre-Start Works		105.00	105.00	07-Jan-26	08-Jun-26	0.00	215.00	
	SLM-DP2-A1687	Install Goalpost as Required	1.00	1.00	07-Jan-26	07-Jan-26	97.00	312.00	Install Goalpost as Required
	SLM-DP2-A1837	Install NEW Access Point x 2 off Highwood lane	4.00	4.00	29-May-26	03-Jun-26	0.00	215.00	Install NEW Access Point x 2 off Highwood lane
	SLM-DP2-A1841	Create Satellite Compound /Laydown and Storage Area x 2	4.00	4.00	03-Jun-26	08-Jun-26	0.00	215.00	Create Satellite Compound /Laydown and Storage Area x 2
	SLM-DP2-A1843	Create New Haul Road	2.00	2.00	04-Jun-26	05-Jun-26	0.00	215.00	Create New Haul Road
	Working Strip Works		12.00	12.00	09-Jun-26	24-Jun-26	0.00	215.00	
	SLM-DP2-A1854	Install Land Parcel Working Strip Fencing	5.00	5.00	09-Jun-26	15-Jun-26	0.00	215.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1865	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	16-Jun-26	18-Jun-26	0.00	215.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1871	Remove Topsoil and Store	2.00	2.00	19-Jun-26	22-Jun-26	0.00	215.00	Remove Topsoil and Store
	SLM-DP2-A1879	Install any Required Pre-Construction Drainage	2.00	2.00	23-Jun-26	24-Jun-26	0.00	215.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP489865: (11032-11419 Metres)@388m		79.00	79.00	07-Jan-26	29-Apr-26	0.00	273.00	
	Enabling Works		2.00	2.00	07-Jan-26	08-Jan-26	0.00	209.00	
	SLM-DP2-A1688	Crown Lift of Tree(s) as Required	2.00	2.00	07-Jan-26	08-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		77.00	77.00	09-Jan-26	29-Apr-26	0.00	273.00	
	Pre-Start Works		65.00	65.00	09-Jan-26	13-Apr-26	0.00	273.00	
	SLM-DP2-A1689	Install Goalpost as Required 1270	1.00	1.00	09-Jan-26	09-Jan-26	59.00	332.00	Install Goalpost as Required 1270
	SLM-DP2-A1745	Install NEW Access Point	3.00	3.00	07-Apr-26	09-Apr-26	0.00	273.00	Install NEW Access Point
	SLM-DP2-A1750	Create New Haul Road	2.00	2.00	10-Apr-26	13-Apr-26	0.00	273.00	Create New Haul Road
	Working Strip Works		12.00	12.00	14-Apr-26	29-Apr-26	0.00	273.00	
	SLM-DP2-A1754	Install Land Parcel Working Strip Fencing	5.00	5.00	14-Apr-26	20-Apr-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1768	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	21-Apr-26	23-Apr-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1774	Remove Topsoil and Store	2.00	2.00	24-Apr-26	27-Apr-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1778	Install any Required Pre-Construction Drainage	2.00	2.00	28-Apr-26	29-Apr-26	0.00	273.00	Install any Required Pre-Construction Drainage
	11533-12360 Metres Field Works@828m		107.00	107.00	09-Jan-26	12-Jun-26	0.00	302.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		89.00	89.00	09-Jan-26	18-May-26	0.00	273.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Mobilisation Works		89.00	89.00	09-Jan-26	18-May-26	0.00	273.00	
	Pre-Start Works		3.00	3.00	09-Jan-26	13-Jan-26	0.00	347.00	
	SLM-DP2-A1690	Install Goalpost as Required 121150, 12160	1.00	1.00	09-Jan-26	09-Jan-26	0.00	209.00	Install Goalpost as Required 121150, 12160
	SLM-DP2-A1691	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	12-Jan-26	13-Jan-26	74.00	347.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	30-Apr-26	18-May-26	0.00	273.00	
	SLM-DP2-A1792	Install Land Parcel Working Strip Fencing	5.00	5.00	30-Apr-26	07-May-26	0.00	273.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1808	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	08-May-26	12-May-26	0.00	273.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1813	Remove Topsoil and Store	2.00	2.00	13-May-26	14-May-26	0.00	273.00	Remove Topsoil and Store
	SLM-DP2-A1817	Install any Required Pre-Construction Drainage	2.00	2.00	15-May-26	18-May-26	0.00	273.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		106.00	106.00	12-Jan-26	12-Jun-26	0.00	302.00	
	Enabling Works		2.00	2.00	12-Jan-26	13-Jan-26	0.00	209.00	
	SLM-DP2-A1692	Crown Lift of Tree(s) as Required	2.00	2.00	12-Jan-26	13-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		18.00	18.00	19-May-26	12-Jun-26	0.00	302.00	
	Pre-Start Works		6.00	6.00	19-May-26	27-May-26	0.00	302.00	
	SLM-DP2-A1822	Install NEW Access Point	3.00	3.00	19-May-26	21-May-26	0.00	302.00	Install NEW Access Point
	SLM-DP2-A1828	Create New Haul Road	2.00	2.00	22-May-26	26-May-26	0.00	302.00	Create New Haul Road
	SLM-DP2-A1830	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	26-May-26	27-May-26	0.00	302.00	Create Satellite Compound /Laydown and Storage Area
	Working Strip Works		12.00	12.00	28-May-26	12-Jun-26	0.00	302.00	
	SLM-DP2-A1835	Install Land Parcel Working Strip Fencing	5.00	5.00	28-May-26	03-Jun-26	0.00	302.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1844	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	04-Jun-26	08-Jun-26	0.00	302.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1855	Remove Topsoil and Store	2.00	2.00	09-Jun-26	10-Jun-26	0.00	302.00	Remove Topsoil and Store
	SLM-DP2-A1858	Install any Required Pre-Construction Drainage	2.00	2.00	11-Jun-26	12-Jun-26	0.00	302.00	Install any Required Pre-Construction Drainage
	12458-12813 Metres Field Works@356m		116.00	116.00	14-Jan-26	30-Jun-26	0.00	310.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		116.00	116.00	14-Jan-26	30-Jun-26	0.00	310.00	
	Enabling Works		2.00	2.00	14-Jan-26	15-Jan-26	0.00	209.00	
	SLM-DP2-A1693	Crown Lift of Tree(s) as Required	2.00	2.00	14-Jan-26	15-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	310.00	
	Working Strip Works		12.00	12.00	15-Jun-26	30-Jun-26	0.00	310.00	
	SLM-DP2-A1864	Install Land Parcel Working Strip Fencing	5.00	5.00	15-Jun-26	19-Jun-26	0.00	310.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1875	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	22-Jun-26	24-Jun-26	0.00	310.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1882	Remove Topsoil and Store	2.00	2.00	25-Jun-26	26-Jun-26	0.00	310.00	Remove Topsoil and Store
	SLM-DP2-A1885	Install any Required Pre-Construction Drainage	2.00	2.00	29-Jun-26	30-Jun-26	38.00	310.00	Install any Required Pre-Construction Drainage
	12891-14489 Metres Field Works@1599m		67.00	67.00	16-Jan-26	22-Apr-26	0.00	363.00	
	Land Parcel - HP625991: (13296-13747 Metres)@452m		67.00	67.00	16-Jan-26	22-Apr-26	0.00	363.00	
	Enabling Works		2.00	2.00	16-Jan-26	19-Jan-26	0.00	209.00	
	SLM-DP2-A1694	Crown Lift of Tree(s) as Required	2.00	2.00	16-Jan-26	19-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		65.00	65.00	20-Jan-26	22-Apr-26	0.00	363.00	
	Pre-Start Works		1.00	1.00	20-Jan-26	20-Jan-26	0.00	415.00	
	SLM-DP2-A1695	Install Goalpost as Required 13660	1.00	1.00	20-Jan-26	20-Jan-26	52.00	415.00	Install Goalpost as Required 13660
	Working Strip Works		12.00	12.00	07-Apr-26	22-Apr-26	0.00	363.00	
	SLM-DP2-A1746	Install Land Parcel Working Strip Fencing	5.00	5.00	07-Apr-26	13-Apr-26	0.00	363.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1755	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	14-Apr-26	16-Apr-26	0.00	363.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1767	Remove Topsoil and Store	2.00	2.00	17-Apr-26	20-Apr-26	0.00	363.00	Remove Topsoil and Store
	SLM-DP2-A1769	Install any Required Pre-Construction Drainage	2.00	2.00	21-Apr-26	22-Apr-26	87.00	363.00	Install any Required Pre-Construction Drainage
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		39.00	39.00	20-Jan-26	13-Mar-26	0.00	209.00	
	Enabling Works		2.00	2.00	20-Jan-26	21-Jan-26	0.00	209.00	
	SLM-DP2-A1696	Crown Lift of Tree(s) as Required	2.00	2.00	20-Jan-26	21-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
	Mobilisation Works		12.00	12.00	26-Feb-26	13-Mar-26	0.00	209.00	
	Working Strip Works		12.00	12.00	26-Feb-26	13-Mar-26	0.00	209.00	
	SLM-DP2-A1722	Install Land Parcel Working Strip Fencing	5.00	5.00	26-Feb-26	04-Mar-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1724	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	05-Mar-26	09-Mar-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1725	Remove Topsoil and Store	2.00	2.00	10-Mar-26	11-Mar-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1726	Install any Required Pre-Construction Drainage	2.00	2.00	12-Mar-26	13-Mar-26	0.00	209.00	Install any Required Pre-Construction Drainage
Land Parcel - HP645658: (14298-14489 Metres)@192m			51.00	51.00	22-Jan-26	02-Apr-26	0.00	209.00	
Mobilisation Works			51.00	51.00	22-Jan-26	02-Apr-26	0.00	209.00	
Pre-Start Works			39.00	39.00	22-Jan-26	17-Mar-26	0.00	209.00	
	SLM-DP2-A1697	Install Goalpost as Required 4490	1.00	1.00	22-Jan-26	22-Jan-26	0.00	209.00	Install Goalpost as Required 4490
	SLM-DP2-A1735	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	16-Mar-26	17-Mar-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
Working Strip Works			12.00	12.00	18-Mar-26	02-Apr-26	0.00	209.00	
	SLM-DP2-A1736	Install Land Parcel Working Strip Fencing	5.00	5.00	18-Mar-26	24-Mar-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1737	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	25-Mar-26	27-Mar-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1738	Remove Topsoil and Store	2.00	2.00	30-Mar-26	31-Mar-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1741	Install any Required Pre-Construction Drainage	2.00	2.00	01-Apr-26	02-Apr-26	0.00	209.00	Install any Required Pre-Construction Drainage
14499-14805 Metres Field Works@307m			118.00	118.00	01-Sep-25	25-Feb-26	0.00	398.00	
Land Parcel - HP708408: (14499-14572 Metres)@74m			12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00	
Mobilisation Works			12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00	
Working Strip Works			12.00	12.00	01-Sep-25	16-Sep-25	0.00	504.00	
	SLM-DP2-A1537	Install Land Parcel Working Strip Fencing	5.00	5.00	01-Sep-25	05-Sep-25	0.00	504.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1551	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	08-Sep-25	10-Sep-25	0.00	504.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1568	Remove Topsoil and Store	2.00	2.00	11-Sep-25	12-Sep-25	0.00	504.00	Remove Topsoil and Store
	SLM-DP2-A1577	Install any Required Pre-Construction Drainage	2.00	2.00	15-Sep-25	16-Sep-25	199.00	504.00	Install any Required Pre-Construction Drainage
Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m			24.00	24.00	23-Jan-26	25-Feb-26	0.00	209.00	
Enabling Works			5.00	5.00	23-Jan-26	29-Jan-26	0.00	209.00	
	SLM-DP2-A1698	Vegetation Clearance Works	3.00	3.00	23-Jan-26	27-Jan-26	0.00	209.00	Vegetation Clearance Works
	SLM-DP2-A1701	Crown Lift of Tree(s) as Required	2.00	2.00	28-Jan-26	29-Jan-26	0.00	209.00	Crown Lift of Tree(s) as Required
Mobilisation Works			19.00	19.00	30-Jan-26	25-Feb-26	0.00	209.00	
Pre-Start Works			7.00	7.00	30-Jan-26	09-Feb-26	0.00	209.00	
	SLM-DP2-A1702	Install Goalpost as Required 14710, 14820	1.00	1.00	30-Jan-26	30-Jan-26	0.00	209.00	Install Goalpost as Required: 14710, 14820
	SLM-DP2-A1703	Install NEW Access Point off Upper Tantrmill Rd	3.00	3.00	02-Feb-26	04-Feb-26	0.00	209.00	Install NEW Access Point off Upper Tantrmill Rd
	SLM-DP2-A1704	Create New Haul Road	2.00	2.00	05-Feb-26	06-Feb-26	0.00	209.00	Create New Haul Road
	SLM-DP2-A1705	Create Satellite Compound /Laydown and Storage Area	2.00	2.00	06-Feb-26	09-Feb-26	0.00	209.00	Create Satellite Compound /Laydown and Storage Area
Working Strip Works			12.00	12.00	10-Feb-26	25-Feb-26	0.00	209.00	
	SLM-DP2-A1708	Install Land Parcel Working Strip Fencing	5.00	5.00	10-Feb-26	16-Feb-26	0.00	209.00	Install Land Parcel Working Strip Fencing
	SLM-DP2-A1719	Install any Required Access/Haul Roads within Working Strip	3.00	3.00	17-Feb-26	19-Feb-26	0.00	209.00	Install any Required Access/Haul Roads within Working Strip
	SLM-DP2-A1720	Remove Topsoil and Store	2.00	2.00	20-Feb-26	23-Feb-26	0.00	209.00	Remove Topsoil and Store
	SLM-DP2-A1721	Install any Required Pre-Construction Drainage	2.00	2.00	24-Feb-26	25-Feb-26	0.00	209.00	Install any Required Pre-Construction Drainage
General Works			55.00	55.00	07-Apr-25	26-Jun-25	0.00	749.00	
Site Establishment			55.00	55.00	07-Apr-25	26-Jun-25	0.00	749.00	
0	SLM-DP2-A1358	Establishment of NEW Compound Location - Stage 2	55.00	55.00	07-Apr-25	26-Jun-25	749.00	749.00	Establishment of NEW Compound Location - Stage 2
CONSTRUCTION WORKS			735.00	735.00	31-Mar-25	28-Feb-28	0.00	78.00	
1	SLM-DP2-A1344	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	31-Mar-25*	07-May-25	0.00	116.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1345	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	31-Mar-25	07-May-25	25.00	506.00	Construct RECEPTION Pit for Trenchless Crossing
1	SLM-DP2-A1356	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	07-Apr-25	14-May-25	0.00	704.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1357	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	07-Apr-25	14-May-25	0.00	704.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A8014	String Out and Ready DN700 Pipe	10.00	10.00	08-Apr-25	23-Apr-25	0.00	282.00	String Out and Ready DN700 Pipe
0	SLM-DP2-A8034	String Out and Ready DN900 Pipe	10.00	10.00	15-Apr-25	30-Apr-25	0.00	324.00	String Out and Ready DN900 Pipe
1	SLM-DP2-A8001	Excavate Trench & Prepare for Install DN700 Pipe	11.00	11.00	23-Apr-25	08-May-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
1	SLM-DP2-A1382	Install DN700 Pipe and backfill to Cover	11.00	11.00	28-Apr-25	13-May-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
0	SLM-DP2-A8038	String Out and Ready DN900 Pipe	10.00	10.00	02-May-25	16-May-25	236.00	491.00	String Out and Ready DN900 Pipe
1	SLM-DP2-A1386	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	08-May-25	12-Jun-25	0.00	481.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1387	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	08-May-25	12-Jun-25	0.00	481.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A8008	String Out and Ready DN700 Pipe	5.00	5.00	15-May-25	21-May-25	0.00	342.00	String Out and Ready DN700 Pipe

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
0	SLM-DP2-A8032	String Out and Ready DN900 Pipe	10.00	10.00	28-May-25	10-Jun-25	37.00	323.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1410	Land Parcel: HP466625E - Valve Installations x 2	10.00	10.00	02-Jun-25	13-Jun-25	88.00	693.00	Land Parcel: HP466625E - Valve Installations x 2
0	SLM-DP2-A1508	Backfill Shafts & Remove Rings	0.00	0.00	31-Jul-25	31-Jul-25	0.00	704.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A8017	Excavate Trench & Prepare for Install DN700 Pipe:@ 120m	5.00	5.00	02-Sep-25	08-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 120m
0	SLM-DP2-A1442	Install DN700 Pipe and backfill to Cover:@ 120m	5.00	5.00	10-Sep-25	16-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 120m
0	SLM-DP2-A1437	Land Parcel HP785213 - Valve Installations x 1	5.00	5.00	02-Oct-25	08-Oct-25	0.00	621.00	Land Parcel HP785213 - Valve Installations x 1
2	SLM-DP2-A8007	Excavate Trench & Prepare for Install DN700 Pipe	21.00	21.00	07-Oct-25	06-May-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
0	SLM-DP2-A1618	Land Parcel: HP520441 - Valve Installations x 2	10.00	10.00	17-Oct-25	30-Oct-25	0.00	605.00	Land Parcel: HP520441 - Valve Installations x 2
1	SLM-DP2-A1908	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	23-Oct-25	26-Nov-25	0.00	574.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1909	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	23-Oct-25	26-Nov-25	93.00	574.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1681	Backfill Shafts & Remove Rings	0.00	0.00	13-Nov-25	13-Nov-25	0.00	626.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A8042	String Out and Ready DN900 Pipe	10.00	10.00	16-Apr-26	29-Apr-26	0.00	293.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1831	Backfill Shafts & Remove Rings	0.00	0.00	23-Apr-26	23-Apr-26	0.00	524.00	Backfill Shafts & Remove Rings
1	SLM-DP2-A8041	Excavate Trench & Prepare for Install DN900 Pipe	31.00	31.00	05-May-26	17-Jun-26	9.00	138.00	Excavate Trench & Prepare for Install DN900 Pipe
0	SLM-DP2-A1461	Land Parcel H463877A - Valve Installations x 1	5.00	5.00	08-May-26	14-May-26	0.00	483.00	Land Parcel H463877A - Valve Installations x 1
0	SLM-DP2-A8064	String Out and Ready DN900 Pipe	10.00	10.00	25-Jun-26	08-Jul-26	0.00	215.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A2075	Backfill Shafts & Remove Rings	0.00	0.00	26-Jun-26	26-Jun-26	0.00	481.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A1492	Land Parcel HP489760 - Valve Installations x 4	0.00	0.00	30-Jun-26	30-Jun-26	0.00	452.00	Land Parcel HP489760 - Valve Installations x 4
1	SLM-DP2-A1911	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	317.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1912	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	317.00	Construct RECEPTION Pit for Trenchless Crossing
1	SLM-DP2-A1913	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	401.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1914	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	01-Jul-26	04-Aug-26	0.00	401.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1552	Land Parcel HP463877B - Valve Installations x 1	5.00	5.00	23-Jul-26	29-Jul-26	0.00	435.00	Land Parcel HP463877B - Valve Installations x 1
1	SLM-DP2-A8013	Excavate Trench & Prepare for Install DN700 Pipe	13.00	13.00	28-Jul-26	13-Aug-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
1	SLM-DP2-A8194	NYR: Roof Slab Formwork and Reinforcement	25.00	25.00	28-Jul-26	01-Sep-26	0.00	20.00	NYR: Roof Slab Formwork and Reinforcement
1	SLM-DP2-A1943	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	05-Aug-26	09-Sep-26	0.00	384.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1944	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	05-Aug-26	09-Sep-26	67.00	384.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A1595	Land Parcel HP466625A - Valve Installations x 2	10.00	10.00	10-Aug-26	21-Aug-26	0.00	428.00	Land Parcel HP466625A - Valve Installations x 2
0	SLM-DP2-A8074	String Out and Ready DN900 Pipe	5.00	5.00	26-Aug-26	02-Sep-26	0.00	276.00	String Out and Ready DN900 Pipe
0	SLM-DP2-A1926	Land Parcel: HP688607 - Valve Installations x 4	0.00	0.00	28-Aug-26	28-Aug-26	0.00	404.00	Land Parcel: HP688607 - Valve Installations x 4
0	SLM-DP2-A1978	Land Parcel: HP522722 - Valve Installations x 1	5.00	5.00	28-Aug-26	04-Sep-26	0.00	404.00	Land Parcel: HP522722 - Valve Installations x 1
0	SLM-DP2-A1994	Land Parcel: HP466625E - Valve Installations x 2	10.00	10.00	07-Sep-26	18-Sep-26	0.00	404.00	Land Parcel: HP466625E - Valve Installations x 2
0	SLM-DP2-A1925	Land Parcel: HP685725 - Valve Installations x 2	10.00	10.00	09-Sep-26	22-Sep-26	0.00	365.00	Land Parcel: HP685725 - Valve Installations x 2
0	SLM-DP2-A2027	Land Parcel: HP704661B - Valve Installations x 2	10.00	10.00	10-Sep-26	23-Sep-26	0.00	376.00	Land Parcel: HP704661B - Valve Installations x 2
0	SLM-DP2-A2050	Land Parcel: HP704661C - Valve Installations x 2	10.00	10.00	24-Sep-26	07-Oct-26	0.00	376.00	Land Parcel: HP704661C - Valve Installations x 2
0	SLM-DP2-A8224	NYR: Technoover Installation	5.00	5.00	30-Sep-26	06-Oct-26	180.00	180.00	NYR: Technoover Installation
0	SLM-DP2-A2079	Land Parcel: HP704661C - Valve Installations x 2	10.00	10.00	08-Oct-26	21-Oct-26	0.00	376.00	Land Parcel: HP704661C - Valve Installations x 2
1	SLM-DP2-A8045	Excavate Trench & Prepare for Install DN900 Pipe	13.00	13.00	08-Oct-26	26-Oct-26	0.00	129.00	Excavate Trench & Prepare for Install DN900 Pipe
0	SLM-DP2-A1961	Land Parcel: HP767949 - Valve Installations x 4	0.00	0.00	12-Oct-26	12-Oct-26	0.00	351.00	Land Parcel: HP767949 - Valve Installations x 4
1	SLM-DP2-A2018	Install DN900 Pipe and backfill to Cover	13.00	13.00	13-Oct-26	29-Oct-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
0	SLM-DP2-A2100	Backfill Shafts & Remove Rings	0.00	0.00	21-Oct-26	21-Oct-26	0.00	401.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A2105	Land Parcel: HP645658 - Valve Installations x 1	5.00	5.00	22-Oct-26	28-Oct-26	0.00	376.00	Land Parcel: HP645658 - Valve Installations x 1
0	SLM-DP2-A2114	Land Parcel: HP708408 - Valve Installations x 1	5.00	5.00	29-Oct-26	04-Nov-26	0.00	376.00	Land Parcel: HP708408 - Valve Installations x 1
0	SLM-DP2-A2136	Backfill Shafts & Remove Rings	0.00	0.00	14-Dec-26	14-Dec-26	0.00	362.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A1998	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	11-Jan-27	15-Jan-27	0.00	349.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
0	SLM-DP2-A1999	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	11-Jan-27	15-Jan-27	0.00	349.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
1	SLM-DP2-A1699	Construct DRIVE Pit for Trenchless Crossing	25.00	25.00	14-Jan-27	17-Feb-27	0.00	226.00	Construct DRIVE Pit for Trenchless Crossing
1	SLM-DP2-A1700	Construct RECEPTION Pit for Trenchless Crossing	25.00	25.00	14-Jan-27	17-Feb-27	0.00	226.00	Construct RECEPTION Pit for Trenchless Crossing
0	SLM-DP2-A2144	Backfill Shafts & Remove Rings	0.00	0.00	02-Mar-27	02-Mar-27	0.00	317.00	Backfill Shafts & Remove Rings
0	SLM-DP2-A2031	Land Parcel: HP595776 - Valve Installations x 2	10.00	10.00	19-Apr-27	04-May-27	0.00	228.00	Land Parcel: HP595776 - Valve Installations x 2
2	SLM-DP2-A8067	Excavate Trench & Prepare for Install DN900 Pipe	21.00	21.00	10-May-27	07-Jun-27	0.00	98.00	Excavate Trench & Prepare for Install DN900 Pipe

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
2	SLM-DP2-A2025	Install DN900 Pipe and backfill to Cover	21.00	21.00	14-May-27	11-Jun-27	0.00	98.00	Install DN900 Pipe and backfill to Cover
0	SLM-DP2-A2043	Land Parcel: z6103 - Valve Installations x 1	5.00	5.00	17-May-27	21-May-27	0.00	210.00	Land Parcel: z6103 - Valve Installations x 1
0	SLM-DP2-A2092	Land Parcel: HP607025B - Valve Installations x 4	0.00	0.00	16-Jun-27	16-Jun-27	0.00	205.00	Land Parcel: HP607025B - Valve Installations x 4
0	SLM-DP2-A2124	Land Parcel: HP704661A - Valve Installations x 5	25.00	25.00	16-Jun-27	20-Jul-27	0.00	205.00	Land Parcel: HP704661A - Valve Installations x 5
0	SLM-DP2-A2109	Land Parcel: HP893218 - Valve Installations x 2	10.00	10.00	24-Jun-27	07-Jul-27	0.00	198.00	Land Parcel: HP893218 - Valve Installations x 2
0	SLM-DP2-A2122	Land Parcel: HP640014 - Valve Installations x 2	10.00	10.00	08-Jul-27	21-Jul-27	0.00	198.00	Land Parcel: HP640014 - Valve Installations x 2
0	SLM-DP2-A2128	Land Parcel: HP607025A - Valve Installations x 4	0.00	0.00	22-Jul-27	22-Jul-27	0.00	198.00	Land Parcel: HP607025A - Valve Installations x 4
Section 1: [REDACTED] HLPS			115.00	115.00	08-Sep-25	27-Feb-26	0.00	549.00	
3	SLM-DP2-A1549	Complete Civils Works associated with HLPS	50.00	50.00	08-Sep-25	14-Nov-25	0.00	549.00	Complete Civils Works associated with HLPS
3	SLM-DP2-A1685	Complete MEICA Works associated with HLPS	65.00	65.00	17-Nov-25	27-Feb-26	0.00	549.00	Complete MEICA Works associated with HLPS
Section 2: [REDACTED] WSW to Yewhill WSR@4292m			351.00	351.00	17-Apr-25	17-Sep-26	0.00	449.00	
0-236 Metres Field Works@236m			18.00	18.00	17-Apr-25	15-May-25	0.00	103.00	
[REDACTED] WSW (0-215 Metres)			2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	
Main Construction Works			2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	
	SLM-DP2-A8000	String Out and Ready DN700 Pipe	2.00	2.00	17-Apr-25	22-Apr-25	0.00	103.00	String Out and Ready DN700 Pipe
[REDACTED] (216-236 Metres)@21m			16.00	16.00	23-Apr-25	15-May-25	0.00	103.00	
Main Construction Works			16.00	16.00	23-Apr-25	15-May-25	0.00	103.00	
	SLM-DP2-A8002	String Out and Ready DN700 Pipe	1.00	1.00	23-Apr-25	23-Apr-25	0.00	108.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8003	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	14-May-25	14-May-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1395	Install DN700 Pipe and backfill to Cover	1.00	1.00	15-May-25	15-May-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
237-1181 Metres Trenchless Crossing Works@945m			245.00	245.00	24-Apr-25	22-Apr-26	0.00	501.00	
[REDACTED] Tunnel (237-1181 Metres)@945m			245.00	245.00	24-Apr-25	22-Apr-26	0.00	501.00	
[REDACTED] Tunnel (237-750 Metres)@514m			108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	
Main Construction Works			108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	
	SLM-DP2-A1431	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	108.00	108.00	13-Jun-25	12-Nov-25	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
[REDACTED] (699-836 Metres)@138m			115.00	115.00	24-Apr-25	06-Oct-25	0.00	221.00	
Main Construction Works			115.00	115.00	24-Apr-25	06-Oct-25	0.00	221.00	
	SLM-DP2-A8004	String Out and Ready DN700 Pipe	10.00	10.00	24-Apr-25	08-May-25	0.00	108.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8005	Excavate Trench & Prepare for Install DN700 Pipe	50.00	50.00	16-May-25	25-Jul-25	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1402	Install DN700 Pipe and backfill to Cover	50.00	50.00	28-Jul-25	06-Oct-25	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED] M3 Tunnel (751-1181 Metres)@431m			103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	
Main Construction Works			103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	
	SLM-DP2-A1682	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	103.00	103.00	13-Nov-25	22-Apr-26	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
1182- 2395 Metres Field Works@1214m			301.00	301.00	09-May-25	27-Jul-26	0.00	227.00	
[REDACTED] VENN (1182-1573 Metres)@392m			248.00	248.00	09-May-25	12-May-26	0.00	103.00	
Main Construction Works			248.00	248.00	09-May-25	12-May-26	0.00	103.00	
	SLM-DP2-A8006	String Out and Ready DN700 Pipe	4.00	4.00	09-May-25	14-May-25	0.00	339.00	String Out and Ready DN700 Pipe
	SLM-DP2-A1403	Install DN700 Pipe and backfill to Cover	21.00	21.00	13-Oct-25	12-May-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED] (1574-2063 Metres)@490m			31.00	31.00	13-May-26	25-Jun-26	0.00	103.00	
Main Construction Works			31.00	31.00	13-May-26	25-Jun-26	0.00	103.00	
	SLM-DP2-A8009	Excavate Trench & Prepare for Install DN700 Pipe	27.00	27.00	13-May-26	19-Jun-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1471	Install DN700 Pipe and backfill to Cover	27.00	27.00	19-May-26	25-Jun-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
[REDACTED] VENN (2064-2395 Metres)@332m			292.00	292.00	22-May-25	27-Jul-26	0.00	227.00	
Main Construction Works			292.00	292.00	22-May-25	27-Jul-26	0.00	227.00	
	SLM-DP2-A8010	String Out and Ready DN700 Pipe	4.00	4.00	22-May-25	28-May-25	0.00	486.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8011	Excavate Trench & Prepare for Install DN700 Pipe	18.00	18.00	26-Jun-26	21-Jul-26	0.00	103.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1515	Install DN700 Pipe and backfill to Cover	18.00	18.00	02-Jul-26	27-Jul-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
2396-2465 Metres Trenchless Crossing Works@70m			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	
[REDACTED] Under Venn (2396-2465 Metres)@70m			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	
Main Construction Works			44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1940	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	44.00	44.00	23-Apr-26	25-Jun-26	0.00	481.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
	2466-2718 Metres Field Works@253m		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	: VENN (2466-2718 Metres)@253m		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	Main Construction Works		305.00	305.00	29-May-25	19-Aug-26	0.00	227.00	
	SLM-DP2-A8012	String Out and Ready DN700 Pipe	3.00	3.00	29-May-25	02-Jun-25	285.00	504.00	String Out and Ready DN700 Pipe
	SLM-DP2-A1567	Install DN700 Pipe and backfill to Cover	13.00	13.00	03-Aug-26	19-Aug-26	0.00	103.00	Install DN700 Pipe and backfill to Cover
	2719- 2722 Metres Highway Works@4m		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	: Shepherds Lane (2719-2722 Metres)@4m		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	Main Construction Works		106.00	106.00	29-Apr-25	26-Sep-25	0.00	399.00	
	SLM-DP2-A8022	String Out and Ready DN700 Pipe	1.00	1.00	29-Apr-25	29-Apr-25	0.00	495.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8023	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	25-Sep-25	25-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1593	Install DN700 Pipe and backfill to Cover	1.00	1.00	26-Sep-25	26-Sep-25	0.00	392.00	Install DN700 Pipe and backfill to Cover
	2722-4150 Metres Field Works@1429m		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	: VENN (2723-4150 Metres)@1428m		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	Main Construction Works		83.00	83.00	06-May-25	01-Sep-25	0.00	157.00	
	SLM-DP2-A8015	Excavate Trench & Prepare for Install DN700 Pipe	75.00	75.00	06-May-25	19-Aug-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1383	Install DN700 Pipe and backfill to Cover	75.00	75.00	16-May-25	01-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover
	4151-4161 Metres Highway Works@11m		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	: Silkstead Lane (4151-4161 Metres)@11m		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	Main Construction Works		107.00	107.00	30-Apr-25	30-Sep-25	0.00	399.00	
	SLM-DP2-A8024	String Out and Ready DN700 Pipe	1.00	1.00	30-Apr-25	30-Apr-25	104.00	496.00	String Out and Ready DN700 Pipe
	SLM-DP2-A8025	Excavate Trench & Prepare for Install DN700 Pipe	1.00	1.00	29-Sep-25	29-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe
	SLM-DP2-A1600	Install DN700 Pipe and backfill to Cover	1.00	1.00	30-Sep-25	30-Sep-25	0.00	392.00	Install DN700 Pipe and backfill to Cover
	4162-4292 Metres Field Works@131m		107.00	107.00	24-Apr-25	24-Sep-25	0.00	399.00	
	: VENN (4162-4258 Metres)@97m		1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	
	Main Construction Works		1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	
	SLM-DP2-A8016	String Out and Ready DN700 Pipe @ 120m	1.00	1.00	24-Apr-25	24-Apr-25	0.00	364.00	String Out and Ready DN700 Pipe @ 120m
	: VENN (4259-4271 Metres)@13m		103.00	103.00	25-Apr-25	19-Sep-25	0.00	275.00	
	Main Construction Works		103.00	103.00	25-Apr-25	19-Sep-25	0.00	275.00	
	SLM-DP2-A8018	String Out and Ready DN700 Pipe @ 100m	1.00	1.00	25-Apr-25	25-Apr-25	0.00	374.00	String Out and Ready DN700 Pipe @ 100m
	SLM-DP2-A8019	Excavate Trench & Prepare for Install DN700 Pipe:@ 100m	1.00	1.00	17-Sep-25	17-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 100m
	SLM-DP2-A1540	Install DN700 Pipe and backfill to Cover:@ 100m	1.00	1.00	19-Sep-25	19-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 100m
	: Yewhill WSR (Line) (4272-4292 Metres)@21m		105.00	105.00	28-Apr-25	24-Sep-25	0.00	399.00	
	Main Construction Works		105.00	105.00	28-Apr-25	24-Sep-25	0.00	399.00	
	SLM-DP2-A8020	String Out and Ready DN700 Pipe @ 20m	1.00	1.00	28-Apr-25	28-Apr-25	0.00	494.00	String Out and Ready DN700 Pipe @ 20m
	SLM-DP2-A8021	Excavate Trench & Prepare for Install DN700 Pipe:@ 20m	1.00	1.00	22-Sep-25	22-Sep-25	0.00	157.00	Excavate Trench & Prepare for Install DN700 Pipe:@ 20m
	SLM-DP2-A1573	Install DN700 Pipe and backfill to Cover:@ 20m	1.00	1.00	24-Sep-25	24-Sep-25	0.00	157.00	Install DN700 Pipe and backfill to Cover:@ 20m
	Section 2 Valve installations		10.00	10.00	02-Jun-25	13-Jun-25	0.00	698.00	
0	SLM-DP2-A1409	Land Parcel HP679366 - Valve Installations x 1	5.00	5.00	02-Jun-25	06-Jun-25	0.00	698.00	Land Parcel HP679366 - Valve Installations x 1
0	SLM-DP2-A1426	Land Parcel HP699117 - Valve Installations x 1	5.00	5.00	09-Jun-25	13-Jun-25	0.00	698.00	Land Parcel HP699117 - Valve Installations x 1
	Fibre Optic Installation		250.00	250.00	12-Sep-25	17-Sep-26	0.00	425.00	
8	SLM-DP2-A8084	to Yewhill Fibre Optic installation	250.00	250.00	12-Sep-25	17-Sep-26	0.00	425.00	to Yewhill Fibre Optic installation
	Section 3: Yewhill WSR to Rowhams WSR@14805m		549.00	549.00	01-May-25	12-Jul-27	0.00	242.00	
	0-2683 Metres Field Works@2683m		124.00	124.00	06-May-25	28-Oct-25	0.00	410.00	
	Land Parcel - HP718556B: Yewhill WSR (Rowhams Line) (0-14 Metres)@14m		4.00	4.00	14-May-25	19-May-25	0.00	297.00	
	Main Construction Works		4.00	4.00	14-May-25	19-May-25	0.00	297.00	
	SLM-DP2-A8026	String Out and Ready DN900 Pipe	1.00	1.00	14-May-25	14-May-25	0.00	286.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8027	Excavate Trench & Prepare for Install DN900 Pipe	1.00	1.00	15-May-25	15-May-25	0.00	179.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1384	Install DN900 Pipe and backfill to Cover	1.00	1.00	19-May-25	19-May-25	0.00	179.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m		49.00	49.00	15-May-25	23-Jul-25	0.00	286.00	
	Main Construction Works		49.00	49.00	15-May-25	23-Jul-25	0.00	286.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A8028	String Out and Ready DN900 Pipe	7.00	7.00	15-May-25	23-May-25	0.00	286.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8029	Excavate Trench & Prepare for Install DN900 Pipe	35.00	35.00	27-May-25	14-Jul-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1390	Install DN900 Pipe and backfill to Cover	35.00	35.00	05-Jun-25	23-Jul-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m		48.00	48.00	27-May-25	31-Jul-25	0.00	286.00	
	Main Construction Works		48.00	48.00	27-May-25	31-Jul-25	0.00	286.00	
	SLM-DP2-A8030	String Out and Ready DN900 Pipe	1.00	1.00	27-May-25	27-May-25	0.00	323.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8031	Excavate Trench & Prepare for Install DN900 Pipe	4.00	4.00	24-Jul-25	29-Jul-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1482	Install DN900 Pipe and backfill to Cover	4.00	4.00	28-Jul-25	31-Jul-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m		62.00	62.00	01-Aug-25	28-Oct-25	0.00	168.00	
	Main Construction Works		62.00	62.00	01-Aug-25	28-Oct-25	0.00	168.00	
	SLM-DP2-A8033	Excavate Trench & Prepare for Install DN900 Pipe	52.00	52.00	01-Aug-25	14-Oct-25	0.00	168.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1494	Install DN900 Pipe and backfill to Cover	52.00	52.00	15-Aug-25	28-Oct-25	0.00	168.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m		59.00	59.00	06-May-25	28-Jul-25	0.00	199.00	
	Main Construction Works		59.00	59.00	06-May-25	28-Jul-25	0.00	199.00	
	SLM-DP2-A8035	Excavate Trench & Prepare for Install DN900 Pipe	50.00	50.00	06-May-25	15-Jul-25	5.00	204.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1385	Install DN900 Pipe and backfill to Cover	50.00	50.00	19-May-25	28-Jul-25	0.00	199.00	Install DN900 Pipe and backfill to Cover
	2684-2720 Metres Trenchless Crossing Works@37m		128.00	128.00	01-May-25	30-Oct-25	0.00	653.00	
	Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m		2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	
	Main Construction Works		2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	
	SLM-DP2-A1643	Install DN900 Pipe and backfill to Cover	2.00	2.00	29-Oct-25	30-Oct-25	0.00	629.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		68.00	68.00	01-May-25	06-Aug-25	0.00	441.00	
	Main Construction Works		68.00	68.00	01-May-25	06-Aug-25	0.00	441.00	
	SLM-DP2-A8036	String Out and Ready DN900 Pipe	1.00	1.00	01-May-25	01-May-25	0.00	491.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8037	Excavate Trench & Prepare for Install DN900 Pipe	1.00	1.00	29-Jul-25	29-Jul-25	0.00	199.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1421	Install DN900 Pipe and backfill to Cover	1.00	1.00	06-Aug-25	06-Aug-25	0.00	199.00	Install DN900 Pipe and backfill to Cover
	2721-3999 Metres Field Works@1279m		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	Main Construction Works		80.00	80.00	05-May-26	25-Aug-26	0.00	161.00	
	SLM-DP2-A8039	Excavate Trench & Prepare for Install DN900 Pipe	68.00	68.00	05-May-26	07-Aug-26	0.00	138.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1845	Install DN900 Pipe and backfill to Cover	68.00	68.00	21-May-26	25-Aug-26	0.00	161.00	Install DN900 Pipe and backfill to Cover
	4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m		3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	
	Main Construction Works		3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	
	0 SLM-DP2-A1930	Install DN900 Pipe and backfill to Cover	3.00	3.00	07-Aug-26	11-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	4050-5662 Metres Field Works@1613m		128.00	128.00	08-Apr-26	07-Oct-26	0.00	253.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		64.00	64.00	08-Apr-26	08-Jul-26	0.00	253.00	
	Main Construction Works		64.00	64.00	08-Apr-26	08-Jul-26	0.00	253.00	
	SLM-DP2-A8040	String Out and Ready DN900 Pipe	6.00	6.00	08-Apr-26	15-Apr-26	0.00	267.00	String Out and Ready DN900 Pipe
	SLM-DP2-A1846	Install DN900 Pipe and backfill to Cover	31.00	31.00	27-May-26	08-Jul-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		64.00	64.00	09-Jul-26	07-Oct-26	0.00	129.00	
	Main Construction Works		64.00	64.00	09-Jul-26	07-Oct-26	0.00	129.00	
	SLM-DP2-A8043	Excavate Trench & Prepare for Install DN900 Pipe	54.00	54.00	09-Jul-26	23-Sep-26	0.00	129.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1902	Install DN900 Pipe and backfill to Cover	54.00	54.00	23-Jul-26	07-Oct-26	0.00	129.00	Install DN900 Pipe and backfill to Cover
	5663-5986 Metres Trenchless Crossing Works@324m		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	Land Parcel - TLXS04: Under Hook Road & Anciert Woodland (5663-5986 Metres)@324		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	Main Construction Works		92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	
	SLM-DP2-A1942	Construct Trenchless Crossing TLXS04 (380m) incl. Pipe Ins	92.00	92.00	05-Aug-26	11-Dec-26	0.00	317.00	Construct Trenchless Crossing TLXS04 (380m) incl. Pipe Install @ DN1000
	5987-6881 Metres Field Works@893m		87.00	87.00	30-Apr-26	02-Sep-26	0.00	278.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		3.00	3.00	30-Apr-26	05-May-26	0.00	353.00	
	Main Construction Works		3.00	3.00	30-Apr-26	05-May-26	0.00	353.00	
	SLM-DP2-A8044	String Out and Ready DN900 Pipe	3.00	3.00	30-Apr-26	05-May-26	109.00	353.00	String Out and Ready DN900 Pipe
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		51.00	51.00	23-Jun-26	02-Sep-26	0.00	216.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Main Construction Works		51.00	51.00	23-Jun-26	02-Sep-26	0.00	216.00	
	SLM-DP2-A8046	String Out and Ready DN900 Pipe	7.00	7.00	23-Jun-26	01-Jul-26	0.00	209.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8047	Excavate Trench & Prepare for Install DN900 Pipe	35.00	35.00	02-Jul-26	19-Aug-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1877	Install DN900 Pipe and backfill to Cover	35.00	35.00	15-Jul-26	02-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	6882-6976 Metres Trenchless Crossing Works@95m		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse (6882-6976 Metres)@95m		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	Main Construction Works		46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	
	SLM-DP2-A2137	Construct Trenchless Crossing TLXS05 (70m) incl. Pipe Inst	46.00	46.00	14-Dec-26	01-Mar-27	0.00	317.00	Construct Trenchless Crossing TLXS05 (70m) incl. Pipe Install @ DN1000
	6977-7797 Metres Field Works@821m		223.00	223.00	02-Jul-26	19-May-27	0.00	92.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		56.00	56.00	02-Jul-26	18-Sep-26	0.00	216.00	
	Main Construction Works		56.00	56.00	02-Jul-26	18-Sep-26	0.00	216.00	
	SLM-DP2-A8048	String Out and Ready DN900 Pipe	2.00	2.00	02-Jul-26	03-Jul-26	0.00	250.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8049	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	03-Sep-26	16-Sep-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1922	Install DN900 Pipe and backfill to Cover	10.00	10.00	07-Sep-26	18-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		59.00	59.00	06-Jul-26	25-Sep-26	0.00	216.00	
	Main Construction Works		59.00	59.00	06-Jul-26	25-Sep-26	0.00	216.00	
	SLM-DP2-A8050	String Out and Ready DN900 Pipe	1.00	1.00	06-Jul-26	06-Jul-26	0.00	260.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8051	Excavate Trench & Prepare for Install DN900 Pipe	3.00	3.00	21-Sep-26	23-Sep-26	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1934	Install DN900 Pipe and backfill to Cover	3.00	3.00	23-Sep-26	25-Sep-26	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - Z6103: (7226-7797 Metres)@572m		220.00	220.00	07-Jul-26	19-May-27	0.00	92.00	
	Main Construction Works		220.00	220.00	07-Jul-26	19-May-27	0.00	92.00	
	SLM-DP2-A8052	String Out and Ready DN900 Pipe	6.00	6.00	07-Jul-26	14-Jul-26	0.00	260.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8053	Excavate Trench & Prepare for Install DN900 Pipe	30.00	30.00	28-Sep-26	07-May-27	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1949	Install DN900 Pipe and backfill to Cover	30.00	30.00	08-Oct-26	19-May-27	0.00	92.00	Install DN900 Pipe and backfill to Cover
	7798-7811 Metres Highway Works@14m		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	Main Construction Works		1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	
	SLM-DP2-A1937	Install DN900 Pipe and backfill to Cover	1.00	1.00	12-Aug-26	12-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	7812-8622 Metres Field Works@811m		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	Main Construction Works		237.00	237.00	15-Jul-26	21-Jun-27	0.00	92.00	
	SLM-DP2-A8054	String Out and Ready DN900 Pipe	4.00	4.00	15-Jul-26	20-Jul-26	204.00	294.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8055	Excavate Trench & Prepare for Install DN900 Pipe	18.00	18.00	21-May-27	15-Jun-27	0.00	92.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A2047	Install DN900 Pipe and backfill to Cover	18.00	18.00	27-May-27	21-Jun-27	0.00	92.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP563378: (8156-8341 Metres)@186m		14.00	14.00	20-Aug-26	09-Sep-26	0.00	227.00	
	Main Construction Works		14.00	14.00	20-Aug-26	09-Sep-26	0.00	227.00	
	SLM-DP2-A8056	String Out and Ready DN900 Pipe	2.00	2.00	20-Aug-26	21-Aug-26	0.00	219.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8057	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	24-Aug-26	07-Sep-26	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1850	Install DN900 Pipe and backfill to Cover	10.00	10.00	26-Aug-26	09-Sep-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		37.00	37.00	24-Aug-26	14-Oct-26	0.00	227.00	
	Main Construction Works		37.00	37.00	24-Aug-26	14-Oct-26	0.00	227.00	
	SLM-DP2-A8058	String Out and Ready DN900 Pipe	3.00	3.00	24-Aug-26	26-Aug-26	0.00	234.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8059	Excavate Trench & Prepare for Install DN900 Pipe	15.00	15.00	10-Sep-26	30-Sep-26	6.00	109.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1890	Install DN900 Pipe and backfill to Cover	15.00	15.00	24-Sep-26	14-Oct-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	8623-8641 Metres Highway Works@19m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	Main Construction Works		1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	
	SLM-DP2-A1950	Install DN900 Pipe and backfill to Cover	1.00	1.00	13-Aug-26	13-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	8642-9403 Metres Field Works@762m		206.00	206.00	27-Aug-26	21-Jun-27	0.00	233.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		43.00	43.00	27-Aug-26	27-Oct-26	0.00	227.00	
	Main Construction Works		43.00	43.00	27-Aug-26	27-Oct-26	0.00	227.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A8060	String Out and Ready DN900 Pipe	1.00	1.00	27-Aug-26	27-Aug-26	0.00	251.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8061	Excavate Trench & Prepare for Install DN900 Pipe	7.00	7.00	15-Oct-26	23-Oct-26	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1910	Install DN900 Pipe and backfill to Cover	7.00	7.00	19-Oct-26	27-Oct-26	0.00	103.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP640014: (8778-9403 Metres)@626m		205.00	205.00	28-Aug-26	21-Jun-27	0.00	233.00	
	Main Construction Works		205.00	205.00	28-Aug-26	21-Jun-27	0.00	233.00	
	SLM-DP2-A8062	String Out and Ready DN900 Pipe	7.00	7.00	28-Aug-26	08-Sep-26	35.00	253.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8063	Excavate Trench & Prepare for Install DN900 Pipe	33.00	33.00	28-Oct-26	11-Jun-27	0.00	103.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1921	Install DN900 Pipe and backfill to Cover	33.00	33.00	06-May-27	21-Jun-27	20.00	103.00	Install DN900 Pipe and backfill to Cover
	9404-9620 Metres Trenchless Crossing Works@217m		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	Main Construction Works		99.00	99.00	18-Feb-27	12-Jul-27	0.00	226.00	
	SLM-DP2-A1723	Construct Trenchless Crossing TLXS06 (188m) incl. Pipe Ins	69.00	69.00	18-Feb-27	28-May-27	0.00	226.00	Construct Trenchless Crossing TLXS06 (188m) incl. Pipe Install @ DN1000
	SLM-DP2-A1859	Complete Shaft Construction incl. Valve Installations	30.00	30.00	01-Jun-27	12-Jul-27	0.00	226.00	Complete Shaft Construction incl. Valve Installations
	9621-11419 Metres Field Works@1799m		210.00	210.00	09-Jul-26	07-May-27	0.00	98.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		86.00	86.00	09-Jul-26	07-May-27	0.00	98.00	
	Main Construction Works		86.00	86.00	09-Jul-26	07-May-27	0.00	98.00	
	SLM-DP2-A8065	Excavate Trench & Prepare for Install DN900 Pipe	74.00	74.00	09-Jul-26	21-Oct-26	0.00	98.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1881	Install DN900 Pipe and backfill to Cover	74.00	74.00	27-Jul-26	07-May-27	0.00	98.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP489865: (11032-11419 Metres)@388m		4.00	4.00	09-Jul-26	14-Jul-26	0.00	295.00	
	Main Construction Works		4.00	4.00	09-Jul-26	14-Jul-26	0.00	295.00	
	SLM-DP2-A8066	String Out and Ready DN900 Pipe	4.00	4.00	09-Jul-26	14-Jul-26	199.00	295.00	String Out and Ready DN900 Pipe
	11420-11532 Metres Trenchless Crossing Works@113m		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	Land Parcel - TLXS07: A27 Botley Road (11420-11532 Metres)@113m		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	Main Construction Works		54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	
	SLM-DP2-A1945	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Ins	54.00	54.00	05-Aug-26	20-Oct-26	0.00	401.00	Construct Trenchless Crossing TLXS07 (120m) incl. Pipe Install @ DN1000
	11533-12360 Metres Field Works@828m		64.00	64.00	19-May-26	17-Aug-26	0.00	281.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		40.00	40.00	19-May-26	14-Jul-26	0.00	281.00	
	Main Construction Works		40.00	40.00	19-May-26	14-Jul-26	0.00	281.00	
	SLM-DP2-A8068	String Out and Ready DN900 Pipe:	6.00	6.00	19-May-26	27-May-26	0.00	273.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8069	Excavate Trench & Prepare for Install DN900 Pipe	28.00	28.00	28-May-26	06-Jul-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1853	Install DN900 Pipe and backfill to Cover	28.00	28.00	05-Jun-26	14-Jul-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		58.00	58.00	28-May-26	17-Aug-26	0.00	281.00	
	Main Construction Works		58.00	58.00	28-May-26	17-Aug-26	0.00	281.00	
	SLM-DP2-A8070	String Out and Ready DN900 Pipe	3.00	3.00	28-May-26	01-Jun-26	0.00	304.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8071	Excavate Trench & Prepare for Install DN900 Pipe	16.00	16.00	15-Jul-26	05-Aug-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1903	Install DN900 Pipe and backfill to Cover	16.00	16.00	27-Jul-26	17-Aug-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	12361-12457 Metres Trenchless Crossing Works@97m		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	Land Parcel - TLXS08: Ashfield Estate wetland (12361-12457 Metres)@97m		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	Main Construction Works		54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	
	SLM-DP2-A1388	Construct Trenchless Crossing TLXS08 (95m) incl. Pipe Inst	54.00	54.00	15-May-25	30-Jul-25	0.00	704.00	Construct Trenchless Crossing TLXS08 (95m) incl. Pipe Install @ DN1000
	12458-12813 Metres Field Works@356m		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	Main Construction Works		79.00	79.00	02-Jun-26	21-Sep-26	0.00	281.00	
	SLM-DP2-A8072	String Out and Ready DN900 Pipe	4.00	4.00	02-Jun-26	05-Jun-26	51.00	323.00	String Out and Ready DN900 Pipe
	SLM-DP2-A8073	Excavate Trench & Prepare for Install DN900 Pipe	20.00	20.00	18-Aug-26	15-Sep-26	0.00	157.00	Excavate Trench & Prepare for Install DN900 Pipe
	SLM-DP2-A1983	Install DN900 Pipe and backfill to Cover	20.00	20.00	24-Aug-26	21-Sep-26	0.00	157.00	Install DN900 Pipe and backfill to Cover
	12814-12890 Metres Highway Works/ Trenchless Crossing Works@77m		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	Land Parcel - Hoe Lane X: Hoe Lane Crossing (12814-12890 Metres)@77m		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	Main Construction Works		4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	
	SLM-DP2-A1959	Install DN900 Pipe and backfill to Cover	4.00	4.00	14-Aug-26	19-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover
	12891-14489 Metres Field Works@1599m		131.00	131.00	08-Apr-26	12-Oct-26	0.00	415.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	Land Parcel - HP625991: (13296-13747 Metres)@452m		28.00	28.00	03-Sep-26	12-Oct-26	0.00	161.00		
	Main Construction Works		28.00	28.00	03-Sep-26	12-Oct-26	0.00	161.00		
	SLM-DP2-A8075	Excavate Trench & Prepare for Install DN900 Pipe	24.00	24.00	03-Sep-26	06-Oct-26	0.00	161.00	Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1988	Install DN900 Pipe and backfill to Cover	24.00	24.00	09-Sep-26	12-Oct-26	0.00	161.00	Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		52.00	52.00	08-Apr-26	22-Jun-26	0.00	314.00		
	Main Construction Works		52.00	52.00	08-Apr-26	22-Jun-26	0.00	314.00		
	SLM-DP2-A8076	String Out and Ready DN900 Pipe	6.00	6.00	08-Apr-26	15-Apr-26	0.00	318.00	String Out and Ready DN900 Pipe	
	SLM-DP2-A8077	Excavate Trench & Prepare for Install DN900 Pipe	29.00	29.00	05-May-26	15-Jun-26	0.00	190.00	Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1851	Install DN900 Pipe and backfill to Cover	29.00	29.00	12-May-26	22-Jun-26	0.00	190.00	Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP645658: (14298-14489 Metres)@192m		59.00	59.00	16-Apr-26	09-Jul-26	0.00	314.00		
	Main Construction Works		59.00	59.00	16-Apr-26	09-Jul-26	0.00	314.00		
	SLM-DP2-A8078	String Out and Ready DN900 Pipe	2.00	2.00	16-Apr-26	17-Apr-26	0.00	349.00	String Out and Ready DN900 Pipe	
	SLM-DP2-A8079	Excavate Trench & Prepare for Install DN900 Pipe	10.00	10.00	23-Jun-26	06-Jul-26	0.00	190.00	Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1901	Install DN900 Pipe and backfill to Cover	10.00	10.00	26-Jun-26	09-Jul-26	0.00	190.00	Install DN900 Pipe and backfill to Cover	
	14490-14498 Metres Highway Works@9m		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	Land Parcel - HWXS07: Packridge Lane (14490-14498 Metres)@9m		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	Main Construction Works		1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00		
	SLM-DP2-A1969	Install DN900 Pipe and backfill to Cover	1.00	1.00	20-Aug-26	20-Aug-26	0.00	443.00	Install DN900 Pipe and backfill to Cover	
	14499-14805 Metres Field Works@307m		77.00	77.00	20-Apr-26	06-Aug-26	0.00	314.00		
	Land Parcel - HP708408: (14499-14572 Metres)@74m		62.00	62.00	20-Apr-26	16-Jul-26	0.00	314.00		
	Main Construction Works		62.00	62.00	20-Apr-26	16-Jul-26	0.00	314.00		
	SLM-DP2-A8080	String Out and Ready DN900 Pipe	1.00	1.00	20-Apr-26	20-Apr-26	0.00	361.00	String Out and Ready DN900 Pipe	
	SLM-DP2-A8081	Excavate Trench & Prepare for Install DN900 Pipe	4.00	4.00	10-Jul-26	15-Jul-26	0.00	190.00	Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1916	Install DN900 Pipe and backfill to Cover	4.00	4.00	13-Jul-26	16-Jul-26	0.00	190.00	Install DN900 Pipe and backfill to Cover	
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		76.00	76.00	21-Apr-26	06-Aug-26	0.00	314.00		
	Main Construction Works		76.00	76.00	21-Apr-26	06-Aug-26	0.00	314.00		
	SLM-DP2-A8082	String Out and Ready DN900 Pipe	3.00	3.00	21-Apr-26	23-Apr-26	58.00	363.00	String Out and Ready DN900 Pipe	
	SLM-DP2-A8083	Excavate Trench & Prepare for Install DN900 Pipe	12.00	12.00	17-Jul-26	03-Aug-26	0.00	190.00	Excavate Trench & Prepare for Install DN900 Pipe	
	SLM-DP2-A1919	Install DN900 Pipe and backfill to Cover	12.00	12.00	22-Jul-26	06-Aug-26	0.00	190.00	Install DN900 Pipe and backfill to Cover	
	Section 3: Valve Installations		36.00	36.00	04-May-27	23-Jun-27	0.00	222.00		
	1	SLM-DP2-A2059	Land Parcel: HP626305 - Valve Installations x 6	30.00	30.00	04-May-27	15-Jun-27	0.00	228.00	Land Parcel: HP626305 - Valve Installations x 6
	0	SLM-DP2-A2049	Land Parcel: HP795441 - Valve Installations x 3	15.00	15.00	25-May-27	15-Jun-27	0.00	205.00	Land Parcel: HP795441 - Valve Installations x 3
	0	SLM-DP2-A2085	Land Parcel: z6101A - Valve Installations x 2	10.00	10.00	10-Jun-27	23-Jun-27	0.00	198.00	Land Parcel: z6101A - Valve Installations x 2
	Section 4: New Yewhill WSR incl. Connections		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	NEW Yewhill WSR Construction		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	Main Construction Works		734.00	734.00	01-Apr-25	28-Feb-28	0.00	0.00		
	Construction Works		627.00	627.00	01-Apr-25	30-Sep-27	0.00	0.00		
	SLM-DP2-A1394	Construction of New Haul Road	60.00	60.00	01-Apr-25	27-Jun-25	0.00	0.00	Construction of New Haul Road	
	SLM-DP2-A8134	NYR: Site Mobilisation	34.00	34.00	16-Jul-25	02-Sep-25	0.00	0.00	NYR: Site Mobilisation	
	SLM-DP2-A8144	NYR: Temporary Works & Initial Concrete Pumping	31.00	31.00	03-Sep-25	15-Oct-25	0.00	0.00	NYR: Temporary Works & Initial Concrete Pumping	
	SLM-DP2-A8154	NYR: Crane and Earthworks	39.00	39.00	16-Oct-25	09-Dec-25	0.00	0.00	NYR: Crane and Earthworks	
	SLM-DP2-A8164	NYR: Formwork Installation for Ground Floor Slab and Columns	27.00	27.00	10-Dec-25	29-Jan-26	0.00	0.00	NYR: Formwork Installation for Ground Floor Slab and Columns	
	SLM-DP2-A2011	NYR: Pipework Installation (Slab)	60.00	60.00	30-Jan-26	27-Apr-26	54.00	54.00	NYR: Pipework Installation (Slab)	
	SLM-DP2-A8214	NYR: Reinforcement for Ground Floor Slab and Columns	39.00	39.00	30-Jan-26	25-Mar-26	0.00	0.00	NYR: Reinforcement for Ground Floor Slab and Columns	
	SLM-DP2-A8174	NYR: Concrete Works for Ground Floor Slab and Columns	60.00	60.00	26-Mar-26	23-Jun-26	0.00	0.00	NYR: Concrete Works for Ground Floor Slab and Columns	
	SLM-DP2-A8184	NYR: Wall Formwork and Reinforcement	24.00	24.00	24-Jun-26	27-Jul-26	0.00	0.00	NYR: Wall Formwork and Reinforcement	
	SLM-DP2-A8244	NYR: Pipework Installation (Walls)	74.00	74.00	15-Jul-26	27-Oct-26	0.00	0.00	NYR: Pipework Installation (Walls)	
	SLM-DP2-A8204	NYR: Roof Slab Finishes and Waterproofing	20.00	20.00	02-Sep-26	29-Sep-26	0.00	20.00	NYR: Roof Slab Finishes and Waterproofing	
	SLM-DP2-A8234	Temp Pipework for Testing	10.00	10.00	30-Sep-26	13-Oct-26	220.00	220.00	Temp Pipework for Testing	
	SLM-DP2-A8254	NYR: Pipework Installation	165.00	165.00	28-Oct-26	05-Jul-27	0.00	0.00	NYR: Pipework Installation	
	SLM-DP2-A2168	New Yewhill Reservoir Ready for Testing	0.00	0.00	05-Jul-27	05-Jul-27	0.00	0.00	New Yewhill Reservoir Ready for Testing	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2278	Awaiting SW Water Supply for Testing	63.00	63.00	06-Jul-27	30-Sep-27	0.00	0.00	Awaiting SW Water Supply for Testing
	SLM-DP2-A2148	NYR: Tank Cleaning in Advance of Testing	20.00	20.00	26-Aug-27	23-Sep-27	0.00	0.00	NYR: Tank Cleaning in Advance of Testing
	Completion Works		40.00	40.00	04-Jan-28	28-Feb-28	0.00	0.00	
	SLM-DP2-A2246	NYR: Backfill Around the New Reservoir	20.00	20.00	04-Jan-28	31-Jan-28	0.00	0.00	NYR: Backfill Around the New Reservoir
	SLM-DP2-A2247	NYR: Complete Landscaping at New Reservoir	20.00	20.00	01-Feb-28	28-Feb-28	0.00	0.00	NYR: Complete Landscaping at New Reservoir
	Section 5: WSW Connections		85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	
	Main Construction Works		85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	
	SLM-DP2-A1931	Install Connections at WSW	85.00	85.00	28-Aug-26	08-Jan-27	0.00	349.00	Install Connections at WSW
	SLM-DP2-A1995	LP - WSW Connections Ready for Pressure Testir	0.00	0.00	08-Jan-27	08-Jan-27	0.00	349.00	LP - WSW Connections Ready for Pressure Testing
	Section 6: Rownhams WSR Connections		100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	
	Main Construction Works		100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	
	SLM-DP2-A1932	Install DN900 Connections at Rownhams WSR	100.00	100.00	07-Aug-26	08-Jan-27	0.00	349.00	Install DN900 Connections at Rownhams WSR
	SLM-DP2-A1996	LP - Rownhams WSR Connections Ready for Pressure Test	0.00	0.00	08-Jan-27	08-Jan-27	0.00	349.00	LP - Rownhams WSR Connections Ready for Pressure Testing
	TESTING & COMMISSIONING WORKS		661.00	661.00	19-May-25	31-Dec-27	0.00	119.00	
	Section 1: HLPS		15.00	15.00	02-Mar-26	20-Mar-26	0.00	549.00	
	SLM-DP2-A1740	Test & Commission HLPS Works	15.00	15.00	02-Mar-26	20-Mar-26	0.00	549.00	Test & Commission HLPS Works
	Section 2: WSW to Yewhill WSR@4292m		301.00	301.00	06-Jun-25	25-Aug-26	0.00	440.00	
	0-236 Metres Field Works@236m		6.00	6.00	06-Jun-25	17-Jun-25	0.00	723.00	
	: WSW (0-215 Metres)		1.00	1.00	06-Jun-25	10-Jun-25	0.00	728.00	
	: WSW [F] 0-240 * 240		1.00	1.00	06-Jun-25	10-Jun-25	0.00	728.00	
	SLM-DP2-A1424	LP - HP679366 Ready for Pressure Testing	0.00	0.00	06-Jun-25	06-Jun-25	0.00	728.00	LP - HP679366 Ready for Pressure Testing
	SLM-DP2-A1425	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	09-Jun-25	09-Jun-25	0.00	728.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1435	LP - HP679366 Pressure Tested - Proceed to Reinstate	0.00	0.00	10-Jun-25	10-Jun-25	0.00	728.00	LP - HP679366 Pressure Tested - Proceed to Reinstate
	: (216-236 Metres)@21m		1.00	1.00	13-Jun-25	17-Jun-25	0.00	722.00	
	[F] 240 - 250 * 10		1.00	1.00	13-Jun-25	17-Jun-25	0.00	722.00	
	SLM-DP2-A1432	LP - HP699117 @ 10m Ready for Pressure Testing	0.00	0.00	13-Jun-25	13-Jun-25	0.00	722.00	LP - HP699117 @ 10m Ready for Pressure Testing
	SLM-DP2-A1436	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	16-Jun-25	16-Jun-25	0.00	722.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1447	LP - HP699117 @ 10m Pressure Tested - Proceed to Reins	0.00	0.00	17-Jun-25	17-Jun-25	0.00	722.00	LP - HP699117 @ 10m Pressure Tested - Proceed to Reinstate
	237-1181 Metres Trenchless Crossing Works@945m		130.00	130.00	08-Oct-25	27-Apr-26	0.00	524.00	
	: Tunnel (237-1181 Metres)@945m		130.00	130.00	08-Oct-25	27-Apr-26	0.00	524.00	
	: Tunnel [X] 250 - 750 * 500		3.00	3.00	13-Nov-25	18-Nov-25	0.00	626.00	
	SLM-DP2-A1706	LP - TLXS01 Ready for Pressure Testing	0.00	0.00	13-Nov-25	13-Nov-25	0.00	626.00	LP - TLXS01 Ready for Pressure Testing
	SLM-DP2-A1707	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	13-Nov-25	17-Nov-25	0.00	626.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1718	LP - TLXS01 Pressure Tested - Proceed to Reinstate	0.00	0.00	18-Nov-25	18-Nov-25	0.00	626.00	LP - TLXS01 Pressure Tested - Proceed to Reinstate
	: [F] 750 - 750 * 0		0.00	0.00	08-Oct-25	09-Oct-25	0.00	642.00	
	SLM-DP2-A1445	LP - HP785213 Ready for Pressure Testing	0.00	0.00	08-Oct-25	08-Oct-25	0.00	642.00	LP - HP785213 Ready for Pressure Testing
	SLM-DP2-A1460	LP - HP785213 Pressure Tested - Proceed to Reinstate	0.00	0.00	09-Oct-25	09-Oct-25	0.00	642.00	LP - HP785213 Pressure Tested - Proceed to Reinstate
	SLM-DP2-A1448	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	0.00	0.00	09-Oct-25	09-Oct-25	0.00	642.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	: M3 Tunnel [X] 750 - 1200 * 450		2.00	2.00	23-Apr-26	27-Apr-26	0.00	524.00	
	SLM-DP2-A1893	LP - TLXS02 Ready for Pressure Testing	0.00	0.00	23-Apr-26	23-Apr-26	0.00	524.00	LP - TLXS02 Ready for Pressure Testing
	SLM-DP2-A1894	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	23-Apr-26	24-Apr-26	0.00	524.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1899	LP - TLXS02 Pressure Tested - Proceed to Reinstate	0.00	0.00	27-Apr-26	27-Apr-26	0.00	524.00	LP - TLXS02 Pressure Tested - Proceed to Reinstate
	1182- 2395 Metres Field Works@1214m		55.00	55.00	14-May-26	03-Aug-26	0.00	444.00	
	: VENN (1182-1573 Metres)@392m		2.00	2.00	14-May-26	19-May-26	0.00	497.00	
	: [F] 1200 - 1600 * 400		2.00	2.00	14-May-26	19-May-26	0.00	497.00	
	SLM-DP2-A1472	LP - HP463877A Ready for Pressure Testing	0.00	0.00	14-May-26	14-May-26	0.00	497.00	LP - HP463877A Ready for Pressure Testing
	SLM-DP2-A1475	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	15-May-26	18-May-26	0.00	497.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1486	LP - HP463877A Pressure Tested - Proceed to Reinstate	0.00	0.00	19-May-26	19-May-26	0.00	497.00	LP - HP463877A Pressure Tested - Proceed to Reinstate
	: (1574-2063 Metres)@490m		3.00	3.00	30-Jun-26	03-Jul-26	0.00	463.00	
	: [F] 1600 - 2090 * 490		3.00	3.00	30-Jun-26	03-Jul-26	0.00	463.00	
	SLM-DP2-A1525	LP - HP489760 Ready for Pressure Testing	0.00	0.00	30-Jun-26	30-Jun-26	0.00	463.00	LP - HP489760 Ready for Pressure Testing

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1526	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	30-Jun-26	02-Jul-26	0.00	463.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1530	LP - HP489760 Pressure Tested - Proceed to Reinstate	0.00	0.00	03-Jul-26		0.00	463.00	LP - HP489760 Pressure Tested - Proceed to Reinstate
	: VENN (2064-2395 Metres)@332m		2.00	2.00	29-Jul-26	03-Aug-26	0.00	442.00	
	: [F] 2090 - 2440 * 350		2.00	2.00	29-Jul-26	03-Aug-26	0.00	442.00	
	SLM-DP2-A1576	LP - HP463877B Ready for Pressure Testing	0.00	0.00		29-Jul-26	0.00	442.00	LP - HP463877B Ready for Pressure Testing
	SLM-DP2-A1578	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	30-Jul-26	31-Jul-26	0.00	442.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1588	LP - HP463877B Pressure Tested - Proceed to Reinstate	0.00	0.00	03-Aug-26		0.00	442.00	LP - HP463877B Pressure Tested - Proceed to Reinstate
	2396-2465 Metres Trenchless Crossing Works@70m		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	: Under Venn TPO (2417/2431)		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	: Under Venn TPO [X] 2440 - 2500 * 60		1.00	1.00	26-Jun-26	29-Jun-26	0.00	481.00	
	SLM-DP2-A2126	LP - TLXS03 Ready for Pressure Testing	0.00	0.00		26-Jun-26	0.00	481.00	LP - TLXS03 Ready for Pressure Testing
	SLM-DP2-A2127	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	26-Jun-26	26-Jun-26	0.00	481.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2131	LP - TLXS03 Pressure Tested - Proceed to Reinstate	0.00	0.00	29-Jun-26		0.00	481.00	LP - TLXS03 Pressure Tested - Proceed to Reinstate
	2466-2718 Metres Field Works@253m		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	: VENN (2466-2718 Metres)@253m		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	: [F] 2500 - 2760 * 260		1.00	1.00	21-Aug-26	25-Aug-26	0.00	428.00	
	SLM-DP2-A1626	LP - HP466625A Ready for Pressure Testing	0.00	0.00		21-Aug-26	0.00	428.00	LP - HP466625A Ready for Pressure Testing
	SLM-DP2-A1629	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	24-Aug-26	24-Aug-26	0.00	428.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1644	LP - HP466625A Pressure Tested - Proceed to Reinstate	0.00	0.00	25-Aug-26		0.00	428.00	LP - HP466625A Pressure Tested - Proceed to Reinstate
	2719- 2722 Metres Highway Works@4m		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	: Shepherds Lane (2719-2722 Metres)@4m		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	: Shepherds Lane [H] 2760 - 2770 *10		1.00	1.00	26-Sep-25	30-Sep-25	0.00	657.00	
	SLM-DP2-A1599	LP - HWXS01 Ready for Pressure Testing	0.00	0.00		26-Sep-25	0.00	657.00	LP - HWXS01 Ready for Pressure Testing
	SLM-DP2-A1602	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	29-Sep-25	29-Sep-25	0.00	657.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1617	LP - HWXS01 Pressure Tested - Proceed to Reinstate	0.00	0.00	30-Sep-25		0.00	657.00	LP - HWXS01 Pressure Tested - Proceed to Reinstate
	2722-4150 Metres Field Works@1429m		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	: VENN (2723-4150 Metres)@1428m		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	: [F] 2770 - 3300 * 530		8.00	8.00	01-Sep-25	12-Sep-25	0.00	661.00	
	SLM-DP2-A1440	LP - HP466625B Ready for Pressure Testing	0.00	0.00		01-Sep-25	0.00	661.00	LP - HP466625B Ready for Pressure Testing
	SLM-DP2-A1444	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	8.00	8.00	02-Sep-25	11-Sep-25	0.00	661.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1457	LP - HP466625B Pressure Tested - Proceed to Reinstate	0.00	0.00	12-Sep-25		0.00	661.00	LP - HP466625B Pressure Tested - Proceed to Reinstate
	4151-4161 Metres Highway Works@11m		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	: Silkstead Lane (4151-4161 Metres)@11m		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	: Silkstead Lane [H] 4220 - 4230 * 10		1.00	1.00	30-Sep-25	02-Oct-25	0.00	655.00	
	SLM-DP2-A1604	LP - HWXS02 Ready for Pressure Testing	0.00	0.00		30-Sep-25	0.00	655.00	LP - HWXS02 Ready for Pressure Testing
	SLM-DP2-A1607	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	01-Oct-25	01-Oct-25	0.00	655.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1625	LP - HWXS02 Pressure Tested - Proceed to Reinstate	0.00	0.00	02-Oct-25		0.00	655.00	LP - HWXS02 Pressure Tested - Proceed to Reinstate
	4162-4292 Metres Field Works@131m		7.00	7.00	16-Sep-25	26-Sep-25	0.00	651.00	
	: VENN (4162-4258 Metres)@97m		1.00	1.00	16-Sep-25	18-Sep-25	0.00	657.00	
	: [F] 3300 - 4220 * 920		1.00	1.00	16-Sep-25	18-Sep-25	0.00	657.00	
	SLM-DP2-A1539	LP - HP466625C Ready for Pressure Testing	0.00	0.00		16-Sep-25	0.00	657.00	LP - HP466625C Ready for Pressure Testing
	SLM-DP2-A1542	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	17-Sep-25	17-Sep-25	0.00	657.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1556	LP - HP466625C Pressure Tested - Proceed to Reinstate	0.00	0.00	18-Sep-25		0.00	657.00	LP - HP466625C Pressure Tested - Proceed to Reinstate
	: VENN (4259-4271 Metres)@13m		1.00	1.00	19-Sep-25	23-Sep-25	0.00	654.00	
	: [F] 4230 - 4340 * 110		1.00	1.00	19-Sep-25	23-Sep-25	0.00	654.00	
	SLM-DP2-A1570	LP - HP466625D Ready for Pressure Testing	0.00	0.00		19-Sep-25	0.00	654.00	LP - HP466625D Ready for Pressure Testing
	SLM-DP2-A1574	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	22-Sep-25	22-Sep-25	0.00	654.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1585	LP - HP466625D Pressure Tested - Proceed to Reinstate	0.00	0.00	23-Sep-25		0.00	654.00	LP - HP466625D Pressure Tested - Proceed to Reinstate
	: Yewhill WSR (Line) (4272-4292 Metres)@21m		1.00	1.00	24-Sep-25	26-Sep-25	0.00	651.00	
	: Yewhill WSR (Line) [F] 4340 - 4462 * 122		1.00	1.00	24-Sep-25	26-Sep-25	0.00	651.00	
	SLM-DP2-A1591	LP - HP718556A Ready for Pressure Testing	0.00	0.00		24-Sep-25	0.00	651.00	LP - HP718556A Ready for Pressure Testing

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1594	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	25-Sep-25	25-Sep-25	0.00	651.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1610	LP - HP718556A Pressure Tested - Proceed to Reinstate	0.00	0.00	26-Sep-25		0.00	651.00	LP - HP718556A Pressure Tested - Proceed to Reinstate
Section 3: Yewhill WSR to Rowhams WSR@14805m			544.00	544.00	19-May-25	02-Aug-27	0.00	212.00	
0-2683 Metres Field Works@2683m			336.00	336.00	19-May-25	24-Sep-26	0.00	406.00	
Land Parcel - HP718556B: Yewhill WSR (Rowhams Line) (0-14 Metres)@14m			1.00	1.00	19-May-25	20-May-25	0.00	739.00	
Land Parcel - HP718556B			1.00	1.00	19-May-25	20-May-25	0.00	739.00	
	SLM-DP2-A1389	LP - HP718556B Ready for Pressure Testing	0.00	0.00		19-May-25	0.00	739.00	LP - HP718556B Ready for Pressure Testing
	SLM-DP2-A1391	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	20-May-25	20-May-25	0.00	739.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1397	LP - HP718556B Pressure Tested - Proceed to Reinstate	0.00	0.00		20-May-25	0.00	739.00	LP - HP718556B Pressure Tested - Proceed to Reinstate
Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m			4.00	4.00	18-Sep-26	24-Sep-26	0.00	404.00	
Land Parcel - HP466625E: VENN			4.00	4.00	18-Sep-26	24-Sep-26	0.00	404.00	
	SLM-DP2-A2020	LP - HP466625E Ready for Pressure Testing	0.00	0.00		18-Sep-26	0.00	404.00	LP - HP466625E Ready for Pressure Testing
	SLM-DP2-A2022	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	4.00	4.00	21-Sep-26	24-Sep-26	0.00	404.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2036	LP - HP466625E Pressure Tested - Proceed to Reinstate	0.00	0.00		24-Sep-26	0.00	404.00	LP - HP466625E Pressure Tested - Proceed to Reinstate
Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m			1.00	1.00	31-Jul-25	04-Aug-25	0.00	687.00	
Land Parcel - HP679390: RUSSELL			1.00	1.00	31-Jul-25	04-Aug-25	0.00	687.00	
	SLM-DP2-A1493	LP - HP679390 Ready for Pressure Testing	0.00	0.00		31-Jul-25	0.00	687.00	LP - HP679390 Ready for Pressure Testing
	SLM-DP2-A1495	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	01-Aug-25	01-Aug-25	0.00	687.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1503	LP - HP679390 Pressure Tested - Proceed to Reinstate	0.00	0.00		04-Aug-25	0.00	687.00	LP - HP679390 Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m			5.00	5.00	30-Oct-25	06-Nov-25	0.00	621.00	
Land Parcel - HP520441A: ROYLE			5.00	5.00	30-Oct-25	06-Nov-25	0.00	621.00	
	SLM-DP2-A1647	LP - HP520441A Ready for Pressure Testing	0.00	0.00		30-Oct-25	0.00	621.00	LP - HP520441A Ready for Pressure Testing
	SLM-DP2-A1649	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	31-Oct-25	06-Nov-25	0.00	621.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1659	LP - HP520441A Pressure Tested - Proceed to Reinstate	0.00	0.00		06-Nov-25	0.00	621.00	LP - HP520441A Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m			5.00	5.00	28-Jul-25	04-Aug-25	0.00	688.00	
Land Parcel - HP520441B: ROYLE			5.00	5.00	28-Jul-25	04-Aug-25	0.00	688.00	
	SLM-DP2-A1420	LP - HP520441B Ready for Pressure Testing	0.00	0.00		28-Jul-25	0.00	688.00	LP - HP520441B Ready for Pressure Testing
	SLM-DP2-A1422	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	5.00	5.00	29-Jul-25	04-Aug-25	0.00	688.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1430	LP - HP520441B Pressure Tested - Proceed to Reinstate	0.00	0.00		04-Aug-25	0.00	688.00	LP - HP520441B Pressure Tested - Proceed to Reinstate
2684-2720 Metres Trenchless Crossing Works@37m			61.00	61.00	06-Aug-25	31-Oct-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m			1.00	1.00	30-Oct-25	31-Oct-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane			1.00	1.00	30-Oct-25	31-Oct-25	0.00	638.00	
	SLM-DP2-A1650	LP - HWXS03 Ready for Pressure Testing	0.00	0.00		30-Oct-25	0.00	638.00	LP - HWXS03 Ready for Pressure Testing
	SLM-DP2-A1653	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	31-Oct-25	31-Oct-25	0.00	638.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1662	LP - HWXS03 Pressure Tested - Proceed to Reinstate	0.00	0.00		31-Oct-25	0.00	638.00	LP - HWXS03 Pressure Tested - Proceed to Reinstate
Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m			1.00	1.00	06-Aug-25	07-Aug-25	0.00	685.00	
Land Parcel - HP520441C: ROYLE			1.00	1.00	06-Aug-25	07-Aug-25	0.00	685.00	
	SLM-DP2-A1487	LP - HP520441C Ready for Pressure Testing	0.00	0.00		06-Aug-25	0.00	685.00	LP - HP520441C Ready for Pressure Testing
	SLM-DP2-A1489	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	07-Aug-25	07-Aug-25	0.00	685.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1498	LP - HP520441C Pressure Tested - Proceed to Reinstate	0.00	0.00		07-Aug-25	0.00	685.00	LP - HP520441C Pressure Tested - Proceed to Reinstate
2721-3999 Metres Field Works@1279m			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
Land Parcel - HP688607			7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	
	SLM-DP2-A1972	LP - HP688607 Ready for Pressure Testing	0.00	0.00		28-Aug-26	0.00	416.00	LP - HP688607 Ready for Pressure Testing
	SLM-DP2-A1976	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	7.00	7.00	28-Aug-26	08-Sep-26	0.00	416.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1992	LP - HP688607 Pressure Tested - Proceed to Reinstate	0.00	0.00		08-Sep-26	0.00	416.00	LP - HP688607 Pressure Tested - Proceed to Reinstate
4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m			1.00	1.00	11-Aug-26	12-Aug-26	0.00	449.00	
Land Parcel - HWXS04: B3043			1.00	1.00	11-Aug-26	12-Aug-26	0.00	449.00	
	SLM-DP2-A1936	LP - HWXS04 Ready for Pressure Testing	0.00	0.00		11-Aug-26	0.00	449.00	LP - HWXS04 Ready for Pressure Testing
	SLM-DP2-A1939	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	12-Aug-26	12-Aug-26	0.00	449.00	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1957	LP - HWXS04 Pressure Tested - Proceed to Reinstate	0.00	0.00		12-Aug-26	0.00	449.00	LP - HWXS04 Pressure Tested - Proceed to Reinstate

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	4050-5662 Metres Field Works@1613m		31.00	31.00	04-Sep-26	19-Oct-26	0.00	389.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		3.00	3.00	04-Sep-26	09-Sep-26	0.00	417.00	
	Land Parcel - HP522722		3.00	3.00	04-Sep-26	09-Sep-26	0.00	417.00	
	SLM-DP2-A1989	LP - HP522722 Ready for Pressure Testing	0.00	0.00		04-Sep-26	0.00	417.00	◆ LP - HP522722 Ready for Pressure Testing
	SLM-DP2-A1993	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	07-Sep-26	09-Sep-26	0.00	417.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2005	LP - HP522722 Pressure Tested - Proceed to Reinstate	0.00	0.00		09-Sep-26	0.00	417.00	◆ LP - HP522722 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	
	Land Parcel - HP767949		6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	
	SLM-DP2-A2023	LP - HP767949 Ready for Pressure Testing	0.00	0.00		12-Oct-26	0.00	389.00	◆ LP - HP767949 Ready for Pressure Testing
	SLM-DP2-A2026	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	6.00	6.00	12-Oct-26	19-Oct-26	0.00	389.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2039	LP - HP767949 Pressure Tested - Proceed to Reinstate	0.00	0.00		19-Oct-26	0.00	389.00	◆ LP - HP767949 Pressure Tested - Proceed to Reinstate
	5663-5986 Metres Trenchless Crossing Works@324m		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland (5663-5986 Metres)@324		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	SLM-DP2-A2140	LP - TLXS04 Ready for Pressure Testing	0.00	0.00		14-Dec-26	0.00	362.00	◆ LP - TLXS04 Ready for Pressure Testing
	SLM-DP2-A2142	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2143	LP - TLXS04 Pressure Tested - Proceed to Reinstate	0.00	0.00		15-Dec-26	164.00	362.00	◆ LP - TLXS04 Pressure Tested - Proceed to Reinstate
	5987-6881 Metres Field Works@893m		34.00	34.00	04-May-27	21-Jun-27	0.00	228.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		1.00	1.00	04-May-27	04-May-27	0.00	261.00	
	Land Parcel - HP595776		1.00	1.00	04-May-27	04-May-27	0.00	261.00	
	SLM-DP2-A2052	LP - HP595776 Ready for Pressure Testing	0.00	0.00		04-May-27	0.00	261.00	◆ LP - HP595776 Ready for Pressure Testing
	SLM-DP2-A2056	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	04-May-27	04-May-27	0.00	261.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2070	LP - HP595776 Pressure Tested - Proceed to Reinstate	0.00	0.00		04-May-27	0.00	261.00	◆ LP - HP595776 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		4.00	4.00	15-Jun-27	21-Jun-27	0.00	228.00	
	Land Parcel - HP626305		4.00	4.00	15-Jun-27	21-Jun-27	0.00	228.00	
	SLM-DP2-A2150	LP - HP626305 Ready for Pressure Testing	0.00	0.00		15-Jun-27	0.00	228.00	◆ LP - HP626305 Ready for Pressure Testing
	SLM-DP2-A2151	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	4.00	4.00	16-Jun-27	21-Jun-27	0.00	228.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2181	LP - HP626305 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Jun-27	0.00	228.00	◆ LP - HP626305 Pressure Tested - Proceed to Reinstate
	6882-6976 Metres Trenchless Crossing Works@95m		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse (6882-6976 Metres)@95m		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	Land Parcel - TLXS05: Purser's Great Copse		1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	
	SLM-DP2-A2146	LP - TLXS05 Ready for Pressure Testing	0.00	0.00		02-Mar-27	0.00	317.00	◆ LP - TLXS05 Ready for Pressure Testing
	SLM-DP2-A2147	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	02-Mar-27	02-Mar-27	0.00	317.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2149	LP - TLXS05 Pressure Tested - Proceed to Reinstate	0.00	0.00		02-Mar-27	119.00	317.00	◆ LP - TLXS05 Pressure Tested - Proceed to Reinstate
	6977-7797 Metres Field Works@821m		163.00	163.00	22-Sep-26	26-May-27	0.00	245.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		1.00	1.00	22-Sep-26	24-Sep-26	0.00	407.00	
	Land Parcel - HP685725		1.00	1.00	22-Sep-26	24-Sep-26	0.00	407.00	
	SLM-DP2-A1935	LP - HP685725 Ready for Pressure Testing	0.00	0.00		22-Sep-26	0.00	407.00	◆ LP - HP685725 Ready for Pressure Testing
	SLM-DP2-A1938	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	23-Sep-26	23-Sep-26	0.00	407.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1956	LP - HP685725 Pressure Tested - Proceed to Reinstate	0.00	0.00		24-Sep-26	0.00	407.00	◆ LP - HP685725 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		1.00	1.00	25-Sep-26	28-Sep-26	0.00	404.00	
	Land Parcel - HP577891: Golf Course		1.00	1.00	25-Sep-26	28-Sep-26	0.00	404.00	
	SLM-DP2-A1947	LP - HP577891 Ready for Pressure Testing	0.00	0.00		25-Sep-26	0.00	404.00	◆ LP - HP577891 Ready for Pressure Testing
	SLM-DP2-A1951	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	28-Sep-26	28-Sep-26	0.00	404.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1966	LP - HP577891 Pressure Tested - Proceed to Reinstate	0.00	0.00		28-Sep-26	0.00	404.00	◆ LP - HP577891 Pressure Tested - Proceed to Reinstate
	Land Parcel - Z6103: (7226-7797 Metres)@572m		3.00	3.00	21-May-27	26-May-27	0.00	245.00	
	Land Parcel - Z6103		3.00	3.00	21-May-27	26-May-27	0.00	245.00	
	SLM-DP2-A2053	LP - Z6103 Ready for Pressure Testing	0.00	0.00		21-May-27	0.00	245.00	◆ LP - Z6103 Ready for Pressure Testing
	SLM-DP2-A2057	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	24-May-27	26-May-27	0.00	245.00	┆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2071	LP - Z6103 Pressure Tested - Proceed to Reinstate	0.00	0.00		26-May-27	0.00	245.00	◆ LP - Z6103 Pressure Tested - Proceed to Reinstate
	7798-7811 Metres Highway Works@14m		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	
	Land Parcel - HWXS05: Pound Lane		1.00	1.00	12-Aug-26	13-Aug-26	0.00	448.00	
	SLM-DP2-A1948	LP - HWXS05 Ready for Pressure Testing	0.00	0.00		12-Aug-26	0.00	448.00	◆ LP - HWXS05 Ready for Pressure Testing
	SLM-DP2-A1952	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	13-Aug-26	13-Aug-26	0.00	448.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1967	LP - HWXS05 Pressure Tested - Proceed to Reinstate	0.00	0.00		13-Aug-26	0.00	448.00	◆ LP - HWXS05 Pressure Tested - Proceed to Reinstate
	7812-8622 Metres Field Works@811m		193.00	193.00	09-Sep-26	25-Jun-27	0.00	224.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		2.00	2.00	23-Jun-27	25-Jun-27	0.00	224.00	
	Land Parcel - Z6101A:		2.00	2.00	23-Jun-27	25-Jun-27	0.00	224.00	
	SLM-DP2-A2106	LP - Z6101A Ready for Pressure Testing	0.00	0.00		23-Jun-27	0.00	224.00	◆ LP - Z6101A Ready for Pressure Testing
	SLM-DP2-A2108	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	24-Jun-27	25-Jun-27	0.00	224.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2165	LP - Z6101A Pressure Tested - Proceed to Reinstate	0.00	0.00		25-Jun-27	0.00	224.00	◆ LP - Z6101A Pressure Tested - Proceed to Reinstate
	Land Parcel - HP563378: (8156-8341 Metres)@186m		1.00	1.00	09-Sep-26	10-Sep-26	0.00	414.00	
	Land Parcel - HP563378:		1.00	1.00	09-Sep-26	10-Sep-26	0.00	414.00	
	SLM-DP2-A1872	LP - HP563378 Ready for Pressure Testing	0.00	0.00		09-Sep-26	0.00	414.00	◆ LP - HP563378 Ready for Pressure Testing
	SLM-DP2-A1876	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	10-Sep-26	10-Sep-26	0.00	414.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1886	LP - HP563378 Pressure Tested - Proceed to Reinstate	0.00	0.00		10-Sep-26	0.00	414.00	◆ LP - HP563378 Pressure Tested - Proceed to Reinstate
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		2.00	2.00	14-Oct-26	16-Oct-26	0.00	390.00	
	Land Parcel - Z6101B:		2.00	2.00	14-Oct-26	16-Oct-26	0.00	390.00	
	SLM-DP2-A1907	LP - Z6101B Ready for Pressure Testing	0.00	0.00		14-Oct-26	0.00	390.00	◆ LP - Z6101B Ready for Pressure Testing
	SLM-DP2-A1915	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	15-Oct-26	16-Oct-26	0.00	390.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1918	LP - Z6101B Pressure Tested - Proceed to Reinstate	0.00	0.00		16-Oct-26	0.00	390.00	◆ LP - Z6101B Pressure Tested - Proceed to Reinstate
	8623-8641 Metres Highway Works@19m		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane		1.00	1.00	13-Aug-26	14-Aug-26	0.00	447.00	
	SLM-DP2-A1958	LP - HWS06 Ready for Pressure Testing	0.00	0.00		13-Aug-26	0.00	447.00	◆ LP - HWS06 Ready for Pressure Testing
	SLM-DP2-A1960	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	14-Aug-26	14-Aug-26	0.00	447.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1977	LP - HWS06 Pressure Tested - Proceed to Reinstate	0.00	0.00		14-Aug-26	0.00	447.00	◆ LP - HWS06 Pressure Tested - Proceed to Reinstate
	8642-9403 Metres Field Works@762m		13.00	13.00	07-Jul-27	26-Jul-27	0.00	203.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		1.00	1.00	07-Jul-27	08-Jul-27	0.00	215.00	
	Land Parcel - HP893218:		1.00	1.00	07-Jul-27	08-Jul-27	0.00	215.00	
	SLM-DP2-A2152	LP - HP893218 Ready for Pressure Testing	0.00	0.00		07-Jul-27	0.00	215.00	◆ LP - HP893218 Ready for Pressure Testing
	SLM-DP2-A2153	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	08-Jul-27	08-Jul-27	0.00	215.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2182	LP - HP893218 Pressure Tested - Proceed to Reinstate	0.00	0.00		08-Jul-27	0.00	215.00	◆ LP - HP893218 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP640014: (8778-9403 Metres)@626m		3.00	3.00	21-Jul-27	26-Jul-27	0.00	203.00	
	Land Parcel - HP640014:		3.00	3.00	21-Jul-27	26-Jul-27	0.00	203.00	
	SLM-DP2-A2154	LP - HP640014 Ready for Pressure Testing	0.00	0.00		21-Jul-27	0.00	203.00	◆ LP - HP640014 Ready for Pressure Testing
	SLM-DP2-A2155	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	22-Jul-27	26-Jul-27	0.00	203.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2183	LP - HP640014 Pressure Tested - Proceed to Reinstate	0.00	0.00		26-Jul-27	0.00	203.00	◆ LP - HP640014 Pressure Tested - Proceed to Reinstate
	9404-9620 Metres Trenchless Crossing Works@217m		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX		1.00	1.00	12-Jul-27	13-Jul-27	0.00	226.00	
	SLM-DP2-A1904	LP - TLXS06 Ready for Pressure Testing	0.00	0.00		12-Jul-27	0.00	226.00	◆ LP - TLXS06 Ready for Pressure Testing
	SLM-DP2-A1905	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	13-Jul-27	13-Jul-27	0.00	226.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1906	LP - TLXS06 Pressure Tested - Proceed to Reinstate	0.00	0.00		13-Jul-27	28.00	226.00	◆ LP - TLXS06 Pressure Tested - Proceed to Reinstate
	9621-11419 Metres Field Works@1799m		34.00	34.00	15-Jun-27	02-Aug-27	0.00	198.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	
	Land Parcel - HP607025A:		8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	
	SLM-DP2-A2156	LP - HP607025A Ready for Pressure Testing	0.00	0.00		22-Jul-27	0.00	198.00	◆ LP - HP607025A Ready for Pressure Testing
	SLM-DP2-A2157	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	8.00	8.00	22-Jul-27	02-Aug-27	0.00	198.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2184	LP - HP607025A Pressure Tested - Proceed to Reinstate	0.00	0.00		02-Aug-27	0.00	198.00	◆ LP - HP607025A Pressure Tested - Proceed to Reinstate
	Land Parcel - HP489865: (11032-11419 Metres)@388m		2.00	2.00	15-Jun-27	17-Jun-27	0.00	230.00	

710026 - JXX-XX-PR-PC-0005 SLM Stage 1 MASTER			Project Codes						20-Aug-24 15:49	
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	Land Parcel - HP795441:		2.00	2.00	15-Jun-27	17-Jun-27	0.00	230.00		
	SLM-DP2-A2086	LP - HP795441 Ready for Pressure Testing	0.00	0.00		15-Jun-27	0.00	230.00	◆	LP - HP795441 Ready for Pressure Testing
	SLM-DP2-A2091	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	16-Jun-27	17-Jun-27	0.00	230.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2103	LP - HP795441 Pressure Tested - Proceed to Reinstate	0.00	0.00		17-Jun-27	0.00	230.00	◆	LP - HP795441 Pressure Tested - Proceed to Reinstate
	11420-11532 Metres Trenchless Crossing Works@113m		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	Land Parcel - TLXS07: A27 Botley Road (11420-11532 Metres)@113m		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	Land Parcel - TLXS07: A27 Botley Road		1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00		
	SLM-DP2-A2133	LP - TLXS07 Ready for Pressure Testing	0.00	0.00		21-Oct-26	0.00	401.00	◆	LP - TLXS07 Ready for Pressure Testing
	SLM-DP2-A2134	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	21-Oct-26	21-Oct-26	0.00	401.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2135	LP - TLXS07 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Oct-26	203.00	401.00	◆	LP - TLXS07 Pressure Tested - Proceed to Reinstate
	11533-12360 Metres Field Works@828m		27.00	27.00	16-Jun-27	22-Jul-27	0.00	205.00		
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00		
	Land Parcel - HP607025B:		3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00		
	SLM-DP2-A2158	LP - HP607025B Ready for Pressure Testing	0.00	0.00		16-Jun-27	0.00	229.00	◆	LP - HP607025B Ready for Pressure Testing
	SLM-DP2-A2159	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	16-Jun-27	18-Jun-27	0.00	229.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2185	LP - HP607025B Pressure Tested - Proceed to Reinstate	0.00	0.00		18-Jun-27	0.00	229.00	◆	LP - HP607025B Pressure Tested - Proceed to Reinstate
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		2.00	2.00	20-Jul-27	22-Jul-27	0.00	205.00		
	Land Parcel - HP704661A:		2.00	2.00	20-Jul-27	22-Jul-27	0.00	205.00		
	SLM-DP2-A2160	LP - HP704661A Ready for Pressure Testing	0.00	0.00		20-Jul-27	0.00	205.00	◆	LP - HP704661A Ready for Pressure Testing
	SLM-DP2-A2161	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	21-Jul-27	22-Jul-27	0.00	205.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2186	LP - HP704661A Pressure Tested - Proceed to Reinstate	0.00	0.00		22-Jul-27	0.00	205.00	◆	LP - HP704661A Pressure Tested - Proceed to Reinstate
	12361-12457 Metres Trenchless Crossing Works@97m		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	Land Parcel - TLXS08: Ashfield Estate wetland (12361-12457 Metres)@97m		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	Land Parcel - TLXS08		1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00		
	SLM-DP2-A1571	LP - TLXS08 Ready for Pressure Testing	0.00	0.00		31-Jul-25	0.00	704.00	◆	LP - TLXS08 Ready for Pressure Testing
	SLM-DP2-A1575	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	31-Jul-25	31-Jul-25	0.00	704.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1586	LP - TLXS08 Pressure Tested - Proceed to Reinstate	0.00	0.00		31-Jul-25	506.00	704.00	◆	LP - TLXS08 Pressure Tested - Proceed to Reinstate
	12458-12813 Metres Field Works@356m		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	Land Parcel - HP704661B:		2.00	2.00	23-Sep-26	25-Sep-26	0.00	405.00		
	SLM-DP2-A2045	LP - HP704661B Ready for Pressure Testing	0.00	0.00		23-Sep-26	0.00	405.00	◆	LP - HP704661B Ready for Pressure Testing
	SLM-DP2-A2048	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	24-Sep-26	25-Sep-26	0.00	405.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2064	LP - HP704661B Pressure Tested - Proceed to Reinstate	0.00	0.00		25-Sep-26	0.00	405.00	◆	LP - HP704661B Pressure Tested - Proceed to Reinstate
	12814-12890 Metres Highway Works/ Trenchless Crossing Works@77m		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	Land Parcel - Hoe Lane X: Hoe Lane Crossing (12814-12890 Metres)@77m		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	Land Parcel - Hoe Lane X: Hoe Lane Crossing		1.00	1.00	19-Aug-26	20-Aug-26	0.00	444.00		
	SLM-DP2-A1968	LP - Hoe Lane X-ing Ready for Pressure Testing	0.00	0.00		19-Aug-26	0.00	444.00	◆	LP - Hoe Lane X-ing Ready for Pressure Testing
	SLM-DP2-A1970	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	20-Aug-26	20-Aug-26	0.00	444.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1986	LP - Hoe Lane X-ing Pressure Tested - Proceed to Reinstate	0.00	0.00		20-Aug-26	246.00	444.00	◆	LP - Hoe Lane X-ing Pressure Tested - Proceed to Reinstate
	12891-14489 Metres Field Works@1599m		13.00	13.00	12-Oct-26	29-Oct-26	0.00	381.00		
	Land Parcel - HP625991: (13296-13747 Metres)@452m		2.00	2.00	12-Oct-26	14-Oct-26	0.00	392.00		
	Land Parcel - HP625991:		2.00	2.00	12-Oct-26	14-Oct-26	0.00	392.00		
	SLM-DP2-A2054	LP - HP625991 Ready for Pressure Testing	0.00	0.00		12-Oct-26	0.00	392.00	◆	LP - HP625991 Ready for Pressure Testing
	SLM-DP2-A2058	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	2.00	2.00	13-Oct-26	14-Oct-26	0.00	392.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2072	LP - HP625991 Pressure Tested - Proceed to Reinstate	0.00	0.00		14-Oct-26	0.00	392.00	◆	LP - HP625991 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		3.00	3.00	21-Oct-26	26-Oct-26	0.00	384.00		
	Land Parcel - HP704661C:		3.00	3.00	21-Oct-26	26-Oct-26	0.00	384.00		
	SLM-DP2-A2101	LP - HP704661C Ready for Pressure Testing	0.00	0.00		21-Oct-26	0.00	384.00	◆	LP - HP704661C Ready for Pressure Testing
	SLM-DP2-A2104	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	3.00	3.00	22-Oct-26	26-Oct-26	0.00	384.00	◆	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2112	LP - HP704661C Pressure Tested - Proceed to Reinstate	0.00	0.00		26-Oct-26	0.00	384.00	◆	LP - HP704661C Pressure Tested - Proceed to Reinstate
	Land Parcel - HP645658: (14298-14489 Metres)@192m		1.00	1.00	28-Oct-26	29-Oct-26	0.00	381.00		

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Land Parcel - HP645658:		1.00	1.00	28-Oct-26	29-Oct-26	0.00	381.00	
	SLM-DP2-A2110	LP - HP645658 Ready for Pressure Testing	0.00	0.00		28-Oct-26	0.00	381.00	◆ LP - HP645658 Ready for Pressure Testing
	SLM-DP2-A2113	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	29-Oct-26	29-Oct-26	0.00	381.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2167	LP - HP645658 Pressure Tested - Proceed to Reinstate	0.00	0.00		29-Oct-26	0.00	381.00	◆ LP - HP645658 Pressure Tested - Proceed to Reinstate
	14490-14498 Metres Highway Works@9m		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	Land Parcel - HWXS07: Packridge Lane (14490-14498 Metres)@9m		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	Land Parcel - HWXS07: Packridge Lane		1.00	1.00	20-Aug-26	21-Aug-26	0.00	443.00	
	SLM-DP2-A1979	LP - HWXS07 Ready for Pressure Testing	0.00	0.00		20-Aug-26	0.00	443.00	◆ LP - HWXS07 Ready for Pressure Testing
	SLM-DP2-A1981	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	21-Aug-26	21-Aug-26	0.00	443.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2000	LP - HWXS07 Pressure Tested - Proceed to Reinstate	0.00	0.00		21-Aug-26	245.00	443.00	◆ LP - HWXS07 Pressure Tested - Proceed to Reinstate
	14499-14805 Metres Field Works@307m		64.00	64.00	06-Aug-26	05-Nov-26	0.00	376.00	
	Land Parcel - HP708408: (14499-14572 Metres)@74m		1.00	1.00	04-Nov-26	05-Nov-26	0.00	376.00	
	Land Parcel - HP708408:		1.00	1.00	04-Nov-26	05-Nov-26	0.00	376.00	
	SLM-DP2-A2162	LP - HP708408 Ready for Pressure Testing	0.00	0.00		04-Nov-26	0.00	376.00	◆ LP - HP708408 Ready for Pressure Testing
	SLM-DP2-A2163	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	05-Nov-26	05-Nov-26	0.00	376.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A2187	LP - HP708408 Pressure Tested - Proceed to Reinstate	0.00	0.00		05-Nov-26	0.00	376.00	◆ LP - HP708408 Pressure Tested - Proceed to Reinstate
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		1.00	1.00	06-Aug-26	07-Aug-26	0.00	439.00	
	Land Parcel - HP736233: Rownhams WSR (14574-14850 Metres)		1.00	1.00	06-Aug-26	07-Aug-26	0.00	439.00	
	SLM-DP2-A1929	LP - HP736233 Ready for Pressure Testing	0.00	0.00		06-Aug-26	0.00	439.00	◆ LP - HP736233 Ready for Pressure Testing
	SLM-DP2-A1933	Swab/Pressure Test/Chlorinate Pipe through LP's (Define)	1.00	1.00	07-Aug-26	07-Aug-26	0.00	439.00	◆ Swab/Pressure Test/Chlorinate Pipe through LP's (Define)
	SLM-DP2-A1946	LP - HP736233 Pressure Tested - Proceed to Reinstate	0.00	0.00		07-Aug-26	0.00	439.00	◆ LP - HP736233 Pressure Tested - Proceed to Reinstate
	Section 4: New Yewhill WSR incl. Connections		66.00	66.00	01-Oct-27	31-Dec-27	0.00	65.00	
	NYR: Cell 1 Testing (WINTER ONLY due to High Volume Requirement)		22.00	22.00	01-Oct-27	01-Nov-27	0.00	0.00	
	SLM-DP2-A2169	NYR: WATER REQUIRED FOR TESTING	0.00	0.00	01-Oct-27		0.00	0.00	◆ NYR: WATER REQUIRED FOR TESTING
	SLM-DP2-A2171	NYR: FILL CELL 1 with Water	1.00	1.00	01-Oct-27	01-Oct-27	0.00	0.00	◆ NYR: FILL CELL 1 with Water
	SLM-DP2-A2173	NYR: CELL 1 - Stabilisation Test	21.00	21.00	01-Oct-27	22-Oct-27	0.13	0.13	◆ NYR: CELL 1 - Stabilisation Test
	SLM-DP2-A2233	NYR: CELL 1 - Hydrostatic Test	7.00	7.00	23-Oct-27	29-Oct-27	0.00	0.00	◆ NYR: CELL 1 - Hydrostatic Test
	SLM-DP2-A2234	NYR: CELL 1 - Empty Water into Waste	3.00	3.00	30-Oct-27	01-Nov-27	0.00	0.00	◆ NYR: CELL 1 - Empty Water into Waste
	NYR: Cell 2 Testing (WINTER ONLY due to High Volume Requirement)		44.00	44.00	01-Nov-27	31-Dec-27	0.00	65.00	
	SLM-DP2-A2235	NYR: WATER REQUIRED FOR TESTING	0.00	0.00		01-Nov-27	0.00	0.00	◆ NYR: WATER REQUIRED FOR TESTING
	SLM-DP2-A2236	NYR: FILL CELL 2 with Water	1.00	1.00	02-Nov-27	02-Nov-27	0.00	0.00	◆ NYR: FILL CELL 2 with Water
	SLM-DP2-A2237	NYR: CELL 2 - Stabilisation Test	21.00	21.00	02-Nov-27	23-Nov-27	0.13	0.13	◆ NYR: CELL 2 - Stabilisation Test
	SLM-DP2-A2238	NYR: CELL 2 - Hydrostatic Test	7.00	7.00	24-Nov-27	30-Nov-27	0.00	0.00	◆ NYR: CELL 2 - Hydrostatic Test
	SLM-DP2-A2239	NYR: CELL 2 - Empty Water into Waste	3.00	3.00	01-Dec-27	03-Dec-27	0.00	0.00	◆ NYR: CELL 2 - Empty Water into Waste
	SLM-DP2-A2240	NYR: Superchlorinate CELL 1 & 2	5.00	5.00	04-Dec-27	08-Dec-27	0.00	0.00	◆ NYR: Superchlorinate CELL 1 & 2
	SLM-DP2-A2241	NYR: CELL 1 & 2 Empty Water into Waste	5.00	5.00	09-Dec-27	13-Dec-27	0.00	0.00	◆ NYR: CELL 1 & 2 Empty Water into Waste
	SLM-DP2-A2242	NYR: Sweeting Flows	4.00	4.00	14-Dec-27	17-Dec-27	0.00	0.00	◆ NYR: Sweeting Flows
	SLM-DP2-A2245	NYR: Works Complete and Available to SWS	0.00	0.00		17-Dec-27	0.00	0.00	◆ NYR: Works Complete and Available to SWS
	SLM-DP2-A2292	NEW Yewhill Reservoir TRA for Commissioning Works	14.00	14.00	18-Dec-27	31-Dec-27	0.00	91.00	◆ NEW Yewhill Reservoir TRA for Commissioning Works
	PROJECT CLOSE OUT AND HANDOVER		815.00	815.00	21-May-25	08-Sep-28	0.00	0.00	
	Section 2: WSW to Yewhill WSR@4292m		314.00	314.00	10-Jun-25	14-Sep-26	0.00	428.00	
	0-236 Metres Field Works@236m		20.00	20.00	10-Jun-25	07-Jul-25	0.00	722.00	
	WSW (0-215 Metres)		14.00	14.00	10-Jun-25	27-Jun-25	0.00	728.00	
	Post Completion Works		14.00	14.00	10-Jun-25	27-Jun-25	0.00	728.00	
	SLM-DP2-A1433	Reinstate Road Surface	5.00	5.00	10-Jun-25	16-Jun-25	0.00	728.00	◆ Reinstate Road Surface
	SLM-DP2-A1439	Reinsate Hedgerows as Required	2.00	2.00	17-Jun-25	18-Jun-25	0.00	728.00	◆ Reinsate Hedgerows as Required
	SLM-DP2-A1441	Make Good any Remaining Areas incl. Road Reinstatement	5.00	5.00	19-Jun-25	25-Jun-25	0.00	728.00	◆ Make Good any Remaining Areas incl. Road Reinstatement
	SLM-DP2-A1453	Complete Demobilisation	2.00	2.00	26-Jun-25	27-Jun-25	303.00	728.00	◆ Complete Demobilisation
	(216-236 Metres)@21m		15.00	15.00	17-Jun-25	07-Jul-25	0.00	722.00	
	Post Completion Works		15.00	15.00	17-Jun-25	07-Jul-25	0.00	722.00	
	SLM-DP2-A1446	Install Post-Construction Drainage	6.00	6.00	17-Jun-25	24-Jun-25	0.00	722.00	◆ Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1454	Reinstate Working Strip - Removing Haul Roads as Required	2.00	2.00	25-Jun-25	26-Jun-25	0.00	722.00	Reinstate Working Strip - Removing Haul Roads as Required
	SLM-DP2-A1462	Reinstate Topsoil	1.00	1.00	27-Jun-25	27-Jun-25	0.00	722.00	Reinstate Topsoil
	SLM-DP2-A1469	Make Good any Remaining Areas	2.00	2.00	30-Jun-25	01-Jul-25	0.00	722.00	Make Good any Remaining Areas
	SLM-DP2-A1473	Remove Working Strip Fencing	2.00	2.00	02-Jul-25	03-Jul-25	0.00	722.00	Remove Working Strip Fencing
	SLM-DP2-A1479	Complete Demobilisation	2.00	2.00	04-Jul-25	07-Jul-25	297.00	722.00	Complete Demobilisation
	237-1181 Metres Trenchless Crossing Works@945m		30.00	30.00	09-Oct-25	19-Nov-25	0.00	626.00	
	██████████ : ██████████ Tunnel (237-1181 Metres)@945m		30.00	30.00	09-Oct-25	19-Nov-25	0.00	626.00	
	Post Completion Works		2.00	2.00	18-Nov-25	19-Nov-25	0.00	626.00	
	SLM-DP2-A1717	Complete Demobilisation	2.00	2.00	18-Nov-25	19-Nov-25	201.00	626.00	Complete Demobilisation
	Land Parcel - HP785213: (699-836 Metres)@138m		14.00	14.00	09-Oct-25	28-Oct-25	0.00	642.00	
	Post Completion Works		14.00	14.00	09-Oct-25	28-Oct-25	0.00	642.00	
	SLM-DP2-A1458	Install Post-Construction Drainage	3.00	3.00	09-Oct-25	13-Oct-25	0.00	642.00	Install Post-Construction Drainage
	SLM-DP2-A1470	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	14-Oct-25	16-Oct-25	0.00	642.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1476	Reinstate island on ██████████ Road as required	2.00	2.00	17-Oct-25	20-Oct-25	0.00	642.00	Reinstate island on ██████████ Road as required
	SLM-DP2-A1481	Make Good any Remaining Areas	2.00	2.00	21-Oct-25	22-Oct-25	0.00	642.00	Make Good any Remaining Areas
	SLM-DP2-A1484	Remove Working Strip Fencing	2.00	2.00	23-Oct-25	24-Oct-25	0.00	642.00	Remove Working Strip Fencing
	SLM-DP2-A1490	Complete Demobilisation	2.00	2.00	27-Oct-25	28-Oct-25	217.00	642.00	Complete Demobilisation
	1182- 2395 Metres Field Works@1214m		69.00	69.00	19-May-26	24-Aug-26	0.00	442.00	
	██████████ : VENN (1182-1573 Metres)@392m		14.00	14.00	19-May-26	08-Jun-26	0.00	497.00	
	Post Completion Works		14.00	14.00	19-May-26	08-Jun-26	0.00	497.00	
	SLM-DP2-A1485	Install Post-Construction Drainage	3.00	3.00	19-May-26	21-May-26	0.00	497.00	Install Post-Construction Drainage
	SLM-DP2-A1491	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	22-May-26	27-May-26	0.00	497.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1496	Reinstate Topsoil	2.00	2.00	28-May-26	29-May-26	0.00	497.00	Reinstate Topsoil
	SLM-DP2-A1499	Make Good any Remaining Areas	2.00	2.00	01-Jun-26	02-Jun-26	0.00	497.00	Make Good any Remaining Areas
	SLM-DP2-A1501	Remove Working Strip Fencing	2.00	2.00	03-Jun-26	04-Jun-26	0.00	497.00	Remove Working Strip Fencing
	SLM-DP2-A1505	Complete Demobilisation	2.00	2.00	05-Jun-26	08-Jun-26	72.00	497.00	Complete Demobilisation
	██████████ : (1574-2063 Metres)@490m		16.00	16.00	03-Jul-26	24-Jul-26	0.00	463.00	
	Post Completion Works		16.00	16.00	03-Jul-26	24-Jul-26	0.00	463.00	
	SLM-DP2-A1529	Install Post-Construction Drainage	3.00	3.00	03-Jul-26	07-Jul-26	0.00	463.00	Install Post-Construction Drainage
	SLM-DP2-A1532	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	08-Jul-26	10-Jul-26	0.00	463.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1535	Reinstate Topsoil	2.00	2.00	13-Jul-26	14-Jul-26	0.00	463.00	Reinstate Topsoil
	SLM-DP2-A1543	Reinsate Hedgerows as Required	2.00	2.00	15-Jul-26	16-Jul-26	0.00	463.00	Reinsate Hedgerows as Required
	SLM-DP2-A1548	Make Good any Remaining Areas	2.00	2.00	17-Jul-26	20-Jul-26	0.00	463.00	Make Good any Remaining Areas
	SLM-DP2-A1553	Remove Working Strip Fencing	2.00	2.00	21-Jul-26	22-Jul-26	0.00	463.00	Remove Working Strip Fencing
	SLM-DP2-A1566	Complete Demobilisation	2.00	2.00	23-Jul-26	24-Jul-26	38.00	463.00	Complete Demobilisation
	██████████ : VENN (2064-2395 Metres)@332m		16.00	16.00	03-Aug-26	24-Aug-26	0.00	442.00	
	Post Completion Works		16.00	16.00	03-Aug-26	24-Aug-26	0.00	442.00	
	SLM-DP2-A1587	Install Post-Construction Drainage	3.00	3.00	03-Aug-26	05-Aug-26	0.00	442.00	Install Post-Construction Drainage
	SLM-DP2-A1596	Reinstate Working Strip - Remaining Haul Roads as Required	3.00	3.00	06-Aug-26	10-Aug-26	0.00	442.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1605	Reinstate Topsoil	2.00	2.00	11-Aug-26	12-Aug-26	0.00	442.00	Reinstate Topsoil
	SLM-DP2-A1613	Reinsate Hedgerows as Required	2.00	2.00	13-Aug-26	14-Aug-26	0.00	442.00	Reinsate Hedgerows as Required
	SLM-DP2-A1619	Make Good any Remaining Areas	2.00	2.00	17-Aug-26	18-Aug-26	0.00	442.00	Make Good any Remaining Areas
	SLM-DP2-A1627	Remove Working Strip Fencing	2.00	2.00	19-Aug-26	20-Aug-26	0.00	442.00	Remove Working Strip Fencing
	SLM-DP2-A1635	Complete Demobilisation	2.00	2.00	21-Aug-26	24-Aug-26	17.00	442.00	Complete Demobilisation
	2396-2465 Metres Trenchless Crossing Works@70m		45.00	45.00	27-Apr-26	30-Jun-26	0.00	481.00	
	██████████ : Under Venn (2396-2465 Metres)@70m		2.00	2.00	27-Apr-26	28-Apr-26	0.00	524.00	
	Post Completion Works		2.00	2.00	27-Apr-26	28-Apr-26	0.00	524.00	
	SLM-DP2-A1897	Complete Demobilisation	2.00	2.00	27-Apr-26	28-Apr-26	99.00	524.00	Complete Demobilisation
	██████████ : Under Venn TPO (2417/2431)		2.00	2.00	29-Jun-26	30-Jun-26	0.00	481.00	
	Post Completion Works		2.00	2.00	29-Jun-26	30-Jun-26	0.00	481.00	
	SLM-DP2-A2130	Complete Demobilisation	2.00	2.00	29-Jun-26	30-Jun-26	56.00	481.00	Complete Demobilisation

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	2466-2718 Metres Field Works@253m		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	: VENN (2466-2718 Metres)@253m		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	Post Completion Works		14.00	14.00	25-Aug-26	14-Sep-26	0.00	428.00	
	SLM-DP2-A1641	Install Post-Construction Drainage	3.00	3.00	25-Aug-26	27-Aug-26	0.00	428.00	Install Post-Construction Drainage
	SLM-DP2-A1651	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	28-Aug-26	02-Sep-26	0.00	428.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1657	Reinstate Topsoil	2.00	2.00	03-Sep-26	04-Sep-26	0.00	428.00	Reinstate Topsoil
	SLM-DP2-A1660	Make Good any Remaining Areas	2.00	2.00	07-Sep-26	08-Sep-26	0.00	428.00	Make Good any Remaining Areas
	SLM-DP2-A1663	Remove Working Strip Fencing	2.00	2.00	09-Sep-26	10-Sep-26	0.00	428.00	Remove Working Strip Fencing
	SLM-DP2-A1669	Complete Demobilisation	2.00	2.00	11-Sep-26	14-Sep-26	3.00	428.00	Complete Demobilisation
	2719- 2722 Metres Highway Works@4m		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	: Shepherds Lane (2719-2722 Metres)@4m		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	Post Completion Works		6.00	6.00	30-Sep-25	07-Oct-25	0.00	657.00	
	SLM-DP2-A1616	Reinsate Hedgerows as Required	2.00	2.00	30-Sep-25	01-Oct-25	0.00	657.00	Reinsate Hedgerows as Required
	SLM-DP2-A1623	Make Good any Remaining Areas	2.00	2.00	02-Oct-25	03-Oct-25	0.00	657.00	Make Good any Remaining Areas
	SLM-DP2-A1632	Complete Demobilisation	2.00	2.00	06-Oct-25	07-Oct-25	232.00	657.00	Complete Demobilisation
	2722-4150 Metres Field Works@1429m		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	: VENN (2723-4150 Metres)@1428m		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	Post Completion Works		14.00	14.00	12-Sep-25	01-Oct-25	0.00	661.00	
	SLM-DP2-A1456	Install Post-Construction Drainage	3.00	3.00	12-Sep-25	16-Sep-25	0.00	661.00	Install Post-Construction Drainage
	SLM-DP2-A1468	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	17-Sep-25	19-Sep-25	0.00	661.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1474	Reinstate Topsoil	2.00	2.00	22-Sep-25	23-Sep-25	0.00	661.00	Reinstate Topsoil
	SLM-DP2-A1480	Make Good any Remaining Areas	2.00	2.00	24-Sep-25	25-Sep-25	0.00	661.00	Make Good any Remaining Areas
	SLM-DP2-A1483	Remove Working Strip Fencing	2.00	2.00	26-Sep-25	29-Sep-25	0.00	661.00	Remove Working Strip Fencing
	SLM-DP2-A1488	Complete Demobilisation	2.00	2.00	30-Sep-25	01-Oct-25	236.00	661.00	Complete Demobilisation
	4151-4161 Metres Highway Works@11m		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	: Silkstead Lane (4151-4161 Metres)@11m		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	Post Completion Works		6.00	6.00	02-Oct-25	09-Oct-25	0.00	655.00	
	SLM-DP2-A1624	Reinsate Hedgerows as Required	2.00	2.00	02-Oct-25	03-Oct-25	0.00	655.00	Reinsate Hedgerows as Required
	SLM-DP2-A1633	Make Good any Remaining Areas	2.00	2.00	06-Oct-25	07-Oct-25	0.00	655.00	Make Good any Remaining Areas
	SLM-DP2-A1637	Complete Demobilisation	2.00	2.00	08-Oct-25	09-Oct-25	230.00	655.00	Complete Demobilisation
	4162-4292 Metres Field Works@131m		20.00	20.00	18-Sep-25	15-Oct-25	0.00	651.00	
	: VENN (4162-4258 Metres)@97m		14.00	14.00	18-Sep-25	07-Oct-25	0.00	657.00	
	Post Completion Works		14.00	14.00	18-Sep-25	07-Oct-25	0.00	657.00	
	SLM-DP2-A1554	Install Post-Construction Drainage	3.00	3.00	18-Sep-25	22-Sep-25	0.00	657.00	Install Post-Construction Drainage
	SLM-DP2-A1572	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Sep-25	25-Sep-25	0.00	657.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1580	Reinstate Topsoil	2.00	2.00	26-Sep-25	29-Sep-25	0.00	657.00	Reinstate Topsoil
	SLM-DP2-A1583	Make Good any Remaining Areas	2.00	2.00	30-Sep-25	01-Oct-25	0.00	657.00	Make Good any Remaining Areas
	SLM-DP2-A1589	Remove Working Strip Fencing	2.00	2.00	02-Oct-25	03-Oct-25	0.00	657.00	Remove Working Strip Fencing
	SLM-DP2-A1597	Complete Demobilisation	2.00	2.00	06-Oct-25	07-Oct-25	232.00	657.00	Complete Demobilisation
	: VENN (4259-4271 Metres)@13m		14.00	14.00	23-Sep-25	10-Oct-25	0.00	654.00	
	Post Completion Works		14.00	14.00	23-Sep-25	10-Oct-25	0.00	654.00	
	SLM-DP2-A1584	Install Post-Construction Drainage	3.00	3.00	23-Sep-25	25-Sep-25	0.00	654.00	Install Post-Construction Drainage
	SLM-DP2-A1592	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	26-Sep-25	30-Sep-25	0.00	654.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1603	Reinstate Topsoil	2.00	2.00	01-Oct-25	02-Oct-25	0.00	654.00	Reinstate Topsoil
	SLM-DP2-A1608	Make Good any Remaining Areas	2.00	2.00	03-Oct-25	06-Oct-25	0.00	654.00	Make Good any Remaining Areas
	SLM-DP2-A1615	Remove Working Strip Fencing	2.00	2.00	07-Oct-25	08-Oct-25	0.00	654.00	Remove Working Strip Fencing
	SLM-DP2-A1622	Complete Demobilisation	2.00	2.00	09-Oct-25	10-Oct-25	229.00	654.00	Complete Demobilisation
	: Yewhill WSR (Line) (4272-4292 Metres)@21m		14.00	14.00	26-Sep-25	15-Oct-25	0.00	651.00	
	Post Completion Works		14.00	14.00	26-Sep-25	15-Oct-25	0.00	651.00	
	SLM-DP2-A1609	Install Post-Construction Drainage	3.00	3.00	26-Sep-25	30-Sep-25	0.00	651.00	Install Post-Construction Drainage
	SLM-DP2-A1620	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Oct-25	03-Oct-25	0.00	651.00	Reinstate Working Strip - Remaining Haul Roads as Required

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1631	Reinstate Topsoil	2.00	2.00	06-Oct-25	07-Oct-25	0.00	651.00	Reinstate Topsoil
	SLM-DP2-A1636	Make Good any Remaining Areas	2.00	2.00	08-Oct-25	09-Oct-25	0.00	651.00	Make Good any Remaining Areas
	SLM-DP2-A1642	Remove Working Strip Fencing	2.00	2.00	10-Oct-25	13-Oct-25	0.00	651.00	Remove Working Strip Fencing
	SLM-DP2-A1648	Complete Demobilisation	2.00	2.00	14-Oct-25	15-Oct-25	226.00	651.00	Complete Demobilisation
Section 3: Yewhill WSR to Rownhams WSR@14805m			557.00	557.00	21-May-25	20-Aug-27	0.00	198.00	
0-2683 Metres Field Works@2683m			351.00	351.00	21-May-25	16-Oct-26	0.00	404.00	
Land Parcel - HP718556B: Yewhill WSR (Rownhams Line) (0-14 Metres)@14m			16.00	16.00	21-May-25	12-Jun-25	0.00	739.00	
Post Completion Works			16.00	16.00	21-May-25	12-Jun-25	0.00	739.00	
	SLM-DP2-A1396	Install Post-Construction Drainage	3.00	3.00	21-May-25	23-May-25	0.00	739.00	Install Post-Construction Drainage
	SLM-DP2-A1404	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	27-May-25	29-May-25	0.00	739.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1419	Reinstate Topsoil	2.00	2.00	30-May-25	02-Jun-25	0.00	739.00	Reinstate Topsoil
	SLM-DP2-A1423	Reinsate Hedgerows as Required	2.00	2.00	03-Jun-25	04-Jun-25	0.00	739.00	Reinsate Hedgerows as Required
	SLM-DP2-A1427	Make Good any Remaining Areas	2.00	2.00	05-Jun-25	06-Jun-25	0.00	739.00	Make Good any Remaining Areas
	SLM-DP2-A1428	Remove Working Strip Fencing	2.00	2.00	09-Jun-25	10-Jun-25	0.00	739.00	Remove Working Strip Fencing
	SLM-DP2-A1434	Complete Demobilisation	2.00	2.00	11-Jun-25	12-Jun-25	541.00	739.00	Complete Demobilisation
Land Parcel - HP466625E: VENN (15 - 669 Metres)@655m			16.00	16.00	25-Sep-26	16-Oct-26	0.00	404.00	
Post Completion Works			16.00	16.00	25-Sep-26	16-Oct-26	0.00	404.00	
	SLM-DP2-A2034	Install Post-Construction Drainage	3.00	3.00	25-Sep-26	29-Sep-26	0.00	404.00	Install Post-Construction Drainage
	SLM-DP2-A2041	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Sep-26	02-Oct-26	0.00	404.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2046	Reinstate Topsoil	2.00	2.00	05-Oct-26	06-Oct-26	0.00	404.00	Reinstate Topsoil
	SLM-DP2-A2055	Reinsate Hedgerows as Required	2.00	2.00	07-Oct-26	08-Oct-26	0.00	404.00	Reinsate Hedgerows as Required
	SLM-DP2-A2061	Make Good any Remaining Areas	2.00	2.00	09-Oct-26	12-Oct-26	0.00	404.00	Make Good any Remaining Areas
	SLM-DP2-A2065	Remove Working Strip Fencing	2.00	2.00	13-Oct-26	14-Oct-26	0.00	404.00	Remove Working Strip Fencing
	SLM-DP2-A2073	Complete Demobilisation	2.00	2.00	15-Oct-26	16-Oct-26	206.00	404.00	Complete Demobilisation
Land Parcel - HP679390: RUSSELL (670-741 Metres)@72m			16.00	16.00	04-Aug-25	26-Aug-25	0.00	687.00	
Post Completion Works			16.00	16.00	04-Aug-25	26-Aug-25	0.00	687.00	
	SLM-DP2-A1502	Install Post-Construction Drainage	3.00	3.00	04-Aug-25	06-Aug-25	0.00	687.00	Install Post-Construction Drainage
	SLM-DP2-A1507	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	07-Aug-25	11-Aug-25	0.00	687.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1510	Reinstate Topsoil	2.00	2.00	12-Aug-25	13-Aug-25	0.00	687.00	Reinstate Topsoil
	SLM-DP2-A1512	Reinsate Hedgerows as Required	2.00	2.00	14-Aug-25	15-Aug-25	0.00	687.00	Reinsate Hedgerows as Required
	SLM-DP2-A1514	Make Good any Remaining Areas	2.00	2.00	18-Aug-25	19-Aug-25	0.00	687.00	Make Good any Remaining Areas
	SLM-DP2-A1524	Remove Working Strip Fencing	2.00	2.00	20-Aug-25	21-Aug-25	0.00	687.00	Remove Working Strip Fencing
	SLM-DP2-A1527	Complete Demobilisation	2.00	2.00	22-Aug-25	26-Aug-25	489.00	687.00	Complete Demobilisation
Land Parcel - HP520441A: ROYLE (742-1727 Metres)@986m			14.00	14.00	07-Nov-25	26-Nov-25	0.00	621.00	
Post Completion Works			14.00	14.00	07-Nov-25	26-Nov-25	0.00	621.00	
	SLM-DP2-A1658	Install Post-Construction Drainage	3.00	3.00	07-Nov-25	11-Nov-25	0.00	621.00	Install Post-Construction Drainage
	SLM-DP2-A1664	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	12-Nov-25	14-Nov-25	0.00	621.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1674	Reinstate Topsoil	2.00	2.00	17-Nov-25	18-Nov-25	0.00	621.00	Reinstate Topsoil
	SLM-DP2-A1675	Make Good any Remaining Areas	2.00	2.00	19-Nov-25	20-Nov-25	0.00	621.00	Make Good any Remaining Areas
	SLM-DP2-A1677	Remove Working Strip Fencing	2.00	2.00	21-Nov-25	24-Nov-25	0.00	621.00	Remove Working Strip Fencing
	SLM-DP2-A1679	Complete Demobilisation	2.00	2.00	25-Nov-25	26-Nov-25	423.00	621.00	Complete Demobilisation
Land Parcel - HP520441B: ROYLE (1728-2698 Metres)@971m			14.00	14.00	05-Aug-25	22-Aug-25	0.00	688.00	
Post Completion Works			14.00	14.00	05-Aug-25	22-Aug-25	0.00	688.00	
	SLM-DP2-A1429	Install Post-Construction Drainage	3.00	3.00	05-Aug-25	07-Aug-25	0.00	688.00	Install Post-Construction Drainage
	SLM-DP2-A1438	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	08-Aug-25	12-Aug-25	0.00	688.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1443	Reinstate Topsoil	2.00	2.00	13-Aug-25	14-Aug-25	0.00	688.00	Reinstate Topsoil
	SLM-DP2-A1449	Make Good any Remaining Areas	2.00	2.00	15-Aug-25	18-Aug-25	0.00	688.00	Make Good any Remaining Areas
	SLM-DP2-A1455	Remove Working Strip Fencing	2.00	2.00	19-Aug-25	20-Aug-25	0.00	688.00	Remove Working Strip Fencing
	SLM-DP2-A1459	Complete Demobilisation	2.00	2.00	21-Aug-25	22-Aug-25	490.00	688.00	Complete Demobilisation
2684-2720 Metres Trenchless Crossing Works@37m			61.00	61.00	08-Aug-25	03-Nov-25	0.00	638.00	
Land Parcel - HWXS03: Poles Lane (2684-2720 Metres)@37m			1.00	1.00	03-Nov-25	03-Nov-25	0.00	638.00	

			Project Codes						
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	Post Completion Works		1.00	1.00	03-Nov-25	03-Nov-25	0.00	638.00	
	SLM-DP2-A1661	Complete Demobilisation	1.00	1.00	03-Nov-25	03-Nov-25	440.00	638.00	
	Land Parcel - HP520441C: ROYLE (2699-2710 Metres)@12m		14.00	14.00	08-Aug-25	28-Aug-25	0.00	685.00	
	Post Completion Works		14.00	14.00	08-Aug-25	28-Aug-25	0.00	685.00	
	SLM-DP2-A1497	Install Post-Construction Drainage	3.00	3.00	08-Aug-25	12-Aug-25	0.00	685.00	
	SLM-DP2-A1500	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	13-Aug-25	15-Aug-25	0.00	685.00	
	SLM-DP2-A1506	Reinstate Topsoil	2.00	2.00	18-Aug-25	19-Aug-25	0.00	685.00	
	SLM-DP2-A1509	Make Good any Remaining Areas	2.00	2.00	20-Aug-25	21-Aug-25	0.00	685.00	
	SLM-DP2-A1511	Remove Working Strip Fencing	2.00	2.00	22-Aug-25	26-Aug-25	0.00	685.00	
	SLM-DP2-A1513	Complete Demobilisation	2.00	2.00	27-Aug-25	28-Aug-25	487.00	685.00	
	2721-3999 Metres Field Works@1279m		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	Land Parcel - HP688607: CRANBERRY ESTATE (2721-3999 Metres)@1279m		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	Post Completion Works		16.00	16.00	09-Sep-26	30-Sep-26	0.00	416.00	
	SLM-DP2-A1990	Install Post-Construction Drainage	3.00	3.00	09-Sep-26	11-Sep-26	0.00	416.00	
	SLM-DP2-A2002	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	14-Sep-26	16-Sep-26	0.00	416.00	
	SLM-DP2-A2008	Reinstate Topsoil	2.00	2.00	17-Sep-26	18-Sep-26	0.00	416.00	
	SLM-DP2-A2016	Reinsate Hedgerows as Required	2.00	2.00	21-Sep-26	22-Sep-26	0.00	416.00	
	SLM-DP2-A2021	Make Good any Remaining Areas	2.00	2.00	23-Sep-26	24-Sep-26	0.00	416.00	
	SLM-DP2-A2028	Remove Working Strip Fencing	2.00	2.00	25-Sep-26	28-Sep-26	0.00	416.00	
	SLM-DP2-A2032	Complete Demobilisation	2.00	2.00	29-Sep-26	30-Sep-26	218.00	416.00	
	4000-4049 Metres Trenchless Crossing Works/4025-4031 Metres Highway Works@50m		1.00	1.00	13-Aug-26	13-Aug-26	0.00	449.00	
	Post Completion Works		1.00	1.00	13-Aug-26	13-Aug-26	0.00	449.00	
	SLM-DP2-A1955	Complete Demobilisation	1.00	1.00	13-Aug-26	13-Aug-26	251.00	449.00	
	4050-5662 Metres Field Works@1613m		42.00	42.00	10-Sep-26	06-Nov-26	0.00	389.00	
	Land Parcel - HP522722: GRADIDGE (4050-4633 Metres)@584m		14.00	14.00	10-Sep-26	29-Sep-26	0.00	417.00	
	Post Completion Works		14.00	14.00	10-Sep-26	29-Sep-26	0.00	417.00	
	SLM-DP2-A2004	Install Post-Construction Drainage	3.00	3.00	10-Sep-26	14-Sep-26	0.00	417.00	
	SLM-DP2-A2017	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	15-Sep-26	17-Sep-26	0.00	417.00	
	SLM-DP2-A2024	Reinstate Topsoil	2.00	2.00	18-Sep-26	21-Sep-26	0.00	417.00	
	SLM-DP2-A2030	Make Good any Remaining Areas	2.00	2.00	22-Sep-26	23-Sep-26	0.00	417.00	
	SLM-DP2-A2035	Remove Working Strip Fencing	2.00	2.00	24-Sep-26	25-Sep-26	0.00	417.00	
	SLM-DP2-A2040	Complete Demobilisation	2.00	2.00	28-Sep-26	29-Sep-26	219.00	417.00	
	Land Parcel - HP767949: RATLAKE (4634-5662 Metres)@1029m		14.00	14.00	20-Oct-26	06-Nov-26	0.00	389.00	
	Post Completion Works		14.00	14.00	20-Oct-26	06-Nov-26	0.00	389.00	
	SLM-DP2-A2037	Install Post-Construction Drainage	3.00	3.00	20-Oct-26	22-Oct-26	0.00	389.00	
	SLM-DP2-A2044	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Oct-26	27-Oct-26	0.00	389.00	
	SLM-DP2-A2051	Reinstate Topsoil	2.00	2.00	28-Oct-26	29-Oct-26	0.00	389.00	
	SLM-DP2-A2060	Make Good any Remaining Areas	2.00	2.00	30-Oct-26	02-Nov-26	0.00	389.00	
	SLM-DP2-A2062	Remove Working Strip Fencing	2.00	2.00	03-Nov-26	04-Nov-26	0.00	389.00	
	SLM-DP2-A2066	Complete Demobilisation	2.00	2.00	05-Nov-26	06-Nov-26	191.00	389.00	
	5663-5986 Metres Trenchless Crossing Works@324m		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Land Parcel - TLXS04: Under Hook Road & Ancient Woodland (5663-5986 Metres)@324		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	Post Completion Works		2.00	2.00	14-Dec-26	15-Dec-26	0.00	362.00	
	SLM-DP2-A2141	Complete Demobilisation	2.00	2.00	14-Dec-26	15-Dec-26	164.00	362.00	
	5987-6881 Metres Field Works@893m		47.00	47.00	05-May-27	09-Jul-27	0.00	228.00	
	Land Parcel - HP595776: (5987-6225 Metres)@239m		14.00	14.00	05-May-27	24-May-27	0.00	261.00	
	Post Completion Works		14.00	14.00	05-May-27	24-May-27	0.00	261.00	
	SLM-DP2-A2067	Install Post-Construction Drainage	3.00	3.00	05-May-27	07-May-27	0.00	261.00	
	SLM-DP2-A2076	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	10-May-27	12-May-27	0.00	261.00	
	SLM-DP2-A2081	Reinstate Topsoil	2.00	2.00	13-May-27	14-May-27	0.00	261.00	
	SLM-DP2-A2087	Make Good any Remaining Areas	2.00	2.00	17-May-27	18-May-27	0.00	261.00	

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2093	Remove Working Strip Fencing	2.00	2.00	19-May-27	20-May-27	0.00	261.00	Remove Working Strip Fencing
	SLM-DP2-A2097	Complete Demobilisation	2.00	2.00	21-May-27	24-May-27	63.00	261.00	Complete Demobilisation
	Land Parcel - HP626305: BROADGATE (6226-6881 Metres)@656m		14.00	14.00	22-Jun-27	09-Jul-27	0.00	228.00	
	Post Completion Works		14.00	14.00	22-Jun-27	09-Jul-27	0.00	228.00	
	SLM-DP2-A2174	Install Post-Construction Drainage	3.00	3.00	22-Jun-27	24-Jun-27	0.00	228.00	Install Post-Construction Drainage
	SLM-DP2-A2190	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	25-Jun-27	29-Jun-27	0.00	228.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2199	Reinstate Topsoil	2.00	2.00	30-Jun-27	01-Jul-27	0.00	228.00	Reinstate Topsoil
	SLM-DP2-A2208	Make Good any Remaining Areas	2.00	2.00	02-Jul-27	05-Jul-27	0.00	228.00	Make Good any Remaining Areas
	SLM-DP2-A2217	Remove Working Strip Fencing	2.00	2.00	06-Jul-27	07-Jul-27	0.00	228.00	Remove Working Strip Fencing
	SLM-DP2-A2225	Complete Demobilisation	2.00	2.00	08-Jul-27	09-Jul-27	30.00	228.00	Complete Demobilisation
	6977-7797 Metres Field Works@821m		176.00	176.00	24-Sep-26	16-Jun-27	0.00	245.00	
	Land Parcel - HP685725: (6977-7167 Metres)@191m		14.00	14.00	24-Sep-26	13-Oct-26	0.00	407.00	
	Post Completion Works		14.00	14.00	24-Sep-26	13-Oct-26	0.00	407.00	
	SLM-DP2-A1953	Install Post-Construction Drainage	3.00	3.00	24-Sep-26	28-Sep-26	0.00	407.00	Install Post-Construction Drainage
	SLM-DP2-A1962	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	29-Sep-26	01-Oct-26	0.00	407.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1973	Reinstate Topsoil	2.00	2.00	02-Oct-26	05-Oct-26	0.00	407.00	Reinstate Topsoil
	SLM-DP2-A1982	Make Good any Remaining Areas	2.00	2.00	06-Oct-26	07-Oct-26	0.00	407.00	Make Good any Remaining Areas
	SLM-DP2-A1987	Remove Working Strip Fencing	2.00	2.00	08-Oct-26	09-Oct-26	0.00	407.00	Remove Working Strip Fencing
	SLM-DP2-A1997	Complete Demobilisation	2.00	2.00	12-Oct-26	13-Oct-26	209.00	407.00	Complete Demobilisation
	Land Parcel - HP577891: Golf Course (7168-7225 Metres)@58m		14.00	14.00	29-Sep-26	16-Oct-26	0.00	404.00	
	Post Completion Works		14.00	14.00	29-Sep-26	16-Oct-26	0.00	404.00	
	SLM-DP2-A1963	Install Post-Construction Drainage	3.00	3.00	29-Sep-26	01-Oct-26	0.00	404.00	Install Post-Construction Drainage
	SLM-DP2-A1974	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	02-Oct-26	06-Oct-26	0.00	404.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1984	Reinstate Topsoil	2.00	2.00	07-Oct-26	08-Oct-26	0.00	404.00	Reinstate Topsoil
	SLM-DP2-A1991	Make Good any Remaining Areas	2.00	2.00	09-Oct-26	12-Oct-26	0.00	404.00	Make Good any Remaining Areas
	SLM-DP2-A2001	Remove Working Strip Fencing	2.00	2.00	13-Oct-26	14-Oct-26	0.00	404.00	Remove Working Strip Fencing
	SLM-DP2-A2003	Complete Demobilisation	2.00	2.00	15-Oct-26	16-Oct-26	206.00	404.00	Complete Demobilisation
	Land Parcel - Z6103: (7226-7797 Metres)@572m		14.00	14.00	27-May-27	16-Jun-27	0.00	245.00	
	Post Completion Works		14.00	14.00	27-May-27	16-Jun-27	0.00	245.00	
	SLM-DP2-A2068	Install Post-Construction Drainage	3.00	3.00	27-May-27	01-Jun-27	0.00	245.00	Install Post-Construction Drainage
	SLM-DP2-A2077	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	02-Jun-27	04-Jun-27	0.00	245.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2082	Reinstate Topsoil	2.00	2.00	07-Jun-27	08-Jun-27	0.00	245.00	Reinstate Topsoil
	SLM-DP2-A2088	Make Good any Remaining Areas	2.00	2.00	09-Jun-27	10-Jun-27	0.00	245.00	Make Good any Remaining Areas
	SLM-DP2-A2094	Remove Working Strip Fencing	2.00	2.00	11-Jun-27	14-Jun-27	0.00	245.00	Remove Working Strip Fencing
	SLM-DP2-A2098	Complete Demobilisation	2.00	2.00	15-Jun-27	16-Jun-27	47.00	245.00	Complete Demobilisation
	7798-7811 Metres Highway Works@14m		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	Land Parcel - HWXS05: Pound Lane (7798-7811 Metres)@14m		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	Post Completion Works		1.00	1.00	14-Aug-26	14-Aug-26	0.00	448.00	
	SLM-DP2-A1965	Complete Demobilisation	1.00	1.00	14-Aug-26	14-Aug-26	250.00	448.00	Complete Demobilisation
	7812-8622 Metres Field Works@811m		206.00	206.00	11-Sep-26	15-Jul-27	0.00	224.00	
	Land Parcel - Z6101A: (7812-8155 Metres)@344m		14.00	14.00	28-Jun-27	15-Jul-27	0.00	224.00	
	Post Completion Works		14.00	14.00	28-Jun-27	15-Jul-27	0.00	224.00	
	SLM-DP2-A2164	Install Post-Construction Drainage	3.00	3.00	28-Jun-27	30-Jun-27	0.00	224.00	Install Post-Construction Drainage
	SLM-DP2-A2170	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Jul-27	05-Jul-27	0.00	224.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2189	Reinstate Topsoil	2.00	2.00	06-Jul-27	07-Jul-27	0.00	224.00	Reinstate Topsoil
	SLM-DP2-A2197	Make Good any Remaining Areas	2.00	2.00	08-Jul-27	09-Jul-27	0.00	224.00	Make Good any Remaining Areas
	SLM-DP2-A2200	Remove Working Strip Fencing	2.00	2.00	12-Jul-27	13-Jul-27	0.00	224.00	Remove Working Strip Fencing
	SLM-DP2-A2209	Complete Demobilisation	2.00	2.00	14-Jul-27	15-Jul-27	26.00	224.00	Complete Demobilisation
	Land Parcel - HP563378: (8156-8341 Metres)@186m		16.00	16.00	11-Sep-26	02-Oct-26	0.00	414.00	
	Post Completion Works		16.00	16.00	11-Sep-26	02-Oct-26	0.00	414.00	
	SLM-DP2-A1884	Install Post-Construction Drainage	3.00	3.00	11-Sep-26	15-Sep-26	0.00	414.00	Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A1888	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	16-Sep-26	18-Sep-26	0.00	414.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1892	Reinstate Topsoil	2.00	2.00	21-Sep-26	22-Sep-26	0.00	414.00	Reinstate Topsoil
	SLM-DP2-A1895	Reinsate Hedgerows as Required	2.00	2.00	23-Sep-26	24-Sep-26	0.00	414.00	Reinsate Hedgerows as Required
	SLM-DP2-A1896	Make Good any Remaining Areas	2.00	2.00	25-Sep-26	28-Sep-26	0.00	414.00	Make Good any Remaining Areas
	SLM-DP2-A1898	Remove Working Strip Fencing	2.00	2.00	29-Sep-26	30-Sep-26	0.00	414.00	Remove Working Strip Fencing
	SLM-DP2-A1900	Complete Demobilisation	2.00	2.00	01-Oct-26	02-Oct-26	216.00	414.00	Complete Demobilisation
	Land Parcel - Z6101B: (8342-8622 Metres)@281m		14.00	14.00	19-Oct-26	05-Nov-26	0.00	390.00	
	Post Completion Works		14.00	14.00	19-Oct-26	05-Nov-26	0.00	390.00	
	SLM-DP2-A1917	Install Post-Construction Drainage	3.00	3.00	19-Oct-26	21-Oct-26	0.00	390.00	Install Post-Construction Drainage
	SLM-DP2-A1920	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	22-Oct-26	26-Oct-26	0.00	390.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1923	Reinstate Topsoil	2.00	2.00	27-Oct-26	28-Oct-26	0.00	390.00	Reinstate Topsoil
	SLM-DP2-A1924	Make Good any Remaining Areas	2.00	2.00	29-Oct-26	30-Oct-26	0.00	390.00	Make Good any Remaining Areas
	SLM-DP2-A1927	Remove Working Strip Fencing	2.00	2.00	02-Nov-26	03-Nov-26	0.00	390.00	Remove Working Strip Fencing
	SLM-DP2-A1928	Complete Demobilisation	2.00	2.00	04-Nov-26	05-Nov-26	192.00	390.00	Complete Demobilisation
	8623-8641 Metres Highway Works@19m		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	Land Parcel - HWXS06: Green Lane (8623-8641 Metres)@19m		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	Post Completion Works		1.00	1.00	17-Aug-26	17-Aug-26	0.00	447.00	
	SLM-DP2-A1975	Complete Demobilisation	1.00	1.00	17-Aug-26	17-Aug-26	249.00	447.00	Complete Demobilisation
	8642-9403 Metres Field Works@762m		26.00	26.00	09-Jul-27	13-Aug-27	0.00	203.00	
	Land Parcel - HP893218: (8642-8777 Metres)@136m		14.00	14.00	09-Jul-27	28-Jul-27	0.00	215.00	
	Post Completion Works		14.00	14.00	09-Jul-27	28-Jul-27	0.00	215.00	
	SLM-DP2-A2175	Install Post-Construction Drainage	3.00	3.00	09-Jul-27	13-Jul-27	0.00	215.00	Install Post-Construction Drainage
	SLM-DP2-A2191	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	14-Jul-27	16-Jul-27	0.00	215.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2201	Reinstate Topsoil	2.00	2.00	19-Jul-27	20-Jul-27	0.00	215.00	Reinstate Topsoil
	SLM-DP2-A2210	Make Good any Remaining Areas	2.00	2.00	21-Jul-27	22-Jul-27	0.00	215.00	Make Good any Remaining Areas
	SLM-DP2-A2218	Remove Working Strip Fencing	2.00	2.00	23-Jul-27	26-Jul-27	0.00	215.00	Remove Working Strip Fencing
	SLM-DP2-A2226	Complete Demobilisation	2.00	2.00	27-Jul-27	28-Jul-27	17.00	215.00	Complete Demobilisation
	Land Parcel - HP640014: (8778-9403 Metres)@626m		14.00	14.00	27-Jul-27	13-Aug-27	0.00	203.00	
	Post Completion Works		14.00	14.00	27-Jul-27	13-Aug-27	0.00	203.00	
	SLM-DP2-A2176	Install Post-Construction Drainage	3.00	3.00	27-Jul-27	29-Jul-27	0.00	203.00	Install Post-Construction Drainage
	SLM-DP2-A2192	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Jul-27	03-Aug-27	0.00	203.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2202	Reinstate Topsoil	2.00	2.00	04-Aug-27	05-Aug-27	0.00	203.00	Reinstate Topsoil
	SLM-DP2-A2211	Make Good any Remaining Areas	2.00	2.00	06-Aug-27	09-Aug-27	0.00	203.00	Make Good any Remaining Areas
	SLM-DP2-A2219	Remove Working Strip Fencing	2.00	2.00	10-Aug-27	11-Aug-27	0.00	203.00	Remove Working Strip Fencing
	SLM-DP2-A2227	Complete Demobilisation	2.00	2.00	12-Aug-27	13-Aug-27	5.00	203.00	Complete Demobilisation
	9404-9620 Metres Trenchless Crossing Works@217m		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	Land Parcel - TLXS06: ECR UTX (9404-9620 Metres)@217m		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	Post Completion Works		30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	
	SLM-DP2-A1668	Contract Mobilisation	30.00	30.00	19-Nov-26	13-Jan-27	0.00	226.00	Contract Mobilisation
	9621-11419 Metres Field Works@1799m		46.00	46.00	18-Jun-27	20-Aug-27	0.00	198.00	
	Land Parcel - HP607025A: WARREN FARM (9621-11031 Metres)@1411m		14.00	14.00	03-Aug-27	20-Aug-27	0.00	198.00	
	Post Completion Works		14.00	14.00	03-Aug-27	20-Aug-27	0.00	198.00	
	SLM-DP2-A2177	Install Post-Construction Drainage	3.00	3.00	03-Aug-27	05-Aug-27	0.00	198.00	Install Post-Construction Drainage
	SLM-DP2-A2193	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	06-Aug-27	10-Aug-27	0.00	198.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2203	Reinstate Topsoil	2.00	2.00	11-Aug-27	12-Aug-27	0.00	198.00	Reinstate Topsoil
	SLM-DP2-A2212	Make Good any Remaining Areas	2.00	2.00	13-Aug-27	16-Aug-27	0.00	198.00	Make Good any Remaining Areas
	SLM-DP2-A2220	Remove Working Strip Fencing	2.00	2.00	17-Aug-27	18-Aug-27	0.00	198.00	Remove Working Strip Fencing
	SLM-DP2-A2228	Complete Demobilisation	2.00	2.00	19-Aug-27	20-Aug-27	0.00	198.00	Complete Demobilisation
	Land Parcel - HP489865: (11032-11419 Metres)@388m		14.00	14.00	18-Jun-27	07-Jul-27	0.00	230.00	
	Post Completion Works		14.00	14.00	18-Jun-27	07-Jul-27	0.00	230.00	
	SLM-DP2-A2102	Install Post-Construction Drainage	3.00	3.00	18-Jun-27	22-Jun-27	0.00	230.00	Install Post-Construction Drainage

Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	
	SLM-DP2-A2107	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	23-Jun-27	25-Jun-27	0.00	230.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2115	Reinstate Topsoil	2.00	2.00	28-Jun-27	29-Jun-27	0.00	230.00	Reinstate Topsoil
	SLM-DP2-A2116	Make Good any Remaining Areas	2.00	2.00	30-Jun-27	01-Jul-27	0.00	230.00	Make Good any Remaining Areas
	SLM-DP2-A2118	Remove Working Strip Fencing	2.00	2.00	02-Jul-27	05-Jul-27	0.00	230.00	Remove Working Strip Fencing
	SLM-DP2-A2120	Complete Demobilisation	2.00	2.00	06-Jul-27	07-Jul-27	32.00	230.00	Complete Demobilisation
	11533-12360 Metres Field Works@828m		38.00	38.00	21-Jun-27	11-Aug-27	0.00	205.00	
	Land Parcel - HP607025B: (11533-12062 Metres)@530m		14.00	14.00	21-Jun-27	08-Jul-27	0.00	229.00	
	Post Completion Works		14.00	14.00	21-Jun-27	08-Jul-27	0.00	229.00	
	SLM-DP2-A2178	Install Post-Construction Drainage	3.00	3.00	21-Jun-27	23-Jun-27	0.00	229.00	Install Post-Construction Drainage
	SLM-DP2-A2194	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	24-Jun-27	28-Jun-27	0.00	229.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2204	Reinstate Topsoil	2.00	2.00	29-Jun-27	30-Jun-27	0.00	229.00	Reinstate Topsoil
	SLM-DP2-A2213	Make Good any Remaining Areas	2.00	2.00	01-Jul-27	02-Jul-27	0.00	229.00	Make Good any Remaining Areas
	SLM-DP2-A2221	Remove Working Strip Fencing	2.00	2.00	05-Jul-27	06-Jul-27	0.00	229.00	Remove Working Strip Fencing
	SLM-DP2-A2229	Complete Demobilisation	2.00	2.00	07-Jul-27	08-Jul-27	31.00	229.00	Complete Demobilisation
	Land Parcel - HP704661A: (12063-12360 Metres)@298m		14.00	14.00	23-Jul-27	11-Aug-27	0.00	205.00	
	Post Completion Works		14.00	14.00	23-Jul-27	11-Aug-27	0.00	205.00	
	SLM-DP2-A2179	Install Post-Construction Drainage	3.00	3.00	23-Jul-27	27-Jul-27	0.00	205.00	Install Post-Construction Drainage
	SLM-DP2-A2195	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	28-Jul-27	30-Jul-27	0.00	205.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2205	Reinstate Topsoil	2.00	2.00	02-Aug-27	03-Aug-27	0.00	205.00	Reinstate Topsoil
	SLM-DP2-A2214	Make Good any Remaining Areas	2.00	2.00	04-Aug-27	05-Aug-27	0.00	205.00	Make Good any Remaining Areas
	SLM-DP2-A2222	Remove Working Strip Fencing	2.00	2.00	06-Aug-27	09-Aug-27	0.00	205.00	Remove Working Strip Fencing
	SLM-DP2-A2230	Complete Demobilisation	2.00	2.00	10-Aug-27	11-Aug-27	7.00	205.00	Complete Demobilisation
	12458-12813 Metres Field Works@356m		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	Land Parcel - HP704661B: (12458-12813 Metres)@356m		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	Post Completion Works		14.00	14.00	28-Sep-26	15-Oct-26	0.00	405.00	
	SLM-DP2-A2063	Install Post-Construction Drainage	3.00	3.00	28-Sep-26	30-Sep-26	0.00	405.00	Install Post-Construction Drainage
	SLM-DP2-A2074	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	01-Oct-26	05-Oct-26	0.00	405.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2080	Reinstate Topsoil	2.00	2.00	06-Oct-26	07-Oct-26	0.00	405.00	Reinstate Topsoil
	SLM-DP2-A2083	Make Good any Remaining Areas	2.00	2.00	08-Oct-26	09-Oct-26	0.00	405.00	Make Good any Remaining Areas
	SLM-DP2-A2089	Remove Working Strip Fencing	2.00	2.00	12-Oct-26	13-Oct-26	0.00	405.00	Remove Working Strip Fencing
	SLM-DP2-A2095	Complete Demobilisation	2.00	2.00	14-Oct-26	15-Oct-26	207.00	405.00	Complete Demobilisation
	12891-14489 Metres Field Works@1599m		25.00	25.00	15-Oct-26	18-Nov-26	0.00	381.00	
	Land Parcel - HP625991: (13296-13747 Metres)@452m		14.00	14.00	15-Oct-26	03-Nov-26	0.00	392.00	
	Post Completion Works		14.00	14.00	15-Oct-26	03-Nov-26	0.00	392.00	
	SLM-DP2-A2069	Install Post-Construction Drainage	3.00	3.00	15-Oct-26	19-Oct-26	0.00	392.00	Install Post-Construction Drainage
	SLM-DP2-A2078	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	20-Oct-26	22-Oct-26	0.00	392.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2084	Reinstate Topsoil	2.00	2.00	23-Oct-26	26-Oct-26	0.00	392.00	Reinstate Topsoil
	SLM-DP2-A2090	Make Good any Remaining Areas	2.00	2.00	27-Oct-26	28-Oct-26	0.00	392.00	Make Good any Remaining Areas
	SLM-DP2-A2096	Remove Working Strip Fencing	2.00	2.00	29-Oct-26	30-Oct-26	0.00	392.00	Remove Working Strip Fencing
	SLM-DP2-A2099	Complete Demobilisation	2.00	2.00	02-Nov-26	03-Nov-26	194.00	392.00	Complete Demobilisation
	Land Parcel - HP704661C: (13748-14297 Metres)@550m		14.00	14.00	27-Oct-26	13-Nov-26	0.00	384.00	
	Post Completion Works		14.00	14.00	27-Oct-26	13-Nov-26	0.00	384.00	
	SLM-DP2-A2111	Install Post-Construction Drainage	3.00	3.00	27-Oct-26	29-Oct-26	0.00	384.00	Install Post-Construction Drainage
	SLM-DP2-A2117	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	30-Oct-26	03-Nov-26	0.00	384.00	Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2119	Reinstate Topsoil	2.00	2.00	04-Nov-26	05-Nov-26	0.00	384.00	Reinstate Topsoil
	SLM-DP2-A2121	Make Good any Remaining Areas	2.00	2.00	06-Nov-26	09-Nov-26	0.00	384.00	Make Good any Remaining Areas
	SLM-DP2-A2123	Remove Working Strip Fencing	2.00	2.00	10-Nov-26	11-Nov-26	0.00	384.00	Remove Working Strip Fencing
	SLM-DP2-A2125	Complete Demobilisation	2.00	2.00	12-Nov-26	13-Nov-26	186.00	384.00	Complete Demobilisation
	Land Parcel - HP645658: (14298-14489 Metres)@192m		14.00	14.00	30-Oct-26	18-Nov-26	0.00	381.00	
	Post Completion Works		14.00	14.00	30-Oct-26	18-Nov-26	0.00	381.00	
	SLM-DP2-A2166	Install Post-Construction Drainage	3.00	3.00	30-Oct-26	03-Nov-26	0.00	381.00	Install Post-Construction Drainage

710026 - JXX-XX-PR-PC-0005 SLM Stage 1 MASTER			Project Codes						20-Aug-24 15:49	
Time Risk Allowance	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float		
	SLM-DP2-A2188	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	04-Nov-26	06-Nov-26	0.00	381.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2198	Reinstate Topsoil	2.00	2.00	09-Nov-26	10-Nov-26	0.00	381.00		Reinstate Topsoil
	SLM-DP2-A2206	Make Good any Remaining Areas	2.00	2.00	11-Nov-26	12-Nov-26	0.00	381.00		Make Good any Remaining Areas
	SLM-DP2-A2215	Remove Working Strip Fencing	2.00	2.00	13-Nov-26	16-Nov-26	0.00	381.00		Remove Working Strip Fencing
	SLM-DP2-A2223	Complete Demobilisation	2.00	2.00	17-Nov-26	18-Nov-26	183.00	381.00		Complete Demobilisation
	14499-14805 Metres Field Works@307m		77.00	77.00	10-Aug-26	25-Nov-26	0.00	376.00		
	Land Parcel - HP708408: (14499-14572 Metres)@74m		14.00	14.00	06-Nov-26	25-Nov-26	0.00	376.00		
	Post Completion Works		14.00	14.00	06-Nov-26	25-Nov-26	0.00	376.00		
	SLM-DP2-A2180	Install Post-Construction Drainage	3.00	3.00	06-Nov-26	10-Nov-26	0.00	376.00		Install Post-Construction Drainage
	SLM-DP2-A2196	Reinstate Working Strip - Removing Haul Roads as Requir	3.00	3.00	11-Nov-26	13-Nov-26	0.00	376.00		Reinstate Working Strip - Removing Haul Roads as Required
	SLM-DP2-A2207	Reinstate Topsoil	2.00	2.00	16-Nov-26	17-Nov-26	0.00	376.00		Reinstate Topsoil
	SLM-DP2-A2216	Make Good any Remaining Areas	2.00	2.00	18-Nov-26	19-Nov-26	0.00	376.00		Make Good any Remaining Areas
	SLM-DP2-A2224	Remove Working Strip Fencing	2.00	2.00	20-Nov-26	23-Nov-26	0.00	376.00		Remove Working Strip Fencing
	SLM-DP2-A2231	Complete Demobilisation	2.00	2.00	24-Nov-26	25-Nov-26	178.00	376.00		Complete Demobilisation
	Land Parcel - HP736233: Rownhams WSR (14572-14805 Metres)@234m		14.00	14.00	10-Aug-26	27-Aug-26	0.00	439.00		
	Post Completion Works		14.00	14.00	10-Aug-26	27-Aug-26	0.00	439.00		
	SLM-DP2-A1941	Install Post-Construction Drainage	3.00	3.00	10-Aug-26	12-Aug-26	0.00	439.00		Install Post-Construction Drainage
	SLM-DP2-A1954	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	13-Aug-26	17-Aug-26	0.00	439.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A1964	Reinstate Topsoil	2.00	2.00	18-Aug-26	19-Aug-26	0.00	439.00		Reinstate Topsoil
	SLM-DP2-A1971	Make Good any Remaining Areas	2.00	2.00	20-Aug-26	21-Aug-26	0.00	439.00		Make Good any Remaining Areas
	SLM-DP2-A1980	Remove Working Strip Fencing	2.00	2.00	24-Aug-26	25-Aug-26	0.00	439.00		Remove Working Strip Fencing
	SLM-DP2-A1985	Complete Demobilisation	2.00	2.00	26-Aug-26	27-Aug-26	241.00	439.00		Complete Demobilisation
	Section 4: New Yewhill WSR incl. Connections		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	NEW Yewhill WSR Construction		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	Main Construction Works		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	Post Completion Works		134.00	134.00	29-Feb-28	08-Sep-28	0.00	0.00		
	SLM-DP2-A2009	Install Post-Construction Drainage	3.00	3.00	29-Feb-28	02-Mar-28	0.00	0.00		Install Post-Construction Drainage
	SLM-DP2-A2019	Reinstate Working Strip - Remaining Haul Roads as Requir	3.00	3.00	03-Mar-28	07-Mar-28	0.00	0.00		Reinstate Working Strip - Remaining Haul Roads as Required
	SLM-DP2-A2029	Reinstate Topsoil	2.00	2.00	08-Mar-28	09-Mar-28	0.00	0.00		Reinstate Topsoil
	SLM-DP2-A2033	Make Good any Remaining Areas	2.00	2.00	10-Mar-28	13-Mar-28	0.00	0.00		Make Good any Remaining Areas
	SLM-DP2-A2038	Remove Working Strip Fencing	2.00	2.00	14-Mar-28	15-Mar-28	0.00	0.00		Remove Working Strip Fencing
	SLM-DP2-A2042	NYR: Haul Road Reinstatement and Resurfacing	60.00	60.00	16-Mar-28	13-Jun-28	0.00	0.00		NYR: Haul Road Reinstatement and Resurfacing
	SLM-DP2-A2138	Complete Demobilisation	2.00	2.00	14-Jun-28	15-Jun-28	0.00	0.00		Complete Demobilisation
	SLM-DP2-A2249	Project Close Out and Handover Activities incl. Training	20.00	20.00	16-Jun-28	13-Jul-28	0.00	0.00		Project Close Out and Handover Activities incl. Training
	SLM-DP2-A2252	Demobilisation and Reinstatement of Works Compound	40.00	40.00	14-Jul-28	08-Sep-28	0.00	0.00		Demobilisation and Reinstatement of Works Compound
	DELETED/NOT REQUIRED		60.00	60.00	05-Sep-24	27-Nov-24	0.00	2.00		Badge Construction Close Approval

	Primary Baseline		Remaining Work		Baseline Milestone
	Actual Work		Critical Remaining Work		Milestone

Date	Revision	Checked	Approved
20-Aug-24	Revision 3 for Stage 1 Contract	Andrew Stoner	Martin Duffy